



REPUBLIC OF KENYA

Note: Currently, information on e-ProMIS System is under continuous update by the development agencies in Kenya and is subject to validation. Should you find any discrepancies please report them to: e-promisadmin@treasury.go.ke

PROJECT PROFILE REPORT

NATIONAL AND LOCALY ADMINISTERED ONGOING DEVELOPMENT PROJECTS

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
Unspecified											
2010/052432	Proposed Design Of National Weights & Measures Database System At Weights And Measures Analysis And Design Of Mot	01/07/2010	01/10/2010	08/10/2010	29/04/2011	Planned		Organisational; Financial	Financial	In-country - Nationwide	Nationwide
2010/052449	Establishment Of Urban Climatology, Pollution Monitoring And Climate Change Detection Stations	01/04/2008	01/07/2008		29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052522	Rehabilitation Of Tiwi Well Field/ Likoni Pipeline System	31/10/2007	01/09/2010	01/09/2010	01/09/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 53 - Tana Delta District; 51 - Taveta District
2010/052594	Consultancy Services For Mzima And Tiwi Supervision	01/09/2010	01/11/2010		01/03/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 53 - Tana Delta District; 51 - Taveta District
2010/052595	Consultancy Services For Construction Supervision For Works In 6 Wsp Areas (Malindi, Kilifi, Kwale, Tavevo, Tana River And Lamu)	22/01/2011	22/01/2011		15/07/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 53 - Tana Delta District; 51 - Taveta District
2010/052597	Consultancy For The Design Of 6 Wsp Facilities (Malindi, Kilifi, Kwale, Tavevo, Tana River And Lamu)	14/08/2009	29/08/2009	29/08/2009	29/12/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District; 51 - Taveta District; 56 - Teso North District
2010/052609	Consultancy Services For Detailed Design And Tender Document Preparation For Rehabilitation Of Mzima Pipeline And Source Improvement-Tiwi & Nbsp; Wellfield/Likoni Pipeline.	23/03/2009	05/02/2009	23/03/2009	29/11/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052610	Consultancy Services For Detailed Design Preparation Of Tender Documents, Environmental Impact Assessment.	28/08/2009	28/08/2009	14/08/2009	15/10/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2010/052613	Consultancy Services For Detailed Design, Preparation Of Tender Documents And Supervision For Extending Services To The Informal Settlements Of Mombasa And Malindi.	16/08/2010	16/08/2010		12/02/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified; 55 - Malindi District
2010/052621	Consultancy For Asset Valuation.	19/11/2010	19/11/2010		18/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 53 - Tana Delta District; 51 - Taveta District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052623	Consultancy For Communications.	01/07/2010	01/07/2010		29/09/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 53 - Tana Delta District; 51 - Taveta District; 51 - Mandera West District; 52 - Mandera Central District; 56 - Mandera East District
2010/052626	Water And Wastewater Master Plan For Cwsb.	11/03/2011	11/03/2011		09/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District
2010/052635	Consultancy Services For Tariff Study For All Wsps.	24/09/2010	24/09/2010		23/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052649	Procurement Of Meters And Fittings For The Wsps.	02/09/2009	20/10/2010		19/11/2010	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052670	Flood Control Works	01/07/2010	05/08/2010	12/08/2010	31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052693	Kipevu Iii Thermal Power Project		27/11/2009	27/11/2009	21/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District
2010/052718	Njoro Wrua	01/05/2009	02/11/2009	29/05/2009	27/05/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Molo District
2010/052724	Water Use Abstraction Survey	01/03/2010	02/03/2010	02/03/2010	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052934	Womens Students Hostel(Hall 4)		31/03/2011	31/03/2011	31/03/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052987	Construction Of Ganze District Registrar'S Office	01/07/2010	01/08/2010	01/09/2010	01/05/2011	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053242	Lodwar Mtc	19/03/2009	22/07/2009	08/09/2009	15/02/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Turkana Central District
2012/053564	Proposed Masinde Muliro University Lugari Branch		20/06/2009		20/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Lugari District
2012/053730	Rukanga Secondary School Laboratory	14/06/2007	13/09/2007	15/07/2010	16/11/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Kirinyaga North District
2012/053752	Routine Maintenance Of Mau Mau Access Road	03/08/2012	02/11/2012		30/11/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 53 - Westlands District
2012/053821	Gotani Maternity Unit	15/03/2012	15/03/2012	20/03/2012	13/09/2012	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053827	Roka Maweni Maternity Block	05/04/2012	01/05/2012	08/05/2012	31/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District; 55 - Malindi District
2012/053831	Youth Empowerment Center-Kaloleni Constituency	22/07/2011	01/02/2012	01/02/2012	01/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kaloleni District
2012/053838	Bamba Community Unit	25/05/2012	02/07/2012	10/07/2012	28/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Ganze District
1011 - The Presidency											
2010/052085	Climate Change Coordination Unit	27/10/2008	30/10/2008	11/11/2008	30/06/2010	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052152	Natural Resources Management (NRM) Programme	24/12/2009	01/01/2010		31/12/2014	Ongoing		Unspecified	Financial; Organisational; Security	In-country - Nationwide	Nationwide
2010/052283	EC Support To Implementation Of Kenya Private Sector Development Strategy (PSDS) - PHASE 1	15/03/2010	13/05/2010	13/05/2010	13/05/2016	Ongoing		Financial	Financial; Organisational	In-country - Specific Locations Applicable	52 - Samburu East District
2011/052906	Civil Service Reform / Public Service Transformation	02/05/2008	01/07/2008	01/07/2008	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District; 52 - Samburu East District
2011/053167	Support To Public Sector Reforms (PSR II)	17/05/2010	01/07/2010		01/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053879	NOFBI And E-Government Expansion Project	02/07/2012	01/08/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053896	Kenya -E-Government	16/02/2011	01/07/2011		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053898	Enterprise Messaging And Collaboration System (Emacs)	16/02/2011	01/07/2011		31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053914	Economic Advisor To The Prime Minister'S Office Of The Government Of Kenya	02/02/2012	02/07/2012		28/06/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054020	Nesc Private Partnership Dialogue	01/01/2009	01/01/2009		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054773	Mandera West District Administration Complex	01/11/2010	02/05/2011		04/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mandera West District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055033	Refurbishment of the Deputy President's Official Residence in Karen, Nairobi.	06/11/2013	15/11/2013	18/11/2013	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/055075	Refurbishment and Remodelling of the Office of the Deputy President at Harambee House Annex, Nairobi.	10/03/2014	15/03/2014	17/03/2014	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/055458	GOVERNMENT DIGITAL PAYMENTS	21/02/2014	21/02/2014	21/02/2014	02/04/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055701	PROPOSED PAINTING AND DECORATING PERIMETER WALL-MOMBASA STATE HOUSE	08/10/2013	15/10/2013	15/10/2013	28/05/2014	Completed	100.00	Unspecified	Environmental	In-country - Specific Locations Applicable	52 - Likoni District
102 - Ministry of Interior and Coordination of National Government											
2010/051489	Construction Of Kiambu West District Headquarters	03/08/2009	01/09/2009	01/09/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051491	Construction Of Taveta District Headquarters	01/05/2008	08/06/2008	02/06/2008	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051501	Construction Of Kyuso District Headquarters	01/02/2008	02/03/2008	02/04/2008	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051502	Construction Of Malindi District Headquarters	02/06/2008	16/07/2008	16/07/2008	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051503	Construction Of Nzau District Headquarters	01/02/2008	03/08/2008	03/04/2008	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051509	Construction Of Kibwezi District Headquarters	01/01/2009	03/02/2009	03/02/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051517	Construction Of Meru Central District Headquarters	01/01/2009	04/02/2009	04/02/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051518	Construction Of Imenti South District Headquarters	02/03/2009	22/04/2009	01/05/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051519	Construction Of Lagdera District Headquarters	01/04/2009	01/05/2009	01/06/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051520	Construction Of Wajir West District Headquarters	01/12/2008	10/01/2009	02/02/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051522	Construction Of Kisii South District Headquarters	01/12/2008	05/01/2009	05/01/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051523	Construction Of South Gucha District Headquarters	01/12/2008	22/01/2009	22/01/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051524	Western Kenya Community Driven Development & Flood Mitigation (WKCDD&FM) Project	16/02/2007	06/08/2007	06/08/2007	06/08/2015	Suspended		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 55 - Mumias District; 56 - Matungu District; 57 - Butere District; 59 - Lugari District; 51 - Vihiga District; 52 - Sabatia District; 55 - Bungoma West District; 58 - Mt. Elgon District; 51 - Busia District; 56 - Teso North District; 51 - Siaya District; 53 - Gem District; 55 - Bondo District
2010/051525	Construction Of Gucha District Headquarters	01/10/2008	05/11/2008	01/12/2008	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051526	Construction Of Manga District Headquarters	03/11/2008	20/12/2008	01/01/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051527	Construction Of Bondo District Headquarters	02/03/2009	01/04/2009	01/05/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051528	Construction Of Turkana North District Headquarters	02/02/2009	02/03/2009	02/03/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051529	Construction Of Turkana South District Headquarters	01/04/2009	28/05/2009	28/05/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/051540	Construction Of Samburu East District Headquarters	01/01/2009	07/02/2009	07/02/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051541	Construction Of Samburu North District Headquarters	01/04/2009	28/05/2009	28/05/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051542	Construction Of Kwanza District Headquarters	02/11/2009	18/12/2009	18/12/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051544	Construction Of Laikipia North District Headquarters	02/03/2009	21/04/2009	21/04/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051545	Construction Of Nakuru North District Headquarters	01/12/2008	03/01/2009	03/01/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051547	Construction Of Kajiado North District Headquarters	01/06/2009	09/07/2009	01/08/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051548	Construction Of Kakamega North District Headquarters	12/01/2009	02/02/2009	02/02/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051550	Construction Of Emuhaya District Headquarters	15/01/2009	02/02/2009	02/02/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052141	Construction Of Tana Delta District Headquarters	01/01/2009	23/03/2009	23/03/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052145	Construction Of Kakamega East District Headquarters	01/10/2008	10/11/2008	01/07/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052147	Construction Of Lugari District Headquarters	02/03/2009	24/04/2009	01/07/2010	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052149	Construction Of Samia District Headquarters	01/12/2009	04/01/2009	04/01/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052160	Construction Of Kirinyaga South District Headquarters	01/06/2009	01/07/2009	10/08/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052161	Construction Of Mukurweini District Headquarters	15/05/2009	01/07/2009	09/08/2010	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052164	Construction Of Gatundu District Headquarters	01/06/2009	01/07/2009	30/07/2010	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052166	Construction Of Kitui West District Headquarters	15/05/2009	01/07/2009	30/10/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052167	Construction Of Mwingi East District Headquarters	15/05/2009	01/07/2009	03/08/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052170	Construction Of Nyando District Headquarters	03/05/2010	01/07/2010	02/08/2010	30/06/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052171	Construction Of Marakwet East District Headquarters	01/06/2009	01/07/2009	01/07/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052174	Construction Of Marakwet West District Headquarters	15/06/2009	01/07/2009	01/07/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052177	Construction Of Transmara West District Headquarters	15/06/2009	01/07/2009	01/07/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052179	Construction Of Turkana East District Headquarters	15/06/2009	01/07/2009	01/07/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052189	Proposed Construction Of 24 No. Housing Flats At Mwingi Police Station	01/12/2008	13/01/2009	13/01/2009	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052196	Proposed Construction Of Administration Block At Kisumu Kondele Police Station	01/12/2009	04/01/2010	04/01/2010	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052199	Proposed Construction Of An Administration Block At Rachuonyo Oyugis Police Station	01/12/2009	04/01/2010	04/01/2010	30/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052205	Proposed Construction Of Administration Block And 24 Flats At Nandi North Kaimosi Police Station	15/01/2010	01/02/2010	01/02/2010	30/07/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052212	Proposed Roofing And Re-Furbishment Of 54 No. Block Type E Flats At Kapu Police Line Embakasi	02/02/2009	03/03/2009	03/03/2009	28/02/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052215	Proposed Renovations And Additional Works To The Presidential Escort Camp Nairobi	02/02/2009	03/03/2009	03/03/2009	30/10/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052219	Capacity Building For Kenyan Refugee And Asylum System	14/10/2004	07/08/2006	01/07/2008	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 52 - Gatanga District; 51 - Turkana North District
2010/052246	Construction Of Ap Houses	01/06/2009	01/07/2009	15/07/2009	30/06/2010	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052254	Establishment Of A Forensic Laboratory	02/06/2008	01/07/2009		30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052259	Establishment Of A National Security Data Centre	01/08/2008	01/07/2009		30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052262	Refurbishment Of Buildings-Administration Police	01/07/2010	09/08/2010		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052295	Overhaul And Refurbishment Of Security Roads And &Nbsp;Security Airstrips	01/07/2010	09/08/2010	09/09/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052304	Refurbishment Of Buildings-Kenya Police	01/07/2010	09/08/2010		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052305	Refurbishment Of Buildings-Provincial Offices	01/07/2010	09/08/2010		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052306	Refurbishment Of Buildings-District Offices	01/07/2010	09/08/2010		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052308	Construction Of Mt. Kenya School Of Adventure And Leadership(Kesal) Offices	01/07/2010	01/09/2010		29/06/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052337	Refurbishment Of Buildings, Rehabilitation And Renovation Of Plant, Machinery And Equipment At Government Press	01/07/2010	01/07/2010	09/08/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052916	Construction Of 2 &Nbsp;Boarder Police Stations And Patrol Bases	01/07/2010	01/07/2010		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052956	Kangema Distric Headquarters	01/06/2010	01/07/2010	30/07/2010	30/07/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052957	Construction Of New Offices At Ruiru District Headquarters	01/07/2011	01/07/2011	01/07/2011	30/06/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052958	Construction Of Mathira East District Headquarters	01/07/2009	01/07/2009	01/07/2009	30/07/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052959	Construction Of New Offices At Mathioya District	01/07/2010	01/07/2010	01/07/2010	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052960	Construction Of Nyeri South (Othaya) District Headquarters.	01/07/2009	01/07/2009	01/07/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052962	Construction Of Nyandarua North District Headquarters.	01/07/2009	01/07/2009	01/07/2009	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052969	Erection &Nbsp;And Completion Of Office Block For Ovp And Moha (Mombasa)	01/07/2008	01/09/2008	22/09/2008	02/09/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052981	Supply, Installation And Commissioning Of Civil Registration System	26/04/2010	26/04/2010	26/04/2010	26/10/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/052982	Deployment Of Kenya Machine Readable Passport Issuing System In Embu And Nakuru Immigration Offices-Kenya	13/04/2011	01/07/2010	03/08/2010	30/06/2011	Completed		Financial	Unspecified	In-country - Specific Locations Applicable	51 - Embu East District; 51 - Nakuru District
2011/052983	Construction Of District Registrar'S Office	01/07/2010	01/09/2010	15/09/2010	31/05/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052984	Integrated Population Registration System	09/07/2009	09/07/2009	09/07/2009	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/052986	Construction Of Kandara District Registrar'S Office	30/06/2010	31/07/2010	31/08/2010	30/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052988	Construction Of Butere District Registrar'S Office	01/07/2010	01/07/2010	07/09/2010	10/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052989	Construction Of Suba District Registrar Of Person'S Office-Government Funded Project	01/07/2010	01/07/2010	13/07/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052990	Construction Of Dr Offices In Laikipia East	26/06/2010	27/06/2010	29/06/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/052991	Construction Of Isiolo District Regisrar Office	01/07/2010	01/08/2010	01/09/2010	01/05/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2011/052992	Construction Of Gucha South District Registra'S Office	01/11/2010	01/01/2011	01/02/2011	01/06/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052993	Construction Of Kajiado North District Registrar Of Persons Office- Government Funded Project	01/07/2010	20/07/2010	20/07/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052994	Construction Of Kakamega South Registrar'S Offices	01/07/2010	03/08/2010	07/09/2010	04/05/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kakamega South (Ikolomani) District
2011/052995	Construction Of Muhuru Bay Border Point	01/07/2010	02/08/2010	01/09/2010	15/03/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052996	Construction Of Dr'S Office Kirinyaga South	01/07/2010	26/07/2010	06/09/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052997	Construction Of Lamu East District Registrar Of Persons Office - Government Funded Project	01/07/2010	27/07/2010	27/07/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052999	Construction Of Siaya District Civil Registrars Office	03/08/2010	01/09/2010	01/09/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053001	Construction Of Pokot Central	01/07/2010	02/08/2010	01/09/2010	16/05/2011	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053006	Construction Of Narok Civil Registration Office	01/07/2010	03/08/2010	03/08/2010	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Narok North District
2011/053007	Construction Of Homa Bay District Civil Registration Office	01/07/2010	10/08/2010	10/08/2010	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053008	Construction Of Busia District Civil Registration Office	01/07/2010	17/08/2010	17/08/2010	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District
2011/053009	Construction Of Mandera Central District Civil Registration Office	01/07/2010	17/08/2010	17/08/2010	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Mandera Central District
2011/053030	Voi Prison - Construction Of Prisoners' Wards	01/05/2009	01/07/2009		30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053031	Construction Of Prisoners Ward (Wundanyi)	01/05/2009	01/07/2009	01/08/2009	29/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053032	Thika Prison	01/07/2008	01/07/2008	01/08/2008	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053033	Hqrs.: Erection And Completion Of Office Block For Ovp&Moha In Mombasa	01/01/2008	19/06/2008	19/06/2008	17/06/2010	Completed	0.00	Financial	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District
2011/053034	Construction Of Prisoners Ward In Maranjau Prison	01/07/2008	01/07/2008	01/08/2008	01/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053035	Voi Prison - Elimination Of The Bucket Toilets And Sewerage System	01/05/2008	01/09/2008	15/09/2008	29/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053036	Construction Of Prisoners Kitchen In Wundanyi	03/05/2010	01/07/2010	02/08/2010	29/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053037	Rri Phase Ii Staff Houses In Thika Prison	01/07/2008	01/07/2008	01/08/2008	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053038	Hqrs: Installation Of Steel Water Tank At The Ministry Hqrs.- Jogoo A	01/07/2008	01/07/2008		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053039	Refurbishment Of Toilets, Dining Hall, Construction Of Sewerline, Re-Fencing, Portioning Of The Prison And Electrical Wiring (Manyani)	01/05/2009	14/08/2009		30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053040	Construcion Of Perimeter Wall, Duty Office, Clinic Welfare And Concrete Ceiling To Existing Wards (Manyani B)	01/05/2009	01/07/2009	01/08/2009	29/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053041	Manyani Main Prison - Construction Of Gate Lodge, Administration Block, Visiting Bay, Security Office, Guard Room And Documentation Office	01/06/2009	17/08/2009		30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053042	Malindi Prison - Construction Of Prisoners' Ward (Mixed Block)	02/05/2008	18/08/2008		30/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053043	Malindi Prison - Construction Of Women Accomodation Ward	02/05/2007	10/08/2007	30/08/2007	30/06/2008	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053044	Hqrs: Refurbishment Of &Nbsp;Vpps Press Unit Jogoo A		01/07/2010		30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053045	Kwale Prison - Construction Of Kitchen	04/05/2009	17/08/2009	28/08/2009	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053046	Kwale Prison - Construction Of Prisoners' Ward	03/05/2010	16/08/2010	01/09/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053047	Maranjau Prison	01/07/2008	01/07/2008	01/08/2008	01/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053048	Kwale Prison - Completion Of A Mixed Block	06/05/2008	06/08/2008	12/08/2008	30/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053049	Construction Of A Septic Tank In Maranjau Prison	01/07/2008	01/07/2008	01/08/2008	01/06/2010	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053050	Maranjau Prison &Nbsp;- Barrier Gate And Gate Lodge	01/07/2010	02/08/2010	16/08/2010	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053051	Kwale Prison - Construction Of Office Administration Block	06/05/2009	04/08/2009	16/09/2009	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053052	Shimo La Tewa Medium Prison - Construction Of Prisoners' Ward	28/05/2008	13/08/2008	26/08/2008	30/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053053	Probation: Construction Of Office/Non-Residential Buildings; Refurbishment Of Non-Residential Buildings In Kisii Central		01/07/2009	01/07/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053054	Construction Of Embu West Provincial And District Probation Office	15/06/2009	15/07/2009	29/07/2009	15/08/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053055	Construction Of Kitchen (Taveta)	01/07/2010	01/07/2010	01/07/2010	29/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053056	Probation: Construction Of Office/Non-Residential Buildings; &Nbsp;Other Infrastructure And Civil Works; Acquisition Of Land In Masaba - Nyamira		01/07/2009	01/07/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053057	Construction Of 2 Prisoners Ward In Yatta Prison	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053058	Pstc-Rri White House	01/07/2008	01/07/2008	01/08/2008	01/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053059	Pstc Refurbishment Works	01/07/2009	01/08/2009	01/09/2009	01/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District
2011/053060	Kaloleni Prison - Completion Of Mixed Block	15/05/2008	11/08/2008	13/06/2008	30/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053061	Probation: Refurbishment Of Non-Residential Buildings In Kisumu East		01/07/2008		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053062	Probation: Construmtion Of Office/Non-Residential And Residential Buildings; Water Supplies And Sewerage; Other Infrastructure And Civil Works In Siaya Girls		01/07/2009	01/07/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053064	Construction Of &Nbsp;A Trainee Waiting Bay	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053065	Completion Of Prisoners Ward In (Shimo Annex Prison)	01/05/2008	01/07/2008		29/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053066	Pstc- Dispensary	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053067	Kitui Main Prison - Raising Walls And Re-Roofing	05/05/2009	11/08/2009	19/08/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053068	Pstc - Band Gymnasium	01/07/2009	01/08/2009	15/08/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053069	Construction Of Prisoners' Ward (Garissa Medium)	01/05/2008	01/07/2008	01/08/2008	29/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053070	Kitui Main Prison - Construction Of Watch Tower	11/05/2009	04/08/2009	10/08/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053071	Pstc- Generators And Washing Machines	01/07/2009	01/07/2009	03/08/2009	01/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053072	Pstc - Construction Of A Church	01/07/2009	01/07/2009	30/07/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053073	Refurbishment Of &Nbsp;Non-Residential Buildings In Nyando - &Nbsp;Probation		01/07/2008	01/07/2008	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053075	Construction Of An Executive Wing At The Pstc	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053076	Probation: Construction Of Office/Non Residential Office Block In Kisumu West(Maseno)		01/07/2009		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053077	Kitui Main Prison - Construction Of Modern Kitchen	20/05/2009	11/08/2009	11/08/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053078	Construction Of Machakos Probation Office	08/06/2009	20/07/2009	20/07/2009	29/10/2010	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2011/053079	Kitui Main Prison - Completion Of Ward And Administration Block	13/05/2008	12/08/2008	12/08/2008	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053080	Probation: Refurbishment Of Non Residential Buildings In Homa Bay		01/07/2009		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053081	Ruiru Prison- Staff Toilets	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053083	Refurbishment &Nbsp;Of The Staff Houses In Ruiru Prison	01/07/2009	01/07/2009	31/07/2009	30/06/2010	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053084	Rri Housing Project For Staff (Shimo Annex Prison)	01/05/2008	01/07/2008		29/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053085	Garissa Main Prison - Construction Of Staff Houses	12/05/2009	10/08/2009	16/06/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053086	Ruiru Prison-Upgrading Of Main Gate And Armory	01/07/2008	02/06/2008	01/09/2008	01/06/2010	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053087	Ruiru Prison- Social Center	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053088	Construction Of A Perimeter Wall In Ruiru Prison	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053089	Probation: Refurbishment Of Non Residential Buildings In Rachuonyo		01/07/2009		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053090	Construction Of Office/Non-Residential Buildings In Suba District Probation Office		01/07/2009	01/07/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053091	Garissa Main Prison - Construction Of Sewerage	04/05/2009	04/08/2009	22/09/2009	30/06/2010	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053092	Residential House (Garissa Medium)	03/05/2009	01/07/2009	01/08/2009	29/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053093	Nyahururu-Prison Construction Of Recruit Houses	02/06/2008	02/06/2008	01/07/2008	01/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyandarua Central District
2011/053095	Nyahururu Prison - Fencing	01/07/2009	01/07/2009	03/08/2009	01/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053096	Construction Of A Septic Tank At The Nyahururu Prison	31/07/2009	01/07/2009	03/08/2009	01/06/2011	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053097	Nyahururu Prison &Nbsp;Adminstration Block	01/06/2009	15/07/2009	01/09/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053100	Kangeta Prison - Construction Of Modern Kitchen	11/05/2009	10/08/2009	10/08/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053101	Probation: Construction Of Office/Non-Residential Buildings Migori		01/07/2008		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053102	Nyahururu &Nbsp;Prison - Construction Of Prisoners Ward	01/07/2009	03/08/2009	10/08/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053103	Kamiti Main Prison- Dog Kennel	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053104	Construction Of Sewerage And Septic Tank (Uruku Prison)	01/05/2009	01/07/2009	01/08/2009	29/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053105	Embu Main Prison - Biogas Jiko	11/05/2009	10/08/2009	10/08/2009	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053106	Kamiti Main Prison Remand Block	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053107	Kamiti Medium - Construction Of The Counseling Rooms	01/07/2009	14/08/2009	31/08/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053108	Embu Main Prison - Construction Of Mixed Block	12/05/2009	19/08/2009	02/09/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053110	Machakos Main Prison - Completion Of Ward	12/05/2008	11/08/2008	19/08/2008	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053111	Kamiti Medium Prison - Amoury	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2011/053112	Construction Of Yctc Staff Houses	01/07/2009	01/07/2009	31/07/2009	01/06/2010	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053116	Construction Of Administration Block In Uruku Prison	01/05/2009	01/07/2009	01/08/2009	29/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053118	Makueni Prison - Completion Of Prisoners' Wards	14/05/2007	20/08/2007	20/08/2007	30/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053119	Yctc - Multi- Purpose Hall	01/07/2009	01/07/2009	03/08/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053120	Office Block And Inner Gate - Nyeri Main Prison	01/07/2009	01/07/2009	31/07/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053121	Nyeri Main Prison - Construction Of Dog Kennels	01/07/2009	15/07/2009	30/07/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053122	Ppc North Eastern Province - Extension Of Office	19/05/2008	11/08/2008	11/08/2008	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053123	Construction Of Prisoners Ward In Nyeri Medium Prison	01/07/2009	01/07/2009	31/07/2009	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053124	Ppc North Eastern Province - Prisons Staff Houses	12/05/2009	17/08/2009	19/06/2009		Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053164	Consolidating The Peace Process And Establishing The Foundations For A Successful Political Transition In Kenya: 2010-2013	05/04/2011	01/12/2010		16/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053201	Construction Of Kenya Police Houses At Central Police Station-3no.Type E Blocks Each 16 No. Units And Civil Works		01/07/2009	01/07/2009	31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053202	Proposed Construction Of 3 No. Housing Flats At Kamukunji Police Station		01/07/2009	01/07/2009	29/06/2012	Stalled		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053203	Proposed Construction Of Administration Block		01/07/2009	01/07/2009	30/12/2011	Unspecified		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053251	Ultra Modern Conference Facility		01/06/2011	01/06/2011	01/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District
2011/053252	Administration Block-Gti Embu		01/10/2008	01/01/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Embu East District
2011/053253	Conference Facility-Gti Matuga		01/05/2008	01/05/2008	30/03/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053254	Construction Of Proposed Kigumo District Headquarters		20/01/2011	20/01/2011	03/10/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053255	Construction Of Kirinyaga West District Headquarters		03/01/2011	03/01/2011	30/12/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053256	Construction Of Proposed Buuri District Headquarters At Timau		03/05/2010	03/05/2010	30/09/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053257	Construction Of Proposed Laikipia Central District Headquarters At Lamria		01/03/2011	01/03/2011	30/11/2011	Ongoing		Conditionality	Unspecified	In-country - Nationwide	Nationwide
2011/053258	Costruction Of Proposed Kangema District Headquarters		01/07/2010	01/07/2010	29/06/2012	Ongoing		Financial	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053259	Construction Of The Proposed Tharaka North District Headquarters At Gatunga Town		03/01/2011	03/01/2011	11/08/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053260	Construction Of Proposed Mumoni District Headquarters At Katse		03/01/2011	03/01/2011	29/06/2012	Ongoing		Other	Unspecified	In-country - Nationwide	Nationwide
2011/053262	Construction Of Proposed Thika East District Headquarters		12/04/2010	12/04/2010	30/09/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053263	Completion Of Proposed Gatanga District Headquarters		20/04/2010	20/04/2010	29/04/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053264	Completion Of Proposed Changamwe District Headquaters		08/03/2011	08/03/2011	30/11/2011	Ongoing		Administrative	Unspecified	In-country - Nationwide	Nationwide
2011/053265	Competition Of Proposed Nyeri South District Headquarters At Othaya		29/12/2010	29/12/2010	29/05/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053266	Proposed Completion Of Msambweni &Nbsp;District Headquarters		03/01/2011	03/01/2011	31/10/2011	Ongoing		Other	Unspecified	In-country - Nationwide	Nationwide
2011/053267	Completion Of Kieni West District Headquarters-2nd Phase Of Esp		17/02/2011	17/02/2011	29/06/2012	Ongoing		Financial	Unspecified	In-country - Nationwide	Nationwide
2011/053268	Completion Of The Proposed Tigania West District		15/02/2011	15/02/2011	21/10/2011	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053269	Completion Of The Proposed Embu District Headquarters		10/01/2011	10/01/2011	22/08/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053270	Completion Of Kiriti-Mbere South District Headquarters	20/04/2011	20/04/2011	20/04/2011	20/04/2012	Ongoing		Financial; Other	Unspecified	In-country - Nationwide	Nationwide
2011/053271	Completion Of Proposed Nzambani-Kitui District Headquarters		24/01/2011	24/02/2011	29/06/2012	Unspecified		Administrative	Unspecified	In-country - Nationwide	Nationwide
2011/053272	Construction Of Mwala-Machakos District Headquarters		12/03/2010	12/03/2010	15/04/2011	Ongoing		Administrative	Unspecified	In-country - Nationwide	Nationwide
2011/053273	Construction Of Mbooni East District Headquarters		16/03/2011	16/03/2011	26/10/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053274	Construction To Completion Of Kilungu District Headquters		11/04/2011	11/04/2011	15/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053275	Construction Of Voi District Headquarters		29/03/2010	29/03/2010	29/09/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053277	Proposed Construction Of 595 No. Housing Flats - West Park Housing		04/09/2009	04/09/2009	05/10/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053278	Construction Of Kenya Police Houses At Kasarani - 2no Type E Blocks Each 12 No. Units And Civil Works		01/07/2009	01/07/2009	29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053279	Construction Of Kenya Police Houses At Ngong - 2no Type E Blocks Each 12 No. Units And 1no. Typical Administration Block		01/07/2009	01/07/2009	29/06/2012	Stalled		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053280	Proposed Construction Of 12 No. Housing Flats At Siaya Division		03/01/2011	03/01/2011	30/12/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053281	Proposed Construction Of 12 No. Housing Flats At Siaya Division		03/01/2011	03/01/2011	30/12/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053282	Proposed Construction Of 2 No. Type E Flat Of 12 No. Units And 1 No. Admin Block At Nandi North &Nbsp;Divison		01/02/2011	01/02/2011	31/07/2012	Unspecified		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053283	Proposed Erection And Completion Of 1 No.Admin Block At Lumakanda Police Station-Lugari Division		01/11/2010	01/11/2010	29/07/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053284	Proposed Erection And Completion Of 1 No.Admin Block At Kapsokwony Police Station-Mt. Elgon Division		01/11/2010	01/11/2010	29/07/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053285	Proposed Erection And Completion Of 1 No.Admin Block At Mbale Police Station-Vihiga Division		01/11/2010	01/11/2010	29/07/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053355	Association Of African Distance Learning Centres Capacity Building Project (AADLC)	01/02/2010	01/04/2010	01/04/2010	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053356	Development Learning Centre Project	17/10/2003	02/02/2004	02/02/2004	31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053600	Fencing Of Suneka Airstrip	15/05/2012	22/05/2012	04/06/2012	25/06/2012	Completed		Conditionality	Unspecified	In-country - Specific Locations Applicable	55 - Kisii South District
2012/053631	Njumbi Divisional Headquarter	01/09/2010	01/06/2012		31/12/2012	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	Unallocated; 55 - Mathioya District
2012/053633	Limuru District Head Quarters		02/06/2010	02/06/2010	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Limuru District
2012/053656	Tetu District Commissioner Office		01/02/2011		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District
2012/053657	Kieni West District Headquarters		10/02/2012		10/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kieni West District
2012/053702	Harmonization Of Legislation On Small Arms And Light Weapons (Salw)	20/08/2012	20/08/2012	20/08/2012	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2012/053725	Proposed Nandi East District Headquarters		02/09/2009	09/03/2010	03/03/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tinderet District
2012/053749	Proposed Construction Of A Highland Type District Headquarters		25/01/2011		24/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mathira West District
2012/053768	Kawangware Chief'S Office		14/09/2012		30/11/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2012/053835	Construction Of Administration Police Line	05/10/2012	08/10/2012	08/10/2012	30/11/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Gilgil District
2012/053837	Maeilla Police Post	30/09/2011	15/12/2011	01/02/2012	02/01/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2012/053849	Construction Of Teso North Office Block	01/11/2012	10/05/2011	20/08/2011	30/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Teso North District
2012/053865	Police Reforms/Cooperation Incl Technical	28/07/2010	15/03/2010	15/03/2010	30/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053915	Lunga Lunga Civil Works	10/08/2011	01/07/2011	15/09/2011	30/06/2012	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District
2012/053916	Mbita Office Block	04/02/2010	01/07/2011	03/08/2011	30/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District
2012/053919	Construction Of Kilifi Complex	03/05/2012	01/07/2011	04/08/2011	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2012/053920	Rehabilitation Works And Fencing In Malaba Station	08/07/2010	01/07/2010	05/08/2010	30/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Teso North District
2012/053921	Construction Of Bungoma Border Control	08/08/2012	01/07/2012	11/10/2012	30/06/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2012/053922	Construction Of Lwakhakha Border Control	10/05/2012	01/07/2012	16/10/2012	30/06/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Bungoma East District
2012/053923	Installation Of Aliens Management System.	01/07/2012	01/07/2012	01/07/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/053924	Installation Of E-Visa/E-Border Management System	01/07/2012	01/07/2012	01/07/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/053925	Construction Of Ministerial Complex In Kisii Central	02/06/2011	01/07/2011		31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2012/053926	Construction Of Civil Registration Office In Kisumu West	30/06/2012	01/07/2012	10/08/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisumu West District
2012/053928	Construction Of Civil Registration Office In Yatta	30/06/2012	01/07/2012	10/08/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Yatta District
2012/053929	Construction Of Distict Civil Registration Office In Kibwezi	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2012/053930	Construction Of District Civil Registration Office In Limuru	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Limuru District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053931	Construction Of District Civil Registration Office In Nakuru	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Nakuru North District
2012/053932	Construction Of District Registrar'S Office In Kirinyaga East	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kirinyaga East District
2012/053933	Construction Of District Registrar'S Office In Ruiru	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District
2012/053934	Construction Of District Registrar'S Office In Bura-Tana	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bura District
2012/053935	Construction Of District Registrars Office In Tana Delta	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Tana Delta District
2012/053936	Construction Of District Registrar'S Office In Marakwet West	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Marakwet West District
2012/053937	Construction Of District Registrar'S Office In Kibwezi	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2012/053938	Construction Of District Registrar'S Office In Wajir East	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wajir East District
2012/053939	Construction Of District Registrar'S Office In Wajir North	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Wajir North District
2012/053940	Construction Of District Registrar'S Office In Masaba North	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - North Masaba District
2012/053941	Construction Of District Registrar'S Office In Baringo North	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Baringo North District
2012/053942	Construction Of District Registrar'S Office In Voi	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Voi District
2012/053943	Construction Of District Registrar'S Office In Gucha	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Gucha District
2012/053944	Construction Of District Registrar'S Office In Ugunja	01/07/2012	01/07/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Ugunja District
2012/053945	Kenya National Registration & Identification System (Kenris)	01/07/2012	05/10/2012		13/12/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2013/054126	Shanzu &Nbsp;Probation Hostel	30/09/2010	15/10/2010	30/10/2010	30/06/2011	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2013/054127	Eldoret Main Prison ,Construction Dinning Hall	15/02/2012	03/03/2012	10/04/2012	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2013/054129	Construction Of Septic Tank Nyandarua	06/07/2010	13/07/2010	10/08/2010	26/05/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nyandarua West District
2013/054130	Makadara Probation Hostel	01/07/2011	30/08/2011	30/09/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Makadara District
2013/054131	Nyandarua Construction Of Staff Houses	12/04/2012	12/01/2012	01/05/2012	10/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nyandarua West District
2013/054132	Bclb Eldoret Office Block	22/02/2013	20/09/2012	18/02/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District
2013/054133	Construction Of Staff Houses Kiambu Main	12/04/2011	09/08/2011	07/09/2011	04/06/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054134	Nyandarua Women &Nbsp;Inmates Ward	10/02/2012	01/01/2012	05/05/2012	13/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nyandarua West District
2013/054135	Likoni Daycare Centre	01/07/2011	10/07/2011	30/08/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Likoni District
2013/054136	Construction Of Office Block	05/06/2011	01/08/2011	02/09/2011	02/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2013/054137	Construction Of Staff Houses Narok Main	12/04/2011	12/07/2011	06/12/2011	13/11/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Narok North District
2013/054138	Construction Of Staff Houses Naivasha Main	10/01/2012	01/02/2012	14/02/2012	05/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2013/054139	Junior Staff Houses	05/06/2011	05/06/2011	01/08/2011	07/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2013/054140	Eldoret East	01/07/2011	30/08/2011	30/09/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2013/054141	Refurbishment Of Ppc'S Office Nyanza	17/05/2011	12/07/2011	06/09/2011	10/04/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisumu Town West District
2013/054142	Nyeri &Nbsp;Construction Of Staff Houises	07/06/2011	01/06/2011	02/08/2011	08/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054143	Keruguya Staff Houses	05/06/2011	07/07/2011	01/08/2011	01/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kirinyaga West District
2013/054144	Nakuru Girls Hostel	01/07/2011	01/08/2011	30/09/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable; Unallocated	51 - Nakuru District
2013/054145	Construction Of Dining Hall Nairobi Remand	05/04/2011	03/05/2011	10/05/2011	04/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Makadara District
2013/054146	Kerugoya Construction Of Main Gate, Offices And Visiting Bay	07/06/2011	01/07/2011	01/08/2011	01/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kirinyaga West District
2013/054147	Nakuru Main Prison Dining Hall	05/06/2011	02/07/2011	01/08/2011	07/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kirinyaga East District
2013/054148	Thika Main 2 Wards	07/06/2011	07/07/2011	04/08/2011	02/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Thika East District
2013/054149	Webuye Daycare Centre	01/07/2011	30/08/2011	30/09/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Trans Nzoia East District
2013/054150	Eldoret Women Staff & Houses	04/06/2011	03/06/2011	07/07/2011	23/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District
2013/054151	Inmates Ward Nyeri Main	12/04/2011	12/07/2011	08/08/2011	06/11/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2013/054152	Refurbishment Of Residential Building	08/06/2010	03/08/2010	05/10/2010	05/04/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054153	Eldoret Main Construction Of Dining Hall For Inmates	02/04/2012	10/04/2012	24/04/2012	23/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District
2013/054154	Refurbishment Of Prison Dispensary Muranga	02/02/2010	09/02/2010	01/03/2010	05/05/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2013/054155	Nakuru Main Construction Staff Houses	02/03/2011	03/04/2011	20/04/2011	12/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2013/054156	Githunguri Probation Office	01/07/2011	30/08/2011	30/09/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District
2013/054157	Administration Block-Kisumu Women Prison	28/07/2011	01/08/2011	20/09/2011	30/06/2012	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisumu Town West District
2013/054158	Multipurpose Dining Hall Kitale	06/04/2010	04/05/2010	17/08/2010	03/04/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District
2013/054159	Kericho Main Prison Construction Of Staff House	23/05/2011	07/08/2011	05/08/2011	23/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2013/054160	Kirinyaga Probation Office	01/07/2011	30/08/2011	30/09/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kirinyaga Central District
2013/054161	Nakuru Women ,Staff & Houses	12/10/2011	23/11/2011	07/12/2011	20/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2013/054162	Nyahururu Probation Office	01/07/2011	30/08/2011	30/09/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyandarua Central District
2013/054163	Kericho Women Construction Of Staff Houses	01/01/2012	01/03/2012	03/04/2012	06/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2013/054164	Nakuru Women Construction Of Ration Store	02/07/2011	02/08/2011	23/08/2011	20/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2013/054165	Kaloleni Probation Office	01/07/2011	30/08/2011	30/09/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kaloleni District
2013/054166	Naivasha Main Construction & Dining Hall	07/05/2011	23/06/2011	07/07/2011	23/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2013/054167	Embu Probation Office	01/07/2011	30/08/2011	30/09/2011	30/06/2012	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054168	Bomet Prison Costruction Of Of Prisoners Ward	04/02/2011	02/03/2011	13/04/2011	03/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bomet District
2013/054169	Langata Women Construction Of Staff Houses	01/04/2011	05/05/2011	01/07/2011	02/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2013/054170	Kisumu Main-Staff Houses	08/06/2011	07/08/2011	15/09/2011	09/02/2012	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisumu West District
2013/054171	Makueni Probation Office	01/07/2011	30/08/2011	30/09/2011	30/06/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2013/054172	Kamiti Main & Dining Hall	23/06/2011	30/06/2011	08/09/2011	12/09/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054174	Kisii Probation Office	01/07/2011	08/08/2011	30/09/2011	30/06/2012	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2013/054175	Nairobi West Costruction Of Staff Houses	07/07/2011	12/12/2011	01/01/2012	01/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2013/054176	Kamiti Main Costruction Of Multipurpose Hall	03/05/2011	23/05/2011	04/06/2011	23/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054177	Kibos Medium -Inmates Ward	05/07/2010	10/09/2010	05/10/2010	09/06/2012	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054178	Prisons Headquarters Roofing Of Magereza House	08/08/2011	01/09/2011	29/09/2011	01/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2013/054195	Masaba Probation Office	30/07/2011	30/08/2011	30/09/2011	30/06/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyamira District
2013/054205	Construction Of District Headquarters Complex Phase 2	06/03/2013	01/04/2013		15/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Tigania East District
2013/054215	Construction Of Lowland Type Storey District Headquarters At Migwani	26/12/2012	05/03/2013	20/03/2013	18/07/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Mwingi West District
2013/054222	Construction Of Ablution Block For The District Commissioner	19/02/2013	07/03/2013	14/03/2013	14/05/2013	Ongoing	52.58	Financial	Environmental	In-country - Specific Locations Applicable	52 - Bahari District
2013/054244	Construction Of Changamwe District Headquarters	16/03/2011	30/03/2011	30/03/2011	30/11/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District
2013/054253	One Stop Border Post Project	04/07/2011	11/10/2011	02/01/2012	10/10/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District
2013/054271	Construction Of Kisumu West Probation Office	30/07/2011	30/08/2011	30/09/2011	30/06/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisumu Town West District
2013/054274	Construction Of Laikipia East Probation Office	30/07/2011	30/08/2011	30/09/2011	30/06/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
2013/054304	Construction Of Mixed Block-Kilifi Prison	25/05/2010	10/07/2011	25/11/2011	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054305	Construction Of Perimeter Fence-Phase 1-Shanzu Prison	15/08/2012	01/01/2013	24/04/2013	30/06/2014	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2013/054306	Reinforcement Of Training Rooms At Bungoma Prisons	21/01/2013	21/02/2013	21/02/2013	18/03/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Bungoma South District
2013/054307	Construction Of Administration Block-Kaloleni Prisons	31/05/2010	10/07/2010	22/08/2011	30/06/2013	Ongoing	0.00	Financial; Administrative; Conditionality	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2013/054308	Construction Of Staff Houses-Kaloleni Prisons	20/07/2012	01/05/2013	15/05/2013	10/09/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2013/054309	Prisoners Remand Block-Shimo La Tewa	29/05/2009	30/07/2010		31/05/2011	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2013/054311	Kapeguria &Nbsp;Prison,Staff Houses	05/05/2012	01/07/2012	26/09/2012	20/02/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Pokot South District
2013/054312	Kitale Main Prison Junior Staff Housing	10/07/2011	20/07/2011	15/08/2011	10/01/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District
2013/054313	Kitale Annex &Nbsp;Prison Staff Housing	06/07/2012	01/08/2012	08/08/2012	10/02/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District
2013/054314	Kericho Medium Prison Junior Staff Housing	01/06/2011	01/09/2011	01/09/2011	07/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2013/054315	Kabarnet Prison, Overhaul Of Water And Sewarage System	02/06/2012	01/07/2012	07/07/2012	01/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Koibatek District
2013/054316	Bomet Prison Staff Housing	30/01/2011	01/01/2012	25/01/2012	01/04/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bomet District
2013/054317	Bomet Prison, Mixed Block Ward	01/05/2011	01/06/2011	01/08/2011	01/01/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bomet District
2013/054318	Kericho Medium Visitors Bay & Gate Lounge	01/08/2012	18/10/2012	01/12/2012	20/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2013/054319	Construction Of Office Block- Malindi	18/10/2012	15/11/2012		30/06/2013	Pipelined	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2013/054320	Refurbishment Of Office Block - Arthi River Prison	15/12/2011	10/01/2012	01/03/2012	15/03/2012	Ongoing	0.00	Financial	Unspecified	In-country - Specific Locations Applicable	52 - Athi River District
2013/054321	Construction Of Gate Lodge- Shimo La Tewa Medium Prison	09/12/2012	01/01/2013	28/01/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2013/054322	Construction Of Administration Block-Malindi Main Prison	15/11/2011	13/07/2012	10/09/2012	17/01/2013	Completed		Conditionality	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2013/054323	Construction Of Inmates Hall/Mess-Wundanyi Prison	18/11/2011	02/07/2012	13/12/2012	28/06/2013	Completed	0.00	Other	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District
2013/054324	Construction Of Gate Lodge	15/05/2012	02/07/2012	09/07/2012	15/10/2012	Completed	0.00	Organisational	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2013/054325	Construction Of Water Tanks- Voi Prison	01/07/2011	11/07/2011	18/07/2011	29/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District
2013/054326	Construction Of Watch Tower-Malindi Main Prison	05/07/2012	16/07/2012	10/09/2012	28/12/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054327	Sotik Prison , Construction Of Prisoners Ward	01/06/2010	10/08/2010	31/08/2010	10/04/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Sotik District
2013/054328	Eldama Ravine Prison Staff Housing	04/06/2011	01/08/2011	04/10/2011	31/10/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Baringo North District
2013/054329	Eldama Ravine Prison Septic Tank	15/06/2012	20/06/2012	20/06/2012	01/08/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Baringo North District
2013/054330	Eldama Ravine Kitchen Block	01/06/2012	30/06/2012	05/07/2012	30/06/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Baringo North District
2013/054331	Eldama Ravine Main Gate Lounge	01/10/2012	05/10/2012	20/10/2012	01/01/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Baringo North District
2013/054332	Ngeria Farm Prison Staff Housing 5 Blocks Of 2 Units	01/06/2011	10/07/2011	01/05/2011	04/03/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
2013/054333	Naivasha Medium Horse Staples	01/10/2012	01/11/2012	01/01/2013	09/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2013/054334	Construction Of Office Block At Keroka Probation	20/12/2010	23/12/2010	28/12/2010	30/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyamira District
2013/054335	Construction Of Office Block At Ugunya Probation	13/12/2011	18/03/2012	01/04/2012	30/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Ugenya District
2013/054336	Construction Of Office Block At Ndhiwa Probation	20/08/2010	15/04/2011	15/04/2011	15/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Rongo District
2013/054337	Construction Of Office Block At Gucha Probation	03/03/2009	05/07/2009	20/08/2009	06/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyatike District
2013/054338	Construction Of Dog Kernel In Kisumu Main Prison	01/03/2010	05/12/2010	17/12/2010	20/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisumu Town West District
2013/054380	Narok Prison Dining Hall	01/06/2012	30/06/2012	06/12/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Narok North District
2013/054381	Naivasha Medium Prison Perimeter Wall	01/06/2012	03/07/2012	01/08/2012	01/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2013/054382	Eldama Ravine Prison Costruction Of Barrier Gate	25/03/2012	02/01/2013	15/03/2013	20/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Baringo North District
2013/054383	Thika Women Prison,Prisoners Ward	15/05/2012	01/06/2012	08/06/2012	09/01/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Thika West District
2013/054384	Thika Women Prison Rri Staff Houses	15/07/2011	10/08/2011	14/11/2011	14/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Thika West District
2013/054385	Kapsabet Prison ,Staff Housing	02/03/2011	01/03/2011	01/12/2011	01/01/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nandi Central District
2013/054386	Ruiru Prison Idustry	05/08/2012	11/11/2012	15/01/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Thika East District
2013/054387	Kapeguria Prison Rri Staff Houses	01/05/2011	01/06/2011	10/07/2011	10/04/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District
2013/054388	Ruiru Prison Property Store And Extension Of Office Block	05/05/2011	20/08/2011	01/10/2011	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District
2013/054389	Pstc Vip Executive Wing	15/04/2008	25/08/2008	03/04/2009	20/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District
2013/054391	Thika Main Prison Rri Staff Houses	21/11/2009	05/01/2010	13/04/2010	01/08/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Thika West District
2013/054392	Kajiando Prison Prisoners Ward (Mixed Block)	10/06/2011	12/07/2011	20/07/2011	02/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kajiado Central District
2013/054393	Pstc Residential Houses	25/10/2010	05/01/2011	10/03/2011	30/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District
2013/054394	Kajiando Prison Rri Staff Housing	10/06/2011	12/07/2011	20/07/2011	01/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kajiado Central District
2013/054395	Kajiando Prison ,R Enovation Of Administration Block And Kitchen	06/06/2012	10/06/2012	18/07/2012	06/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kajiado Central District
2013/054396	Pstc Band Gymnasium	20/02/2010	10/04/2010	15/05/2010	01/05/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District
2013/054397	Mwea Prison Administration Block	25/03/2010	15/04/2010	30/03/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kirinyaga East District
2013/054398	Ngeria Farm Prison ,Prisoners Ward (Mixed Block)	01/05/2011	01/07/2011	10/08/2011	27/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2013/054399	Maranjau Prison Residential Houses	15/01/2012	20/03/2012	15/04/2012	15/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2013/054453	Kiambu Prison Staff Houses	10/08/2011	15/12/2011	11/01/2012	25/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054454	Kitale Medium Administration Block	06/06/2012	10/07/2012	15/08/2012	01/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Trans Nzoia East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054455	Nyeri Main Prison Refurbishment Of Non-Residential Buildings	25/08/2012	16/09/2012	23/12/2012	30/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2013/054456	Eldoret Main Partitioning Of Inmate Block/ Refurbishment	01/06/2012	10/06/2012	15/06/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2013/054457	T/Falls Main Prison Staff Houses	05/04/2011	06/11/2011	06/11/2011	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyandarua Central District
2013/054458	T/Falls Women Prison Prisoners Ward	20/09/2011	03/10/2011	07/11/2011	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyandarua Central District
2013/054459	Nanyuki Prison Staff Houses	20/08/2010	20/10/2010	15/11/2010	25/02/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
2013/054460	Nanyuki Prison Residential Houses (Rri)	15/06/2011	20/08/2011	31/10/2011	01/10/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
2013/054461	Eldoret Main Prison Rri Houses	01/06/2012	10/06/2012	20/08/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2013/054462	Eldama Ravine &Nbsp;Executive Washrooms(Toilets)	25/01/2013	02/02/2013	29/04/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bomet District
2013/054465	Construction Of Staff House-Isiolo Prison	01/03/2013	02/05/2013	17/05/2013	30/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2013/054466	Borehole-Kitui Prison	02/03/2012	03/12/2012	01/03/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kitui Central District
2013/054467	Construction Of Staff House-Kangeta	03/03/2013	01/05/2013	04/05/2013	30/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Igembe South District
2013/054468	Construction Of Staff House-Makueni Prison	01/01/2013	01/03/2013	24/04/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2013/054469	Construction Of Women Prisoners Accommodation Block-Makueni	01/07/2012	07/09/2012	06/12/2012	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2013/054470	Construction Of Remand Block-Makueni Prison	05/05/2010	01/07/2010	01/09/2010	03/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2013/054471	Construction Of Staff House-Machakos Women	02/03/2013	03/03/2013	22/05/2013	30/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2013/054472	Bungoma Main Prison &Nbsp;Multipurpose /Dining Hall	02/04/2012	07/04/2012	09/04/2012	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2013/054473	Construction Of Mixed Block-Machakos Main Prison	05/07/2009	07/12/2009	05/02/2010	30/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2013/054474	Bungoma Main Prison Inmates Ward	06/10/2007	01/11/2007	09/11/2007	30/06/2008	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2013/054476	Bungoma Main Prison Staff Houses	15/06/2010	01/11/2010	21/11/2010	31/01/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2013/054477	Vihiga Prison Main Gate And Gate Lodge	17/04/2008	03/12/2012	03/12/2012	03/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District
2013/054478	Kamiti Yctc Inventory Store	16/11/2012	17/12/2012	17/12/2012	16/01/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054479	Kamiti Yctc Rri Staff Houses	11/03/2013	12/03/2013	09/04/2013	11/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054480	Construction Of Staff House-Machakos Main Prison	06/02/2013	03/03/2013	06/05/2013	30/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2013/054481	Construction Of Multipurpose Dining Hall-Machakos Main Prison	01/01/2012	01/03/2012	04/04/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2013/054482	Kamiti Yctc Office Block	16/11/2012	17/12/2012	20/02/2013	22/04/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054483	Construction Of Staff House-Chuka Prison	03/01/2013	01/03/2013	01/05/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Tharaka South
2013/054484	Construction Of Staff House-Maara Prison	01/03/2013	04/04/2013	02/05/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Tharaka South
2013/054485	Nairobi Remand And Allocation Prison &Nbsp;Residential Houses	15/05/2012	05/06/2012	25/06/2012	04/01/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054486	Construction Of Staff House-Marimanti Prison	06/02/2012	05/03/2013	03/05/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North
2013/054487	Langata Women Prison &Nbsp;Staff Houses	20/01/2011	10/10/2012	08/01/2013	07/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2013/054488	Fencing-Yatta Prison	03/07/2012	01/09/2012	10/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Yatta District
2013/054489	Sewerage Works-Yatta Prison	03/07/2012	01/09/2012	10/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Yatta District
2013/054490	Langata Women &Nbsp;Rri Staff Houses	20/01/2011	24/11/2012	08/01/2013	07/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054491	Administration Block-Embu Women	20/01/2010	28/02/2010	20/09/2011	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Embu North District
2013/054492	Kamiti Medium Residential Staff Houses	06/01/2013	13/02/2013	04/03/2013	12/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054493	Construction Of Staff House Meru Main Prison	03/12/2012	01/03/2013	01/04/2013	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2013/054494	Construction Of Prisoners Accomodation Block-Meru Main Prison	01/07/2010	01/09/2010	14/10/2010	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2013/054495	Office Block-Meru Probation	10/07/2008	06/12/2011	05/03/2012	30/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2013/054496	Construction Of Prisoners Accomodation Block-Meru Women	01/07/2009	01/09/2009	02/11/2009	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2013/054497	Construction Of Multipurpose Dining Hall-Embu Main	22/05/2008	02/07/2008	03/05/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Embu North District
2013/054498	Prisoners Accommodation Block-Embu Main	02/02/2008	10/02/2008	08/01/2010	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Embu North District
2013/054499	Construction Of Staff House-Mwingi Prison	01/07/2012	01/03/2013	01/05/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Mwingi West District
2013/054560	Construction Of District Civil Registration Office At Bahati	01/07/2012	01/09/2012	01/09/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Nakuru North District
2013/054567	Construction Of &Nbsp;Deputy County Commissioner'S Office	01/04/2013	01/04/2013	01/04/2013	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Nakuru North District
2013/054569	Transmara West - Kilgoris Prison	01/07/2011	01/07/2011		29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Dikirr District
2013/054597	Rongai District Headquarters	01/07/2011	01/07/2011	01/07/2011	29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Rongai District
2013/054603	Rehabilitation Of Todonyang Airstrip	01/07/2012	01/07/2012		31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Turkana North District
2013/054633	Rehabilitation Of Diff Airstrip	01/03/2013	15/03/2013	20/03/2013	15/05/2013	Completed	50.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Wajir South District
2014/054773	Mandera West District Administration Complex	01/11/2010	02/05/2011		04/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mandera West District
2014/054990	DEEPENING FOUNDATIONS FOR PEACEBUILDING AND COMMUNITY SECURITY IN KENYA 2014-2018	26/03/2014	01/01/2014		29/06/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055005	Issuance of Immigration documents	05/03/2014	01/07/2014		30/06/2015	Planned	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055006	Upgrade of National population Database	04/03/2014	01/07/2014		30/06/2015	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/055008	Issuance of Civil documents	07/03/2014	01/07/2014		31/07/2014	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/055016	Issuance of 2nd Generation ID cards	05/03/2014	01/07/2014		30/06/2015	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/055030	KISII MAIN PRISON	01/08/2214	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2014/055032	NYERI MAIN PRISON CONSTRUCTION OF PRISONERS WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2014/055035	KISUMU MAIN PRISON CONSTRUCTION OF PRISONERS WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisumu Town West District
2014/055037	NAIROBI REMAND AND ALLOCATION PRISON CONSTRUCTION OF INMATES WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/055038	KKAMEGA MAIN PRISON CONSTRUCTION OF INMATES WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kakamega Central (Lurambi) District
2014/055039	KERICHO MEDIUM CONSTRUCTION OF INMATES WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2014/055042	HOMABAY PRISON CONSTRUCTION OF INMATES WARD	01/08/2014	01/09/2014		01/04/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District
2014/055043	KITUI PRISON CONSTRUCTION OF INMATES WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kitui Central District
2014/055044	KAPENGURIA PRISON CONSTRUCTION OF INMATES WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055045	NAKURU MAIN PRISON CONSTRUCTION OF INMATES WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2014/055047	SHIMO LA TEWA PRISON CONSTRUCTION OF WORKSHOP	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Likoni District
2014/055049	MALINDI PRISON CONSTRUCTION OF INMATES WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2014/055050	BOMET PRISON CONSTRUCTION OF KITCHEN/ WARD	01/08/2014	01/09/2014		01/04/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bomet District
2014/055051	MARSABIT PRISON CONSTRUCTION OF INMATES WARD	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District
2014/055052	KABARNET PRISON CONSTRUCTION OF GATE LODGE	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District
2014/055053	KITALE MAIN PRISON CONSTRUCTION OF INMATES WARD /KITCHEN	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Trans Nzoia East District
2014/055054	ELDORET MAIN PRISON CONSTRUCTION OF INMATES WARD/KITCHEN	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District
2014/055055	KAJIADO PRISON CONSTRUCTION OF INMATES WARD/KITCHEN	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kajiado North District
2014/055056	MARALAL PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Samburu Central District
2014/055057	NYAHURURU PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyandarua Central District
2014/055058	LODWAR PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Turkana Central District
2014/055059	NAROK PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Narok South District
2014/055060	BUSIA PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nambale District
2014/055061	KIBOS MAION PRISON CONSTRUCTION OF PRISONERS WARDS/KITCHEN	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisumu Town West District
2014/055062	MIGORI PRISON CONSTRUCTION OF PRISONERS WARDS/KITCHEN	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Migori District
2014/055063	SIAYA PRISON CONSTRUCTION OF PRISONERS WARDS /KITCHEN	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District
2014/055064	BUNGOMA PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2014/055065	EMBU PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2014/055066	MERU PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2014/055067	ISIOLO PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2014/055068	MURANG'A EAST	28/09/2012	28/12/2012	30/07/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055069	MAKUENI PRISON CONSTRUCTION OFPRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makeni District
2014/055070	MACHAKOS MAIN PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2014/055071	MARIMANTI PRISON CONSTRUCTION OF KITCHEN	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055072	SIAYA GIRLS' HOSTEL	30/07/2012	30/07/2012	24/09/2012	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055073	MURANGA WOMEN PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2014/055074	MWEA PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kirinyaga South District
2014/055076	KIAMBU PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2014/055078	KWALE PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Matuga District
2014/055079	HOLA PRISON CONSTRUCTION OF ADMINISTRATION BLOCK, OFFICE	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bura District
2014/055080	LAMU PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Lamu West District
2014/055081	GARRISSA MAIN PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
2014/055082	MANDERA PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Mandera Central District
2014/055083	VIHIGA PRISON CONSTRUCTION OF PRISONS GATE LODGE/WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District
2014/055084	KAPSABET PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nandi Central District
2014/055085	KAKAMEGA WOMEN CONSTRUCTION OF PRISONER WORKSHOP	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kakamega East (Shinyalu) District
2014/055086	SHIMO LATEWA WOMEN PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Likoni District
2014/055087	ELDORET WOMEN PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
2014/055089	KINGORANI PRISON CONSTRUCTION OF PRISONERS WARDS	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2014/055090	PRISON HEADQUARTERS /QUARTER MASTER/TIMBERYARD REFURBLISHMENT	01/08/2014	01/09/2014		01/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District; 59 - Starehe District
2014/055094	OTHAYA PROBATION OFFICE	30/09/2013	01/07/2013	30/09/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nyeri South District
2014/055095	MAKUENI PROBATION OFFICE	30/09/2013	30/10/2013		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055096	TURKANA WEST-KAKUMA PROBATION OFFICE	01/07/2013	01/07/2013	30/09/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Turkana Central District
2014/055097	NYERI CENTRAL PROBATION OFFICE	01/07/2013	01/07/2013	30/09/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2014/055098	MSABWENI -KWALE PROBATION OFFICE	30/07/2013	30/09/2013	30/10/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District
2014/055099	KISAUNI-MOMBASA PROBATION OFFICE	01/06/2013	30/07/2013	30/09/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2014/055100	KISUMU EAST WINAM PROBATION OFFICE	01/07/2013	30/09/2013	30/09/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District
2014/055101	KAPSABET -NANDI PROBATION OFFICE	01/07/2013	30/09/2013	30/09/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nandi Central District
2014/055102	KABARNENT BARINGO PROBATION OFFICE	01/07/2013	30/09/2013	30/09/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District
2014/055103	NYANDARUA SOUTH - ENGINEER PROBATION OFFICE	01/07/2013	30/09/2013	30/09/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyandarua South District
2014/055104	ELDORET PROBATION OFFICE	01/07/2011	01/09/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055105	MAKANDARA NAIROBI BOYS PROBATION HOSTELS	01/07/2013	30/09/2013		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Makadara District
2014/055107	Construction of sub county head quarters	01/07/2011	01/07/2010	09/08/2010	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kangema District
2014/055108	Construction of Sub County Headquarters	02/07/2012	02/07/2012	06/08/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mathioya District
2014/055109	TANA DELTA SUB COUNTY HEADQUARTERS	01/07/2011	04/07/2011	16/08/2011	29/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Tana Delta District
2014/055111	KWALE SUB COUNTY OFFICE	03/06/2013	02/07/2013	16/07/2013	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District
2014/055112	MERU CENTRAL SUB COUNTY HEADQUARTERS	01/07/2011	05/07/2011	27/07/2011	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2014/055113	IMENTI SOUTH SUB COUNTY HEADQUARTERS	06/07/2010	21/07/2010	08/12/2010	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Imenti South District
2014/055114	TARBAJI SUB COUNTY HEADQUARTERS	11/07/2012	18/07/2012	04/09/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tarbaj District
2014/055115	NORTH MASABA SUB COUNTY HEADQUARTERS	10/07/2012	08/08/2012	08/08/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - North Masaba District
2014/055116	BONDO SUB COUNTY HEADQUARTERS	07/07/2010	20/07/2010	03/08/2010	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/055117	WARENG SUB COUNTY HEADQUARTERS	18/07/2012	01/08/2012	01/08/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
2014/055118	LOITOKTOK SUB COUNTY HEADQUARTERS	02/07/2013	21/08/2013	09/10/2013	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Loitoktok District
2014/055119	KAJIADO NORTH SUB COUNTY HEADQUARTERS	03/07/2012	06/08/2012	04/12/2012	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kajiado North District
2014/055120	KIPKELION SUB COUNTY HEADQUARTERS	04/07/2012	14/08/2012	04/09/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kipkelion District
2014/055122	MATHIRA EAST SUB COUNTY HEADQUARTERS	03/07/2012	11/09/2012	02/10/2012	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Mathira East District
2014/055123	MIRANGINE SUB COUNTY HEADQUARTERS	04/07/2011	02/08/2011	06/09/2011	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mirangini District
2014/055134	PROPOSED POLICE FORENSIC LABORATORY AT CID HEADQUARTERS-KIAMBU ROAD	30/01/2014	14/02/2014	03/03/2014	29/02/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2014/055414	CONSTRUCTION OF BOARSTAL FOR GIRLS AT KAMITI	01/06/2014	01/07/2014		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2014/055415	County Forum in Homa Bay	03/10/2014	12/11/2014	12/11/2014	13/11/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District; 52 - Ndiwa District; 53 - Rachuonyo South District; 54 - Rachuonyo North District; 55 - Suba District; 56 - Mbita District
2014/055416	CONSTRUCTION OF SEPTIC TANK ,WORKSHOP,HOSTEL&FENCE AT SHIMO BI	01/07/2014	01/07/2014		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2014/055417	CONSTRUCTION OF LIBRARY AND FENCE AT SHIKUSA BI	01/07/2014	01/07/2014		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kakamega Central (Lurambi) District
2014/055418	REFURBISHMENT OF STAFF HOUSES AT LANGATA PRISON	01/07/2014	01/07/2014		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/055421	Kasarani MCH Strategy Training	01/10/2014	05/11/2014		07/11/2014	Completed	57.50	Administrative	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2014/055422	CONSTRUCTION OF PETROL STATION AT NAIROBI WEST PRISON	01/07/2014	01/07/2014		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/055423	EXPAND AND MODERNIZE PRISON STAFF TRAINING COLLEGE(RUIRU)	01/07/2014	01/07/2014		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055426	County Forum in Kilifi	01/09/2014	26/11/2014		27/11/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Ganze District; 52 - Bahari District; 53 - Kaloleni District; 54 - Rabai District; 55 - Malindi District; 56 - Magarini District
2015/055547	Nakuru North Sub-County Headquarters	18/04/2013	24/04/2013	10/05/2013	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Nakuru North District
2015/055549	Mwingi West Sub County Headquarters	09/05/2013	27/02/2013		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kitui West District
2015/055550	Athi River Sub County Headquarters	15/03/2013	15/03/2013		27/05/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Athi River District
2015/055551	Cheptais Sub County Headquarters	18/06/2012	18/06/2012		27/05/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Cheptais District
2015/055552	Buna Sub County Headquarters	05/11/2012	14/11/2012		21/04/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Buna District
2015/055553	Borabu Sub County Headquarters	16/06/2014	17/06/2014		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Borabu District
2015/055554	Banisa Sub County Headquarters	05/04/2014	05/04/2014		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Banisa District
2015/055555	Butula Sub County Headquarters	16/07/2015	08/01/2015		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Butula District
2015/055556	Tigania West Sub County Headquarters	01/02/2011	16/02/2011		26/05/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tigania West District
2015/055557	Isinya Sub County headquarters	05/09/2013	17/10/2013		23/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Isinya District
2015/055558	Nandi East Sub County headquarters	08/03/2010	12/03/2010		24/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nandi East District
2015/055561	Ndhiwa Sub County Headquarters	15/04/2010	05/05/2010		29/06/2016	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Ndhiwa District
2015/055562	Teso South Sub County Headquarters	04/02/2010	10/03/2010		26/05/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Teso South District
2015/055563	Tigania East Sub County Headquarters	16/02/2010	15/04/2010		25/05/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Tigania East District
2015/055564	Mutomo Sub County Headquarters-Additional facilities	23/03/2015	06/07/2015		05/10/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mutomo District
2015/055565	Kimilili Sub County headquarters-External Civil works	21/07/2015	13/07/2015		27/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kimilili Bungoma District
2015/055566	Nyamira North Sub County Headquarters-External works	23/03/2015	07/07/2015		25/03/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyamira North District
2015/055567	Bomet County Headquarters	23/03/2015	13/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bomet District
102 - MOIC - Kenya College of Communications Technology											
2013/054115	Renovation	27/07/2012	01/08/2012	01/08/2012	28/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable; Unallocated	Unallocated; 52 - Langata District
2014/055314	Printery Equipments	17/07/2014	30/09/2014		30/09/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055316	CONSTRUCTION OF PERIMETER WALL	17/07/2014	30/09/2014		30/09/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055354	AMBULANCE	17/07/2014	30/09/2014		30/09/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055357	MINI BUS	17/07/2014	30/09/2014		30/09/2015	Planned		Unspecified	Unspecified	In-country - Nationwide; Unallocated	Nationwide
2014/055360	LAUNDRY MACHINES (ASSORTED)	17/07/2014	30/09/2014		30/09/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055367	STUDENTS BEDS AND CHAIRS	17/07/2014	30/09/2014		30/09/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
1021 - State Department for Interior											
2014/054990	DEEPENING FOUNDATIONS FOR PEACEBUILDING AND COMMUNITY SECURITY IN KENYA 2014-2018	26/03/2014	01/01/2014		29/06/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055571	Upgrading of Civil Registration and Vital statistics System	05/02/2015	01/07/2015		30/04/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2015/055573	Installation of second generation ID card system	13/11/2014	01/07/2015		30/06/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2015/055574	Installation of E-Passport system	16/01/2015	01/07/2015		30/11/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2015/055575	Upgrade of ICT netorking in Nyayo House	03/02/2015	01/07/2015		31/03/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
103 - Ministry of Devolution and Planning											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/051498	Ovc	01/07/2009	15/07/2009		30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051512	Restoration Of Farm Infrastructure And Rural Livelihoods Project	04/06/2009	01/07/2009	01/09/2009	31/12/2013	Ongoing		Other	Financial; Security	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 52 - Eldoret East District; 55 - Molo District
2010/051524	Western Kenya Community Driven Development & Flood Mitigation (WKCDD&FM) Project	16/02/2007	06/08/2007	06/08/2007	06/08/2015	Suspended		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 55 - Mumias District; 56 - Matungu District; 57 - Butere District; 59 - Lugari District; 51 - Vihiga District; 52 - Sabatia District; 55 - Bungoma West District; 58 - Mt. Elgon District; 51 - Busia District; 56 - Teso North District; 51 - Siaya District; 53 - Gem District; 55 - Bondo District
2010/051918	Nutrition And Care For Hiv/Aids Affected People	01/01/2009	01/01/2009	01/01/2009	03/03/2016	Ongoing		Organisational; Financial; Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	52 - Kisumu East District; 57 - Njiru District; 51 - Mvita District; 53 - Kaloleni District; 54 - Pokot South District; 53 - Wareng District; 53 - Keiyo District; 52 - Marigat District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 58 - Mt. Elgon District; 51 - Busia District; 53 - Samia District; 51 - Siaya District; 54 - Nyando District; 51 - Homa Bay District; 51 - Migori District; 56 - Gucha District
2010/051966	Africa Adaptation Programme (AAP)	27/10/2009	01/12/2009	04/03/2010	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Narok North District
2010/052004	Mount Elgon Regional Ecosystem Conservation Programme (Merecp)	23/01/2008	01/01/2009	01/12/2009	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District; 52 - Trans Nzoia East District; 53 - Kwanza District; 59 - Cheptais District
2010/052018	Development Of A 50 Year Transport Master Plan	29/04/2004	16/09/2004	16/09/2004	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052027	Capacity Building For Gender Mainstreaming In National Development	24/02/2009	31/01/2010	01/03/2010	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052036	Data Collection And Data Base Development	01/01/2010	01/01/2010	01/01/2010	31/01/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2010/052046	Enhanced Institutional Mechanisms For Gbv Response And Gender Equality	18/03/2010	18/03/2010	18/03/2010	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052055	Child Protection Legal And Policy Reform	01/02/2010	01/07/2010	01/07/2010	30/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Wajir West District; 52 - Samburu East District
2010/052061	Cash Trasfer For Orphans & Vulnerable Children (CT-OVC)	08/05/2009	01/07/2009	22/07/2009	31/12/2013	Ongoing	3.71	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052064	Family Based Care For Vulnerable Children (Cash Transfer)	19/03/2009	19/03/2009	01/07/2010	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052066	Child Protection Information Management	01/01/2010	05/01/2010	05/01/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Wajir West District; 52 - Samburu East District
2010/052068	Integrated Protective Services	01/07/2010	01/07/2010	01/07/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 53 - Wajir East District; 52 - Samburu East District
2010/052072	Child Protection And Coordination	03/05/2010	03/05/2010		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052076	Social Change For Improved Protection	12/04/2010	12/04/2010	12/04/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052083	Building M&E Capacity In Nairobi West, Kilifi, Migori And Naivasha	24/02/2010	03/05/2010	01/07/2010	31/12/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District; 51 - Migori District
2010/052099	Women Enterprise Fund	01/07/2008	12/07/2010	12/07/2010	30/06/2011	Ongoing		Financial	Financial	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052100	Intergration And Cordination With ICPD POA - NCAPD	28/05/2010	01/07/2010		01/03/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052101	National Fund For Persons With Disabilities	09/07/2010	15/07/2010	02/08/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052104	Rehabilitation of Vocational Rehabilitation Centres (VRCs) and Older Persons Rescue Centre	01/02/2010	15/07/2010	15/07/2010	30/06/2020	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 53 - Westlands District; 52 - Mwatate District; 52 - Embu West District; 51 - Machakos District; 54 - Nyandarua Central District; 53 - Kahuro District; 51 - Baringo Central District; 51 - Kericho District; 52 - Kakamega Central (Lurambi) District; 51 - Vihiga District; 53 - Samia District; 51 - Kisii Central District
2010/052107	Central Kenya Dry Areas Smallholder And Community Services Project (Planning)	22/05/1996	01/07/2010		30/06/2011	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District
2010/052110	Social Infrastructure Development	01/07/2010	01/07/2010	01/07/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052112	Community Capacity Support Programme	01/07/2010	01/07/2010	01/07/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052116	Grants To Community Groups/Projects	01/07/2010	01/07/2010	01/07/2010	30/06/2018	Stalled		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052121	Mainstreaming Millennium Development Goals Phase II	26/11/2009	01/01/2010	01/01/2010	30/09/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052134	Enviroment Sector Programme Support (CDTF)	30/04/2010	01/07/2010		31/12/2014	Ongoing		Unspecified	Financial	In-country - Nationwide	Nationwide
2010/052152	Natural Resources Management (NRM) Programme	24/12/2009	01/01/2010		31/12/2014	Ongoing		Unspecified	Financial; Organisational; Security	In-country - Nationwide	Nationwide
2010/052172	Children Rehabilitation Schools	01/01/2010	01/02/2010	01/02/2010	31/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052173	Children Remand Homes	02/02/2010	02/02/2010	02/02/2010	31/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052178	Kenya Youth Empowerment Project (KYEP)	20/05/2010	02/08/2010	02/08/2010	01/08/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 53 - Kisauni District; 51 - Wajir North District; 52 - Wajir West District; 53 - Wajir East District; 54 - Wajir South District; 51 - Machakos District; 52 - Kiambu District; 51 - Nakuru District; 57 - Nakuru North District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 51 - Migori District
2010/052180	Street Children Rehabilitation Centres	01/12/2009	01/01/2010	01/01/2010	30/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052183	Community Development Environment Management Programme (CDEMP-CEF)	04/06/2010	01/07/2010		03/07/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Lamu West District; 51 - Taveta District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makueni District; 51 - Nyandarua North District; 51 - Kieni East District; 51 - Kirinyaga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 52 - Samburu East District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 51 - Bungoma North District; 51 - Siaya District; 51 - Kisumu West District; 51 - Migori District; 51 - Kisii Central District
2010/052185	Fast Start Climate Change Programme 4 (CDTF)	01/01/2010	01/07/2010		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 52 - Samburu East District
2010/052188	Community Development Trust Fund (Cdtf) CDP III	01/07/2010	01/07/2010		04/09/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 52 - Wajir West District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makueni District; 51 - Nyandarua North District; 51 - Kieni East District; 51 - Kirinyaga East District; 51 - Muranga East District; 52 - Kiambu District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 52 - Samburu East District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Kericho District; 51 - Konoin District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 51 - Bungoma North District; 51 - Busia District; 51 - Siaya District; 51 - Kisumu West District; 51 - Homa Bay District; 51 - Migori District; 51 - Kisii Central District; 51 - Nyamira District
2010/052192	Domesticating NEPAD/APRM	14/04/2010	01/07/2010		20/12/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052198	Social Policy And Research	05/01/2009	01/07/2010		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2010/052218	Southern Nyanza Community Development Project (Rpd)	01/07/2004	01/07/2005		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District; 52 - Ndhwa District; 54 - Rachuonyo North District; 55 - Suba District; 51 - Migori District; 52 - Nyatike District; 55 - Kuria West District; 52 - Nyamira North District
2010/052250	Special Global Fund Rd 7 Hiv	07/11/2008	01/06/2009	01/06/2009	30/06/2017	Ongoing		Financial; Conditionality	Financial; Organisational	In-country - Nationwide; Unallocated	Nationwide
2010/052263	Community Empowerment And Institutional Support Project (CEISP)	23/02/2009	01/07/2010		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 52 - Langata District; 51 - Mvita District; 51 - Matuga District; 52 - Bahari District; 52 - Bura District; 51 - Taveta District; 53 - Dadaab District; 56 - Buna District; 55 - Lafey District; 53 - Meri District; 52 - Buuri District; 51 - Tharaka North; 53 - Embu North District; 55 - Mutitu District; 55 - Yatta District; 53 - Mukaa District; 53 - Kinangop District; 54 - Tetu District; 55 - Kirinyaga North District; 53 - Kahuro District; 54 - Lari District; 54 - Loima District; 51 - West Pokot District; 52 - Samburu East District; 53 - Kwanza District; 53 - Wareng District; 54 - Tinderet District; 52 - Marigat District; 52 - Nyahururu District; 55 - Molo District; 54 - Dikirr District; 52 - Isinya District; 52 - Belgut District; 52 - Bomet District; 56 - Matungu District; 51 - Vihiga District; 54 - Bumula District; 52 - Butula District; 53 - Gem District; 54 - Nyando District; 56 - Mbita District; 54 - Uriri District; 52 - Marani District; 54 - Manga District
2010/052273	Youth Empowerment	05/01/2009	01/07/2010		31/12/2015	Ongoing		Unspecified	Environmental	In-country - Nationwide	Nationwide
2010/052468	Proposed Construction And Completion of Market Stalls At Nyansiongo Town Council	06/01/2010	01/03/2010	01/03/2010	01/03/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Borabu District
2010/052469	Proposed Construction of Myanga Market	10/03/2009	20/05/2009	20/05/2009	20/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Bumula District
2010/052471	Proposed Construction Of Modern Market At Rongo Town	18/03/2009	30/04/2009	30/04/2009	30/07/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Rongo District
2010/052472	Proposed Construction of Market Sheds At Kimillili Town Council	05/02/2009	01/04/2009	01/04/2009	30/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kimillili Bungoma District
2010/052473	Proposed Construction Of Taveta Bus-Park & Market	15/12/2009	26/02/2010	26/02/2010	25/08/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 51 - Taveta District
2010/052474	Post Elections Violence Livelihoods Recovery Project	01/05/2009	01/05/2009	01/09/2009	30/06/2016	Ongoing		Financial; Conditionality	Financial; Security	In-country - Specific Locations Applicable	52 - Kisumu East District; 52 - Wajir West District; 51 - Isiolo District; 53 - Turkana Central District; 51 - Trans Nzoia West District; 52 - Trans Nzoia East District; 53 - Kwanza District; 51 - Eldoret West District; 52 - Eldoret East District; 53 - Wareng District; 51 - Nakuru District; 53 - Naivasha District; 55 - Molo District; 57 - Nakuru North District; 51 - Kisumu West District; 54 - Nyando District
2010/052477	Strengthening National Capacity For Disaster Management	04/06/2009	01/05/2009	19/06/2009	19/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052506	IGAD Regional HIV & AIDS Partnership Program (IRAPP)	28/06/2007	01/01/2008	01/01/2008	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2011/052860	Madogo Health Facility		01/01/2011	10/01/2011	03/03/2011	Unspecified		Organisational; Financial	Financial; Organisational; Political influence	In-country - Specific Locations Applicable	Unspecified
2011/052886	Construction Of Class Rooms	17/01/2011	14/01/2011	14/01/2011	27/05/2011	Ongoing		Financial	Financial; Security	In-country - Specific Locations Applicable	Unspecified
2011/052905	Kenya Children Assembly	30/04/2010	30/07/2010	04/01/2011	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/052906	Civil Service Reform / Public Service Transformation	02/05/2008	01/07/2008	01/07/2008	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District; 52 - Samburu East District
2011/052940	Building Capacity For Ddos In Nairobi West, Kilifi,Migori And Naivasha	20/01/2011	20/01/2011	28/02/2011	30/12/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 52 - Langata District; 56 - Kasarani District; 52 - Bahari District; 53 - Kaloleni District; 55 - Malindi District; 51 - Nakuru District; 53 - Naivasha District; 58 - Gilgil District; 51 - Migori District; 52 - Nyatike District; 54 - Uriri District
2011/052953	Wajir Sewerage Project	01/07/2008	01/09/2008	05/05/2009	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wajir East District
2011/052971	Galmagalla Secondary School	03/06/2009	07/07/2009	23/07/2009	07/07/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2011/052972	Matigari Primary School	09/07/2009	13/07/2009	27/07/2009	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Laikipia West District
2011/053012	Kisumu Urban Project (KUP)	05/07/2010	05/10/2010		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 53 - Kisumu Town West District
2011/053137	M&E Curriculum Development	01/07/2010	01/07/2011	01/07/2011	30/06/2012	Ongoing		Organisational; Administrative	Financial	In-country - Nationwide	Nationwide
2011/053163	Kenya Poverty And Environment Initiative	02/11/2010	30/06/2005	02/01/2006	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2011/053197	Primary Education In Poor Urban Areas &Nbsp;li &Nbsp;(2004 65 534)	02/01/2007	01/07/2007		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 54 - Changamwe District; 53 - Kisumu Town West District
2011/053198	Total War Against Hiv & Aids &Nbsp;Project (TOWA)	18/07/2007	18/10/2007	18/10/2007	31/10/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable; Unallocated	Unallocated; Nationwide; 52 - Samburu East District
2011/053206	Proposed Rehabilitation & Reconstruction Of Khwisero Market	16/02/2009	09/04/2009		06/02/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Khwisero District
2011/053208	Prposed Construction Of Market Sheds For County Councilof Nyeri At Mweiga Shopping Centre	25/01/2008	11/02/2008	11/02/2008	10/08/2008	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kieni West District
2011/053209	Proposed Rehabilitation/Reconstruct ion Of Gisambai-Mbale Road In Vihiga District	04/12/2008	24/02/2009	20/05/2009	19/05/2010	Completed		Administrative; Other; Conditionality	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District
2011/053211	Proposed Reconstruction Of Funyula And Port Victoria Markets	21/08/2007	11/10/2007	11/10/2007	11/10/2008	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Samia District; 54 - Bunyula District
2011/053212	Proposed Re-Development Of Westlands Market	18/12/2007	01/01/2008	01/04/2008	31/12/2009	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2011/053213	Digital Mapping And Preparation Of Strategic Urban Development Plans	10/07/2008	24/10/2008	24/10/2008	24/04/2010	Completed		Other	Financial; Political influence	In-country - Specific Locations Applicable	52 - Bahari District; 51 - Garissa District; 53 - Nyeri Central District; 52 - Eldoret East District; 57 - Bungoma Central District
2011/053214	Proposed Development Of Mbita Retail Market	11/05/2011	01/08/2011	01/08/2011	28/02/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mbita District
2011/053218	Kenya Drought Recovery Programme 2011-2013	06/09/2011	06/09/2011	06/12/2011	02/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Turkana South District; 51 - Garissa District; 51 - Turkana North District; 53 - Turkana Central District
2011/053220	Proposed Rehabilitation/Constructio n of Butere Market at Buchenya Shopping Centre	16/05/2011	28/07/2011	28/07/2011	28/04/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Butere District
2011/053236	Torolokwonin Primary School	26/03/2009	14/07/2009	10/08/2009	31/05/2011	Completed		Other	Unspecified	In-country - Specific Locations Applicable	54 - Baringo North District
2011/053237	Qorqa Primary School	18/03/2010	07/07/2010	14/09/2010	23/05/2012	Completed		Other	Unspecified	In-country - Specific Locations Applicable	57 - North Horr District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053243	Mansa Secondary School	18/02/2010	18/08/2010	21/09/2010	21/03/2012	Completed	0.00	Financial	Unspecified	In-country - Specific Locations Applicable	57 - Tarbaj District
2011/053244	Sarman Secondary School	18/08/2010	18/08/2010	21/09/2010	21/03/2012	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tarbaj District
2011/053245	Ashabito Health Centre	20/04/2010	21/07/2010	16/11/2010	16/05/2012	Ongoing		Financial; Other	Financial	In-country - Specific Locations Applicable	53 - Mandera North District
2011/053246	Titus Ngoyoni Memorial Primary School	17/03/2010	08/07/2010	24/08/2010	16/05/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Loyanglani District
2012/053293	Maralal Water Project	04/02/2009	08/07/2009	04/08/2009	13/04/2011	Completed		Other	Environmental	In-country - Specific Locations Applicable	51 - Samburu Central District
2012/053294	Nakamane Irrigation Project	10/02/2009	22/07/2009	05/08/2009	16/03/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Loima District
2012/053296	Nakwamoru Irrigation Project	07/02/2012	07/07/2009	04/08/2009	12/04/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Turkana South District
2012/053311	Support For Capacity Development Of National Integrated Monitoring And Evaluation System	01/02/2012	01/01/2012	22/05/2012	01/10/2014	Completed		Organisational; Financial; Administrative	Financial; Organisational	In-country - Specific Locations Applicable	51 - Dagoretti District; 52 - Langata District; 53 - Westlands District; 52 - Bahari District; 53 - Kaileni District; 55 - Malindi District; 51 - Nakuru District; 53 - Naivasha District; 58 - Gilgil District; 51 - Migori District; 52 - Nyatike District; 53 - Rongo District; 54 - Uriri District
2012/053321	Kenya Rural Development Programme (KRDP)	26/06/2011	26/06/2011		07/08/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 54 - Rabai District; 52 - Bura District; 51 - Lamu West District; 54 - Voi District; 54 - Fafi District; 52 - Wajir West District; 55 - Eldas District; 52 - Mandera Central District; 54 - Banisa District; 52 - Sololo District; 51 - Isiolo District; 52 - Buuri District; 52 - Tharaka South; 52 - Embu West District; 56 - Mutomo District; 57 - Kangundo District; 57 - Kibwezi District; 52 - Nyandarua South District; 54 - Tetu District; 56 - Muranga South District; 51 - Githunguri District; 54 - Loima District; 54 - Pokot South District; 52 - Samburu East District; 56 - Mogotio District; 52 - Nyahururu District; 54 - Dikirr District; 52 - Isinya District
2012/053325	Bridging Divide Through Accountable Governance	20/04/2010	20/04/2010		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Eldoret West District; 51 - Nakuru District; 51 - Kisumu West District
2012/053327	Drought Management Initiative		18/01/2007		31/12/2011	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District; 52 - Wajir West District; 52 - Mandera Central District; 51 - Isiolo District; 57 - Kangundo District; 57 - Kibwezi District; 52 - Eldoret East District
2012/053333	Kyuso Water Supply	11/02/2009	07/07/2009	08/09/2009	15/11/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	60 - Kyuso District
2012/053336	Garissa Mtc	20/04/2011	26/07/2011	10/08/2011	11/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
2012/053337	Maralal District Hospital	20/04/2011	13/07/2011		30/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2012/053353	Kenya Municipal Programme (KMP) Phase II	04/05/2010	28/06/2010	28/06/2010	30/08/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053370	Drought Management Initiative	09/12/2008	09/12/2008	09/12/2008	30/06/2010	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053373	Arid Lands Resource Management Project - Phse Two	26/06/2003	26/09/2003	26/09/2003	30/06/2008	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053548	Wagalla Memorial Secondary School	04/04/2011	19/09/2011	05/12/2011	22/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Wajir North District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053551	Protecting And Rebuilding Livelihoods In The Arid And Semi Arid Lands	03/05/2012	01/05/2012	01/05/2012	30/04/2015	Ongoing		Unspecified	Environmental; Financial	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District; 56 - Magarini District; 53 - Tana Delta District; 51 - Taveta District; 51 - Garissa District; 52 - Mandera Central District; 51 - Moyale District; 51 - Isiolo District; 51 - Tharaka North; 53 - Kitui Central District; 57 - Mwingi Central District; 51 - Makueni District; 53 - Turkana Central District; 51 - Baringo Central District
2012/053575	Khaunga Secondary School Class Rooms Project-Mumias District	02/04/2008	01/05/2008	16/07/2008	06/01/2012	Ongoing		Administrative	Financial; Political influence	In-country - Specific Locations Applicable	55 - Mumias District
2012/053582	Kegonga Fresh Produce Market	25/01/2011	02/03/2011		30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kuria East District
2012/053611	Siaya Distric Poverty Eradication Project		06/06/2011		15/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District
2012/053626	Kamuiru Dispesary		10/07/2012	17/07/2012	30/09/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kirinyaga Central District
2012/053661	Gichugu Bulking Centre		01/06/2009	07/03/2012	18/10/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kirinyaga East District; 56 - Muranga South District
2012/053663	Kandara District Planning Unit	08/11/2010	20/12/2010	10/01/2011	15/08/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kandara District
2012/053668	Community Empowerment And Institutional Support Programme-Samburu East	11/02/2010	11/02/2010	25/11/2011	31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053676	Armed Violence And Small Arms Reduction In Pastoralist Communities In Kenya	15/04/2009	01/07/2009	11/08/2009	23/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 51 - Garissa District; 52 - Lagdera District; 54 - Fafi District; 55 - Ijara District; 56 - Balambala District; 51 - Wajir North District; 52 - Wajir West District; 53 - Wajir East District; 54 - Wajir South District; 55 - Eldas District; 56 - Buna District; 57 - Tarbaj District; 58 - Habaswein District; 51 - Mandera West District; 52 - Mandera Central District; 53 - Mandera North District; 54 - Banisa District; 55 - Lafey District; 56 - Mandera East District; 51 - Moyale District; 52 - Sololo District; 54 - Marsabit North District; 55 - Marsabit South District; 56 - Loyanglani District; 57 - North Horr District; 51 - Isiolo District; 52 - Garbatula District; 53 - Merti District
2012/053682	Restoration And Stabilization Of Livelihoods For Drought Affected And Host Communities In Turkana And Garissa Districts	18/01/2012	01/03/2012	02/07/2012	30/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Turkana South District; 51 - Garissa District; 52 - Lagdera District; 54 - Fafi District; 54 - Wajir South District; 51 - Turkana North District; 52 - Turkana West District; 53 - Turkana Central District; 51 - West Pokot District; 52 - Nandi Central District
2012/053701	Cash Transfer For Orphans And Vulnerable Children		01/07/2011	01/07/2011	29/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District
2012/053724	Transmara West District - Construction Of Water Pan - Ndma		02/01/2012		29/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053750	Construction Of District Gender And Social Development Office	16/06/2010	01/07/2010	01/08/2010	31/10/2011	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053776	Kitaluka Self Help Group	14/07/2011	17/02/2012	16/11/2011	17/02/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District; 57 - Thika West District
2012/053795	Construction Of Social Development Office		05/07/2010	12/07/2010	30/11/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053813	Mtwapa Streetlighting	08/04/2010	01/07/2010	02/02/2011	01/03/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2012/053817	Naivasha District Planning Unit	03/02/2011	18/02/2011	28/02/2011	28/10/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2012/053836	Adaptation To Climate Change	01/01/2009	10/01/2012	31/07/2012	01/12/2014	Ongoing		Unspecified	Environmental	In-country - Specific Locations Applicable	52 - Samburu East District; 58 - Gilgil District
2012/053918	Expert For One Village One Product	02/02/2012	02/07/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053957	Social Policy And Statistics (KNBS)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053958	Technical And Vocational Skills Training For Vulnerable Youth	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053959	Talent Development - Kenya Academies/ Music Camps	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2012/053970	Nomadic Education	05/01/2009	26/01/2009		31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Turkana South District; 51 - Garissa District; 54 - Fafi District; 51 - Wajir North District; 52 - Wajir West District; 51 - Mandera West District; 52 - Mandera Central District; 51 - Moyale District; 51 - Turkana North District; 53 - Turkana Central District; 51 - Samburu Central District
2012/053979	NOKET (Girls Scholarships)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Turkana North District
2012/053980	Disaster Mitigation Programme (Emergency Nutrition)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053981	Emergency Response	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053982	Life Skills And National Youth Council	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053983	Young Leaders For Life	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053988	Social Policy (Med)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/053991	Disaster Preparedness Facility (Disaster Preparedness And Response)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053993	ACBF Support To KIPPRA -Phase III Project	01/12/2010	04/01/2011		25/08/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2012/053994	Development Phase Of The Wajir/Habaswein Water Supply Project	20/03/2012	20/03/2012		31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Wajir West District; 58 - Habaswein District
2012/054009	National Integrated Monitoring And Evaluation System (Nimes)	19/04/2011	01/05/2011	01/05/2011	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054011	KKB Settlement Infrastructure Improvement Programme	27/10/2006	01/07/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2012/054013	Programme For Agriculture And Livelihoods In Western Communities	18/10/2010	01/10/2010	01/10/2010	04/05/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Busia District
2012/054015	Building DDOs Capacity For Programme Coordination	02/03/2009	06/03/2009	09/12/2012	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054016	Vision 2030 Medium Term Plan	01/01/2009	01/01/2009		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/054019	M&E Directorate	01/01/2009	01/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054034	Building Naccs Capacity To Ensure Srh/Aids Intergration	31/03/2009	01/04/2009	12/12/2012	01/02/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054035	RH In Slums In Nairobi (CCN)	01/01/2009	30/01/2009	12/12/2012	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/054036	Procurement Of Equipment For National Youth Service (Phase Ii)	04/04/2012	02/07/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054064	Slum Upgrading In Kilifi	26/10/2006	01/07/2013		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054089	Primary And Secondary Education In Poor Areas (2010 65 838)	23/01/2012	23/01/2012		29/12/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District; 53 - Kisumu Town West District
2013/054093	Economic Empowerment Programme	22/03/2013	01/02/2013		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 54 - Rabai District; 52 - Samburu East District
2013/054099	Kenya Hunger Safety Net Programme	31/01/2013	31/01/2013		30/03/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054100	Kenya Arid Lands Support Programme(Asal Support Programme	31/01/2013	31/01/2013		30/03/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054180	Enhanced Resilience To Disaster Risk, Conflict & Climate Change	04/02/2013	04/02/2013		04/02/2019	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054273	Child Protection Technical Working Group In Emergencies	01/03/2013	01/07/2013		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054276	Mainstreaming Millennium Development Goals II	04/01/2010	05/04/2010		01/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054390	Kapeguria Prison Modern Mixed Block	07/12/2011	07/12/2011	08/12/2011	03/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District
2013/054401	Construction Of Wareng Dco'S Office	06/02/2013	07/05/2013		20/06/2013	Ongoing	30.70	Unspecified	Financial	In-country - Specific Locations Applicable	53 - Wareng District
2013/054402	M & E Data Dissemination	18/10/2012	04/02/2013		07/02/2014	Ongoing	17.54	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054408	Molosirwe Maternity Wing	01/12/2010	01/01/2011		01/12/2013	Ongoing	100.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mogotio District
2013/054432	District Gender And Social Development Office Block	08/02/2013	06/03/2013	08/04/2013	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mandera West District
2013/054444	Construction Of Fresh Produce Market At Filax Chepkorio	15/09/2009	09/02/2010	29/05/2013	10/08/2010	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Keiyo South District
2013/054449	Kapkatet Fresh Produce	06/05/2009	10/09/2009		03/05/2010	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Bureti District
2013/054566	Youth Empowerment Centre	17/04/2012	17/04/2012		31/07/2012	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054601	Youth Empowerment Centre At Tot	15/06/2008	01/04/2009	15/04/2009	01/12/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2013/054609	Sotik Youth Empowerment Centre.	06/05/2010	26/10/2010	20/04/2011	31/12/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Sotik District
2013/054631	Community Empowerment And Institutional Support Project	17/09/2009	06/01/2014		31/05/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Athi River District
2014/054735	Governance for Disaster Risk Reduction (DRR) in Kenya	06/02/2014	01/01/2014	10/02/2014	30/12/2016	Ongoing	1.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054738	Kidemu-Katendewa Water Project	17/08/2011	06/03/2012	14/03/2012	09/05/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Ganze District
2014/054739	Likoni Cdf Office And Hall	17/06/2003	29/07/2003		10/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Likoni District
2014/054749	Community Empowerment And Institutional Support Project	09/11/2010	10/12/2010	15/01/2011	15/07/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Wajir North District; 52 - Wajir West District; 53 - Wajir East District; 54 - Wajir South District
2014/054757	Construction Of Hay Store At Warable Centre	04/01/2013	08/02/2013		25/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2014/054759	Ikutha Jua Kali Sheds	01/03/2009	10/09/2009		10/09/2010	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	66 - Ikutha District
2014/054789	Technical Assistance/ Koica Fellowship Program	06/01/2014	01/07/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054813	Kenya Intergrated Climate Risk Management Project (KICRMP)	27/02/2014	02/04/2014		02/08/2019	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055181	PROPOSED CONSTRUCTION OF MUKAA DISTRICT PLANNING UNIT	08/11/2010	04/04/2011		31/10/2011	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055184	PROPOSED CONSTRUCTION OF MBOONI EAST DISTRICT PLANNING UNIT	20/01/2011	02/02/2011	17/02/2011	26/08/2011	Completed	30.00	Financial	Financial	In-country - Specific Locations Applicable	55 - Mbooni East District
2014/055200	Kenya National Bureau of Statistics (Demographic Health and Survey)	01/07/2013	01/07/2013		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055220	Boda Boda support	20/03/2014	02/05/2014		20/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzau District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzi District
2014/055224	Construction of a talent centre in Makindu	20/03/2014	24/04/2014		30/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Makindu District
2014/055410	National Council for Population and Development (NCPD)	27/10/2014	27/10/2014		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055472	Support to NIMES- 2014-15 work plan	01/09/2014	01/10/2014	13/10/2014	31/12/2015	Ongoing	53.75	Administrative	Financial; Organisational	In-country - Nationwide	Nationwide
2015/055705	Support to the Implementation of the Government's Medium Term Plan II of the Vision 2030	25/06/2015	02/07/2015	03/07/2015	27/12/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
1031 - State Department for Planning											
2010/052036	Data Collection And Data Base Development	01/01/2010	01/01/2010	01/01/2010	31/01/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2010/052068	Integrated Protective Services	01/07/2010	01/07/2010	01/07/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 53 - Wajir East District; 52 - Samburu East District
2010/052100	Intergration And Cordination With ICPD POA - NCAPD	28/05/2010	01/07/2010		01/03/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052152	Natural Resources Management (NRM) Programme	24/12/2009	01/01/2010		31/12/2014	Ongoing		Unspecified	Financial; Organisational; Security	In-country - Nationwide	Nationwide
2010/052178	Kenya Youth Empowerment Project (KYEP)	20/05/2010	02/08/2010	02/08/2010	01/08/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 53 - Kisauni District; 51 - Wajir North District; 52 - Wajir West District; 53 - Wajir East District; 54 - Wajir South District; 51 - Machakos District; 52 - Kiambu District; 51 - Nakuru District; 57 - Nakuru North District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 51 - Migori District
2010/052183	Community Development Environment Management Programme (CDEMP-CEF)	04/06/2010	01/07/2010		03/07/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Lamu West District; 51 - Taveta District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Nyandarua North District; 51 - Kiari East District; 51 - Kirinyaga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 52 - Samburu East District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 51 - Bungoma North District; 51 - Siaya District; 51 - Kisumu West District; 51 - Migori District; 51 - Kisii Central District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052185	Fast Start Climate Change Programme 4 (CDTF)	01/01/2010	01/07/2010		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 52 - Samburu East District
2010/052188	Community Development Trust Fund (Cdtf) CDP III	01/07/2010	01/07/2010		04/09/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 52 - Wajir West District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makueni District; 51 - Nyandarua North District; 51 - Kiari East District; 51 - Kirinyaga East District; 51 - Muranga East District; 52 - Kiambu District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 52 - Samburu East District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Kericho District; 51 - Koinon District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 51 - Bungoma North District; 51 - Busia District; 51 - Siaya District; 51 - Kisumu West District; 51 - Homa Bay District; 51 - Migori District; 51 - Kisii Central District; 51 - Nyamira District
2010/052198	Social Policy And Research	05/01/2009	01/07/2010		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2010/052218	Southern Nyanza Community Development Project (Rpd)	01/07/2004	01/07/2005		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District; 52 - Ndhiwa District; 54 - Rachuonyo North District; 55 - Suba District; 51 - Migori District; 52 - Nyatike District; 55 - Kuria West District; 52 - Nyamira North District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052263	Community Empowerment And Institutional Support Project (CEISP)	23/02/2009	01/07/2010		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 52 - Langata District; 51 - Mvita District; 51 - Matuga District; 52 - Bahari District; 52 - Bura District; 51 - Taveta District; 53 - Dadaab District; 56 - Buna District; 55 - Lafey District; 53 - Merti District; 52 - Buuri District; 51 - Tharaka North; 53 - Embu North District; 55 - Mutitu District; 55 - Yatta District; 53 - Mukaa District; 53 - Kinangop District; 54 - Tetu District; 55 - Kirinyaga North District; 53 - Kahuro District; 54 - Lari District; 54 - Loima District; 51 - West Pokot District; 52 - Samburu East District; 53 - Kwanza District; 53 - Wareng District; 54 - Tinderet District; 52 - Marigat District; 52 - Nyahururu District; 55 - Molo District; 54 - Dikirr District; 52 - Isinya District; 52 - Belgut District; 52 - Bomet District; 56 - Matungu District; 51 - Vihiga District; 54 - Bumula District; 52 - Butula District; 53 - Gem District; 54 - Nyando District; 56 - Mbita District; 54 - Uriri District; 52 - Marani District; 54 - Manga District
2010/052273	Youth Empowerment	05/01/2009	01/07/2010		31/12/2015	Ongoing		Unspecified	Environmental	In-country - Nationwide	Nationwide
2012/053311	Support For Capacity Development Of National Integrated Monitoring And Evaluation System	01/02/2012	01/01/2012	22/05/2012	01/10/2014	Completed		Organisational; Financial; Administrative	Financial; Organisational	In-country - Specific Locations Applicable	51 - Dagoretti District; 52 - Langata District; 53 - Westlands District; 52 - Bahari District; 53 - Kaloleni District; 55 - Malindi District; 51 - Nakuru District; 53 - Naivasha District; 58 - Gilgil District; 51 - Migori District; 52 - Nyatike District; 53 - Rongo District; 54 - Uriri District
2012/053957	Social Policy And Statistics (KNBS)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053982	Life Skills And National Youth Council	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053983	Young Leaders For Life	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053988	Social Policy (Med)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/053993	ACBF Support To KIPPRA -Phase III Project	01/12/2010	04/01/2011		25/08/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2012/054009	National Integrated Monitoring And Evaluation System (Nimes)	19/04/2011	01/05/2011	01/05/2011	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054013	Programme For Agriculture And Livelihoods In Western Communities	18/10/2010	01/10/2010	01/10/2010	04/05/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Busia District
2012/054019	M&E Directorate	01/01/2009	01/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054035	RH In Slums In Nairobi (CCN)	01/01/2009	30/01/2009	12/12/2012	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/054036	Procurement Of Equipment For National Youth Service (Phase Ii)	04/04/2012	02/07/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054093	Economic Empowerment Programme	22/03/2013	01/02/2013		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 54 - Rabai District; 52 - Samburu East District
2013/054273	Child Protection Technical Working Group In Emergencies	01/03/2013	01/07/2013		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055200	Kenya National Bureau of Statistics (Demographic Health and Survey)	01/07/2013	01/07/2013		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055392	Institutional Strengthening of the Gender Directorate's Role in Gender Mainstreaming	03/10/2014	15/09/2014		30/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055408	Ministry of Devolution and Planning- Gender Directorate	31/10/2014	01/09/2014		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055410	National Council for Population and Development (NCPD)	27/10/2014	27/10/2014		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055472	Support to NIMES- 2014-15 work plan	01/09/2014	01/10/2014	13/10/2014	31/12/2015	Ongoing	53.75	Administrative	Financial; Organisational	In-country - Nationwide	Nationwide
2015/055545	Joint Programme on Gender Equality and Women Empowerment	23/08/2009	01/09/2009		31/08/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055705	Support to the Implementation of the Government's Medium Term Plan II of the Vision 2030	25/06/2015	02/07/2015	03/07/2015	27/12/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
1032 - State Department for Devolution											
2010/051524	Western Kenya Community Driven Development & Flood Mitigation (WKCDD&FM) Project	16/02/2007	06/08/2007	06/08/2007	06/08/2015	Suspended		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 55 - Mumias District; 56 - Matungu District; 57 - Butere District; 59 - Lugari District; 51 - Vihiga District; 52 - Sabatia District; 55 - Bungoma West District; 58 - Mt. Elgon District; 51 - Busia District; 56 - Teso North District; 51 - Siaya District; 53 - Gem District; 55 - Bondo District
2010/052152	Natural Resources Management (NRM) Programme	24/12/2009	01/01/2010		31/12/2014	Ongoing		Unspecified	Financial; Organisational; Security	In-country - Nationwide	Nationwide
2012/053321	Kenya Rural Development Programme (KRDP)	26/06/2011	26/06/2011		07/08/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 54 - Rabai District; 52 - Bura District; 51 - Lamu West District; 54 - Voi District; 54 - Fafi District; 52 - Wajir West District; 55 - Eldas District; 52 - Mandera Central District; 54 - Banisa District; 52 - Sololo District; 51 - Isiolo District; 52 - Buuri District; 52 - Tharaka South; 52 - Embu West District; 56 - Mutomo District; 57 - Kangundo District; 57 - Kibwezi District; 52 - Nyandarua South District; 54 - Tetu District; 56 - Muranga South District; 51 - Githunguri District; 54 - Loima District; 54 - Pokot South District; 52 - Samburu East District; 56 - Mogotio District; 52 - Nyahururu District; 54 - Dikir District; 52 - Isinya District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053676	Armed Violence And Small Arms Reduction In Pastoralist Communities In Kenya	15/04/2009	01/07/2009	11/08/2009	23/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 51 - Garissa District; 52 - Lagdera District; 54 - Fafi District; 55 - Ijara District; 56 - Balambala District; 51 - Wajir North District; 52 - Wajir West District; 53 - Wajir East District; 54 - Wajir South District; 55 - Eldas District; 56 - Buna District; 57 - Tarbaj District; 58 - Habaswein District; 51 - Mandera West District; 52 - Mandera Central District; 53 - Mandera North District; 54 - Banisa District; 55 - Lafey District; 56 - Mandera East District; 51 - Moyale District; 52 - Sololo District; 54 - Marsabit North District; 55 - Marsabit South District; 56 - Loyanglani District; 57 - North Horr District; 51 - Isiolo District; 52 - Garbatula District; 53 - Merti District
2012/053979	NOKET (Girls Scholarships)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Turkana North District
2012/053980	Disaster Mitigation Programme (Emergency Nutrition)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053981	Emergency Response	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053991	Disaster Preparedness Facility (Disaster Preparedness And Response)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053993	ACBF Support To KIPPRA -Phase III Project	01/12/2010	04/01/2011		25/08/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2012/054034	Building Naccs Capacity To Ensure Srh/Aids Intergration	31/03/2009	01/04/2009	12/12/2012	01/02/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054099	Kenya Hunger Safety Net Programme	31/01/2013	31/01/2013		30/03/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054735	Governance for Disaster Risk Reduction (DRR) in Kenya	06/02/2014	01/01/2014	10/02/2014	30/12/2016	Ongoing	1.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054813	Kenya Intergrated Climate Risk Management Project (KICRMP)	27/02/2014	02/04/2014		02/08/2019	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055473	KRDP- ASAL Drought Contingency Fund Project	01/07/2014	01/07/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055474	Instruments for devolution Advice and Support (Ideas)	25/09/2014	25/09/2014	25/09/2014	29/09/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055537	Enhancing Community Resilience against Drought (ECoRAD)	01/03/2012	01/03/2012		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
104 - MOIC - Postal Corporation of Kenya											
2014/055458	GOVERNMENT DIGITAL PAYMENTS	21/02/2014	21/02/2014	21/02/2014	02/04/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
1041 - Ministry of Defence											
2013/054267	Peace Support Operation Training And Institutional Capacity Enhancement At The International Peace Support Training Centre	01/02/2010	05/04/2010		24/10/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055462	Integrating Gender in Peace Support Operations in Kenya	20/11/2014	01/01/2015		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
1051 - Ministry of Foreign Affairs and International Trade											
2012/053359	Capacity Building Of Diaspora Affairs Directorate	02/03/2011	15/03/2011	15/03/2011	15/03/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055020	Technical fund for Foreign Service Institute	17/03/2014	01/07/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055025	Construction of Head Quarter Building	17/03/2014	01/07/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2014/055029	Refirbishment of Ministry H/Qs and Missions	17/03/2014	01/07/2014		30/06/2015	Planned		Unspecified	Unspecified	Out-of-country; In-country - Specific Locations Applicable	53 - Westlands District
2014/055394	CAPACITY DEVELOPMENT SUPPORT TO THE MINISTRY OF FOREIGN AFFAIRS AND INTERNATIONAL TRADE PROJECT	03/10/2014	01/10/2014		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
106 - Ministry of Education											
2010/051592	Technical Assistance And Supply Of Equipment (V.V.O.B) At K.M.T.C	30/07/2008	30/07/2008	30/07/2008	31/07/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2010/051723	Kenya Education Sector Support	01/12/2009	01/02/2010	01/03/2010	01/02/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/051726	Education	10/03/2009	15/04/2009	23/04/2009	23/07/2009	Completed		Unspecified	Environmental; Financial	In-country - Specific Locations Applicable	Unspecified
2010/051735	Establishment Of Capacity Building Centre At Eldoret Polytechnic	16/04/2009	14/07/2009	08/08/2009	13/07/2012	Ongoing		Financial; Administrative; Conditionality	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	53 - Wareng District
2010/051756	Mechanical Engineering Workshop	10/01/2009	01/03/2009	04/05/2009	12/02/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/051812	Construction Of Tourism And Hospitality Training Complex	26/06/2010	15/09/2010		24/06/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051816	Tuition Block C	20/05/2009	11/01/2010	15/03/2010	30/12/2015	Ongoing		Legal ; Conditionality	Environmental; Financial	In-country - Specific Locations Applicable	Unspecified
2010/051820	Construction of Library and ICT Resource Centre	01/03/2011	15/03/2011	15/03/2011	30/06/2016	Ongoing	0.00	Legal ; Organisational; Financial; Administrative; Conditionality	Environmental; Financial; Organisational; Security	In-country - Specific Locations Applicable	52 - Kiambu District
2010/051878	Construction Of An Engineering &Nbsp;Workshops Block..	12/04/2011	30/06/2011	29/06/2011	30/12/2011	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/051890	Food Production Workshop	26/02/2010	17/04/2010	10/05/2010	17/04/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051925	Ufundi Complex	02/04/2010	02/08/2010		02/08/2013	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051936	Mechanical Workshp 2		20/11/2010	05/12/2011	29/11/2012	Planned		Unspecified	Unspecified	Regional; In-country - Specific Locations Applicable	Unallocated; 51 - Kisii Central District
2010/051937	Construction Of Tuition Block		02/01/2011		22/12/2012	Planned		Unspecified	Unspecified	Regional; In-country - Specific Locations Applicable	51 - Kisii Central District
2010/051945	Nkabune Tti Proposed Ct & Fb Workshops	01/03/2010	03/04/2010		01/01/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051959	New Tuition Block		01/10/2007	08/10/2007	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051965	Building And Civil Engineering Workshop	01/06/2009	01/07/2009	03/07/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051994	Proposed Lecture Rooms &Nbsp;And Theatres	24/08/2010	05/10/2010	30/11/2010	24/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052102	Safe Feed-Safe Dairy Reaserch Project	11/11/2009	10/03/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052103	Free Primary Education	01/11/2002	01/01/2003	01/01/2003	30/12/2008	Ongoing		Unspecified	Financial	In-country - Nationwide	Nationwide
2010/052111	Education III	17/12/2003	24/11/2004	24/11/2004	31/12/2010	Ongoing		Unspecified	Financial	In-country - Nationwide	Nationwide
2010/052113	Mitihani House	01/06/2006	01/01/2007	01/12/2007	28/12/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052120	Basic Education Improvement Project		01/01/2002	01/04/2005	31/08/2010	Ongoing		Unspecified	Security	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052124	Technical Assistance And Supply Of Equipment(Vvob) - 'Ict Integration And Healthy Learning For Quality Education, Through Support To Kessp'	04/03/2008	02/08/2008	29/05/2009	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2010/052127	Access To Basic Education - (School Feeding Programme)	01/10/2003	01/10/2003		31/12/2015	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	51 - Matuga District; 51 - Ganze District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Turkana North District; 52 - Samburu East District
2010/052142	Smasse	12/06/2008	01/01/2009	01/01/2009	30/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052162	Free Secondary Education	01/01/2008	01/01/2008	01/01/2008	29/05/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052176	Kessp	01/09/2004	01/07/2005	01/07/2005	30/06/2010	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052197	Kesi	01/01/2005	01/01/2005		31/12/2005	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052200	Solio Ranch	01/01/2008	01/01/2008	01/01/2008	31/12/2010	Ongoing		Unspecified	Security	In-country - Nationwide	Nationwide
2010/052232	Water And Sanitation Services (WASH)	05/01/2009	01/01/2008		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052233	Quality Education	03/02/2009	04/08/2009		21/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052264	Ministry Headquarters Rehabilitation	12/05/2010	30/07/2010		13/05/2011	Ongoing		Unspecified	Organisational	In-country - Specific Locations Applicable	59 - Starehe District
2010/052266	Districts Rehabilitation/Construction	18/05/2010	02/08/2010		24/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052267	National Schools Rehabilitation	03/05/2010	03/05/2010		31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052272	Pttcs Infrastructure Upgrading	01/08/2014	02/08/2010		28/08/2015	Ongoing		Unspecified	Financial	In-country - Nationwide	Nationwide
2010/052274	Secondary School E-Learning Package And Related Infrastructure Installation Project (Televic)	01/06/2010	01/06/2010		30/04/2012	Ongoing		Unspecified	Environmental	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052276	Infrastructure Support For NEP	18/02/2010	08/07/2010		30/06/2015	Ongoing		Unspecified	Environmental	In-country - Specific Locations Applicable	51 - Garissa District
2010/052280	Preventive Hiv/Aids Services (Kie)	05/07/2010	05/07/2010		05/07/2012	Ongoing		Unspecified	Financial	In-country - Nationwide	Nationwide
2010/052286	Mdtis	17/07/2009	17/07/2009	17/08/2009	31/12/2010	Ongoing		Unspecified	Environmental	In-country - Nationwide	Nationwide
2010/052311	Kibabii Teachers Training College	01/03/2010	01/03/2010		01/07/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052312	Kagumo Teachers Training College	30/07/2010	30/07/2010		31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052315	Construction/Refurbishment Of Primary Schools & Civil Works	30/07/2010	30/07/2010		30/07/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052317	Construction Of Secondary Schools In Constituencies	30/07/2010	30/07/2010		30/07/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052318	Purchase Of Certified Seeds, Breeding Stock And Live Animals	30/07/2010	30/07/2010		31/07/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052351	Construction Of Post Modern Library		01/02/2008	01/02/2008	08/04/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052369	Construction Of School Of Engineering Block	26/02/2008	01/11/2008		30/09/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052410	Friends College Kaimosi Science Laboratory Complex	03/05/2010	17/05/2010	17/05/2010	31/10/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Hamisi District
2011/052789	Electrical Workshop Complex	16/07/2010	04/08/2010	29/11/2010	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052808	Borehole 2	05/05/2010	05/06/2010	14/01/2011	09/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable; Unallocated	51 - Kisii Central District
2011/052918	Construction Of Offices And Laboratory For School Of Hospitality And Tourism Management	20/06/2010	01/12/2010	01/12/2010	31/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052919	Construction Of School Of Economics	20/06/2010	01/10/2010	01/10/2010	31/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2011/052920	8-4-4 Office Block Expansion	20/06/2010	01/09/2010	01/09/2010	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2011/052921	Extension Of The Dining Hall At The North Coast Beach Hotel	20/06/2010	01/09/2010	01/09/2010	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053162	Friends College Kaimosi Food And Beverage Complex	21/02/2011	24/06/2011	24/06/2011	30/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 54 - Hamisi District
2011/053235	Construction Of Electronics Workshop		16/08/2011		16/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nandi East District
2012/053303	Proposed Construction Of Classroom Block, Mabokoni, Kwale		26/09/2011	24/10/2011	26/09/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District
2012/053305	Construction Of Laboratory And Workshop Block At Kiziwi	21/06/2011	27/06/2011	04/07/2011	27/06/2012	Ongoing		Other	Unspecified	In-country - Nationwide	Nationwide
2012/053308	Egerton University/ Tegemeo Institute: Agricultural Policy And Research Program	03/01/2012	17/01/2012	17/01/2012	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053372	Free Primary Education Support Project	26/06/2003	26/09/2003	26/09/2003	30/06/2006	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053374	Kenya Education Sector Support Project (KESSP)	04/12/2006	05/03/2007	05/03/2007	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053568	Construction Of The 2 Classroom At Bukura Primary School	24/07/2006	07/08/2006		30/06/2010	Completed		Unspecified	Environmental	In-country - Specific Locations Applicable	57 - Butere District
2012/053570	Lunza Sec School		02/07/2007		28/05/2009	Completed		Administrative	Environmental	In-country - Specific Locations Applicable	57 - Butere District
2012/053572	Construction Of Classroom	14/07/2006	21/07/2006		30/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Butere District
2012/053576	Shiraha Secondary School	15/06/2003	01/07/2003		30/06/2010	Completed		Unspecified	Environmental	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District; 53 - Kakamega South (Ikolomani) District; 57 - Butere District
2012/053583	Adongo Primary School	15/08/2012	20/08/2012	27/08/2012	20/09/2012	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	51 - Homa Bay District
2012/053587	Awanya Primary School Classroom Project	30/08/2011	05/09/2011		05/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisumu West District
2012/053589	Construction Of Tuition And Administartion Block	19/04/2010	01/05/2010	15/05/2010	01/05/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyamira North District
2012/053591	Construction Of Four (4) New Classrooms For Ebate Primary School In Kisii South District	10/07/2012	24/07/2012	31/07/2012	10/10/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District; 55 - Kisii South District
2012/053594	Oren Secondary School		01/07/2004		30/07/2008	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyando District
2012/053599	Kirindo Primary	15/06/2010	15/10/2010		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District
2012/053601	Construction Of Deo'S Office	12/05/2010	01/07/2010		12/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Gem District
2012/053602	Construction Of Classroms At Kanunda Secondary School	01/08/2003	02/09/2003		30/06/2004	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2012/053629	Thindigua Primary School		01/07/2006	22/09/2006	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District; 55 - Limuru District
2012/053645	Karuri Gakure Computer Lab		15/12/2010		06/05/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kangema District
2012/053654	Kangubiri Girls High School(Centre Of Excellence)		01/07/2009		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District
2012/053655	Mwitingiri Primary School	08/02/2011	08/12/2011	08/12/2011	16/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Gatanga District; 51 - Githunguri District
2012/053698	Education Assessment Resource Centre-Samburu East	30/09/2010	01/10/2010	01/09/2010	31/12/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053706	Sochoi AIC Girls Secondary School	18/06/2009	02/09/2009	08/09/2009	03/03/2010	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	53 - Nandi East District
2012/053712	Transmara East District - Ndamama Secondary School - Ict Infrastructure Project	01/12/2011	26/12/2011		26/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053713	Transmara East District - Emurua Dikirr Secondary School - Ict Esp Infrastructure Project	01/12/2011	26/12/2011		26/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053716	Jomo Kenyatta High School- Esp Model School		01/03/2010	01/03/2010	28/02/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2012/053723	Forest Hills Secondary School		01/11/2010	01/01/2011	30/06/2012	Ongoing		Administrative	Organisational	In-country - Specific Locations Applicable	51 - Nakuru District
2012/053757	Proposed Mutuini High School		15/06/2009	15/02/2010	29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2012/053759	Construction Of Rapogi School Of Excellence For Girls		26/04/2010		26/10/2010	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Uiri District
2012/053763	Beth Mugo High School		01/09/2010	13/09/2010	29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2012/053769	Got Jaoko Rural Model School		18/06/2010		26/11/2010	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Uiri District
2012/053785	Daniel Comboni Primary School Classroom Project	14/04/2011	10/05/2011	10/05/2011	10/08/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2012/053789	Nyamilu Urban Model Primary School		29/06/2010	30/07/2010	07/12/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Uiri District
2012/053790	Marurui Pri School Project	05/04/2011	18/05/2011	18/05/2011	19/09/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District; 53 - Meru Central District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053793	Gsu Primary School	04/07/2012	04/09/2012	04/09/2012	08/10/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2012/053794	Raila Educational Centre		12/06/2012		15/02/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2012/053800	Murema Primary School Project	14/04/2010	04/09/2012	04/09/2012	14/11/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2012/053908	Cemastea Project	03/04/2012	02/07/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053909	Mupeli Primary School	03/04/2012	02/07/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Bungoma South District; 55 - Bungoma West District
2012/053912	Rehabilitation And Upgrading Of Equipment In Univerities And Technical Training Training Institutes	03/04/2012	02/07/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053913	Kenyatta University Teaching And Referral Hospital Project	02/05/2012	02/07/2012		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053956	Early Childhood Development	05/01/2009	30/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 51 - Garissa District; 51 - Wajir North District; 52 - Mandera Central District; 51 - Isiolo District; 53 - Turkana Central District; 52 - Samburu East District
2012/053958	Technical And Vocational Skills Training For Vulnerable Youth	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053959	Talent Development - Kenya Academies/ Music Camps	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2012/053970	Nomadic Education	05/01/2009	26/01/2009		31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Turkana South District; 51 - Garissa District; 54 - Fafi District; 51 - Wajir North District; 52 - Wajir West District; 51 - Mandera West District; 52 - Mandera Central District; 51 - Moyale District; 51 - Turkana North District; 53 - Turkana Central District; 51 - Samburu Central District
2012/053971	Nomadic Education Policy Implementation	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/053973	Child Friendly Schools	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 52 - Mandera Central District; 52 - Turkana West District; 52 - Samburu East District
2012/053975	Life Skills/Peace Education/Disaster Risk Reduction	07/12/2009	28/12/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053976	Peace Education	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 54 - Marsabit North District; 51 - Isiolo District; 51 - Turkana North District; 52 - Samburu East District
2012/053977	Gender And Education (UNGEI)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053978	Non Formal Education	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wajir East District; 52 - Samburu East District
2012/053984	Students Council	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053985	Education In Emergencies	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide; Unallocated	Nationwide
2012/054018	Kenya-Netherlands Tivet Project	19/03/2010	19/03/2010	19/03/2010	31/01/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054024	Revitalization Of Kinangop Youth Polytechnic	27/10/2006	20/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kinangop District; 51 - Nandi North District; 51 - Narok North District; 52 - Narok South District
2012/054025	Revitalization Of Melangine Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mirangini District; 51 - Nandi North District; 51 - Narok North District; 52 - Narok South District
2012/054026	Mariakani Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kaloleni District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/054027	Revitalization of Mkuajuni Youth Polytechnic	27/10/2006	10/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2012/054028	Vitengeni Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Ganze District
2012/054029	Revitalization Of Waondo Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mbita District
2012/054032	Revitalization Of Kithuru Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Tharaka South
2012/054041	Development Of Schools Infrastructure In North Nyamira/Borabu Project	15/07/2012	15/07/2012		28/12/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Borabu District
2012/054043	Revitalisation Of Marimanti Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Tharaka South
2012/054044	Revitalization Of Kapenguria Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District
2012/054045	Revitalization Of Sina Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Pokot Central District
2013/054061	Rehabilitation And Upgrading Of Equipment In The Universities And Technical Training Institutes Project (Phase 1)	18/03/2011	02/01/2012	25/07/2012	31/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054070	Support To Enhancement Of Quality And Relevance In Higher Education, Science And Technology	18/12/2012	09/01/2013		13/02/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District; 51 - Mvita District; 51 - Imenti North District (Meru County); 53 - Kitui Central District; 53 - Nyeri Central District; 52 - Kakamega Central (Lurambi) District
2013/054074	Support For Technical, Industrial, Vocational And Entrepreneurship Training (TIVET)	16/12/2008	15/05/2009		31/07/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Njiru District; 51 - Garissa District; 51 - Embu East District; 51 - Kitui West District; 51 - Kieni East District; 52 - Kieni West District; 52 - Samburu East District; 51 - Kakamega North (Malava) District; 51 - Homa Bay District
2013/054103	Institutional Management Training Centre	19/12/2012	21/01/2013	22/01/2013	27/01/2014	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2013/054105	Construction Of Business Innovation And Incubation Centre	06/04/2011	01/02/2012	06/02/2012	01/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054107	Proposed Construction Of Workshops Laboratories And Class Rooms At Kabete T.T.I	02/05/2011	23/08/2011	23/08/2011	23/07/2012	Completed	2.86	Other	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2013/054112	Kttc Narok Campus	21/04/2011	01/07/2011	02/09/2011	30/11/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Narok South District
2013/054115	Renovation	27/07/2012	01/08/2012	01/08/2012	28/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable; Unallocated	Unallocated; 52 - Langata District
2013/054116	Kttc Marsabit Campus	21/09/2011	20/12/2011	10/01/2012	16/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - North Horr District
2013/054117	Kist Engineering And Applied Sciences Laboratory	01/07/2011	25/07/2011	08/08/2011	30/06/2014	Ongoing	0.00	Legal ; Financial; Administrative; Conditionality	Environmental; Financial; Organisational; Security	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054122	Proposed Completion Of Kibabii Diploma T.T.C	26/05/2008	26/05/2008		26/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Bungoma South District
2013/054181	Kist Facilities Rehabilitation	10/08/2009	10/08/2009	10/08/2009	30/06/2016	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054182	Kist-Perimeter Wall	25/03/2013	01/07/2013		30/06/2014	Pipelined	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054183	Kist Electronics Engineering Laboratory Equipment	01/07/2013	01/07/2013		30/06/2014	Pipelined	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054184	Kist Building And Civil Egnineering Laboratory Equipment	01/07/2013	01/07/2013		30/06/2014	Pipelined	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054185	Kist Applied Physics Laboratory Equipment	01/07/2013	01/07/2013		30/06/2014	Pipelined	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054186	Water Harvesting	15/06/2010	01/07/2010	01/07/2010	30/06/2016	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054187	Kist Applied Chemistry Laboratory Equipment	01/07/2013	01/07/2013		30/06/2014	Pipelined	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054188	Business Incubation Centre	21/02/2011	01/07/2013		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054189	Kist Students' Centre	01/07/2013	01/07/2013		30/06/2015	Pipelined	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054192	University Of Nairobi Biotechnology Project	17/08/2007	17/08/2007	17/08/2007	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2013/054196	Proposed Tuition Block, Technical University Of Mombasa	27/02/2012	27/02/2012	23/04/2012	30/04/2013	Ongoing	0.00	Unspecified	Environmental	In-country - Nationwide	Nationwide
2013/054206	Construction Of Laboratory In Benane	05/01/2011	09/03/2011	04/05/2011	02/01/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lagdera District
2013/054234	Bura Boys Secondary School Dormitory	10/02/2011	08/03/2011	24/03/2011	20/03/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2013/054236	Mraru Secondary School	20/05/2009	20/05/2009	20/05/2009	30/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Voi District
2013/054258	Uziwa Secondary School	13/04/2011	11/05/2011	12/07/2011	30/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Lamu West District
2013/054288	Friends College Kaimosi Mechanical And Electrical Engineering Workshops Complex	03/10/2011	01/11/2011	01/11/2011	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Hamisi District
2013/054293	Construction Of Multipurpose Complex Rwika Institute Of Technology	25/10/2011	01/11/2011	01/11/2011	24/10/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbeere South District
2013/054415	St. Georges Secondary School Dining Hall	03/01/2012	03/05/2012		12/04/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2013/054419	Star Of Good Hope	20/06/2006	18/08/2006	10/10/2008	10/08/2010	Ongoing	0.00	Financial	Political influence	In-country - Specific Locations Applicable	55 - Makadara District
2013/054427	Moi Kapsowar Girls	04/11/2010	29/11/2010		16/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Marakwet West District
2013/054429	Construction Of Magare Primary School	31/12/2012	01/01/2013	01/04/2013	31/12/2014	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Rongai District
2013/054441	Lorna Laboso Memorial Girls Secondary.	17/09/2009	13/01/2010		14/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Sotik District
2013/054451	Economic Stimulus Project - Kimulot High School	03/05/2010	01/07/2010		31/05/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Konoin District
2013/054507	Erection And Completion Of Transport/Security Office And Parking Yard	21/11/2011	21/11/2011	21/11/2011	30/05/2013	Completed	100.00	Financial	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054513	Proposed Regravelling Of KU - SEKU Murram Road	28/03/2013	01/08/2013		01/01/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054514	Proposed Fencing (Perimeter Fencing And Key Facilities)	28/03/2013	06/08/2013		16/07/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054544	Construction Of Tourism And Hospitality Training Complex Phase 2	27/04/2012	02/07/2012	11/07/2012	02/07/2013	Completed	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054549	Ict Based Course And Financial Data Lucy Herman	30/05/2013	01/07/2013	01/07/2013	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054552	Equipping of Nyagwehe Youth Polytechnic	30/06/2007	20/12/2013		30/06/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District
2013/054606	Subukia Youth Polytechnic Boys Hostel	01/06/2012	01/06/2012	01/08/2012	01/03/2013	Stalled	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Subukia District
2013/054610	Chepalungu Boys High School	05/04/2011	03/05/2011	01/06/2011	03/08/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Chepalungu District
2014/054636	Lucy Onono Kinda Umala Youth Polytechnic	27/10/2006	01/02/2014		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/054637	Mbaa-Ini Youth Polytechnic	27/10/2006	01/02/2014		30/06/2017	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District
2014/054638	Lereshwa Youth Polytechnic	27/10/2006	01/02/2014		30/06/2017	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kipiripiri District
2014/054639	Provision of Tools, Equipments and Furniture For Completed Polytechnics	27/10/2006	01/02/2014		30/06/2017	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District; 51 - Tharaka North; 57 - Kipiripiri District; 51 - West Pokot District; 55 - Suba District
2014/054677	Rehabilitation Of Dormitories In Six Yps	27/10/2006	01/02/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Imenti South District; 51 - Tharaka North; 51 - West Pokot District
2014/054678	Capacity Building In 18yp'S	27/10/2006	25/02/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District; 51 - Tharaka North; 57 - Kipiripiri District; 54 - Tetu District; 51 - West Pokot District; 51 - Siaya District; 55 - Suba District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054679	Scholarships For Students In 18yps	27/10/2006	25/02/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District; 51 - Tharaka North; 57 - Kipiripiri District; 54 - Tetu District; 51 - West Pokot District; 55 - Bondo District; 55 - Suba District
2014/054698	Isinya Mdti Learning Resource Centre Training	16/10/2013	26/03/2014		25/03/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Isinya District
2014/054736	Youth Polytechnic (One Twin Workshop) In Chuphi	20/11/2013	01/01/2014	30/01/2014	24/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District
2014/054743	Vijiweni Primary School	05/07/2005	05/08/2005	10/08/2005	15/03/2007	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Likoni District
2014/054752	Anole Model Primary School	24/11/2011	21/03/2014		21/03/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054769	Construction Of Computer Laboratory At Bura Youth Polytechnic	10/10/2012	28/11/2012		10/03/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2014/054776	Construction Of Perimeter Wall At Zawadi Primary School	16/07/2013	26/08/2013		25/11/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2014/054790	Primary School Environment And Capacity Building Project	03/03/2014	01/07/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054811	National Volunteers Programme	14/03/2014	01/04/2014		31/12/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054993	ICT INTEGRATION IN PRIMARY SCHOOLS	01/07/2013	01/07/2013	02/09/2013	30/06/2016	Ongoing	1.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054997	SUPPLY OF EQUIPMENT AND TECHNICAL ASSISTANCE UNDER KENYA	20/03/2009	21/11/2009	25/11/2009	15/06/2011	Terminated	20.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054998	SUPPLY OF EQUIPMENTS AND TECHNICAL ASSISTANCE UNDER KENYA	14/04/2009	21/04/2009	21/04/2009	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054999	ICT CENTRE	14/04/2009	14/04/2009	06/05/2009	13/04/2012	Completed	26.61	Financial	Political influence	In-country - Nationwide; Unallocated	Nationwide
2014/055124	CONSTRUCTION OF SANITATION FACILITIES AND SEWAGE WORKS	12/02/2014	12/04/2013	18/04/2014	27/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2014/055125	CONSTRUCTION OF BUILDING AND CIVIL ENGINEERING STOREY WORKSHOP AT KITALE TECHNICAL TRAINING INSTITUTE	28/09/2011	27/10/2011	07/11/2011	14/11/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District
2014/055129	Proposed Renovataton of Ahero /Nyando Hostels at Ahero Multipurpose Development Training Institute	15/04/2014	05/05/2014	12/05/2014	30/06/2014	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyando District
2014/055130	construction of a hydraulic workshop	12/04/2012	02/05/2012	18/05/2012	03/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable; Unallocated	Unallocated; 52 - Kimilili Bungoma District
2014/055131	Construction of a Modern Dinning Hall	17/05/2013	15/04/2014	22/05/2014	18/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Kenyena District
2014/055151	COLD WATER STORAGE TANK	27/01/2014	15/09/2014		16/03/2015	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055153	SPORTS FACILIITY	27/01/2014	10/11/2014		16/05/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055156	STUDENTS' HOSTEL.	27/01/2014	16/06/2014		22/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055157	DINING HALL AND KITCHEN.	27/01/2014	23/06/2014		23/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055158	LECTURE THEATRE	27/01/2014	30/09/2014		30/09/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055159	AMPIER THEATRE	27/01/2014	15/10/2014		15/10/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055162	PROPOSED COMPLETION OF BLOCK M3 AND M4 STUDENT HOSTELS AT EGERTON UNIVERSITY NJORO CAMPUS	15/07/2013	29/07/2013	29/07/2013	01/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055192	Proposed Renovation of Dinning Hall St. Joseph's Nyang'oma Technical Training Institute for the Deaf	09/06/2014	10/06/2014	01/07/2014	30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/055431	National schools upgrading programme	01/07/2011	01/07/2011	01/09/2011	01/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055483	Proposed Extension of a Kitchen Block at Kenya Institute of Special Education	12/04/2013	29/04/2014	22/04/2014	01/07/2014	Completed	100.00	Unspecified	Financial	In-country - Specific Locations Applicable	56 - Kasarani District
106 - MOES&T - Chepkoilel University College											
2010/051735	Establishment Of Capacity Building Centre At Eldoret Polytechnic	16/04/2009	14/07/2009	08/08/2009	13/07/2012	Ongoing		Financial; Administrative; Conditionality	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	53 - Wareng District
106 - MOES&T - Chuka University											
2010/051698	Erection And Completion Of Tuition Block At Chuka University College - Meru South	01/05/2009	27/05/2009	27/05/2009	14/07/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051712	Erection And Completion Of Sports &Nbsp;Pavilion	01/04/2009	27/05/2009	27/05/2009	11/11/2009	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051770	Proposed Chuka University College Business School Complex	31/07/2009	30/04/2010	30/04/2010	18/07/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051924	Erection And Completion Of Hostel Block At Chuka University College - Meru South		27/05/2009	27/05/2009	06/01/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
106 - MOES&T - Egerton University (EU)											
2012/053308	Egerton University/ Tegemeo Institute: Agricultural Policy And Research Program	03/01/2012	17/01/2012	17/01/2012	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2014/055160	PROPOSED COMPLETION OF BLOCK M2 HOSTEL AT EGERTON UNIVERSITY NJORO CAMPUS	15/07/2013	29/07/2013	29/07/2013	01/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2014/055161	PARTIAL COMPLETION OF PHYSICAL SCIENCE COMPLEX -PHYSICS BLOCK CONTRACT 1A-EGERTON UNIVERSITY NJORO CAMPUS	10/01/2014	24/01/2014	24/01/2014	24/11/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2014/055162	PROPOSED COMPLETION OF BLOCK M3 AND M4 STUDENT HOSTELS AT EGERTON UNIVERSITY NJORO CAMPUS	15/07/2013	29/07/2013	29/07/2013	01/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2014/055164	PROPOSED COMPLETION OF BLOCK F1 & F2 STUDENT HOSTELS AT EGERTON UNIVERSITY NJORO CAMPUS	29/07/2013	29/07/2013		01/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2014/055165	PROPOSED COMPLETION OF BLOCK F3 AND F4 STUDENT HOSTELS AT EGERTON UNIVERSITY NJORO CAMPUS	29/07/2013	29/07/2013	29/07/2013	01/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2014/055166	PARTIAL COMPLETION OF PHYSICAL SCIENCE COMPLEX- PHYSICS BLOCK1B	10/01/2014	24/01/2014	24/01/2014	24/11/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2014/055168	COMPLETION OF NEW DINING AND KITCHEN AT EGERTON UNIVERSITY NJORO CAMPUS	15/07/2013	29/07/2013	29/07/2013	01/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2014/055171	CONSTRUCTION OF HUMAN ANATOMY COMPLEX AT EGERTON UNIVERSITY- NJORO CAMPUS	14/02/2011	04/03/2011		02/09/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
106 - MOES&T - Embu University College											
2013/054525	Refurbishment Of Science Laboratories, Kitchen, Hostels And Offices	06/08/2012	24/12/2012	02/01/2013	02/04/2013	Ongoing	0.00	Financial	Environmental	In-country - Specific Locations Applicable	52 - Embu West District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054526	Refurbishment Of Staff House No. Hg 31	31/10/2012	18/12/2012	02/01/2013	18/01/2013	Completed	0.00	Conditionality	Financial	In-country - Specific Locations Applicable	52 - Embu West District
2013/054527	Construction Of 1no. Classroom/Office	31/10/2012	20/03/2013	27/03/2013	20/06/2013	Completed	0.00	Other	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054528	Renovation And Construction Of A Biodigester Unit	28/01/2013	01/03/2013	15/03/2013	01/06/2013	Ongoing	0.00	Other	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054529	Refurbishment Of Staff Houses	31/10/2013	15/03/2013	01/04/2013	15/06/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054530	Renovation Of Staff Residential Houses (Dsqs)	31/10/2012	01/03/2013	04/03/2013	01/05/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054531	Renovation Of Staff Residential Houses (High Grade)	31/10/2012	01/03/2013	04/03/2013	01/06/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054532	Renovation Of Staff Residential Houses (Middle Grade)	31/10/2012	01/03/2013	04/03/2013	01/06/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054533	Refurbishment Of House No.Hg 157	31/10/2012	01/03/2013	04/03/2013	01/04/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054534	Refurbishment Of House No. Hg 30	31/10/2012	01/03/2013	04/03/2013	01/04/2013	Completed	0.00	Other	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054535	Refurbishment Of House No. Mg 196	31/10/2012	01/03/2013	04/03/2013	01/04/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054536	Refurbishment Of House No. Mg 77a	31/10/2012	01/03/2013	04/03/2013	01/04/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054537	Refurbishment Of Staff Residential Houses (Lot A)	31/10/2012	03/06/2013	03/06/2013	15/07/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054538	Refurbishment Of Staff Residential Houses (Lot B)	31/10/2012	03/06/2013	03/06/2013	15/07/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054539	Refurbishment Of Staff Residential Houses (Lot C)	31/10/2012	03/06/2013	10/06/2013	15/07/2013	Ongoing	0.00	Other	Unspecified	In-country - Specific Locations Applicable	51 - Embu East District
2013/054540	Refurbishment Of Staff Residential Houses (Lot D)	31/10/2012	03/06/2013	03/06/2013	15/07/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054541	Supply And Delivery Of 62 Seater Semi-Luxury Bus	23/11/2012	18/06/2013	19/06/2013	19/08/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2013/054542	Development Of Campus Network Infrastructure To Serve Embu University College	04/07/2012	01/07/2013	02/07/2013	15/08/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Embu West District
2014/054996	CONSTRUCTION OF PROPOSED HOSTEL AT EMBU UNIVERSITY COLLEGE	01/11/2013	09/01/2014	09/01/2014	31/07/2014	Ongoing	2.41	Financial	Organisational	In-country - Specific Locations Applicable	52 - Embu West District
2014/055007	CONSTRUCTION OF PROPOSED MULTIPURPOSE CLASSROOM AT EMBU UNIVERSITY COLLEGE	01/11/2013	14/01/2013	14/01/2013	03/06/2014	Ongoing	4.55	Financial	Financial	In-country - Specific Locations Applicable	52 - Embu West District
2014/055169	CONSTRUCTION OF THE PROPOSED ADMINISTRATION BLOCK AT EMBU UNIVERSITY COLLEGE	01/11/2013	07/01/2014	07/01/2014	05/07/2016	Ongoing	1.50	Financial	Organisational	In-country - Specific Locations Applicable	52 - Embu West District
2015/055459	CONSTRUCTION OF THE PROPOSED GATE HOUSE AND MAIN ENTRANCE GATE (GATE B)	01/11/2013	24/03/2014	28/03/2014	30/06/2014	Ongoing	97.00	Financial	Financial; Organisational	In-country - Specific Locations Applicable	52 - Embu West District
106 - MOES&T - Jaramogi Oginga Odinga University of Science and Technology											
2010/051972	Establishment And Construction Of Students Hostel	04/01/2010	04/01/2010		31/12/2011	Ongoing		Legal	Environmental; Financial	In-country - Specific Locations Applicable	53 - Kisumu Town West District
2010/052343	Establishment And Construction of Laboratories Block At Bondo University College	04/01/2010	04/01/2010	04/01/2010	30/11/2011	Ongoing		Legal ; Financial	Environmental; Financial	In-country - Specific Locations Applicable	55 - Muhoroni District
106 - MOES&T - Jomo Kenyatta University of Agriculture & Technology (JKUAT)											
2010/051771	Taita Taveta Hostels		01/07/2009	01/07/2009	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051908	Library - Karen Campus		01/07/2009	30/06/2010	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/051910	Construction Of Gate		01/07/2009	01/07/2009	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
106 - MOES&T - Kabianga University College											
2010/051694	Proposed Erection To Completion Of Women'S Hostel	01/04/2009	01/04/2009	01/04/2009	25/08/2009	Completed		Administrative	Organisational	In-country - Specific Locations Applicable	51 - Kericho District
2010/051715	Proposed Erection To Completion Of Men'S Hostel At Kabianga University College	01/04/2009	01/04/2009	01/04/2009	31/08/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2010/051900	Proposed Construction To Completion Of Science And Agricultural Laboratory	02/04/2009	06/04/2009	01/06/2009	31/03/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051902	Proposed Erection To Completion Of Reading Hall (Mini Library)		01/04/2009	01/04/2009	31/08/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2010/051903	Proposed Erection To Completion Of 800no. Students Hostel &Phase 1		14/04/2010	01/05/2010	31/05/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2010/051904	Proposed Erection To Completion Of Lecture Theatre Block Phase 1		24/06/2010	01/09/2010	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2011/052907	Proposed Erection To Completion Of Ict Laboratory		01/07/2009	01/07/2009	19/08/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2011/052908	Proposederection And Completion Of Student Centre	06/05/2009	01/12/2009	01/12/2009	31/01/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2011/052909	Erection Of Prefab Lecture Rooms To Completion		01/07/2009	01/07/2009	17/08/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052910	Erection Of Prefab Lecture Parlour Offices To Completion		01/10/2010	01/10/2010	18/01/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052911	Proposed Erection Of Kitchenettes To Completion		01/12/2010	01/12/2010	31/01/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2011/052912	Proposed Erection Of Men Hostel 5 To Completion		01/12/2009	01/12/2009	24/08/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2011/052913	Proposed Construction Of Water Supply And Treatment To Completion		03/08/2010	04/08/2010	31/03/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
106 - MOES&T - Karatina University College											
2013/054518	Proposed Multi-Purpose Resource Centre	24/04/2011	03/06/2011	03/06/2011	13/02/2015	Ongoing	40.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Mathira East District
2013/054519	Proposed 256-Bed Capacity Hostel	11/10/2011	12/10/2011	12/10/2011	30/06/2013	Completed	92.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Mathira East District
2013/054521	Classrooms And Offices Project	11/10/2011	12/10/2011	12/10/2011	17/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Mathira East District
2013/054522	750 Bed Capacity Hostel Project	25/07/2011	01/08/2011	01/08/2011	13/02/2015	Ongoing	40.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Mathira East District
2013/054523	Proposed University Library	21/06/2013	01/07/2013	01/07/2013	31/03/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Mathira East District
106 - MOES&T - Kenya National Examination Council (KNEC)											
2015/055488	New Mitihani House	01/07/1986	01/07/1986	01/07/1986	01/08/2016	Ongoing	50.00	Financial	Financial	In-country - Specific Locations Applicable	52 - Langata District
106 - MOES&T - Kenyatta University (KU)											
2010/052351	Construction Of Post Modern Library		01/02/2008	01/02/2008	08/04/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052369	Construction Of School Of Engineering Block	26/02/2008	01/11/2008		30/09/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052370	Construction Of Amphitheatre		01/09/2009	01/09/2009	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052918	Construction Of Offices And Laboratory For School Of Hospitality And Tourism Management	20/06/2010	01/12/2010	01/12/2010	31/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052919	Construction Of School Of Economics	20/06/2010	01/10/2010	01/10/2010	31/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2011/052920	8-4-4 Office Block Expansion	20/06/2010	01/09/2010	01/09/2010	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2011/052921	Extension Of The Dining Hall At The North Coast Beach Hotel	20/06/2010	01/09/2010	01/09/2010	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054105	Construction Of Business Innovation And Incubation Centre	06/04/2011	01/02/2012	06/02/2012	01/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
106 - MOES&T - Kimathi University of Science and Technology											
2014/054719	Academic Block Phase I	01/08/2013	01/11/2011	15/11/2011	30/04/2015	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	53 - Nyeri Central District
106 - MOES&T - Kirinyaga University College											
2010/051817	Library Construction	20/07/2009	05/08/2009	06/06/2009	30/06/2010	Ongoing		Financial; Administrative	Financial; Security	In-country - Specific Locations Applicable	Unspecified
106 - MOES&T - Kisii University											
2010/051688	Proposed Lecture Theatres And Lecture Rooms	16/04/2009	02/05/2009	26/05/2009	02/05/2012	Ongoing		Financial; Administrative; Other	Environmental; Financial; Organisational; Security	In-country - Specific Locations Applicable	51 - Kisii Central District
2010/051689	Ict Centre	16/04/2009	02/05/2009	26/05/2009	26/10/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2010/051704	Hostels	03/03/2009	02/04/2009		19/11/2010	Ongoing		Financial	Environmental; Financial	In-country - Specific Locations Applicable	Unspecified
2010/051705	Pre-Fabricated Hostels	15/06/2009	02/07/2009	23/07/2009	02/04/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2010/051719	Proposed Office Block	01/01/2009	02/02/2009	02/03/2009	05/01/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2014/055121	Proposed Science and Engineering Laboratories	06/05/2012	01/08/2012	01/08/2012	07/04/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
106 - MOES&T - Laikipia University College											
2010/051711	Fire Fighting Equipment		30/07/2010		01/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052933	Proposed Improvement And Extension Of Lecture Halls	05/07/2010	01/10/2010	01/10/2010	01/07/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052968	Proposed Supply Delivery Installation And Commissioning Of 150 Kva Generator Set.	02/06/2211	02/06/2011		31/12/2012	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
106 - MOES&T - Masinde Muliro University											
2010/051695	Multipurpose Complex	01/02/2008	02/02/2009	02/02/2009	01/02/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kakamega Central (Lurambi) District; 54 - Kakamega East (Shinyalu) District
106 - MOES&T - Meru University of Science and Technology											
2010/051702	Construction Of Proposed Tution Block A	04/09/2009	02/11/2009	02/11/2009	19/05/2010	Completed		Unspecified	Financial	In-country - Specific Locations Applicable	Unspecified
2010/051710	Construction Of Proposed Hostel Block A		02/11/2009	02/11/2009	02/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051906	Construction Of Proposed Hostel Block B		02/11/2009		02/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051909	Proposed Completion Of Multipurpose Hall		02/11/2009	02/11/2009	02/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2010/051913	Proposed Construction And Completion Of Tution Block B	04/09/2009	02/11/2009	02/11/2009	15/07/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District; 51 - Kericho District
2010/051914	Proposed Completion Of Workshop.	04/09/2009	02/11/2009	02/11/2009	15/07/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051915	Proposed Construction And Completion Of University Hospital	11/12/2009	12/04/2010	12/04/2010	12/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051931	Proposed Construction And Completion Of University Kitchen	04/09/2009	02/11/2009	02/11/2009	15/07/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2013/054286	Proposed Engineering Tution Complex	21/03/2011	15/08/2011	14/12/2011	15/04/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tigania West District
2014/055027	Proposed Engineering Complex (Phase 1)	21/03/2011	15/08/2011	14/12/2011	15/04/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tigania West District
2014/055040	Proposed Engineering Workshops	18/04/2012	28/09/2012	04/02/2013	20/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tigania West District
2014/055046	Proposed Tution Block	20/04/2010	20/07/2010	21/12/2010	14/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tigania West District
106 - MOES&T - Moi University											
2010/051655	Library Extensions At Chepkoilel Campus	28/02/2007	17/09/2007	01/10/2007	30/10/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051657	Construction Of 4 Mwai Lecture Halls At Chepkoilel Campus-Phase One	25/02/2009	15/08/2007	03/09/2007	31/08/2009	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/051660	School Of Public Health, Dentistry And Nursing - Phase One	03/06/2010	18/01/2010	18/01/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2010/051661	Construction Of Chemistry Labs At Chepkoilel Campus - Phase One	23/11/2007	01/09/2006	01/11/2006	30/11/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051664	Sewer By-Pass Main Campus	25/02/2009	03/11/2008	03/11/2008	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051666	Students External Toilets Main Campus	03/06/2010	22/03/2010	06/04/2010	06/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
2010/051799	Bio-Technology Labs At Chepkoilel	28/02/2007	02/10/2006	02/10/2006	26/09/2008	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051802	Water Pipeline At Chepkoilel Campus	21/07/2008	04/08/2008	11/08/2008	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051808	Completion Of Senate Wing At Main Campus	21/07/2008	04/08/2008	04/08/2008	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051815	Lecture Hall (Naciti Facilities) At Main Campus	25/02/2009	29/09/2008	06/10/2008	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051846	Students Grocery Stalls At Main Campus	28/02/2007	01/10/2007	01/10/2007	26/06/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051872	Completion Of 2250 Hostels- Block 3	03/06/2010	01/03/2010	06/04/2010	29/11/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
2010/051892	Medical Education Centre, Town Campus	28/02/2007	30/10/2006	01/11/2006	29/05/2009	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051893	Renovation Of Guest House, Town Campus	03/06/2010	01/04/2010	08/04/2010	29/07/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2010/051897	Purchase Of St Bakhita-Kitale	02/09/2008	05/10/2009	05/10/2009	25/02/2010	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051905	Private Automatic Branch Exchange (P.A.B.X.)	02/11/2006	19/09/2007	19/11/2007	31/03/2008	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053248	Airstrip Hangar Phase One	03/06/2010	30/08/2010	13/09/2010	28/02/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District
2011/053249	300 Kva Standby Generator For Administration Building		02/01/2012		31/12/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
2011/053250	Library At Annex Campus Phase One	21/09/2011	17/10/2011		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
2013/054409	Medical Education Centre	21/12/2006	04/01/2007	06/03/2007	08/09/2009	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2014/055077	PROPOSED ERECTION AND COMPLETION OF THE SCHOOLS OF NURSING AND PUBLIC HEALTH - GROUND, FIRST AND SECOND FLOORS AT- COLLEGE OF HEALTH SCIENCES	04/03/2013	01/04/2013	21/05/2013	22/05/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
106 - MOES&T - Murang'a University College											
2010/051803	Construction Of A Modern Library	09/07/2009	23/07/2009	03/08/2009	23/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2013/054061	Rehabilitation And Upgrading Of Equipment In The Universities And Technical Training Institutes Project (Phase 1)	18/03/2011	02/01/2012	25/07/2012	31/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
106 - MOES&T - Pwani University											
2013/054463	Library Phase One	05/02/2013	19/02/2013	19/02/2013	05/02/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2013/054464	Proposed Upgrade Of Data And Voice Backbone -Phase One	15/05/2013	31/05/2013	03/06/2013	28/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2013/054505	Underground Water Tank 250m3	15/02/2013	22/02/2013	22/02/2013	22/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2013/054515	Medical Science Laboratories	14/09/2012	24/10/2012		06/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055151	COLD WATER STORAGE TANK	27/01/2014	15/09/2014		16/03/2015	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055152	PERIMETER FENCING-PHASE 2	27/01/2014	10/09/2014		15/09/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055153	SPORTS FACILIITY	27/01/2014	10/11/2014		16/05/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055155	INTERNAL ROAD NETWORKS	27/01/2014	15/09/2014		16/03/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055156	STUDENTS' HOSTEL.	27/01/2014	16/06/2014		22/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055157	DINING HALL AND KITCHEN.	27/01/2014	23/06/2014		23/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055158	LECTURE THEATRE	27/01/2014	30/09/2014		30/09/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/055159	AMPIER THEATRE	27/01/2014	15/10/2014		15/10/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
106 - MOES&T - South Eastern University College											
2013/054104	Construction Of Tuition And Office Block li	17/03/2011	01/07/2011	01/07/2011	01/08/2013	Ongoing	77.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054128	Erection And Completion Of Student Hostel 3	03/05/2012	22/11/2012	22/11/2012	15/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054277	Construction And Completion Of Katheka - Kwa Vonza Water Supply Extension Project	18/10/2012	14/03/2013	14/03/2013	18/07/2013	Ongoing	0.00	Financial	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054500	Construction of Cabro road And Related Civil Works Phase - 2	28/03/2013	17/12/2013	11/02/2014	07/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054501	Erection And Completion Of Main Gate At Mikuyuni	02/02/2012	15/02/2012	15/02/2012	28/06/2013	Completed	100.00	Financial	Social Cultural Issues	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054502	Proposed Construction Of Lecture Halls &Nbsp;	28/03/2013	15/08/2013		22/10/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054503	Proposed Construction Of The Confrence Facilities	28/03/2013	04/11/2013		16/07/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054504	Proposed Erection And Completion &Nbsp;Of Student Hostel - Phase 6	28/03/2013	01/08/2013		24/07/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054506	Proposed Erection And Construction Of Student Hostel - Phase 4	28/03/2013	01/08/2013		23/05/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054507	Erection And Completion Of Transport/Security Office And Parking Yard	21/11/2011	21/11/2011	21/11/2011	30/05/2013	Completed	100.00	Financial	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054508	Proposed Construction Of Staff Houses	28/03/2013	05/08/2013		08/09/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054509	Proposed Water Projects	28/03/2013	03/09/2013		30/05/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054510	Erection And Completion Of Graduation Square &Nbsp;And Pavilion	01/11/2011	01/11/2011	06/12/2011	02/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054511	Proposed Construction Of The Lecture Halls - Phase 2	28/03/2013	03/02/2014		28/05/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054512	Erection And Completion Of Student Hostel And Kitchen Block li	14/04/2011	20/07/2011	02/08/2011	18/09/2013	Ongoing	48.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054513	Proposed Regravelling Of KU - SEKU Murram Road	28/03/2013	01/08/2013		01/01/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054514	Proposed Fencing (Perimeter Fencing And Key Facilities)	28/03/2013	06/08/2013		16/07/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054524	Proposed Erection And Construction Of Student Hostel - Phase 5	28/03/2013	01/08/2013		11/02/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
106 - MOES&T - Taita Taveta University College											
2013/054270	Construction Of 4,500,000 Litres Reinforced Concrete Water Tank	18/10/2012	01/02/2013		01/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Mwatate District
2014/055141	CONSTRUCTION OF WATER TREATMENT PLANT AT TAITA TAVETA UNIVERSITY COLLEGE	27/11/2013	03/12/2013		03/05/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055142	CONSTRUCTION OF MINES,FUELS AND MINERAL PROCESSING CENTRE (PHASE 1)	18/12/2013	18/12/2013		11/03/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055144	COSTRUCTION OF HOSTEL BLOCK	07/01/2014	07/01/2014		07/11/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055149	CONSTRUCTION OF CLASSROOMS AND ADMINISTRATION BLOCK AT TAITA TAVETA UNIVERSITY COLLEGE	11/01/2013	25/01/2013		04/10/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
106 - MOES&T - Technical University of Mombasa											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054196	Proposed Tuition Block, Technical University Of Mombasa	27/02/2012	27/02/2012	23/04/2012	30/04/2013	Ongoing	0.00	Unspecified	Environmental	In-country - Nationwide	Nationwide
2013/054261	Engineering Laboratories And Workshop Blocks, Technical University Of Mombasa	11/10/2010	08/10/2010	06/12/2010	08/10/2012	Completed	0.00	Organisational	Organisational	In-country - Nationwide	Nationwide
2013/054262	Library Extension Ii, Technical University Of Mombasa	16/07/2012	09/07/2012	16/07/2012	10/09/2012	Completed	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054263	Construction Of Boundary Wall, Technical University Of Mombasa	12/09/2011	04/10/2011	24/10/2011	31/07/2012	Completed	0.00	Conditionality	Environmental	In-country - Nationwide	Nationwide
2013/054265	Construction Of M-Block, Technical University Of Mombasa	11/10/2010	04/10/2010	18/10/2010	04/10/2011	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054268	Construction Of Banking Agency, Technical University Of Mombasa	15/08/2011	08/08/2011	29/08/2011	02/07/2012	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054269	Rehabilitation Of Roads Within Technical University Of Mombasa	13/08/2012	06/08/2012	20/08/2012	10/12/2012	Completed	0.00	Unspecified	Environmental	In-country - Nationwide	Nationwide
2013/054298	Proposed Boundary Street Lighting Within Technical University Of Mombasa	26/04/2012	26/04/2012	03/08/2012	27/08/2012	Ongoing	0.00	Other	Environmental	In-country - Nationwide	Nationwide
2013/054299	Proposed Installation Of Lift At Engineering Block, Technical University Of Mombasa	12/06/2012	12/06/2012	06/08/2012	14/01/2013	Ongoing	0.00	Conditionality	Financial	In-country - Nationwide	Nationwide
2013/054300	Electrical Upgrading Phase Ii Within Technical University Of Mombasa	25/11/2011	25/11/2011	01/12/2011	25/04/2012	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054301	Library Extension	07/09/2009	07/09/2009	12/10/2009	07/12/2010	Completed	0.00	Organisational	Organisational	In-country - Nationwide	Nationwide
2013/054302	Electrical Upgrading Phase I Within Technical University Of Mombasa	02/03/2009	26/01/2009	02/03/2009	26/06/2009	Completed	0.00	Organisational	Environmental; Organisational	In-country - Nationwide	Nationwide
2013/054303	Fencing At Mabokoni, Technical University Of Mombasa Ukunda Campus	11/11/2011	11/11/2011	15/11/2011	11/04/2012	Completed	0.00	Unspecified	Environmental; Social Cultural Issues	In-country - Nationwide	Nationwide
106 - MOES&T - University of Nairobi											
2010/051764	Extension Of Department Of Surgery	20/12/2006	08/01/2007	08/01/2007	15/06/2007	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2010/051767	Proposed Drilling And Equipping Of One Borehole At Lower Kabete Campus	14/09/2009	01/07/2010		02/08/2010	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2010/051774	Extension Of Department Of Surgery	28/06/2006	08/01/2007	08/01/2007	15/06/2007	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2010/051780	Supply,Installation And Comissing Of Geneartors At Gandhi Wing (Central Administration) University Health Services.	30/07/2009	19/08/2009	02/09/2009	22/01/2010	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051786	Proposed1 No. Lecture Theatre And 3 No. Science Laboratory At Kenya Science Campus	28/08/2008	03/12/2008	03/12/2008	30/07/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052102	Safe Feed-Safe Dairy Reaserch Project	11/11/2009	10/03/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053666	Documentation And Evaluation Of The Efficacy Of Institutional And Household Energy Stoves For Improved Livelihood And Poverty Reduction Of Kenyan Communities	04/05/2011	01/09/2011	18/01/2012	30/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053675	Access To Clean Energy Services(Development Of Standards For The Small Hyropower Station)	14/04/2010	09/04/2010	09/02/2011	30/04/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Samburu East District
2013/054192	Uniiversity Of Nairobi Biotechnology Project	17/08/2007	17/08/2007	17/08/2007	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
1061 - State Department for Education											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052127	Access To Basic Education - (School Feeding Programme)	01/10/2003	01/10/2003		31/12/2015	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	51 - Matuga District; 51 - Ganze District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Turkana North District; 52 - Samburu East District
2010/052232	Water And Sanitation Services (WASH)	05/01/2009	01/01/2008		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052233	Quality Education	03/02/2009	04/08/2009		21/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053913	Kenyatta University Teaching And Referral Hospital Project	02/05/2012	02/07/2012		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053956	Early Childhood Development	05/01/2009	30/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 51 - Garissa District; 51 - Wajir North District; 52 - Mandera Central District; 51 - Isiolo District; 53 - Turkana Central District; 52 - Samburu East District
2012/053959	Talent Development - Kenya Academies/ Music Camps	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2012/053970	Nomadic Education	05/01/2009	26/01/2009		31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Turkana South District; 51 - Garissa District; 54 - Fafi District; 51 - Wajir North District; 52 - Wajir West District; 51 - Mandera West District; 52 - Mandera Central District; 51 - Moyale District; 51 - Turkana North District; 53 - Turkana Central District; 51 - Samburu Central District
2012/053971	Nomadic Education Policy Implementation	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/053973	Child Friendly Schools	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 52 - Mandera Central District; 52 - Turkana West District; 52 - Samburu East District
2012/053975	Life Skills/Peace Education/Disaster Risk Reduction	07/12/2009	28/12/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053976	Peace Education	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 54 - Marsabit North District; 51 - Isiolo District; 51 - Turkana North District; 52 - Samburu East District
2012/053977	Gender And Education (UNGEI)	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053984	Students Council	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053985	Education In Emergencies	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide; Unallocated	Nationwide
2012/054041	Development Of Schools Infrastructure In North Nyamira/Borabu Project	15/07/2012	15/07/2012		28/12/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Borabu District
2014/054811	National Volunteers Programme	14/03/2014	01/04/2014		31/12/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055189	Renovation of Men's Hostels at St. Joseph's Nyang'oma Technical Institute for the Deaf	10/06/2013	11/06/2013	12/06/2013	01/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/055190	Renovation Of Ablution Block St. Joseph's Nyang'oma Technical Training Institute for the Deaf	10/06/2013	11/06/2013	12/06/2013	02/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/055191	Construction Of Ladies Hostel St. Joseph's Nyang'oma Technical Training Institute for the Deaf	10/06/2013	17/06/2013	18/06/2013	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055193	Proposed Renovation Of Workshops St.Josephs Nyang'oma Technical Training Institute for the Deaf	09/06/2014	01/07/2014	30/06/2014	30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/055194	Proposed Renovation Of Men's Hostels Phase 2 St. Joseph's Nyang'oma Technical Training Institute for the Deaf	06/06/2014	30/06/2014	30/07/2014	30/06/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/055195	Proposed Renovation Of Men's Hostels St.Josephs Technical Training Institute for the Deaf Nyang'oma	30/06/2014	30/06/2014	30/07/2014	30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/055407	Ministry of Education Science and Technology	21/11/2014	01/09/2014		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055469	CAPACITY BUILDING FOR TEACHER TRAINING IN KENYA-KOAFEC TRUST FUND GRANT	10/09/2014	18/01/2015		29/11/2015	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055485	TWO WOMEN DORMITORIES AT NAROK TTC	01/07/2014	08/08/2014	10/08/2014	31/08/2015	Ongoing	62.55	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Narok North District
2015/055486	51 Seater Bus - Bondo TTC	08/10/2013	05/03/2013	08/08/2013	02/12/2013	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055487	CHESTA TTC- CONSTRUCTION OF CLASSROOMS PHASE 1	19/12/2014	05/01/2015	10/02/2015	10/07/2015	Ongoing	1.35	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Pokot Central District
2015/055488	New Mitihani House	01/07/1986	01/07/1986	01/07/1986	01/08/2016	Ongoing	50.00	Financial	Financial	In-country - Specific Locations Applicable	52 - Langata District
2015/055491	Proposed Erection and Completion of Hostel block for Kibabii Teachers Training College.	01/12/2014	05/01/2015	05/01/2015	04/01/2016	Ongoing	1.90	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Bumula District
2015/055493	Construction of 12 No. Classrooms - Bondo TTC	28/12/2011	18/01/2012	30/01/2012	30/10/2012	Ongoing	0.00	Financial	Financial	In-country - Nationwide; Unallocated	Nationwide
2015/055494	Provision of Chairs, Desks and Beds to Ugenya Teachers College	06/10/2014	13/10/2014	15/10/2014	15/12/2014	Completed		Financial	Financial	In-country - Specific Locations Applicable	52 - Ugenya District
2015/055496	Proposed Erection and Completion of tuition and administration blocks at Kibabii Teachers Training College.	03/06/2014	04/06/2014	04/06/2014	21/02/2015	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Bumula District
2015/055497	ERECTION OF MULTI-STOREYED TUITION BLOCK (KITUI TEACHERS TRAINING COLLEGE)	10/03/2011	11/03/2011		30/06/2016	Ongoing	70.00	Financial	Social Cultural Issues	In-country - Nationwide	Nationwide
2015/055499	CONSTRUCTION OF A CLASSROOM BLOCK AND A KITCHEN AT KENYA INSTITUTE OF SPECIAL EDUCATION	02/02/2013	20/02/2013	22/02/2013	01/11/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2015/055502	62 SEATER BUS - Bondo TTC	26/03/2012	09/03/2012	20/04/2012	12/07/2012	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055544	CONSTRUCTION OF MALE HOSTELS AT UGENYA TTC	07/02/2014	10/02/2014	15/02/2014	09/10/2014	Completed	100.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Ugenya District
2015/055570	CONSTRUCTION OF MEN HOSTEL IN KAGUMO TEACHERS TRAINING COLLEGE	15/04/2013	10/06/2013		10/08/2016	Ongoing	9.50	Financial	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District
1062 - State Department for Science and Technology											
2012/053308	Egerton University/ Tegemeo Institute: Agricultural Policy And Research Program	03/01/2012	17/01/2012	17/01/2012	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2012/053913	Kenyatta University Teaching And Referral Hospital Project	02/05/2012	02/07/2012		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054070	Support To Enhancement Of Quality And Relevance In Higher Education, Science And Technology	18/12/2012	09/01/2013		13/02/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District; 51 - Mvita District; 51 - Imenti North District (Meru County); 53 - Kitui Central District; 53 - Nyeri Central District; 52 - Kakamega Central (Lurambi) District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054074	Support For Technical, Industrial, Vocational And Entrepreneurship Training (TIVET)	16/12/2008	15/05/2009		31/07/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Njiru District; 51 - Garissa District; 51 - Embu East District; 51 - Kitui West District; 51 - Kieni East District; 52 - Kieni West District; 52 - Samburu East District; 51 - Kakamega North (Malava) District; 51 - Homa Bay District
2013/054191	Moi Teaching And Referral Hospital : Academic Model Providing Access To Healthcare	17/03/2012	17/03/2012	17/03/2012	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2013/054192	University Of Nairobi Biotechnology Project	17/08/2007	17/08/2007	17/08/2007	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/054636	Lucy Onono Kinda Umala Youth Polytechnic	27/10/2006	01/02/2014		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/054637	Mbaa-Ini Youth Polytechnic	27/10/2006	01/02/2014		30/06/2017	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District
2014/054638	Lereshwa Youth Polytechnic	27/10/2006	01/02/2014		30/06/2017	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kipiripiri District
2014/054639	Provision of Tools, Equipments and Furniture For Completed Polytechnics	27/10/2006	01/02/2014		30/06/2017	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District; 51 - Tharaka North; 57 - Kipiripiri District; 51 - West Pokot District; 55 - Suba District
2014/054677	Rehabilitation Of Dormitories In Six Yps	27/10/2006	01/02/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Imenti South District; 51 - Tharaka North; 51 - West Pokot District
2014/054678	Capacity Building In 18yp'S	27/10/2006	25/02/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District; 51 - Tharaka North; 57 - Kipiripiri District; 54 - Tetu District; 51 - West Pokot District; 51 - Siaya District; 55 - Suba District
2014/054679	Scholarships For Students In 18yps	27/10/2006	25/02/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District; 51 - Tharaka North; 57 - Kipiripiri District; 54 - Tetu District; 51 - West Pokot District; 55 - Bondo District; 55 - Suba District
2014/054681	Additional Water Works Under Kiddp	27/10/2006	01/02/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North; 57 - Kipiripiri District; 51 - West Pokot District; 51 - Busia District
2015/055511	Nyagwethe Youth Polytechnic	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Suba District
2015/055512	Vitengeni Youth Polytechnic	26/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2015/055513	Ebusiralo Youth Polytechnic	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District
2015/055514	Mfangano Youth Polytechnic	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Suba District
2015/055515	Tools and equipment for Ebusiralo and Mfangano Youth Polytechnics	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District; 55 - Suba District
2015/055516	Training, capacity building and sensitization of stakeholders	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District; 51 - Homa Bay District
2015/055517	M&E for KIDDP Projects in State department of Science and Technology	27/10/2006	01/07/2015		03/06/2016	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055579	Vocational Skills Training for Vulnerable Out-of-School Children	09/03/2015	09/03/2015		31/05/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
107 - TNT - Kenya Trade Network Agency											
2012/054012	Icf - Support To Kenya National Electronic Single Window System And Natioanal Payment System Gateway(Kentrade)	28/11/2012	28/11/2012	28/11/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
1071 - The National Treasury											
2010/051495	Suply, Installation And Commissioning Of A Projects Monitoring Information System (E-Promis)	19/02/2008	01/07/2008	01/07/2008	30/06/2009	Completed	2.86	Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052040	Public Finance Management Reform Programme (Pfm-Rp)	14/11/2008	14/11/2008	14/11/2008	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052058	Public Financial Management Reform Programme (PFMRP)	14/11/2008	14/11/2008	14/11/2008	31/03/2013	Ongoing		Legal ; Conditionality	Financial	In-country - Nationwide	Nationwide
2010/052073	Kenya Institutional Support For Good Governance (KISGG)	30/06/2006	01/11/2006	08/12/2006	30/09/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052119	Central Bank Of Kenya Capacity Building Support Programme	12/05/2009	01/01/2009	12/05/2009	31/12/2010	Terminated		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052129	Support For 2009-2013 GOK/UNDP CPAP	02/06/2008	01/07/2009	01/07/2009	01/07/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Samburu East District
2010/052211	Development Of The Sigor Wei Wei Agricultural Scheme Phase 111	01/01/2007	01/07/2013	01/01/2007	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052223	Special Global Fund-Malaria Rd 4	30/04/2009	01/05/2009	01/05/2009	30/06/2012	Ongoing		Financial; Conditionality	Financial; Organisational	In-country - Nationwide	Nationwide
2010/052230	Special Global Fund Round 5 Tb	17/02/2010	01/09/2008		31/08/2011	Ongoing		Financial; Conditionality	Financial; Organisational	In-country - Nationwide; In-country - Specific Locations Applicable; Unallocated	Unallocated; Nationwide; 52 - Samburu East District
2010/052250	Special Global Fund Rd 7 Hiv	07/11/2008	01/06/2009	01/06/2009	30/06/2017	Ongoing		Financial; Conditionality	Financial; Organisational	In-country - Nationwide; Unallocated	Nationwide
2010/052258	Special Global Fund Round 6 Tb	20/10/2007	01/04/2008	01/04/2008	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052283	EC Support To Implementation Of Kenya Private Sector Development Strategy (PSDS) - PHASE 1	15/03/2010	13/05/2010	13/05/2010	13/05/2016	Ongoing		Financial	Financial; Organisational	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052289	Mellinium Challenge Account - Threshold Program Reforming & The Public Procurement Systems.	23/03/2007	23/03/2007	23/03/2007	30/09/2011	Ongoing		Unspecified	Financial	In-country - Nationwide	Nationwide
2010/052326	Institutional Reform And Capacity Building Project	24/04/2006	26/09/2008		26/09/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052459	Italian Commodity Aid Programme (Consultancy) AEG	20/05/2010	25/01/2010		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053013	Microfinance Sector Support Credit	25/05/2005	01/07/2005	20/08/2008	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053163	Kenya Poverty And Environment Initiative	02/11/2010	30/06/2005	02/01/2006	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2011/053177	East African Trade and Transport Facilitation Project (EATTFP)	05/04/2006	06/07/2006	13/07/2006	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 51 - Machakos District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District
2011/053199	Programme For Outreach Of Financial Innovations And Technologies (Profit)	22/12/2010	01/04/2011	01/07/2011	22/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053306	Technical Support Programme (Tsp)	20/04/2010	20/04/2010	25/10/2011	09/07/2017	Ongoing		Administrative	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/053360	Kenya Financial And Legal Sector Technical Assistance Project (FLSTAP)	14/10/2004	30/06/2005	30/06/2005	31/03/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053871	Studies And Expert Fund Vii (1995 70 029)	02/07/2012	02/07/2012		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053873	Fund for Economic Development - Aid Effectiveness for Development Results	09/09/2010	09/09/2010	17/12/2010	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053879	NOFBI And E-Government Expansion Project	02/07/2012	01/08/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053895	Erd Technical Assistance Support (Kiddp)	14/09/2012	02/09/2012		30/01/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053946	Special Global Fund Malaria Round 10	01/10/2011	01/10/2011	01/01/2012	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053947	Study And Capacity Building Iii	17/02/2009	17/02/2009		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053961	Support To Public Finance Management	08/08/2007	01/07/2008		31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053996	Infrastructure Finance And Public Private Partnership Projecr (IF-PPP)	23/11/2012	05/12/2012		31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable; Unallocated	Nationwide; 52 - Samburu East District
2012/054001	HIV Round 2	01/12/2003	01/12/2003	01/12/2003	01/11/2008	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054004	Financial And Legal Sector Technical Assistance	04/05/2005	31/05/2005		31/03/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054012	Icf - Support To Kenya National Electronic Single Window System And Natioanal Payment System Gateway(Kentrade)	28/11/2012	28/11/2012	28/11/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054017	Building Erd'S Capacity	01/01/2009	02/03/2009		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054093	Economic Empowerment Programme	22/03/2013	01/02/2013		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 54 - Rabai District; 52 - Samburu East District
2013/054120	Technical Support And Capacity Building For Fiscal Decentralization In Kenya	04/01/2013	01/07/2013		31/12/2013	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054229	Construction Of District Treasury Office Block	20/09/2012	13/12/2012	28/12/2012	20/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054267	Peace Support Operation Training And Institutional Capacity Enhancement At The International Peace Support Training Centre	01/02/2010	05/04/2010		24/10/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054400	Construction Of Pokot South District Treasury Head Quarters	06/02/2012	12/03/2012	07/05/2012	18/06/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Pokot South District
2013/054437	Extension Of The Mandera East District Treasury	20/09/2012	10/10/2012	15/10/2012	20/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mandera East District
2013/054543	Feasibility /Study Tours/M&E under KIDDP	27/10/2006	01/07/2006		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054551	Technical Support To Microfinance Sector- Ministry Of Finance	01/07/2009	01/10/2009		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054554	National Safety Net Programme (NSNP)	09/09/2013	01/11/2013	01/11/2013	31/03/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054555	Extractive Industries For Sustainable Development In Kenya	28/11/2013	28/11/2013		31/12/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 57 - Mwingi Central District; 56 - Turkana East District; 58 - Gilgil District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054557	Standards And Market Access Programme	05/07/2013	05/09/2013	12/07/2013	12/08/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makueni District; 51 - Nyandarua North District; 51 - Kiari East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Siaya District; 51 - Kisumu West District; 51 - Kisii Central District; 51 - Nyamira District
2014/054764	Kenya Petroleum Technical Assistance Project (KEPTAP)	31/01/2014	31/01/2014		31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054979	Support to RMD for the monitoring of the Country Programme Document (CPD)	09/04/2014	01/01/2014		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055399	Regional integration implementation program	15/07/2014	15/07/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055458	GOVERNMENT DIGITAL PAYMENTS	21/02/2014	21/02/2014	21/02/2014	02/04/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
1081 - Ministry of Health											
2010/051552	Rehabilitation Of Embu Provincial General Hospital	31/12/2006	25/05/2010	25/05/2010	25/05/2012	Ongoing		Other	Financial; Organisational	In-country - Specific Locations Applicable	51 - Embu East District
2010/051553	Construction Of Nairobi East District Hospital(Kayole)	30/06/2008	30/06/2008	30/06/2008	30/08/2010	Ongoing		Financial; Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	58 - Embakasi District
2010/051554	Strengthening of 17 District and 6 Provincial General Hospitals (SIMED)	30/06/2009	30/06/2009	30/06/2009	08/01/2016	Ongoing		Organisational; Administrative; Other	Organisational	In-country - Nationwide	Nationwide
2010/051560	Wajir Distict Hospital Construction	30/06/2008	30/06/2008	30/06/2008	30/06/2015	Ongoing		Financial; Administrative; Conditionality	Financial; Organisational	In-country - Specific Locations Applicable	53 - Wajir East District; 54 - Wajir South District
2010/051561	Stengthening Of Hospitals And Health Training Institutions In Nyanza And Eastern Province	30/07/2008	31/07/2008	31/07/2008	30/07/2012	Completed		Organisational	Financial; Organisational	In-country - Specific Locations Applicable	52 - Kisumu East District; 54 - Imenti South District; 51 - Siaya District; 54 - Nyando District; 55 - Suba District; 51 - Migori District; 53 - Rongo District
2010/051565	Improvement Of Kisii And Kericho Hospitals	30/06/2008	30/06/2008	30/06/2008	30/03/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District; 51 - Kisii Central District
2010/051584	Public Private Partnership Health Project(P.P.P)	30/04/2008	30/04/2008	30/04/2008	30/07/2010	Ongoing		Organisational; Administrative	Organisational	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051592	Technical Assistance And Supply Of Equipment (V.V.O.B) At K.M.T.C	30/07/2008	30/07/2008	30/07/2008	31/07/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2010/051596	Health Sector Support Programme (HSSP) Phase II	07/01/2009	07/01/2009	07/01/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051613	Strengthen Obstretic Fitsula Management	30/06/2008	30/06/2008	30/06/2008	31/12/2013	Ongoing		Administrative; Conditionality	Organisational	In-country - Specific Locations Applicable	52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/051627	Development Of The Health Sector (Health Swap) 2007 65 131	01/02/2008	21/05/2008	01/04/2009	31/01/2011	Ongoing		Financial	Organisational	In-country - Nationwide	Nationwide
2010/051648	Kapsabet Water Supply	30/06/2008	30/06/2008	30/06/2008	30/04/2010	Completed		Financial; Administrative	Organisational	In-country - Specific Locations Applicable	52 - Nandi Central District
2010/051667	Blood Safety Project	02/10/2006	02/10/2006	02/10/2006	30/10/2009	Completed		Financial	Financial; Organisational	In-country - Specific Locations Applicable	55 - Koibatek District; 51 - Nakuru District; 53 - Naivasha District
2010/051668	Suba District (Sindo) Hospital Health Project	30/06/2008	30/06/2008	30/06/2008	30/06/2010	Completed		Organisational	Environmental; Financial	In-country - Specific Locations Applicable	54 - Wajir South District; 55 - Suba District
2010/051918	Nutrition And Care For Hiv/Aids Affected People	01/01/2009	01/01/2009	01/01/2009	03/03/2016	Ongoing		Organisational; Financial; Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	52 - Kisumu East District; 57 - Njiru District; 51 - Mvita District; 53 - Kaloleni District; 54 - Pokot South District; 53 - Wareng District; 53 - Keiyo District; 52 - Margat District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 58 - Mt. Elgon District; 51 - Busia District; 53 - Samia District; 51 - Siaya District; 54 - Nyando District; 51 - Homa Bay District; 51 - Migori District; 56 - Gucha District
2010/051985	Upgrading Of Othaya Sub-District Hospital (C.P.F)	09/04/2010	07/06/2010	07/06/2010	30/06/2014	Ongoing		Conditionality	Financial; Organisational	In-country - Specific Locations Applicable	53 - Nyeri Central District; 55 - Nyeri South District
2010/051999	Upgrading Of Gatundu District Hospital	10/06/2010	01/07/2010	01/07/2010	01/07/2011	Ongoing		Financial; Conditionality	Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052031	Construction Of A Pediatric And Maternity Ward At Maragua District Hospital	05/11/2007	05/12/2007	05/12/2007	23/07/2010	Completed		Organisational; Administrative	Environmental; Financial	In-country - Specific Locations Applicable	56 - Muranga South District
2010/052054	Rehabilitation Of Ahero Sub District Hospital (K.I.D.D.P)	05/07/2010	26/07/2010	26/07/2010	30/06/2017	Ongoing		Financial	Financial; Organisational	In-country - Specific Locations Applicable	52 - Lagdera District; 54 - Nyando District
2010/052069	Rehabilitation Of Tharaka District Hospital (K.I.D.D.P)	05/07/2010	14/07/2010	14/07/2010	14/07/2013	Ongoing		Administrative	Financial; Organisational	In-country - Specific Locations Applicable	52 - Lagdera District; 51 - Tharaka North
2010/052108	Training Of Health Personnel (K.I.D.D.P)	14/07/2010	24/02/2014		30/06/2017	Ongoing		Administrative	Environmental; Financial; Organisational	In-country - Nationwide	Nationwide
2010/052148	Construction Of A Pediatric Centre Of Excellence At New Nyanza Provincial Hospital	16/09/2009	10/05/2010	10/05/2010	10/05/2015	Stalled		Financial; Administrative	Financial; Organisational	In-country - Specific Locations Applicable	52 - Kisumu East District
2010/052214	Up-Grading Of Equipment At Kenyatta National Hospital	10/06/2010	30/07/2010	30/07/2010	30/07/2012	Suspended		Financial	Environmental; Financial	In-country - Specific Locations Applicable	52 - Langata District
2010/052223	Special Global Fund-Malaria Rd 4	30/04/2009	01/05/2009	01/05/2009	30/06/2012	Ongoing		Financial; Conditionality	Financial; Organisational	In-country - Nationwide	Nationwide
2010/052230	Special Global Fund Round 5 Tb	17/02/2010	01/09/2008		31/08/2011	Ongoing		Financial; Conditionality	Financial; Organisational	In-country - Nationwide; In-country - Specific Locations Applicable; Unallocated	Unallocated; Nationwide; 52 - Samburu East District
2010/052232	Water And Sanitation Services (WASH)	05/01/2009	01/01/2008		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052250	Special Global Fund Rd 7 Hiv	07/11/2008	01/06/2009	01/06/2009	30/06/2017	Ongoing		Financial; Conditionality	Financial; Organisational	In-country - Nationwide; Unallocated	Nationwide
2010/052258	Special Global Fund Round 6 Tb	20/10/2007	01/04/2008	01/04/2008	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052278	Construction And Equiping Of A Theatre At Faza Island Hospital(Lamu)	05/08/2008	05/09/2008	05/09/2008	21/07/2010	Completed		Administrative	Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052288	Construction And Rehabilitation Of Public Hospitals In Coast Province 2009/2011(G.O.K)	01/07/2009	30/07/2009	30/07/2009	30/07/2011	Ongoing		Administrative	Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052299	Center For Disease Control(Cdc) &Nbsp;And Prevention Of The Department Of Health And Human Services(Hhs) Between The Usa And Gok	11/12/2008	11/12/2008		31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052300	Construction And Rehabilitation Of Public Hospitals In Nairobi Province 2009/2011 (G.O.K)	02/07/2009	17/07/2009	17/07/2009	17/07/2011	Ongoing		Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052303	Construction And Rehabilitation Of Public Hospitals In North Eastern Province 2009/2011(G.O.K)	01/07/2009	15/07/2009	15/07/2009	15/07/2011	Unspecified		Administrative	Environmental; Financial	In-country - Specific Locations Applicable	Unspecified
2010/052322	Construction And Rehabilitation Of Public Hospitals In Nyanza Province 2009/2011 (G.O.K)	02/07/2009	15/07/2009	15/07/2009	15/07/2011	Ongoing		Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052331	Construction And Rehabilitation Of Public Hospitals In Western Province 2009/2011 (G.O.K)	02/07/2009	15/07/2009	15/07/2009	15/07/2011	Ongoing		Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052344	Construction And Rehabilitation Of Public Hospitals In Rift Valley Province 2009/2011 (G.O.K)	02/07/2009	10/07/2009	10/07/2009	10/07/2011	Ongoing		Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052348	Construction And Rehabilitation Of Public Hospitals In Eastern Province 2009/2011 (G.O.K)	03/07/2009	15/07/2009	15/07/2009	15/07/2011	Ongoing		Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052349	Construction And Renovation Of Public Hospitals In Central Province 2009/2011 (G.O.K)	02/07/2009	10/07/2009	10/07/2009	10/07/2011	Ongoing		Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052374	Siaya District Hospital K.E.M.R.I/C.D.C Clinical Research Centre	02/07/2009	07/07/2009	07/07/2009	17/08/2010	Completed		Financial	Financial; Organisational	In-country - Specific Locations Applicable	51 - Siaya District
2010/052465	Health Systems Management Training For Senior Health Managers	05/07/2006	20/07/2006	20/07/2006	20/05/2010	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052466	Malaria Case Management	02/06/2009	10/06/2009	10/06/2009	30/10/2009	Completed		Financial	Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052504	East Africa Public Health Laboratory Network Project (EAPLHP)	29/06/2010	01/10/2010	01/10/2010	30/06/2015	Ongoing		Financial	Financial; Organisational	In-country - Specific Locations Applicable	51 - Garze District; 51 - Wajir North District; 53 - Kathiani District; 53 - Kwanza District; 55 - Nambale District
2010/052506	IGAD Regional HIV & AIDS Partnership Program (IRAPP)	28/06/2007	01/01/2008	01/01/2008	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052688	Construction Of A Multi Drug T.B Isolation Facility At Kenyatta National Hospital	05/02/2009	05/02/2009	05/02/2009	05/12/2010	Completed		Financial	Organisational	In-country - Nationwide	Nationwide
2010/052716	E-Govt Ict Skills For Accountants	23/11/2010	23/11/2010	23/11/2010	28/11/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/052764	Pandemic Preparedness Initiative(Phase 1 - Capacity Building For Disease Control & Response)	10/09/2010	10/09/2010	10/09/2010	10/05/2012	Ongoing		Administrative	Financial	In-country - Specific Locations Applicable	51 - Garissa District; 54 - Fafi District; 52 - Wajir West District; 53 - Wajir East District
2011/052765	Pandemic Preparedness Initiative (Phase 2 - Environmental Health And Sanitation In Schools)	10/09/2010	10/09/2010	10/09/2010	10/05/2012	Ongoing		Administrative	Financial	In-country - Nationwide	Nationwide
2011/052899	Construction Of A Comprehensive Care Centre At Kombewa District Hospital In Kisumu	05/02/2011	05/02/2011	05/02/2011	05/02/2012	Ongoing		Financial; Administrative	Organisational; Political influence	In-country - Specific Locations Applicable	51 - Kisumu West District
2011/052901	Equipping And Construction Of The Emergency Response Unit At Kisumu District Hospital	12/11/2010	12/11/2010	12/11/2010	12/11/2011	Ongoing		Financial	Organisational; Political influence	In-country - Specific Locations Applicable	52 - Kisumu East District
2011/052902	Eradicating Bilhazia Around Lake Victoria Basin Area	05/12/2010	05/12/2010	05/12/2010	05/07/2011	Ongoing		Financial	Organisational	In-country - Specific Locations Applicable	52 - Kisumu East District; 55 - Bondo District; 54 - Nyando District; 51 - Homa Bay District; 53 - Rongo District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/052903	Revamping The Healthcare Infrastructure And Delivery Of Holistic Healthcare (E.S.P)	30/07/2010	30/07/2010	30/07/2010	30/07/2011	Ongoing		Financial; Administrative	Financial; Organisational; Political influence	In-country - Nationwide	Nationwide
2011/052904	Wild Polio Virus Importation /Outbreak Response	30/11/2010	30/11/2010	30/11/2010	30/04/2011	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052938	Access To Maternal And Newborn Health Services	08/01/2009	10/01/2009	10/01/2009	10/12/2013	Ongoing		Organisational	Financial; Political influence	In-country - Specific Locations Applicable	Unspecified; 53 - Naivasha District; 53 - Rongo District
2011/052939	Advancement Of Public Health Practices Programme In Kenya	10/09/2010	15/09/2010	15/09/2010	15/09/2015	Ongoing		Organisational	Financial	In-country - Nationwide	Nationwide
2011/052941	Essential Health Services In Kenya	01/11/2004	01/11/2004	01/11/2004	30/09/2011	Ongoing		Financial; Conditionality	Organisational; Political influence	In-country - Specific Locations Applicable	52 - Samburu East District
2011/052943	Mother And Baby Health Care Programme	10/11/2010	15/11/2010	15/11/2010	15/06/2011	Ongoing		Administrative	Organisational	In-country - Specific Locations Applicable	52 - Samburu East District
2011/052954	Rehabilitation Of The Childrens Cancer Ward At Knh	10/01/2011	10/01/2011	10/01/2011	13/05/2011	Completed		Financial	Organisational	In-country - Specific Locations Applicable	Unspecified
2011/052955	Intergrated Preventive Campaign(Carbon For Water)	10/01/2011	10/01/2011	10/01/2011	10/01/2013	Ongoing		Organisational	Political influence	In-country - Specific Locations Applicable	52 - Samburu East District
2011/052964	Rural Health III	07/07/2004	15/03/2005		30/09/2017	Ongoing		Financial	Organisational; Political influence	In-country - Specific Locations Applicable	52 - Nyandarua South District; 53 - Kwanza District; 52 - Eldoret East District; 53 - Transmara East District; 53 - Kajiado Central District
2011/052965	Strengthening Of People & Empowerment Against Hiv/Aids In Kenya (S.P.E.A.K)	03/07/2006	03/07/2006	03/07/2006	03/07/2012	Ongoing		Financial; Administrative	Organisational; Political influence	In-country - Specific Locations Applicable	54 - Wajir South District; 52 - Samburu East District
2011/052966	Reproductive Health - Output Based Approach (O.B.A) Project	06/07/2010	02/11/2011		31/10/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2011/052967	Strengthening Management Of Health In Nyanza Province	05/07/2009	05/07/2009	05/07/2009	05/07/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Wajir West District; 54 - Wajir South District
2011/052973	Health Systems Management	05/08/2007	05/08/2007	05/08/2007	30/12/2016	Ongoing		Financial; Administrative; Conditionality	Environmental; Organisational	In-country - Nationwide	Nationwide
2011/053011	Construction Of A New I.C.U At Malindi District Hospital	05/02/2009	10/01/2010	10/01/2010	03/06/2011	Completed		Financial; Administrative	Organisational; Political influence	In-country - Specific Locations Applicable	55 - Malindi District
2011/053138	Kenyatta National Hospital Upgrading Project	04/05/2009	01/09/2011		31/10/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2011/053186	Kenya Health Sector Support Project (KHSSP)	05/07/2010	05/10/2010	05/10/2010	31/03/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053188	Development Of The Health Sector (Rep. Health And Hiv Aids) (2004 65 245)	22/09/2006	01/03/2007		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 56 - Kasarani District; 54 - Changamwe District; 57 - Kibwezi District; 52 - Kiambu District
2011/053192	Health Sector Programme Support Phase III	22/07/2011	02/01/2012	02/01/2012	30/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053198	Total War Against Hiv & Aids Project (TOWA)	18/07/2007	18/10/2007	18/10/2007	31/10/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable; Unallocated	Unallocated; Nationwide; 52 - Samburu East District
2012/053551	Protecting And Rebuilding Livelihoods In The Arid And Semi Arid Lands	03/05/2012	01/05/2012	01/05/2012	30/04/2015	Ongoing		Unspecified	Environmental; Financial	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District; 56 - Magarini District; 53 - Tana Delta District; 51 - Taveta District; 51 - Garissa District; 52 - Mandera Central District; 51 - Moyale District; 51 - Isiolo District; 51 - Tharaka North; 53 - Kitui Central District; 57 - Mwingi Central District; 51 - Makueni District; 53 - Turkana Central District; 51 - Baringo Central District
2012/053561	Lukohe Health Centre	03/05/2004	01/07/2004	09/07/2004	30/10/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Butere District
2012/053581	Gesimamodel Health Centre	23/03/2010	17/05/2010	17/05/2010	16/09/2010	Completed		Financial; Administrative	Environmental; Organisational; Political influence	In-country - Specific Locations Applicable	54 - Manga District
2012/053584	Construction Of Simenya Health Centre	02/04/2009	04/08/2009	20/08/2009	04/08/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Ugunja District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053592	Holo Dispensary		01/07/2005		30/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 54 - Nyando District
2012/053608	Oyani Modern Health Centre		09/02/2010	11/03/2010	30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Uriri District
2012/053609	Construction Of Modern Health Centre Nyamarimba		01/07/2009	08/07/2010	29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nyakach District
2012/053613	Karia Helth Centre		03/08/2009	31/08/2009	10/08/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2012/053616	Model Health Center - Gakoe Health Center		07/04/2009	12/08/2010	15/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	60 - Gatundu North District
2012/053618	Wangige Health Centre		13/04/2010		13/09/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kabete District
2012/053620	Upgrading Othaya District Hospital		17/03/2010	14/07/2010	16/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nyeri South District
2012/053625	Model Health Centre	14/07/2010	12/08/2010	10/09/2010	23/06/2011	Completed		Organisational	Financial	In-country - Specific Locations Applicable	55 - Kirinyaga North District
2012/053646	Ihururu Health Centre		30/06/2009		30/12/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District
2012/053649	Model Health Centre-Kiamutugu Health Centre		01/01/2010	08/04/2010	14/09/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kirinyaga East District
2012/053688	Kisima Health Centre	16/01/2012	30/01/2012	01/02/2012	30/07/2012	Completed		Financial	Environmental; Security	In-country - Specific Locations Applicable	Unallocated; 51 - Samburu Central District
2012/053711	Kabazi Health Centre		01/03/2010	01/03/2010	30/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2012/053758	God Kwer Modern Health Centre		05/06/2010	05/06/2010	08/06/2012	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Migori District
2012/053797	Kariobangi Health Centre Maternity Project	04/07/2012	14/08/2012	14/09/2012	28/11/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2012/053810	Ruguru Dispensary	03/09/2010	03/01/2011	06/04/2011	15/07/2011	Ongoing		Financial	Political influence	In-country - Specific Locations Applicable	57 - Nakuru North District
2012/053814	Echariria Community Health Centre	05/07/2010	05/07/2010		31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District; 58 - Gilgil District
2012/053872	Diagnostic Labolatory At Chasimba Health Center	05/03/2012	02/04/2012	05/03/2012	31/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District; 55 - Malindi District
2012/053889	Matsangoni Model Health Facility	05/02/2010	10/03/2010	15/03/2010	30/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2012/053897	Rehabilitation Of The Ngong Sub District Hospital (KIDDP)	04/04/2012	02/07/2012		09/08/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kajiado North District
2012/053899	Rehabilitation Of Muhoroni Sub District Hospital (Kiddp)	04/04/2012	02/07/2012		12/09/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Muhoroni District
2012/053900	Rehabilitation Of Likoni Sub District Hospital (Kiddp)	04/04/2012	02/07/2012		04/08/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Likoni District
2012/053917	Reinforcement Of Vaccine Storage In Kenya	07/03/2012	02/07/2012		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053946	Special Global Fund Malaria Round 10	01/10/2011	01/10/2011	01/01/2012	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053951	Rongai Hospital Project	31/12/2012	31/01/2013		31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District; 52 - Rongai District; 57 - Nakuru North District
2012/053960	Communication For Development	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2012/053964	Mtwapa Maternity	06/07/2010	10/08/2010	26/08/2010	15/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2012/053965	Maternity Block For Kizingo Dispensary	21/03/2012	05/04/2012	10/04/2012	15/08/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2012/053966	Maternity Block For Kizingo Dispensary	15/03/2012	05/04/2012	10/04/2012	21/08/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2012/053989	Nutrition	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053990	Environmental Health Services	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054034	Building Naccs Capacity To Ensure Srh/Aids Intergration	31/03/2009	01/04/2009	12/12/2012	01/02/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054190	Kenya Medical Supplies Agency (KEMSA): Commodity Procurement And Distribution	10/05/2011	10/05/2011	10/05/2011	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054191	Moi Teaching And Referral Hospital : Academic Model Providing Access To Healthcare	17/03/2012	17/03/2012	17/03/2012	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054201	Tharaka District Hospital Maternity Wing	08/04/2010	01/06/2011	03/01/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Tharaka South
2013/054207	Construction Of Septic Tank And Soak Pit At The District Headquarters	05/03/2013	01/04/2013	12/04/2013	27/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Rabai District
2013/054208	Mkongani Health Centre	07/04/2011	01/07/2010	17/04/2011	01/01/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Matuga District
2013/054231	Kathanje Health Centre	22/12/2009	06/04/2010		06/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbeere North District
2013/054237	Mnarani Dispensary Clinical Rooms And Deliverly Room	15/10/2012	20/11/2012		20/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2013/054251	Kitchen Project For Migwani Sub - District Hospital	28/02/2013	03/04/2013		28/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Mwingi West District
2013/054295	Programme Development Of The Health Sector Support To Health Finanacing Phase 3 &Nbsp;(2010 65 853)	07/10/2011	01/07/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 54 - Changamwe District; 52 - Kiambu District
2013/054296	Reproductive And Sexual Health (2010 66 943)	20/07/2009	01/07/2012		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054297	Development Of The Health Sector (Reproductive Health And Hiv/Aids)	10/10/2009	01/07/2010		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054406	Kabiemit Health Centre (Constituency Model Health Centre)	01/07/2010	01/10/2010		05/05/2011	Ongoing	80.02	Financial; Administrative; Other	Environmental; Organisational	In-country - Specific Locations Applicable	51 - Nandi North District
2013/054410	Construction Of Model Health Centre At Biretwo Keiyo South	11/05/2009	20/10/2009		20/10/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Keiyo South District
2013/054414	Kmtc Kapkatet	09/09/2010	09/09/2010	14/10/2010	20/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Bureti District
2013/054430	Fencing Of Leheley Health Centre	01/07/2012	02/01/2013	02/02/2013	30/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Wajir South District
2013/054433	Entasopia Health Centre	25/03/2009	10/05/2010	10/10/2012	12/10/2009	Ongoing	0.00	Financial	Environmental	In-country - Specific Locations Applicable	51 - Kajiado North District
2013/054434	Mandera North Sub-District Office Block	02/05/2011	01/06/2011	03/06/2011	15/12/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mandera North District
2013/054443	Kapsabet District Hospital Intensive Care Unit	02/05/2012	02/07/2012	14/09/2012	30/06/2015	Ongoing	0.00	Financial	Financial	In-country - Specific Locations Applicable; Unallocated	Unallocated; 52 - Nandi Central District
2013/054447	Fencing And Renovation Of Banisa District Hospital	29/11/2012	04/12/2012	10/12/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Banisa District
2013/054583	Upgrading Of Ndingika Health Centre	01/04/2010	12/04/2010	25/04/2010	12/11/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyahururu District
2013/054600	Ngecha Health Centre	01/01/2010	01/03/2010	01/03/2010	03/11/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Limuru District
2013/054605	Kapyego Model Health Centre	15/06/2008	01/09/2008	20/09/2009	01/09/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2014/054685	Rehabilitation of Ahero, Tharaka and Nyambeni Hospitals	27/10/2006	27/02/2014		30/06/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District; 51 - Tharaka North; 54 - Nyando District
2014/054686	Bronchoscopic Unit and ICU Beds	27/10/2006	27/02/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2014/054694	Ksms Training, Pandemic Preparednes Initiative	10/03/2014	10/03/2014	11/03/2014	20/03/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 55 - Makadara District; 53 - Merti District; 51 - Imenti North District (Meru County)
2014/054741	Mbuta Model Health Centre	05/03/2009	04/11/2009	10/11/2009	20/03/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054745	Waldena Model Health Centre	25/05/2010	28/07/2010		25/02/2011	Stalled		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054747	Matsangoni Model Healthy Centre	06/04/2011	03/05/2011	12/05/2011	10/05/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/054750	Matsangoni Model Health Centre	16/03/2011	05/04/2011	03/05/2011	12/02/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/054767	Kamothe Dispensary Renovation	11/03/2013	20/05/2013		18/07/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2014/054775	Warable Water Project-Gen Set	21/05/2013	13/06/2013		25/07/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Ijara District
2014/054784	Development Of Health Sector	07/07/2013	01/07/2014		01/07/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054992	Clinical Waste Disposal System Project	12/12/2013	01/07/2014	01/07/2014	30/06/2015	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055176	PURCHASE OF AMBULANCES	14/05/2013	09/07/2013	20/08/2013	09/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzau District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzi District
2014/055178	MEDICAL EQUIPMENTS(INCLUDING X-RAY)	10/12/2013	10/01/2014	04/04/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzau District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzi District
2014/055187	MEDICAL OUTREACH CAMPAIGNS	03/12/2013	05/01/2014	02/06/2014	13/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzi District
2014/055411	National AIDS Control Council	16/10/2014	01/09/2014		31/12/2015	Ongoing	7.75	Administrative	Security; Social Cultural Issues	In-country - Nationwide	Nationwide
2014/055412	Ministry of Health - reproductive and maternal health services	22/10/2014	01/09/2014		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District; 55 - Malindi District; 51 - Homa Bay District
2014/055441	PROPOSED CONSTRUCTION OF OUTPATIENT IMESHINANI HEALTH CENTRE-GERALDINE KAJIADO TRAINING	19/11/2013	02/06/2014	02/06/2014	02/12/2015	Ongoing	1.10	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Loitokitok District
2015/055463	EAST AFRICA KIDNEY INSTITUTE (EAST AFRICA'S CENTRES OF EXCELLENCE FOR SKILLS AND TERTIARY EDUCATION IN BIOMEDICAL SCIENCES-PHASE I)	15/10/2014	12/03/2015		03/04/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2015/055506	Usenge Dispensary	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District
2015/055520	Kapenguria Hospital	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Turkana North District
2015/055521	Ileho Hospital	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District
2015/055522	KIGUMU HOSPITAL	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2015/055523	NATIONAL TECHNICAL ASSISTANCE TO MOH-KIDDP	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055533	THE IGAD REGIONAL HIV AND AIDS PARTNERSHIP PROGRAMME (IRAPP)	30/07/2008	30/10/2008		30/03/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055539	PROGRAM FOR BASIC HEALTH INSURANCE FOR THE POOR AND INFORMALLY EMPLOYED KENYANS	08/10/2014	01/07/2015		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
109 - Ministry of Transport and Infrastructure											
2010/051534	Dundori Olkalou Njabini Road Project	13/10/2006	02/01/2007	15/03/2007	23/08/2012	Ongoing		Other	Environmental	In-country - Specific Locations Applicable	51 - Nyandarua North District; 53 - Kinangop District; 52 - Nandi Central District; 51 - Nakuru District; 57 - Nakuru North District; 59 - Subukia District
2010/051549	Emali-Oloitokitok Road Project	14/08/2007	07/11/2007	07/11/2007	07/05/2016	Ongoing		Organisational; Financial; Other	Financial	In-country - Specific Locations Applicable	57 - Kibwezi District; 53 - Kajiado Central District; 54 - Loitokitok District
2010/051736	Reconstruction Of Multinational Arusha - Namanga Athi River Road Lot K: Athi River - Namanga Section	04/09/2007	08/10/2007	05/11/2007	29/06/2018	Ongoing		Organisational	Environmental	In-country - Specific Locations Applicable	52 - Kinango District; 53 - Msabweni District; 55 - Malindi District; 51 - Taveta District; 51 - Machakos District; 57 - Kangundo District; 51 - Kajiado North District; 53 - Kajiado Central District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052013	Development Of By-Pass And Standard Gauge Railway Line From Mombasa To Malaba - Kampala	01/01/2008	01/01/2008		31/12/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052017	National Integrated Transport Policy	01/01/2008	01/01/2008		31/12/2010	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052018	Development Of A 50 Year Transport Master Plan	29/04/2004	16/09/2004	16/09/2004	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052026	Construction Of Ena-Ishara-Chiakariga (C92/E789) Road Project	30/10/2006	02/03/2007	02/04/2007	02/10/2009	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052048	Development Of New Lamu Port - Southern Sudan - Ethiopia Transport Corridor (Lapsset) Project - Feasibility Studies		31/10/2009		31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052062	Construction Of Nairobi Eastern And Northern Bypasses Road Project	02/01/2009	02/03/2009	01/04/2009	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Njiru District; 58 - Ruiru District
2010/052074	Nairobi-Thika (A2) Highway Improvement Project, &Nbsp;Lot 3: Kenyatta University -Thika	07/01/2009	28/01/2009		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District; 57 - Thika West District; 58 - Ruiru District
2010/052109	Study On Low Cost Volume Road Construction	27/07/2009	13/05/2010		13/05/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052117	MOMBASA -NAIROBI-ADDIS ABABA ROAD CORRIDOR PROJECT PHASE II (MARSABIT-TURBI ROAD)	02/06/2010	02/07/2010	02/08/2010	04/12/2018	Ongoing		Financial	Security	In-country - Specific Locations Applicable	53 - Marsabit District; 51 - Moyale District
2010/052252	Nyanza Roads 2000 Maintenance Programme	30/06/2004	01/01/2005		31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisumu West District
2010/052371	Nothern Corridor Transport Improvement Project	29/04/2004	16/09/2004	16/09/2004	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052518	Contruccion Of Mihuti - Kayu - Wanjerere - Rwathia & Githiga - Kibutha - Kanyanyaini Roads	27/02/2008	22/07/2008	22/07/2008	22/07/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053125	Complementary Financing	04/07/2000	02/10/2000		18/12/2014	Terminated		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053129	Roads 2000 Phase Two Project	05/07/2010	05/10/2010	15/08/2011	05/10/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kiari East District; 52 - Kiari West District; 54 - Tetu District; 55 - Nyeri South District; 57 - Mathira East District; 56 - Mathira West District; 58 - Mukurweini District; 51 - Kirinyaga East District; 52 - Kirinyaga West District; 53 - Kirinyaga Central District; 54 - Kirinyaga South District; 55 - Kirinyaga North District; 52 - Gatanga District; 51 - Githunguri District; 53 - Kabete District; 54 - Lari District; 55 - Limuru District; 59 - Gatundu District; 60 - Gatundu North District; 53 - Pokot Central District; 51 - Laikipia West District; 53 - Laikipia East District
2011/053139	Nuno Modogashe Road Upgrading Project	01/06/2010	16/03/2010		31/12/2017	Ongoing	85.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 52 - Lagdera District; 54 - Fafi District; 51 - Isiolo District; 53 - Laikipia East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053161	Roads 2000	12/07/2001	29/04/2002		30/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Turkana Central District; 51 - West Pokot District; 52 - Samburu East District; 53 - Kwanza District; 52 - Eldoret East District; 52 - Nandi Central District; 54 - Baringo North District; 51 - Laikipia West District; 51 - Nakuru District; 52 - Narok South District; 53 - Kajiado Central District; 51 - Kericho District; 52 - Bomet District
2011/053165	Timboroa - Eldoret Road Project	06/04/2011	10/08/2011	10/08/2011	29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District; 51 - Eldoret West District; 52 - Eldoret East District; 53 - Wareng District; 55 - Bungoma West District
2011/053177	East African Trade and Transport Facilitation Project (EATTFP)	05/04/2006	06/07/2006	13/07/2006	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 51 - Machakos District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District
2012/053324	Northern Corridor Rehabilitation Programme - Phase Iii (Eldoret-Webuye-Malaba)	23/11/2007	23/11/2007	23/11/2007	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District; 52 - Eldoret East District; 51 - Kakamega North (Malava) District; 59 - Lugari District; 51 - Bungoma North District; 55 - Bungoma West District; 56 - Bungoma East District; 51 - Busia District; 56 - Teso North District
2012/053329	Support To The Road Sector Policy: Regional Roads Component (Merille - Marsabit Road)	20/04/2010	30/10/2012		30/10/2017	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	53 - Marsabit District; 55 - Marsabit South District
2012/053331	Nairobi Missing Link Roads And Non-Motorised Transport Facilities	21/12/2011	18/01/2012		18/01/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Makadara District
2012/053332	Improving Access In Kenya's National Parks (Bridge Over The Galana River)	18/01/2012	18/01/2012		31/07/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Tana Delta District
2012/053343	Mombasa -Nairobi-Addis Ababa Road Corridor Project Phase Three (Turbi-Moyale Road)	31/10/2011	02/07/2012	31/07/2012	07/12/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Moyale District
2012/053345	Kenya Transport Sector Support Project (KTSSP)	23/05/2011	23/05/2011	22/08/2011	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District; 53 - Kwanza District; 55 - Mumias District; 52 - Sabatia District; 54 - Bumula District; 51 - Kisumu West District
2012/053346	Road Rehabilitation Maai Mahiu- Narok Road (199 66 458)	31/03/2011	02/07/2012		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District; 53 - Naivasha District; 51 - Narok North District; 52 - Narok South District; 53 - Kajiado Central District
2012/053362	Northern Corridor Transport Improvement Project (NCTIP)	25/06/2004	25/09/2004	25/09/2004	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Isiolo District; 57 - Kangundo District; 57 - Kibwezi District; 56 - Muranga South District; 51 - Githunguri District; 52 - Samburu East District; 51 - Laikipia West District; 51 - Nakuru District; 55 - Molo District; 51 - Narok North District; 53 - Kajiado Central District; 51 - Kericho District
2012/053389	Rural Infrastructure In Mt. Kenya Region (2001 66 652)	10/07/2006	10/07/2006		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District; 51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 59 - Meru South District; 60 - Maara District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053430	Rural Roads Rehabilitation (Roads 2000 Project Phase III) - EC	20/07/2006	20/07/2006	13/03/2009	30/09/2017	Ongoing		Unspecified	Security	In-country - Specific Locations Applicable	51 - Isiolo District; 58 - Tigania East District; 52 - Tharaka South; 51 - Embu East District; 55 - Yatta District; 57 - Kangundo District; 52 - Kilungu District; 57 - Kibwezi District; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District
2012/053624	Gsu Ruiru Kiganjo Mundoro Road 398		05/01/2010		31/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District; 59 - Gatundu District
2012/053755	Routine Maintenance Of Ngina Road	14/06/2011	08/09/2011		30/11/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2012/053760	Routine Maintenance Of Mukuru Kwa Reuben - Diamond Road	11/05/2011	14/06/2011		21/12/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District
2012/053764	Bellevue Wilson Road	08/05/2012	24/05/2012	24/05/2012	28/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2012/053765	Rehabilitation Of Quarry Road	23/02/2012	08/03/2012		29/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/053767	Construction Of Muthiora Road		01/08/2012	10/09/2012	01/11/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2012/053779	Rehabilitation Of 19th Street Road		13/01/2012	13/01/2012	29/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2012/053876	The Construction Of Nairobi Western Ring Roads(Detailed Design)	07/04/2011	06/07/2011		10/11/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2012/053880	Construction Of Nairobi Southern Bypass	08/11/2011	02/01/2012		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 51 - Githunguri District; 53 - Kabete District
2012/053881	Mombasa Port Area Road Development Project	06/04/2011	02/07/2012		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District; 53 - Msabweni District
2012/053891	Mombasa Port Development (Phase I)	11/04/2011	01/07/2011		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District; 53 - Msabweni District
2012/053894	Roads 2000 Phase II	05/07/2010	04/07/2011		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyandarua North District; 52 - Nyandarua South District; 54 - Nyandarua Central District; 56 - Nyandarua West District; 55 - Nyeri South District; 53 - Kirinyaga Central District; 51 - Muranga East District; 52 - Gatanga District; 53 - Kahuro District; 54 - Kangema District; 55 - Mathioya District; 56 - Muranga South District; 57 - Kandara District; 58 - Kigumo District; 51 - Githunguri District; 52 - Kiambu District; 51 - Laikipia West District; 53 - Laikipia East District; 55 - Laikipia North District
2012/053902	Gambogi- Serem Road	09/04/2010	07/06/2010		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Vihiga District; 54 - Hamisi District; 51 - Homa Bay District
2012/053968	Marketing Infrastructure Kenya Phase 1 (2007 65 123) Roads	14/12/2009	01/01/2013		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 55 - Mumias District; 59 - Lugari District; 51 - Vihiga District; 55 - Bungoma West District; 58 - Mt. Elgon District; 51 - Busia District; 56 - Teso North District
2012/054006	National Urban Transport Improvement Project (NUTRIP)	21/06/2012	21/06/2012		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 53 - Meru Central District; 51 - Githunguri District; 55 - Limuru District
2012/054037	East Africa Transit Improvement Programme (Eatip)/ East Africa Trade Facilitation Programme	01/06/2012	11/06/2012		31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District; 51 - Busia District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054193	Support To Road Sector: Capacity Building Component	20/04/2010	03/01/2013		19/04/2019	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054197	Construction Of Kathangachini Bridge	02/06/2009	04/08/2009	05/01/2010	31/07/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North
2013/054422	Construction Of Iten-Bugar Road	09/09/2011	30/07/2012		30/06/2013	Ongoing		Other	Environmental	In-country - Specific Locations Applicable	53 - Keiyo District
2013/054550	Emergency Assistance To Address The Damages & Losses Caused By The August 2013 Inferno At Jkia	25/10/2013	01/11/2013	01/11/2013	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054561	Construction Of District Public Works Office At Lamuria	14/02/2012	15/03/2012	10/04/2012	28/08/2012	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
2013/054574	Improvement Of Chesoi-Chesongoch Road To Bitumen Standards	15/06/2012	23/08/2012	20/10/2012	23/08/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2013/054575	Pokot North Sub-County Works Office	02/07/2012	03/09/2012		30/06/2014	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - North Pokot District
2013/054576	Construction Of District Commissioner'S Office At Lamuria	18/08/2010	10/11/2010	22/03/2011	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
2013/054578	Teren Foot Bridge	05/05/2013	10/05/2013	15/05/2013	06/07/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Keiyo South District
2013/054584	Upgrading To Bitumen Standards Of Tirap-Embobut Bridge-Jn B4 Chesegon	15/06/2011	23/01/2012	20/02/2012	23/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2013/054585	Sotik-Gorgor Road.	02/02/2011	02/06/2011	06/10/2011	31/12/2013	Ongoing	0.00	Administrative	Financial	In-country - Specific Locations Applicable	54 - Sotik District
2013/054594	Kapkwongot Foot Bridge	05/05/2013	06/06/2013	10/06/2013	09/08/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Keiyo South District
2013/054624	Arusha-Holili/Taveta-Voi Road Project	04/02/2013	09/12/2013		31/12/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District
2014/054673	NAIROBI OUTERING ROAD IMPROVEMENT PROJECT	24/10/2013	03/03/2014		31/12/2018	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054715	Road Maintance & Safety	10/03/2014	04/03/2013	10/03/2014	03/03/2017	Pipelined		Unspecified	Unspecified	Regional; In-country - Nationwide	Nationwide
2014/054756	Dualling Of Nairobi-Dagoretti Corner Road Phase 1	17/07/2013	01/07/2014		29/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2014/054786	Upgrading To Bitumen Standard Of Kimilili - Misikhu Road	27/05/2011	24/06/2011	22/07/2011	30/10/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Bungoma North District
2014/054787	Construction Of Mukurweini-Gakonya & Rutune-Mahuaini Roads (D429,E559,E554) Phase Ii Roads	07/08/2011	23/08/2011	01/09/2011	23/08/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Mukurweini District
2014/054788	Construction Of Miiri-Itundu (D540/E539/D427) Roads	10/03/2008	09/04/2008	18/04/2008	08/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2014/054794	Construction Of Kamagambo-Kenya	19/04/2012	07/05/2012	06/07/2012	06/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Kenya District
2014/054795	Construction Of Meru-Mikinduri-Maua Road (D482)	10/03/2011	09/06/2011	07/07/2011	06/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Igembe South District; 58 - Tigania East District
2014/054797	Upgrading To Bitumen Standards Of Tirap-Embobut Bridge-Chesogon Road	05/07/2011	22/12/2011	23/01/2013	23/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2014/054798	Construction Of Chelolongbei Bridge & Approach Roads	27/05/2011	25/06/2011	25/06/2011	24/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Bureti District
2014/054799	Upgrading To Bitumen Standard Kaptama-Kapsokwony-Sirisia (D275)	02/03/2007	22/06/2007	28/06/2007	22/12/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kimilili Bungoma District; 58 - Mt. Elgon District
2014/054801	Construction Of Ena-Ishara-Chiakariga Road	30/10/2006	02/04/2007	12/04/2007	02/10/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Embu East District; 52 - Embu West District
2014/054802	Reconstruction Of Mairi-Gatiani-Makomboki-Gituru (D414,D413,E512,D414)And Wanyaga-Kimandi Roads	29/03/2012	07/01/2013	15/02/2013	07/01/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Kigumo District
2014/054803	Construction Of Makutano-Kikima-Tawa Road (D516/517)	18/05/2007	14/09/2007	18/09/2007	13/09/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054806	Repair And Rehabilitation Of Laikipia Airforce And Army Base Access Roads	14/12/2007	03/04/2008	03/04/2008	22/09/2009	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Laikipia West District
2014/054807	Constructuion To Bitumen Standars Of Sotik-Cheborge-Roret-Kebenet-Sigowet (D226) Road	23/02/2011	01/07/2011	13/07/2011	01/01/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Sotik District
2014/054812	Construction Of Mosoriot-Chepterwai- Kapkatembu-Kipkaren River (D289/D288) Roads. Phase 1: Mosoriot-Kaiboi(D289) Road Project	21/03/2012	09/05/2012	07/06/2012	28/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nandi North District
2014/054816	Construction Of Meru-Mikinduri- Mua Road	31/08/2010	01/09/2007		31/08/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tigania West District
2014/054818	Construction Of Kaharati-Njiris- Mairi Road (D418/D419)	09/04/2010	27/05/2010	28/06/2010	28/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Kigumo District
2014/054820	Repair And Rehabilitation Of Thuchi -Nkubu Road B6	24/11/2004	25/08/2005		24/08/2007	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2014/054822	Construction Of Giakanja-Tetu Mission Road (D434), Kagogi Ihwa-Ihururu(E576/E1690) And Wandumbi- Kigogoini (E573)	13/04/2011	08/06/2011	06/07/2011	05/01/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District; 54 - Tetu District
2014/054827	Rehabilitation Of Kisumu-Kakamega Road Section	15/05/2012	05/01/2013	09/05/2013	01/04/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kakamega Central (Lurambi) District
2014/054830	Rehabilitation Of Kakamega Kaburengu(Webuye) Road Section	05/12/2012	04/01/2013	10/01/2013	04/01/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District
2014/054831	Rehabilitation Of Webuye Road-Kitale Section	15/05/2012	23/11/2012	10/01/2013	01/09/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Bungoma South District
2014/054834	Syokimau-Katani Road	20/04/2012	20/04/2012	20/04/2012	20/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2014/054835	Voi-Mwatate (A23)	03/04/2011	05/03/2011	22/03/2011	15/02/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Mwatate District; 54 - Voi District
2014/054836	Rehabilitation Of Bachuma Gate-Maji Ya Chumvi (A109)	10/07/2013	25/07/2013	01/08/2013	20/07/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District
2014/054839	South C Roads	12/04/2012	12/04/2012	22/12/2012	12/09/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054841	Interchages At Nyahururu,Njoro Junctions In Nakuru And The Junction Nakuru/Eldoret (A104) With Mau Summit-Kericho Road (B1)	07/04/2013	01/05/2013	07/05/2013	01/05/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2014/054843	Homa Bay-Mbita	20/01/2010	05/01/2010	03/02/2010	03/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District; 56 - Mbita District
2014/054850	Londiani-Fortenan	18/06/2010	08/07/2010	20/07/2010	21/04/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054856	Kcc(Sotic)- Ndanai-Gorgor (C15)	07/06/2011	20/07/2011	20/07/2011	21/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Sotik District
2014/054863	Ejinja Bumala (C30)	01/09/2011	21/10/2011	21/10/2011	02/04/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054867	Modika-Nuno (C81)	07/02/2012	08/03/2012	08/03/2012	21/03/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
2014/054870	Kangema -Gacharage (C70)	13/12/2011	01/08/2012	05/08/2012	03/01/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kangema District
2014/054873	Chiakaraga-Meru	01/06/2012	18/06/2012	20/06/2012	17/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Meru South District
2014/054874	Kaloleni Kilifi	03/08/2012	18/07/2012	18/07/2012	18/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kaloleni District
2014/054876	Chiakariga-Meru	05/06/2012	18/06/2012	20/06/2012	17/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2014/054877	Oljorok-Dundori	05/05/2013	24/05/2013	30/05/2013	09/01/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyandarua Central District
2014/054878	Chebilat- Ikonge- Chabera (C22)	15/07/2012	20/07/2012	20/07/2012	20/01/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054880	CONSTRUCTION OF CHEPTERIT - BARATON - KIMONDI ROAD (C37)	15/02/2012	14/08/2012	14/08/2012	14/02/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nandi Central District
2014/054886	Upgrading Of Rumuruti-Maralal (C77)Road	28/05/2013	11/06/2013	15/06/2013	28/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Laikipia West District
2014/054890	Construction Of Mbita Causeway Bridge	15/12/2012	28/01/2013	29/01/2013	01/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mbita District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054894	Construction Of Thua Bridge	15/05/2012	08/06/2012	11/06/2012	18/12/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kitui Central District
2014/054896	Lanet- Elementaita- &Nbsp;Mau Narok (D320)Road	28/01/2010	08/02/2010	08/02/2010	28/02/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Narok North District
2014/054899	Improvement And Sealing Of Chesoi-Chesongoch (D340) Road	05/08/2012	23/08/2012	02/09/2012	23/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2014/054901	Construction To Bitumen Standards Of Iten - Kapsowar Road	14/02/2011	01/03/2011	05/03/2011	04/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nandi North District
2014/054903	Construction To Bitumen Standards Of Muthatari-Siakago-Ugweri (D469/D467) Roads	05/02/2014	25/02/2014	28/02/2014	25/02/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Embu East District
2014/054905	Moi North Lake Road Naivasha	15/03/2014	01/04/2014		01/05/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2014/054906	Construction To Bitumen Standards Of Sigalagala-Musoli-Sabatia-Butere Road	28/03/2011	06/06/2011	06/06/2011	06/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kakamega South (Ikolomani) District
2014/054909	Rehabilitation Of Ngorongo-Githunguri Road	25/04/2011	09/05/2011	15/08/2011	09/08/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District
2014/054910	Gambogi Serem Road	15/10/2009	29/11/2009	29/11/2009	24/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District
2014/054913	Kamagambo-Nyasembe-Mogonga	25/05/2012	07/06/2012	10/06/2012	07/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2014/054914	Manga- Kemera-Amabuko	15/03/2013	25/03/2013	25/03/2013	25/10/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2014/054920	Construction Of Kamuongo Bridge	10/05/2013	01/06/2013	05/06/2013	01/03/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	62 - Tseikuru District
2014/054924	Gatugi-Jn D430, (E552) Iriaini, Mugaaini (E1682) Jnee52- Witima-Gikundo-Tambaya, Jn Gichiche-Kiganjo Tbc (E459)-Kariki-Jn D430, Kiinu-Ngaru (E1659) -Konyu-Mucharage-Kairo (E511) Nyamari-Kihuri (Water Treatment)	05/01/2009	10/02/2009	10/02/2009	17/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nyeri South District; 58 - Mukurweini District
2014/054928	Construction To Bitumen Standards Of Juakali-Akorino-Mailii Sita (D462) Roads	14/02/2014	28/02/2014	01/03/2014	28/02/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Molo District
2014/054932	Giakanja Tetu Mission Road (D4340)	02/06/2011	07/06/2011	07/06/2011	01/05/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District; 55 - Nyeri South District
2014/054939	Naro Moru- Munyu-Karisheni	07/08/2012	03/09/2012	03/09/2012	03/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyahururu District
2014/054943	Mweiga Brookside Kimathi University (D449/D450a)	15/01/2013	08/02/2013	08/02/2013	30/08/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kieni West District
2014/054947	Bondo Misori/Kipasi Owimbi Road(D246/E126/E139)	10/06/2010	25/06/2010	25/06/2010	25/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/054953	Kima Emusutswi	05/01/2012	10/01/2012	10/01/2012	10/01/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyamira District
2014/054962	CONSTRUCTION OF A2 JN-KABATI-KAGUNDUINI-KARIURA-C70 JN-MUTHERU MAREIRA ROAD-GITURA-GITHUNGURI	15/07/2006	04/08/2006	10/08/2006	05/08/2008	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Muranga South District
2014/054963	REHABILITATION AND UPGRADING OF FIRST AVENUE EASTLEIGH AND GENERAL WARUNGE ROADS	13/03/2012	25/05/2012	28/05/2012	25/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/054964	CONSTRUCTION OF EASTERN AND NOTHERN BYPASS (MOMBASA ROAD/CITY CABANAS INTERCHANGE & COMPLIMENTARY WORKS)	18/03/2013	11/04/2013	03/06/2013	03/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054965	CONSTRUCTION OF MARSABIT-TURBI ROAD (A2)	15/01/2010	08/03/2011	05/04/2011	14/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Marsabit North District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054966	CONSTRUCTION OF GIAKANJA-TETU MISSION (D434),KAGOGI-IHWA-IHURURU (E576/E190) AND WANDUMBI-KIGOGOINI (E573)	13/04/2011	08/06/2011	06/07/2011	05/01/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District
2014/054982	JOMO KENYATTA AIRPORT INTERIM TERMINAL CONSTRUCTION PROJECT (THIKA ROAD PROJECT/EDUCATION III PROJECT)	24/11/2013	26/11/2013		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District
2014/054988	THE PROJECT ON MASTER PLAN FOR DEVELOPMENT OF DONGO KUNDU, MOMBASA SPECIAL ECONOMIC ZONE	01/06/2012	07/11/2013		31/08/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District
2014/055141	CONSTRUCTION OF WATER TREATMENT PLANT AT TAITA TAVETA UNIVERSITY COLLEGE	27/11/2013	03/12/2013		03/05/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055142	CONSTRUCTION OF MINES,FUELS AND MINERAL PROCESSING CENTRE (PHASE 1)	18/12/2013	18/12/2013		11/03/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055144	COSTRUCTION OF HOSTEL BLOCK	07/01/2014	07/01/2014		07/11/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055149	CONSTRUCTION OF CLASSROOMS AND ADMINISTRATION BLOCK AT TAITA TAVETA UNIVERSITY COLLEGE	11/01/2013	25/01/2013		04/10/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055202	Development of Mombasa to Nairobi Standard Gauge Railway	01/07/2013	01/07/2013		06/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055328	Grading of Kikumbulyu North ward access roads	15/07/2013	29/03/2014		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Makindu District
2014/055341	Grading of Nzaui/Kiili/Kalamba ward access roads	12/08/2013	03/03/2014		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055343	Grading & spot improvement of Kikumbulyu south access roads	15/07/2013	12/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Makindu District
2014/055347	Thange-grading & spot grading-Machinery-mumbe kwa katundu road	12/08/2013	19/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055348	Street Lighting for kambu, makindu & matiliku	03/03/2014	25/06/2014	25/06/2014	30/07/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055350	Grading & spot grading of Mbitini ward roads	19/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055352	Grading & spot grading of Ivingoni ward access roads	19/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055353	Grading & spot grading-yumbani-kativani drift 1 in Masongaleni ward	12/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055355	Grading & spot grading of access roads in Ilima	12/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055356	Grading of nguumo ward access roads	05/08/2013	07/05/2014	05/05/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055358	Grading & spot grading of access roads in Mukaa ward	19/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055359	Grading & spot grading of ward access roads in Kathonzweni	19/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzweni District
2014/055361	Grading & spot grading of access roads in Nguu/Masumba ward	19/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055362	Makindu ward access roads grading and completion of Kilongoondolo bridge	05/08/2013	22/05/2014	22/05/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Makindu District
2014/055363	Grading & spot grading of ward access roads in Kilungu	19/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055364	Grading of mavindini ward access roads	05/08/2013	22/03/2014	22/03/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzwani District
2014/055365	Grading & spot grading of ward access roads in Kako/Waia	19/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055366	Grading & spot grading of ward access roads in Kitise/Kithuki	19/08/2013	26/08/2013		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzwani District
2014/055368	Grading of Kalawa ward access roads	05/08/2013	22/05/2014	22/05/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbooni East District
2014/055370	Grading of Ukia ward access roads	05/08/2013	16/05/2014	16/05/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
1091 - State Department of Infrastructure											
2010/051549	Emali-Oloitokitok Road Project	14/08/2007	07/11/2007	07/11/2007	07/05/2016	Ongoing		Organisational; Financial; Other	Financial	In-country - Specific Locations Applicable	57 - Kibwezi District; 53 - Kajiado Central District; 54 - Loitokitok District
2010/051736	Reconstruction Of Multinational Arusha - Namanga Athi River Road Lot K: Athi River - Namanga Section	04/09/2007	08/10/2007	05/11/2007	29/06/2018	Ongoing		Organisational	Environmental	In-country - Specific Locations Applicable	52 - Kinango District; 53 - Msabweni District; 55 - Malindi District; 51 - Taveta District; 51 - Machakos District; 57 - Kangundo District; 51 - Kajiado North District; 53 - Kajiado Central District
2010/052062	Construction Of Nairobi Eastern And Northern Bypasses Road Project	02/01/2009	02/03/2009	01/04/2009	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Njiru District; 58 - Ruiru District
2010/052074	Nairobi-Thika (A2) Highway Improvement Project, &Nbsp;Lot 3: Kenyatta University -Thika	07/01/2009	28/01/2009		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District; 57 - Thika West District; 58 - Ruiru District
2010/052117	MOMBASA -NAIROBI-ADDIS ABABA ROAD CORRIDOR PROJECT PHASE II (MARSABIT-TURBI ROAD)	02/06/2010	02/07/2010	02/08/2010	04/12/2018	Ongoing		Financial	Security	In-country - Specific Locations Applicable	53 - Marsabit District; 51 - Moyale District
2011/053139	Nuno Modogashe Road Upgrading Project	01/06/2010	16/03/2010		31/12/2017	Ongoing	85.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 52 - Lagdera District; 54 - Fafi District; 51 - Isiolo District; 53 - Laikipia East District
2011/053159	Nairobi-Thika Highway Improvement Project	21/11/2007	04/12/2007		05/12/2017	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District; 51 - Githunguri District; 56 - Thika East District; 57 - Thika West District
2011/053165	Timboroa - Eldoret Road Project	06/04/2011	10/08/2011	10/08/2011	29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District; 51 - Eldoret West District; 52 - Eldoret East District; 53 - Wareng District; 55 - Bungoma West District
2011/053177	East African Trade and Transport Facilitation Project (EATTFP)	05/04/2006	06/07/2006	13/07/2006	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 51 - Machakos District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District
2012/053324	Northern Corridor Rehabilitation Programme - Phase Iii (Eldoret-Webuye-Malaba)	23/11/2007	23/11/2007	23/11/2007	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District; 52 - Eldoret East District; 51 - Kakamega North (Malava) District; 59 - Lugari District; 51 - Bungoma North District; 55 - Bungoma West District; 56 - Bungoma East District; 51 - Busia District; 56 - Teso North District
2012/053329	Support To The Road Sector Policy: Regional Roads Component (Merille - Marsabit Road)	20/04/2010	30/10/2012		30/10/2017	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	53 - Marsabit District; 55 - Marsabit South District
2012/053331	Nairobi Missing Link Roads And Non-Motorised Transport Facilities	21/12/2011	18/01/2012		18/01/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Makadara District
2012/053332	Improving Access In Kenya's National Parks (Bridge Over The Galana River)	18/01/2012	18/01/2012		31/07/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Tana Delta District
2012/053343	Mombasa -Nairobi-Addis Ababa Road Corridor Project Phase Three (Turbi-Moyale Road)	31/10/2011	02/07/2012	31/07/2012	07/12/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Moyale District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053345	Kenya Transport Sector Support Project (KTSSP)	23/05/2011	23/05/2011	22/08/2011	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District; 53 - Kwana District; 55 - Mumias District; 52 - Sabatia District; 54 - Bumula District; 51 - Kisumu West District
2012/053362	Northern Corridor Transport Improvement Project (NCTIP)	25/06/2004	25/09/2004	25/09/2004	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Isiolo District; 57 - Kangundo District; 57 - Kibwezi District; 56 - Muranga South District; 51 - Githunguri District; 52 - Samburu East District; 51 - Laikipia West District; 51 - Nakuru District; 55 - Molo District; 51 - Narok North District; 53 - Kajiado Central District; 51 - Kericho District
2012/053430	Rural Roads Rehabilitation (Roads 2000 Project Phase III) - EC	20/07/2006	20/07/2006	13/03/2009	30/09/2017	Ongoing		Unspecified	Security	In-country - Specific Locations Applicable	51 - Isiolo District; 58 - Tigania East District; 52 - Tharaka South; 51 - Embu East District; 55 - Yatta District; 57 - Kangundo District; 52 - Kilungu District; 57 - Kibwezi District; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District
2012/053876	The Construction Of Nairobi Western Ring Roads(Detailed Design)	07/04/2011	06/07/2011		10/11/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2012/053880	Construction Of Nairobi Southern Bypass	08/11/2011	02/01/2012		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 51 - Githunguri District; 53 - Kabete District
2012/053881	Mombasa Port Area Road Development Project	06/04/2011	02/07/2012		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District; 53 - Msabweni District
2012/053894	Roads 2000 Phase II	05/07/2010	04/07/2011		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyandarua North District; 52 - Nyandarua South District; 54 - Nyandarua Central District; 56 - Nyandarua West District; 55 - Nyeri South District; 53 - Kirinyaga Central District; 51 - Muranga East District; 52 - Gatanga District; 53 - Kahuro District; 54 - Kangema District; 55 - Mathioya District; 56 - Muranga South District; 57 - Kandara District; 58 - Kigumo District; 51 - Githunguri District; 52 - Kiambu District; 51 - Laikipia West District; 53 - Laikipia East District; 55 - Laikipia North District
2012/053968	Marketing Infrastructure Kenya Phase 1 (2007 65 123) Roads	14/12/2009	01/01/2013		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 55 - Mumias District; 59 - Lugari District; 51 - Vihiga District; 55 - Bungoma West District; 58 - Mt. Elgon District; 51 - Busia District; 56 - Teso North District
2012/054006	National Urban Transport Improvement Project (NUTRIP)	21/06/2012	21/06/2012		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 53 - Meru Central District; 51 - Githunguri District; 55 - Limuru District
2012/054037	East Africa Transit Improvement Programme (Eatip)/ East Africa Trade Facilitation Programme	01/06/2012	11/06/2012		31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District; 51 - Busia District
2013/054193	Support To Road Sector: Capacity Building Component	20/04/2010	03/01/2013		19/04/2019	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054624	Arusha-Holili/Taveta-Voi Road Project	04/02/2013	09/12/2013		31/12/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District
2014/054673	NAIROBI OUTERING ROAD IMPROVEMENT PROJECT	24/10/2013	03/03/2014		31/12/2018	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054756	Dualling Of Nairobi-Dagoretti Corner Road Phase 1	17/07/2013	01/07/2014		29/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2014/054959	Upgrading To Bitumen Standard Of Tirap-Embobut Bridge-Jn B4 Chesogon Road (E352)	14/09/2011	22/12/2011	23/01/2012	23/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054960	Construction Of Chebilat-Ikonge-Chaberia Road (C22)	13/12/2011	22/06/2012	20/07/2012	19/01/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054982	JOMO KENYATTA AIRPORT INTERIM TERMINAL CONSTRUCTION PROJECT (THIKA ROAD PROJECT/EDUCATION III PROJECT)	24/11/2013	26/11/2013		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District
2014/055202	Development of Mombasa to Nairobi Standard Gauge Railway	01/07/2013	01/07/2013		06/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055211	Grading of ward access roads in Emali/Mulala ward	20/03/2014	07/04/2014		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055212	Grading of ward access roads in Kiima Kiu/Kalanzoni ward	20/03/2014	10/05/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055213	Grading of ward access roads in Mbooni ward	20/03/2014	22/05/2014		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055214	Grading of ward access roads in Kee ward	20/03/2014	22/05/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055215	Grading of ward access roads in Wote ward	20/03/2014	22/05/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055216	Grading of ward access roads in Kisau/Kiteta ward	20/03/2014	06/04/2014		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbooni East District
2014/055218	Grading of ward access roads in Muvau/Kikumini ward	20/03/2014	31/05/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055219	Grading of ward access roads in Kithungo/Kitundu ward	20/03/2014	29/04/2014		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055336	Grading of wote town roads	03/03/2014	25/06/2014	25/06/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055337	Mobilization of grader	03/03/2014	04/04/2014	04/04/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055344	Grading of Lukenya University roads	03/03/2014	25/06/2014	25/06/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055345	Sealing of pot holes in wote town	03/03/2014	25/06/2014	25/06/2014	30/07/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055346	Parking spaces improvement in wote	03/03/2014	25/06/2014	25/06/2014	30/07/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055405	DFID Grant for One Stop Border Posts	24/11/2010	24/11/2010		30/12/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055468	SOUTH SUDAN EASTERN AFRICA TRANSPORT, TRADE AND DEVELOPMENT FACILITATION PROJECT (SS-EATTFP)	01/01/2014	01/04/2014	30/05/2014	31/12/2019	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055500	Design and Construction of Port Reitz/Moi International Airport Access (110) Road	04/02/2015	04/02/2015	04/02/2015	31/12/2018	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
1092 - State Department of Transport											
2011/053177	East African Trade and Transport Facilitation Project (EATTFP)	05/04/2006	06/07/2006	13/07/2006	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 51 - Machakos District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053345	Kenya Transport Sector Support Project (KTSSP)	23/05/2011	23/05/2011	22/08/2011	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District; 53 - Kwanza District; 55 - Mumias District; 52 - Sabatia District; 54 - Bumula District; 51 - Kisumu West District
2012/053362	Northern Corridor Transport Improvement Project (NCTIP)	25/06/2004	25/09/2004	25/09/2004	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Isiolo District; 57 - Kangundo District; 57 - Kibwezi District; 56 - Muranga South District; 51 - Githunguri District; 52 - Samburu East District; 51 - Laikipia West District; 51 - Nakuru District; 55 - Molo District; 51 - Narok North District; 53 - Kajiado Central District; 51 - Kericho District
2012/053891	Mombasa Port Development (Phase I)	11/04/2011	01/07/2011		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District; 53 - Msabweni District
2012/054006	National Urban Transport Improvement Project (NUTRIP)	21/06/2012	21/06/2012		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 53 - Meru Central District; 51 - Githunguri District; 55 - Limuru District
2014/054982	JOMO KENYATTA AIRPORT INTERIM TERMINAL CONSTRUCTION PROJECT (THIKA ROAD PROJECT/EDUCATION III PROJECT)	24/11/2013	26/11/2013		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District
2014/055201	Nairobi Metropolitan Studies	01/07/2013	01/07/2013		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/055202	Development of Mombasa to Nairobi Standard Gauge Railway	01/07/2013	01/07/2013		06/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055209	Drilling and capping of Muuani borehole	16/07/2014	29/08/2014		26/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055210	Grading of ward access roads in Mtitu Andei	20/03/2014	16/05/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
110 - Ministry of Environment Water and Natural Resources											
2010/051487	Capacity Building And Bio-Carbon Fund (PHRD Grant)	06/12/2006	06/12/2006	06/04/2007	06/04/2010	Terminated		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/051551	Strategic Approach To International Chemicals Management (SAICM)	22/04/2009	01/05/2009	04/05/2009	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051578	Environmental Programme Support	10/11/2006	10/11/2006		27/08/2015	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051588	Mount Kenya East Pilot Project For Natural Resources Management	11/12/2001	01/07/2004	06/07/2004	31/12/2013	Ongoing		Organisational; Conditionality	Financial; Security	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 53 - Meru Central District; 54 - Imenti South District; 59 - Meru South District
2010/051621	Institutional Strengthening For The Phase Out Of Ozone Depleting Substances (Ods) Under The Montreal Protocol	01/01/2009	01/01/2011	21/11/2012	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2010/051761	Modogashe Water And Sanitation Project	17/02/2009	03/03/2009	25/03/2009	03/12/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lagdera District
2010/051790	Environmental Policy And Coordination (Nrmp)	14/04/2009	01/01/2010	01/07/2010	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Thika West District; 55 - Molo District; 51 - Kisumu West District
2010/051993	Dungicha- Mhirini Jila Water Project	01/01/2007	01/07/2007	01/07/2007	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051995	Kaembeni - Mwahera Water Project	01/07/2007	01/07/2007	01/07/2007	30/06/2011	Ongoing		Unspecified	Security	In-country - Specific Locations Applicable	Unspecified
2010/051998	Kaembeni - Kaputuku Pipeline Project	30/06/2007	01/07/2007	01/07/2008	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052000	Mwele - Simakeni Water Project	01/07/2008	01/07/2009	01/07/2009	30/06/2011	Ongoing		Other	Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052004	Mount Elgon Regional Ecosystem Conservation Programme (Merecp)	23/01/2008	01/01/2009	01/12/2009	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District; 52 - Trans Nzoia East District; 53 - Kwanza District; 59 - Cheptais District
2010/052086	Kimira Oluch Smallholder Farm Improvement Project	14/07/2006	14/07/2006	01/02/2007	30/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District; 51 - Migori District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052126	Project For Sustainable Smallholder Irrigation Development And Management In Central And Southern Kenya (Sideman)	01/12/2005	01/12/2005	01/12/2005	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kaloleni District; 52 - Mwatate District; 51 - Tharaka North; 54 - Mbeere South District; 57 - Kibwezi District; 56 - Mathira West District; 53 - Laikipia East District; 51 - Narok North District; 52 - Narok South District; 54 - Loitoktok District
2010/052139	Support To The Water Resource Management And Water Service Provision	16/03/2004	01/01/2009	29/12/2009	30/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052152	Natural Resources Management (NRM) Programme	24/12/2009	01/01/2010		31/12/2014	Ongoing		Unspecified	Financial; Organisational; Security	In-country - Nationwide	Nationwide
2010/052182	Kibuon And Tende Integrated Land And Water Management Project	27/08/2009	01/05/2010		30/09/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Rarienda District; 51 - Homa Bay District
2010/052187	Establishment Of The Centre For Training And Integrated Research In Asal Development (CETRAD)	12/06/2002	01/07/2002	12/07/2002	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052191	Improvement Of The Water Supply System In Embu	07/05/2009	15/09/2010		12/03/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Wajir South District; 51 - Embu East District
2010/052211	Development Of The Sigor Wei Wei Agricultural Scheme Phase 111	01/01/2007	01/07/2013	01/01/2007	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052221	Nairobi Rivers Basin Rehabilitation And Restoration Programme		17/10/2007	17/10/2007	31/05/2011	Ongoing		Unspecified	Financial; Political influence	In-country - Specific Locations Applicable	Unallocated; 51 - Dagoretti District; 52 - Langata District; 53 - Westlands District; 54 - Kamukunji District; 55 - Makadara District; 56 - Kasarani District; 57 - Njiru District; 58 - Embakasi District; 59 - Starehe District
2010/052226	Miti Mingi Maisha Bora-Phase II	30/03/2009	30/06/2009	16/10/2009	31/12/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 51 - Matuga District; 52 - Mwatate District; 53 - Dadaab District; 55 - Igembe South District; 53 - Kitui Central District; 54 - Mbooni West District; 57 - Kipiripiri District; 58 - Mukurweini District; 53 - Kirinyaga Central District; 58 - Ruiru District; 51 - Baringo Central District; 51 - Nakuru District; 54 - Dikirr District; 51 - Kericho District
2010/052232	Water And Sanitation Services (WASH)	05/01/2009	01/01/2008		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052247	Mwache Multipurpose Dam Development Project On River Mwache	31/05/2010	31/05/2010	31/05/2010	30/11/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052268	Support To Community Based Farm Forestry Enterprises In Semi Arid Areas In Kenya Project (SCBFFEP)	07/09/2009	07/09/2009		07/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District; 55 - Ijara District
2010/052270	Smallholder Irrigation Programme Mt. Kenya - Phase II (2004 65 146)	21/05/2008	15/09/2009	15/09/2009	30/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 59 - Meru South District; 60 - Maara District; 51 - Embu East District; 51 - Kirinyaga East District
2010/052284	Feasibility Study For Water Supply And Sanitation In Seven Towns In Kenya	15/06/2005	03/07/2010	03/07/2010	30/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
2010/052285	Water And Sanitation Programme	01/07/2004	01/01/2005		31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052287	Mineral Survey And Exploration	10/06/2010	01/07/2010		31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052291	Water Sector Reforms	02/08/2005	01/07/2006	01/07/2006	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052297	Resource Survey And Remote Sensing	10/06/2010	01/07/2010		31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052301	Meteorological Services		01/07/2010		31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052307	Development Of Water Sector II, 1 (VP) (2006 65 083)	27/11/2006	01/07/2007	01/07/2006	30/12/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052313	Green Zones Development Support Project	28/01/2005	31/03/2006	03/07/2006	29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 51 - Tharaka North; 52 - Embu West District; 54 - Nyandarua Central District; 51 - Kiambu East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Marakwet East District; 51 - Nakuru District
2010/052323	Strategic Interventions For Conservation Of Mau	10/06/2010	01/07/2010		31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052329	Preparedness Of The Readness Plan	23/10/2008	23/10/2008		30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052333	Natural Resources Management Project (NRM)	09/10/2006	07/05/2007		31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wajir East District; 54 - Mwala District; 52 - Nyandarua South District; 55 - Nyeri South District; 55 - Limuru District; 57 - Thika West District; 51 - West Pokot District; 53 - Kwanza District; 52 - Eldoret East District; 52 - Nandi Central District; 53 - Nandi East District; 51 - Laikipia West District; 55 - Laikipia North District; 54 - Kakamega East (Shinyalu) District; 55 - Mumias District; 59 - Lugari District; 51 - Vihiga District; 55 - Bungoma West District; 58 - Mt. Elgon District; 51 - Busia District; 51 - Siaya District
2010/052338	Choka Stream Drainage And Flood Protection Works		01/07/2010	01/07/2010	30/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052366	Mineral Resources Development	10/06/2010	05/07/2010		31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052367	Research Feasibility Studies, Project Preparation, Design And Supervision	10/06/2010	01/07/2010		31/05/2011	Ongoing		Unspecified	Environmental	In-country - Nationwide	Nationwide
2010/052376	Lower Kuja Irrigation Development Project	29/01/2010	29/01/2010	15/02/2010	15/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052379	Refurbishment Of The Central Laboratory	13/02/2007	01/03/2008	04/03/2008	03/07/2008	Completed		Unspecified	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052385	Complementary Funding For Nairobi Water And Sewerage(Nwsepi)	25/06/2009	01/07/2009		30/09/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 53 - Westlands District; 52 - Nyandarua South District; 56 - Thika East District; 57 - Thika West District
2010/052388	Construction Of Nzoia Dam	01/07/2008	01/01/2009	01/01/2009	01/01/2012	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052421	Lake Victoria Environmental Management Project (LVEMP) Phase II	08/05/2009	01/07/2009	30/07/2009	28/06/2013	Ongoing		Financial; Administrative; Conditionality	Environmental; Financial; Organisational; Security	In-country - Specific Locations Applicable	52 - Kisumu East District; 52 - Nandi Central District; 54 - Tinderet District; 55 - Nandi South District; 51 - Kericho District; 53 - Kipkelion District; 55 - Londiani District; 52 - Bomet District; 51 - Busia District; 54 - Bunyula District; 51 - Siaya District; 55 - Bondo District; 56 - Rarienda District; 51 - Kisumu West District; 54 - Nyando District; 56 - Nyakach District; 51 - Homa Bay District; 53 - Rachuonyo South District; 56 - Mbita District; 51 - Migori District; 52 - Nyatike District; 51 - Kisii Central District
2010/052424	Snowpack Augmentation On Mt. Kenya	28/09/2007	01/07/2008		28/06/2030	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052441	Development Of Geo-Spatial Data Infrastructure For Environmental And Natural Resource Management		01/07/2010	01/07/2010	01/07/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052442	Wildlife/Livestock Survey		01/07/2010	01/07/2010	01/07/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052443	Development Of Early Warning System For National Food Security Management		01/07/2010	01/07/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052454	National And Regional Intergrated Hydrometeorological Information And Decision Support System (Ihymdiss) & Automatic Rainfall Stations (Ars)	01/01/2007	02/07/2007		29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052457	Lower Nzoia Phase Ii	29/01/2010	29/01/2010	14/02/2010	29/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052458	Lower Sio Basin	29/01/2010	27/01/2010	15/02/2010	29/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052460	Rapsu Irrigation Scheme Project	25/01/2010	27/05/2010	13/06/2010	27/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2010/052521	Nairobi Informal Settlement Water And Sanitation Improvement Programme (Niswisp)	19/05/2008	01/07/2008	01/10/2008	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052547	Muringa Banana	01/01/2010	15/01/2010	30/01/2010	01/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052551	Bura Commercial Farm Dams	15/07/2010	15/07/2010	27/07/2010	15/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052553	Data Base For South Rift	15/05/2010	15/05/2010	01/06/2010	15/11/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052554	Data Base For Irrigation Projects In North Rift Basin	15/05/2010	15/05/2010	01/06/2010	15/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Turkana Central District; 51 - West Pokot District; 53 - Kwanza District; 52 - Eldoret East District; 52 - Nandi Central District; 54 - Baringo North District
2010/052555	Data Base For Irrigation Projects In Lake Victoria North Basin	15/05/2010	15/05/2010	01/06/2010	15/11/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052556	Data Base For Irrigation Projects In Lake Victoria South Basin	15/05/2010	15/05/2010	01/06/2010	15/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Nyandarua North District; 51 - Siaya District; 51 - Homa Bay District; 51 - Migori District; 56 - Gucha District
2010/052558	Lower Nzoia Phase I- Natural Resources Management Irrigation Sub Component	28/01/2010	28/01/2010	10/02/2010	28/09/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052559	Makere Ii River Bank Protection Work	15/07/2010	15/07/2010	02/08/2010	15/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052561	Rehabilitation Of Mitunguu Irrigation Project	20/04/2010	20/04/2010	06/05/2010	20/08/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052562	Lower Kuja	29/01/2010	29/01/2010	15/02/2010	29/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052563	Nyando River Bank Protection	27/07/2010	09/08/2010	09/08/2010	01/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052654	Sigor Water Project	03/03/2010	03/03/2010	03/03/2010	01/03/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - North Pokot District; 53 - Pokot Central District
2010/052738	Tana Delta & Project-Irrigation Infrastructure Rehabilitation(Polder 1 Phase1)		01/07/2009	01/07/2009	25/06/2012	Ongoing		Financial; Other	Environmental; Financial; Security	In-country - Specific Locations Applicable	Unspecified
2011/052814	Ewaso Ng'Iro North Natural Resources Conservation Project (Ennnrcp)	22/04/2005	01/09/2005	16/06/2005	31/12/2013	Ongoing		Administrative	Environmental	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 51 - Isiolo District
2011/052819	Teremi Hydropower Project	02/02/2010	15/06/2010	01/12/2010	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2011/052855	Feasibility Study For The Construction Of A Central Abattoir In Northern Kenya	12/05/2010	01/07/2010	01/07/2010	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2011/052861	Kitui Honey Production And Marketing	01/12/2008	01/07/2008		30/06/2013	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052866	Eco-Tourism Development	01/12/2008	01/07/2008		30/06/2013	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/052867	Munyu Multipurpose Reservoir	14/05/2008	01/07/2008		30/06/2013	Ongoing		Unspecified	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	52 - Lower Yatta District
2011/052915	Abasweni Wind Power Project	10/02/2011	01/07/2011		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Bungoma South District
2011/053010	Complementary Funding For &Nbsp;Kisumu Water And Sewerage	25/09/2009	01/01/2010	01/08/2011	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District
2011/053126	Rehabilitation of the Water and Sanitation Systems of the Kirandich Basins (Kabarnet and Surroundings Settlements)	08/07/2010	02/07/2012	02/07/2012	30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District; 54 - Baringo North District
2011/053140	Garisa Sewerage Project	31/03/2006	15/09/2005		31/03/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
2011/053153	Bura Irrigation Rehabilitation Project	14/03/2007	14/06/2007		30/11/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bura District; 51 - Taveta District
2011/053156	Feasibility Study for the Development of Irrigation and Drainage Basic Structures in Kayatta Area	01/07/2011	01/07/2011		29/11/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mwala District; 55 - Yatta District
2011/053160	Enhancing Water Governance Through A Human Rights Based Approach	07/04/2011	01/04/2011		01/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District; 52 - Eldoret East District; 53 - Wareng District; 51 - Nakuru District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District
2011/053163	Kenya Poverty And Environment Initiative	02/11/2010	30/06/2005	02/01/2006	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2011/053169	Nairobi Rivers Basin Rehabilitation And Restoration Program; Sewerage Improvement Project	23/03/2011	06/05/2011	06/05/2011	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Njiru District; 51 - Kajiado North District
2011/053175	Water Supply/Sanitation Nzoia-Ci.Ph.1 St.2 (2004 70 252)	17/11/2005	12/05/2005	17/05/2005	31/12/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 54 - Hamisi District; 51 - Siaya District; 55 - Bondo District; 56 - Rarienda District; 51 - Kisumu West District; 54 - Nyando District; 51 - Homa Bay District; 51 - Migori District; 53 - Rongo District; 55 - Kuria West District; 56 - Kuria East District; 51 - Kisii Central District; 55 - Kisii South District; 56 - Gucha District; 59 - South Gucha District; 53 - Borabu District
2011/053185	Water And Sanitation Services Improvement Project (WASSIP)	04/06/2008	04/09/2008	04/09/2008	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Taveta District; 51 - Kitui West District; 55 - Yatta District; 51 - Makueni District; 51 - Kirinyaga East District; 51 - Muranga East District; 52 - Gatanga District; 51 - Githunguri District; 51 - Kajiado North District; 52 - Kakamega Central (Lurambi) District; 55 - Mumias District; 57 - Butere District; 53 - Samia District; 54 - Bunyula District
2011/053190	Kenya Agricultural Productivity & Sustainable Land Management (KAPSLM) Project	17/11/2010	17/11/2010	17/11/2010	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District; 52 - Kiambu District; 52 - Samburu East District; 52 - Trans Nzoia East District
2011/053191	Water Services Trust Fund Phase 2 (2010 65 887)	12/04/2011	01/07/2011		30/11/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2011/053200	Water Sector Development Support Wstf (2007 65 156)	08/12/2008	01/03/2009		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Samburu East District
2012/053295	Risk Management Strategies To Adapt To Climate Change In The Kenyan Highlands	30/09/2010	01/01/2011	31/05/2011	28/02/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Busia District; 52 - Butula District; 55 - Nambale District; 51 - Homa Bay District; 52 - Ndihiwa District; 54 - Rachuonyo North District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053299	The Management Of The Demonstrating Project Of Integrated Planning And Management To Sustainable Tourism At The Mombasa Coast	22/03/2010	13/04/2010	22/07/2010	22/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Likoni District; 52 - Kinango District; 55 - Malindi District
2012/053319	Improving Access To Water Supply And Basic Sanitation For The Urban Poor (Support To Water Services Trust Fund)	19/05/2008	19/05/2008		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Mandera West District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makueni District; 51 - Nyandarua North District; 51 - Kiambu East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Kericho District; 51 - Koinon District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 51 - Bungoma North District; 51 - Busia District; 51 - Siaya District; 51 - Kisumu West District; 51 - Homa Bay District; 51 - Migori District; 51 - Kisii Central District; 51 - Nyamira District
2012/053326	Innovative Approaches Towards Rehabilitating The Mau Ecosystem.		03/08/2010		02/08/2013	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nandi North District; 51 - Narok North District
2012/053330	Good Water Governance In Lake Victoria South Region		19/05/2008		31/12/2011	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District
2012/053332	Improving Access In Kenya's National Parks (Bridge Over The Galana River)	18/01/2012	18/01/2012		31/07/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Tana Delta District
2012/053334	Smallholder Irrigation Programme Mount Kenya (Phase III)	14/07/2011	14/07/2011	02/07/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 59 - Meru South District; 60 - Maara District; 51 - Embu East District; 52 - Embu West District; 53 - Embu North District; 51 - Kirinyaga East District; 52 - Kirinyaga West District; 53 - Kirinyaga Central District; 54 - Kirinyaga South District
2012/053348	Rehabilitation Of The Water And Sanitation Systems Of The Kiambere Basin (Mwingi And Surroundings Settlements)	08/07/2010	02/07/2012		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2012/053351	Irrigation P Mount Kenya 1 (1999 66 466)	08/09/2005	08/09/2005		29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 59 - Meru South District; 60 - Maara District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053365	Nairobi Water And Sewerage Institutional Restructuring Project	25/06/2004	25/06/2004	25/06/2004	31/12/2006	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified; 53 - Westlands District
2012/053368	Kenya Water Security & Climate Resilience Project (KWSCRIP)	05/01/2012	05/01/2012	05/01/2012	01/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District; 51 - Matuga District; 52 - Kinango District; 55 - Malindi District; 51 - Trans Nzoia West District; 51 - Busia District; 51 - Siaya District
2012/053567	Maragoli Hills Project	28/04/2011	05/05/2011		30/06/2011	Completed		Unspecified	Environmental	In-country - Specific Locations Applicable	51 - Vihiga District
2012/053577	Samia Fruit Irrigation Project		12/10/2010		16/10/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Samia District
2012/053588	Egego/Eburi Water Project	10/01/2012	05/01/2012	12/01/2012	27/07/2012	Planned		Administrative	Security	In-country - Specific Locations Applicable	56 - Gucha District
2012/053593	Ekioge Water &Nbsp;Project	07/02/2012	10/04/2012		10/10/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - South Gucha District
2012/053619	Hika Water Project		01/07/2010		28/11/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mathira West District
2012/053632	Karuiru Water Project	06/08/2006	06/08/2006		31/12/2007	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kirinyaga West District
2012/053634	Iruri Irrigation Project		01/01/1983		31/12/2013	Ongoing		Organisational; Financial	Environmental; Financial	In-country - Specific Locations Applicable	56 - Mathira West District
2012/053647	Kinoo Flooding/Drainage Project		01/06/2012	04/06/2012	29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kabete District
2012/053680	Strengthening The Protected Area Network Within The Eastern Montane Forest Hotspot Of Kenya	24/09/2010	01/01/2010	01/01/2011	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District; 53 - Pokot Central District; 54 - Pokot South District; 52 - Trans Nzoia East District; 51 - Marakwet East District; 52 - Marakwet West District; 53 - Keiyo District; 51 - Nandi North District; 52 - Nandi Central District; 53 - Nandi East District; 54 - Tinderet District; 55 - Nandi South District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 54 - Kakamega East (Shinyalu) District; 54 - Hamisi District
2012/053689	Nandi Hills Water Supply		08/09/2011	01/12/2011	14/02/2012	Completed		Financial	Financial	In-country - Specific Locations Applicable	53 - Nandi East District
2012/053694	Transmara West District - Lolgorian Game Scouts Honey Processing Unit		04/01/2011	04/01/2012	30/12/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053699	Transmara West District - Olorukoti Secondary School Laboratory Project		03/01/2012		29/06/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053822	Kagicha Water Project	03/03/2011	30/11/2010	30/12/2010	30/03/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053864	Upper Tana Catchment Natural Resource Management Project (UTCNRMP)	23/05/2012	02/07/2012		23/05/2020	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 55 - Igembe South District; 56 - Igembe North District; 57 - Tigania West District; 58 - Tigania East District; 51 - Tharaka North; 52 - Tharaka South; 52 - Embu West District; 53 - Embu North District; 54 - Mbeere South District; 55 - Mbeere North District; 51 - Kiini East District; 52 - Kiini West District; 53 - Nyeri Central District; 54 - Tetu District; 55 - Nyeri South District; 57 - Mathira East District; 56 - Mathira West District; 58 - Mukurweini District; 51 - Kirinyaga East District; 52 - Kirinyaga West District; 53 - Kirinyaga Central District; 54 - Kirinyaga South District; 55 - Kirinyaga North District; 51 - Muranga East District; 52 - Gatanga District; 53 - Kahuro District; 54 - Kangema District; 55 - Mathiyoia District; 56 - Muranga South District; 57 - Kandara District; 58 - Kigumo District
2012/053874	The Forest Preservation Programme	07/04/2011	14/07/2011		07/05/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District; 53 - Wajir East District
2012/053903	Rural Water Supply Phase II	02/05/2012	02/07/2012		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Mwingi East District; 51 - Machakos District; 55 - Yatta District; 57 - Kibwezi District
2012/053904	Intergrated Enviromental Management Program In Daadab	01/01/2009	04/05/2009	01/01/2010	10/05/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Samburu North District; 53 - Samia District; 51 - Siaya District
2012/053911	Kenya Wildlife Services (Kws) Conservation Project	30/09/2006	30/09/2006	30/09/2006	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Tana Delta District
2012/053927	Coast Water & Sanitation Programme	12/11/2008	12/11/2008	01/07/2010	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2012/053948	Conservation Of Biodiversity In Northern Kenya	14/12/2011	01/07/2012		31/12/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District
2012/053967	Low Emmission Capacity Building Project	02/04/2012	03/01/2012	02/01/2013	22/12/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2012/053969	Development Of Water And Sanitation Sector - L.Victoria South (2010 65 861)	30/12/2011	01/07/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District; 51 - Kisii Central District; 55 - Kisii South District
2012/053998	Matungulu Water Supply	26/04/2011	01/07/2011		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2012/053999	Mutitu-Thua Kinakoni Water Supply Project	26/04/2011	01/07/2011		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2012/054000	Garbatulla Water Supply Project	29/11/2012	01/07/2012		30/06/2017	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 52 - Garbatula District
2012/054002	Mariakani-Kaloleni Water Supply Project	27/10/2006	01/07/2012		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District
2012/054003	Migwani Water Supply Project	27/10/2006	01/07/2012		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2012/054005	Tigania Water Supply Augmentation Project	27/10/2006	01/07/2012		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Tigania East District
2012/054010	Technical Assistance to Ministry of Water and Irrigation(M&E)	27/10/2006	01/06/2012		30/06/2015	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054021	Tana And Athi Rivers Development Authority (Tarda)	15/01/2010	09/12/2010		09/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/054039	Small Towns And Rural Water Supply And Sanitation Project	05/04/2010	14/07/2010		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 51 - Kitui West District; 52 - Athi River District; 51 - Kieni East District; 55 - Nyeri South District; 51 - Siaya District
2012/054049	Pco Facilitation (Mwihe)	27/10/2006	01/02/2014	01/02/2014	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 51 - Tharaka North; 55 - Kirinyaga North District; 51 - West Pokot District; 52 - Samburu East District; 51 - Busia District
2012/054050	Nakoyonjo Water Supply	27/10/2006	01/07/2009		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bungoma West District; 57 - Bungoma Central District; 54 - Bunyula District
2013/054063	Expansion Of Irrigation In Kerio Valley(Phase1)	27/10/2006	01/07/2013		30/06/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District
2013/054087	Rural Water Supply In Baringo	13/09/2012	05/03/2013		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District; 54 - Baringo North District
2013/054088	Narok Water Project (Construction))	10/10/2012	21/03/2013		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Narok South District
2013/054090	West Karachuonyo Water Supply	27/10/2006	01/07/2012		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Rachuonyo South District
2013/054123	Rehabilitation of Water Supply and Sewerage for Oloitokitok Town	05/03/2013	05/03/2013		30/07/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Loitokitok District
2013/054202	Kyaani Piloting Shg	02/04/2010	06/05/2010		03/08/2011	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Yatta District
2013/054204	Kathonzweni Water Supply-Ikaasu Pipeline	14/06/2011	19/09/2011	27/09/2011	22/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzweni District
2013/054213	Haji Ismail Village Dam	10/04/2012	23/05/2012	23/05/2012	14/09/2012	Completed	52.00	Unspecified	Environmental	In-country - Specific Locations Applicable	55 - Ijara District
2013/054223	Ku-Mikuyuni 2.5 Km Pipeline	04/01/2013	04/02/2013	21/02/2013	30/05/2013	Ongoing	13.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054225	Kathonzweni Water Supply Project	04/07/2011	09/08/2011	08/08/2011	29/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzweni District
2013/054226	Lake Victoria Water Supply And Sanitation Program Phase II	02/08/2010	03/01/2011		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Londiani District; 51 - Migori District; 51 - Kisii Central District; 54 - Manga District
2013/054228	Mansa Borehole	30/09/2003	15/11/2003		30/06/2005	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tarbaj District
2013/054238	Kamuithi Water Project	10/06/2010	15/12/2010	05/01/2011	29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzweni District
2013/054249	Ngalalya Water Project	05/05/2010	06/07/2011		31/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Matungulu District
2013/054256	Proposed Erection Of Jipe-Rombo Electric Fence	23/05/2006	06/06/2006	06/06/2006	08/05/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District
2013/054264	Digital Radio Equipment	14/03/2014	14/03/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054277	Construction And Completion Of Katheka - Kwa Vonza Water Supply Extension Project	18/10/2012	14/03/2013	14/03/2013	18/07/2013	Ongoing	0.00	Financial	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054280	Strengthening Capacity of Kenya To Control Transboundary Movement Of Harzardous Waste And Chemicals	04/01/2010	05/04/2010		01/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054281	Kenya National Implementation Plan-Stockholm Convention	30/01/2012	30/01/2012	05/07/2012	30/09/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054282	Water Sector Development Programme - Lake Victoria North	20/07/2007	01/08/2009		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mumias District
2013/054420	Timbili/Kapcheptoror Water Project	23/11/2011	30/11/2011	01/12/2011	16/05/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2013/054421	Kamureito Water Project.	14/05/2010	15/09/2010		18/10/2012	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Sotik District
2013/054424	Drilling Of Boreholes In Habaswein	02/07/2012	01/08/2012	03/09/2012	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Habaswein District
2013/054426	Timbilii Wate Project	07/09/2011	24/10/2012	17/11/2011	16/05/2012	Completed	0.00	Financial	Security	In-country - Specific Locations Applicable	51 - Kericho District
2013/054428	Longisa Community Water	08/01/2007	20/02/2007	24/05/2013	23/02/2016	Ongoing	0.00	Financial	Social Cultural Issues	In-country - Specific Locations Applicable	52 - Bomet District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054559	Njoro District- Kilo Irrigation Project	20/05/2010	15/09/2010		29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2013/054562	Rehabilitation Of Doldol &Nbsp;Water Supply	15/01/2013	15/01/2013	15/01/2013	04/02/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Laikipia North District
2013/054565	Ndururumo – Muthiga Irrigation Project	10/05/2012	05/09/2012		30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2013/054582	Rumpee Subsurface/Sand Dam Project	25/05/2011	02/06/2011	02/06/2011	22/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Laikipia North District
2013/054596	Trees For Jobs Programme	13/03/2012	02/04/2012		02/05/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Konoin District
2013/054599	Njonjo Spring Development	01/08/2011	18/08/2011	18/08/2011	18/10/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyahururu District
2013/054602	Nerkwo Water Supply	12/09/2012	30/09/2012		15/03/2013	Completed	0.00	Unspecified	Environmental	In-country - Specific Locations Applicable	52 - Marakwet West District
2013/054604	Tigithi Cluster Water Project	14/07/2009	25/08/2009	14/10/2009	27/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
2013/054607	Rehabilitation Of Kamukunji Dam	20/12/2013	01/01/2011	01/01/2011	28/02/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Laikipia East District
2013/054608	Njonjo Spring Deveolpment	01/08/2011	01/09/2011	01/09/2011	01/11/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyahururu District
2013/054612	Lokitaung Water Supply.	01/01/2012	01/01/2012		30/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Turkana North District
2013/054617	Transmara East – Ndamama Water Project	07/07/2011	12/07/2011		27/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2013/054618	Transmara East – Abossi Water Project	12/07/2011	12/07/2011		27/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2013/054619	Transmara East – Kapweria Kiletien &Nbsp;Water Project	06/07/2011	06/07/2011		27/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2013/054632	Yatta Dam	20/12/2012	02/12/2013	03/12/2013	18/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Yatta District
2014/054672	THWAKE MULTI-PURPOSE WATER DEVELOPMENT PROGRAM PHASE I	27/01/2014	27/01/2014		31/12/2019	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kitui West District; 53 - Kathiani District; 55 - Mbooni East District
2014/054681	Additional Water Works Under Kiddp	27/10/2006	01/02/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North; 57 - Kipiripiri District; 51 - West Pokot District; 51 - Busia District
2014/054733	Support To Low Carbon Climate Resilient Development For Poverty Reduction In Kenya	12/03/2014	12/03/2014		31/03/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054740	Mariakani Water Project	07/02/2014	12/03/2014	13/03/2014	09/03/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kaloleni District
2014/054768	Rural Water Supply Project In East Pokot, Baringo County	05/02/2014	01/04/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - East Pokot District
2014/054775	Warable Water Project-Gen Set	21/05/2013	13/06/2013		25/07/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Ijara District
2014/054777	Excation Of A Bore Hole At Warable	13/03/2013	20/06/2013		13/09/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2014/054780	Nairobi Sanitation OBA Project	19/12/2013	06/01/2014		29/12/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054781	Kisii Water Supply And Sanitation Project (Bunyunyu Dam)	23/09/2013	06/03/2014	06/03/2014	03/02/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Marani District; 51 - Nyamira District
2014/054782	Sabor-Iten Tambach Water Supply Project	10/10/2013	10/02/2014	10/02/2014	20/07/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Keiyo District
2014/054792	Improvement Of Water Supply System In Chwele Area, Bungoma County	01/01/2014	01/07/2014		30/06/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Mt. Elgon District
2014/054852	Extension Of Nairobi Water Supply (Northern Collector)	03/04/2013	08/07/2014		07/07/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054976	NETFUND Environmental Innovations Awards Programme	28/11/2013	28/11/2013	28/11/2013	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054989	THE PROJECT FOR MANAGEMENT OF NON-REVENUE WATER IN KENYA	11/08/2009	11/08/2011		31/08/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054991	THE PROJECT ON CAPACITY DEVELOPMENT FOR EFFECTIVE FLOOD MANAGEMENT IN FLOOD PRONE AREA	07/02/2011	07/02/2011		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055003	Support to Kenya for the Revision of the NBSAPs and Development of Fifth National Report to the CBD	25/03/2014	03/03/2014		31/12/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055154	NETFUND Green Innovations Award Scheme	06/12/2013	01/01/2014	01/01/2014	30/09/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055197	Lake Victoria Comprehensive Ecosystem and Aquatic Environment Research and Development	01/07/2013	01/07/2013		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisumu Town West District
2014/055217	KWINYITHYA KIW'U WATER PROJECT	20/05/2014	02/06/2014	10/06/2014	30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055402	UPPER TANA NATURAL RESOURCES MANAGEMENT PROJECT	06/02/2014	01/07/2014		29/06/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055404	KENYA URBAN WATER AND SANITATION OBA PROJECT	03/06/2014	01/10/2014		31/10/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
110 - MOEW&NR - National Environment Management Authority (NEMA)											
2010/051578	Environmental Programme Support	10/11/2006	10/11/2006		27/08/2015	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052152	Natural Resources Management (NRM) Programme	24/12/2009	01/01/2010		31/12/2014	Ongoing		Unspecified	Financial; Organisational; Security	In-country - Nationwide	Nationwide
2010/052175	Community Development For Environmental Management Programme (Cdemp)	13/09/2005	13/09/2005	13/09/2005	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Makadara District; 52 - Samburu East District
2012/053617	Greening Project	01/07/2011	01/07/2011		29/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2014/055402	UPPER TANA NATURAL RESOURCES MANAGEMENT PROJECT	06/02/2014	01/07/2014		29/06/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
1101 - State Department for Environment and Natural Resources											
2010/051578	Environmental Programme Support	10/11/2006	10/11/2006		27/08/2015	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051621	Institutional Strengthening For The Phase Out Of Ozone Depleting Substances (Ods) Under The Montreal Protocol	01/01/2009	01/01/2011	21/11/2012	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2010/052152	Natural Resources Management (NRM) Programme	24/12/2009	01/01/2010		31/12/2014	Ongoing		Unspecified	Financial; Organisational; Security	In-country - Nationwide	Nationwide
2010/052226	Miti Mingi Maisha Bora-Phase II	30/03/2009	30/06/2009	16/10/2009	31/12/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 51 - Matuga District; 52 - Mwatate District; 53 - Dadaab District; 55 - Igembe South District; 53 - Kitui Central District; 54 - Mbooni West District; 57 - Kipiripiri District; 58 - Mukunweini District; 53 - Kirinyaga Central District; 58 - Ruiru District; 51 - Baringo Central District; 51 - Nakuru District; 54 - Dikirr District; 51 - Kericho District
2010/052268	Support To Community Based Farm Forestry Enterprises In Semi Arid Areas In Kenya Project (SCBFEP)	07/09/2009	07/09/2009		07/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District; 55 - Ijara District
2010/052270	Smallholder Irrigation Programme Mt. Kenya - Phase II (2004 65 146)	21/05/2008	15/09/2009	15/09/2009	30/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 59 - Meru South District; 60 - Maara District; 51 - Embu East District; 51 - Kirinyaga East District
2010/052291	Water Sector Reforms	02/08/2005	01/07/2006	01/07/2006	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052307	Development Of Water Sector II, 1 (VP) (2006 65 083)	27/11/2006	01/07/2007	01/07/2006	30/12/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052313	Green Zones Development Support Project	28/01/2005	31/03/2006	03/07/2006	29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 51 - Tharaka North; 52 - Embu West District; 54 - Nyandarua Central District; 51 - Kieni East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Marakwet East District; 51 - Nakuru District
2010/052421	Lake Victoria Environmental Management Project (LVEMP) Phase II	08/05/2009	01/07/2009	30/07/2009	28/06/2013	Ongoing		Financial; Administrative; Conditionality	Environmental; Financial; Organisational; Security	In-country - Specific Locations Applicable	52 - Kisumu East District; 52 - Nandi Central District; 54 - Tinderet District; 55 - Nandi South District; 51 - Kericho District; 53 - Kipkelion District; 55 - Londiani District; 52 - Bomet District; 51 - Busia District; 54 - Bunyula District; 51 - Siaya District; 55 - Bondo District; 56 - Rarienda District; 51 - Kisumu West District; 54 - Nyando District; 56 - Nyakach District; 51 - Homa Bay District; 53 - Rachuonyo South District; 56 - Mbita District; 51 - Migori District; 52 - Nyatike District; 51 - Kisii Central District
2010/052425	Rainfall Enhancement Pilot Project	28/09/2007	01/07/2008		28/06/2030	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 51 - Mandera West District; 51 - Moyale District
2010/052426	Hail Suppression Pilot Project In Kericho And Nandi Hills	28/09/2007	01/07/2008		28/06/2030	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nandi North District; 51 - Kericho District
2010/052436	Automatic/Airport Weather Observation Systems (Awos)	03/07/2006	02/07/2007		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052438	Weather Surveillance Radar Network System	01/01/2002	01/07/2003		30/06/2016	Stalled		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052450	Tsunami Early Warning Systems	02/04/2007	02/07/2007		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052452	Radio-Internet (Ranet) Meteorological/Community Fm Radio Stations & Tv Weather Channel	03/04/2006	02/07/2007		30/06/2020	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052453	Wind Profiler	01/07/2010	01/01/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District
2011/053126	Rehabilitation of the Water and Sanitation Systems of the Kirandich Basins (Kabarnet and Surroundings Settlements)	08/07/2010	02/07/2012	02/07/2012	30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District; 54 - Baringo North District
2011/053191	Water Services Trust Fund Phase 2 (2010 65 887)	12/04/2011	01/07/2011		30/11/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053348	Rehabilitation Of The Water And Sanitation Systems Of The Kiambere Basin (Mwingi And Surroundings Settlements)	08/07/2010	02/07/2012		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2012/053911	Kenya Wildlife Services (Kws) Conservation Project	30/09/2006	30/09/2006	30/09/2006	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Tana Delta District
2012/053927	Coast Water & Sanitation Programme	12/11/2008	12/11/2008	01/07/2010	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2012/053967	Low Emmission Capacity Building Project	02/04/2012	03/01/2012	02/01/2013	22/12/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2012/053969	Development Of Water And Sanitation Sector - L.Victoria South (2010 65 861)	30/12/2011	01/07/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District; 51 - Kisii Central District; 55 - Kisii South District
2012/054002	Mariakani-Kaloleni Water Supply Project	27/10/2006	01/07/2012		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District
2012/054003	Migwani Water Supply Project	27/10/2006	01/07/2012		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2012/054005	Tigania Water Supply Augmentation Project	27/10/2006	01/07/2012		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Tigania East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054226	Lake Victoria Water Supply And Sanitation Program Phase II	02/08/2010	03/01/2011		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Londiani District; 51 - Migori District; 51 - Kisii Central District; 54 - Manga District
2013/054264	Digital Radio Equipment	14/03/2014	14/03/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054282	Water Sector Development Programme - Lake Victoria North	20/07/2007	01/08/2009		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mumias District
2014/054681	Additional Water Works Under Kiddp	27/10/2006	01/02/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North; 57 - Kipiripiri District; 51 - West Pokot District; 51 - Busia District
2014/054733	Support To Low Carbon Climate Resilient Development For Poverty Reduction In Kenya	12/03/2014	12/03/2014		31/03/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054852	Extension Of Nairobi Water Supply (Northern Collector)	03/04/2013	08/07/2014		07/07/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054976	NETFUND Environmental Innovations Awards Programme	28/11/2013	28/11/2013	28/11/2013	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055003	Support to Kenya for the Revision of the NBSAPs and Development of Fifth National Report to the CBD	25/03/2014	03/03/2014		31/12/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055402	UPPER TANA NATURAL RESOURCES MANAGEMENT PROJECT	06/02/2014	01/07/2014		29/06/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055475	ENHANCING CLIMATE RESILIENCE AND NUTRITION UPTAKE IN KITUI COUNTY	08/05/2014	03/02/2015		04/07/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kitui West District; 52 - Lower Yatta District; 53 - Kitui Central District; 54 - Nzambani District; 55 - Mutitu District; 56 - Mutomo District; 57 - Mwingi Central District; 58 - Mwingi East District; 59 - Mwingi West District
2015/055479	LOW EMISSION AND CLIMATE RESILIENT DEVELOPMENT IN KENYA	27/11/2014	22/09/2014		22/09/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055536	DEVELOPMENT OF DROUGHT TOLERANT TREES FOR ADAPTATION TO CLIMATE CHANGE IN DRYLANDS IN KENYA	21/03/2012	02/07/2012		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055576	MEDICAL WASTE AND HAZARDOUS WASTE PROJECT	24/02/2015	01/07/2015		30/06/2016	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055577	PROMOTION OF ECONOMIC AND SOCIAL DEVELOPMENT PROJECT	24/02/2015	01/07/2015		30/06/2016	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055578	Mercury Initial Actions for Kenya	30/03/2015	01/07/2015		31/12/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
1102 - State Department for Water and Regional Authorities.											
2010/052086	Kimira Oluch Smallholder Farm Improvement Project	14/07/2006	14/07/2006	01/02/2007	30/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District; 51 - Migori District
2010/052139	Support To The Water Resource Management And Water Service Provision	16/03/2004	01/01/2009	29/12/2009	30/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052182	Kibuon And Tende Integrated Land And Water Management Project	27/08/2009	01/05/2010		30/09/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Rarienda District; 51 - Homa Bay District
2010/052211	Development Of The Sigor Wei Wei Agricultural Scheme Phase 111	01/01/2007	01/07/2013	01/01/2007	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052232	Water And Sanitation Services (WASH)	05/01/2009	01/01/2008		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052261	Water Services Boards Support Project	05/12/2007	12/03/2009	12/03/2009	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mandera West District; 52 - Mandera Central District; 56 - Mandera East District; 51 - Isiolo District; 56 - Muranga South District; 51 - Laikipia West District; 53 - Transmara East District; 51 - Migori District; 55 - Kuria West District; 56 - Kuria East District
2010/052285	Water And Sanitation Programme	01/07/2004	01/01/2005		31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052291	Water Sector Reforms	02/08/2005	01/07/2006	01/07/2006	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052307	Development Of Water Sector II, 1 (VP) (2006 65 083)	27/11/2006	01/07/2007	01/07/2006	30/12/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052385	Complementary Funding For Nairobi Water And Sewerage(Nwsepip)	25/06/2009	01/07/2009		30/09/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 53 - Westlands District; 52 - Nyandarua South District; 56 - Thika East District; 57 - Thika West District
2011/053010	Complementary Funding For &Nbsp;Kisumu Water And Sewerage	25/09/2009	01/01/2010	01/08/2011	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District
2011/053126	Rehabilitation of the Water and Sanitation Systems of the Kirandich Basins (Kabarnet and Surroundings Settlements)	08/07/2010	02/07/2012	02/07/2012	30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District; 54 - Baringo North District
2011/053140	Garisa Sewerage Project	31/03/2006	15/09/2005		31/03/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
2011/053169	Nairobi Rivers Basin Rehabilitation And Restoration Program; Sewerage Improvement Project	23/03/2011	06/05/2011	06/05/2011	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Njiru District; 51 - Kajiado North District
2011/053185	Water And Sanitation Services Improvement Project (WASSIP)	04/06/2008	04/09/2008	04/09/2008	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Taveta District; 51 - Kitui West District; 55 - Yatta District; 51 - Makeni District; 51 - Kirinyaga East District; 51 - Muranga East District; 52 - Gatanga District; 51 - Githunguri District; 51 - Kajiado North District; 52 - Kakamega Central (Lurambi) District; 55 - Mumias District; 57 - Butere District; 53 - Samia District; 54 - Bunyula District
2011/053191	Water Services Trust Fund Phase 2 (2010 65 887)	12/04/2011	01/07/2011		30/11/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053319	Improving Access To Water Supply And Basic Sanitation For The Urban Poor (Support To Water Services Trust Fund)	19/05/2008	19/05/2008		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Mandera West District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makueni District; 51 - Nyandarua North District; 51 - Kiambu District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Kericho District; 51 - Koinon District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 51 - Bungoma North District; 51 - Busia District; 51 - Siaya District; 51 - Kisumu West District; 51 - Homa Bay District; 51 - Migori District; 51 - Kisii Central District; 51 - Nyamira District
2012/053348	Rehabilitation Of The Water And Sanitation Systems Of The Kiambere Basin (Mwingi And Surroundings Settlements)	08/07/2010	02/07/2012		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2012/053368	Kenya Water Security & Climate Resilience Project (KWSCRCP)	05/01/2012	05/01/2012	05/01/2012	01/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District; 51 - Matuga District; 52 - Kinango District; 55 - Malindi District; 51 - Trans Nzoia West District; 51 - Busia District; 51 - Siaya District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053864	Upper Tana Catchment Natural Resource Management Project (UTCNRMP)	23/05/2012	02/07/2012		23/05/2020	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 55 - Igembe South District; 56 - Igembe North District; 57 - Tigania West District; 58 - Tigania East District; 51 - Tharaka North; 52 - Tharaka South; 52 - Embu West District; 53 - Embu North District; 54 - Mbeere South District; 55 - Mbeere North District; 51 - Kieni East District; 52 - Kieni West District; 53 - Nyeri Central District; 54 - Tetu District; 55 - Nyeri South District; 57 - Mathira East District; 56 - Mathira West District; 58 - Mukurweini District; 51 - Kirinyaga East District; 52 - Kirinyaga West District; 53 - Kirinyaga Central District; 54 - Kirinyaga South District; 55 - Kirinyaga North District; 51 - Muranga East District; 52 - Gatanga District; 53 - Kahuro District; 54 - Kangema District; 55 - Mathiyoia District; 56 - Muranga South District; 57 - Kandara District; 58 - Kigumo District
2012/053903	Rural Water Supply Phase II	02/05/2012	02/07/2012		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Mwingi East District; 51 - Machakos District; 55 - Yatta District; 57 - Kibwezi District
2012/053927	Coast Water & Sanitation Programme	12/11/2008	12/11/2008	01/07/2010	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2012/053969	Development Of Water And Sanitation Sector - L.Victoria South (2010 65 861)	30/12/2011	01/07/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District; 51 - Kisii Central District; 55 - Kisii South District
2012/054000	Garbatulla Water Supply Project	29/11/2012	01/07/2012		30/06/2017	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 52 - Garbatulla District
2012/054002	Mariakani-Kaloleni Water Supply Project	27/10/2006	01/07/2012		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District
2012/054003	Migwani Water Supply Project	27/10/2006	01/07/2012		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2012/054005	Tigania Water Supply Augmentation Project	27/10/2006	01/07/2012		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Tigania East District
2012/054039	Small Towns And Rural Water Supply And Sanitation Project	05/04/2010	14/07/2010		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 51 - Kitui West District; 52 - Athi River District; 51 - Kieni East District; 55 - Nyeri South District; 51 - Siaya District
2012/054049	Pco Facilitation (Mwihe)	27/10/2006	01/02/2014	01/02/2014	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 51 - Tharaka North; 55 - Kirinyaga North District; 51 - West Pokot District; 52 - Samburu East District; 51 - Busia District
2013/054087	Rural Water Supply In Baringo	13/09/2012	05/03/2013		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District; 54 - Baringo North District
2013/054088	Narok Water Project (Contraction))	10/10/2012	21/03/2013		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Narok South District
2013/054123	Rehabilitation of Water Supply and Sewerage for Oloitokitok Town	05/03/2013	05/03/2013		30/07/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Loitokitok District
2013/054226	Lake Victoria Water Supply And Sanitation Program Phase II	02/08/2010	03/01/2011		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Londiani District; 51 - Migori District; 51 - Kisii Central District; 54 - Manga District
2013/054282	Water Sector Development Programme - Lake Victoria North	20/07/2007	01/08/2009		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mumias District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054672	THWAKE MULTI-PURPOSE WATER DEVELOPMENT PROGRAM PHASE I	27/01/2014	27/01/2014		31/12/2019	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kitui West District; 53 - Kathiani District; 55 - Mbooni East District
2014/054681	Additional Water Works Under Kiddp	27/10/2006	01/02/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North; 57 - Kipiripiri District; 51 - West Pokot District; 51 - Busia District
2014/054682	Sirisia Water Project	27/10/2006	25/02/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Busia District
2014/054683	Kathangacini Water Supply	27/10/2006	25/02/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kitui West District
2014/054780	Nairobi Sanitation OBA Project	19/12/2013	06/01/2014		29/12/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054781	Kisii Water Supply And Sanitation Project (Bunyunyu Dam)	23/09/2013	06/03/2014	06/03/2014	03/02/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Marani District; 51 - Nyamira District
2014/054782	Sabor-Iten Tambach Water Supply Project	10/10/2013	10/02/2014	10/02/2014	20/07/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Keiyo District
2014/054792	Improvement Of Water Supply System In Chwele Area, Bungoma County	01/01/2014	01/07/2014		30/06/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Mt. Elgon District
2014/054852	Extension Of Nairobi Water Supply (Northern Collector)	03/04/2013	08/07/2014		07/07/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054989	THE PROJECT FOR MANAGEMENT OF NON-REVENUE WATER IN KENYA	11/08/2009	11/08/2011		31/08/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054991	THE PROJECT ON CAPACITY DEVELOPMENT FOR EFFECTIVE FLOOD MANAGEMENT IN FLOOD PRONE AREA	07/02/2011	07/02/2011		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055404	KENYA URBAN WATER AND SANITATION OBA PROJECT	03/06/2014	01/10/2014		31/10/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055465	NAIROBI WATER DISTRIBUTION NETWORK	03/02/2014	20/03/2014		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2015/055470	Lower Nzoia Irrigation Project Phase 2	06/06/2014	01/07/2015		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District
2015/055476	Water Tower Protection and Climate Change Mitigation and Adaptation (WaTER) Programme	12/03/2014	24/09/2014		24/09/2022	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055480	NAIROBI SATELITE TOWNS WATER AND SANITATION PROGRAM	26/06/2014	01/03/2015		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District
2015/055507	additional Water Works Kipiripiri Malewa	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kipiripiri District
2015/055508	Turbo Laseru Water project	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District
2015/055509	Habasweni Water Project	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Wajir North District
2015/055510	Manooni Water Project Makueni	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2015/055535	Smallholder Irrigation Programme Mt. Kenya Region Phase IV	26/02/2015	01/07/2015		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2015/055538	WATER SERVICES TRUST FUND PHASE III	08/10/2014	01/07/2015		05/07/2018	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055541	Pisol Water Supply	26/10/2006	01/07/2015		30/06/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District
111 - NACC - National Aids Control Council											
2010/052506	IGAD Regional HIV & AIDS Partnership Program (IRAPP)	28/06/2007	01/01/2008	01/01/2008	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052510	Policy And Strategy Formulation For Hiv And Aids	01/07/2010	01/07/2010	01/07/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052513	Stakeholders' Coordination	01/07/2010	01/07/2010	01/07/2010	30/06/2011	Ongoing		Unspecified	Organisational	In-country - Nationwide	Nationwide
2011/053198	Total War Against Hiv & Aids &Nbsp;Project (TOWA)	18/07/2007	18/10/2007	18/10/2007	31/10/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable; Unallocated	Unallocated; Nationwide; 52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
1111 - Ministry of Land Housing and Urban Development											
2010/051493	Improvement Of Non-Motorized Transport Facilities 1st Avenue Eastleigh	15/01/2009	02/03/2009	08/02/2009	14/08/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2010/051494	Rehabilitation Of Bunyala Road And Commercial Street	12/01/2009	10/02/2009		21/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051496	Rehabilitation Of Dunga, Mukenia, Mariakani, Kapiti, Chepkoria And Dar-Es-Salaam Roads	02/03/2009	06/04/2009		10/07/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Makadara District
2010/051497	Construction Of Balozi/Hardrock Coffee Garden Estate	07/12/2009	11/01/2010		11/04/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2010/051499	Improvement Of Muthurwa -Cbd Non-Motorized Transport(Nmt) Facilities	17/12/2009	09/02/2010	23/02/2010	06/08/2010	Completed		Unspecified	Financial	In-country - Specific Locations Applicable	59 - Starehe District
2010/051500	Signalization And Junction Improvement Of Ngong Road	24/02/2009	09/03/2009		24/08/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051504	Street Lighting Installation Along Mbagathi Way	20/02/2009	16/03/2009	19/01/2009	19/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051505	Installation Of Street Lighting Along Balozi, Hard Rock And Gardenestate	20/02/2009	17/04/2009	07/04/2009	18/05/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2010/051506	Public Lighting Installation At Central And Western Divisions Of Nairobi	02/03/2009	04/03/2009	06/04/2009	04/06/2009	Completed		Unspecified	Financial	In-country - Specific Locations Applicable	51 - Dagoretti District; 59 - Starehe District
2010/051507	Installation Of Security Lighting Along Kapenguria Road	05/02/2009	01/04/2009	28/07/2009	08/06/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051508	Installation Of Security Lighting In Southern And Northern Divisions Of Nairobi	02/03/2009	01/04/2009	20/04/2009	01/07/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 56 - Kasarani District
2010/051510	Street Lighting Along Ambira-Kitengela Road	03/07/2009	10/07/2009	28/07/2009	10/10/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051511	Street Lighting Along Gitanga-Lenana-Oloitoktok Road	24/08/2009	15/09/2009	07/09/2009	15/12/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051513	30m High Masts Installation At Various Centres Within Nairobi Metropolitan Region	03/11/2009	15/12/2009	01/02/2010	30/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051514	Street Light Installation Along Kasarani Crescent Road		16/04/2010	21/04/2010	16/07/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051515	Fire Fighting Motor Vehicles	08/01/2010	18/01/2010		18/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2010/051521	Construction Of Fourteen Falls Curio Market For County Council Of Thika		28/05/2010		28/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Thika East District
2010/051554	Strengthening of 17 District and 6 Provincial General Hospitals (SIMED)	30/06/2009	30/06/2009	30/06/2009	08/01/2016	Ongoing		Organisational; Administrative; Other	Organisational	In-country - Nationwide	Nationwide
2010/052159	Formulation Of &Nbsp;National Urban Development Policy	21/08/2009	01/01/2010	27/04/2010	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052293	Land Reform Support Programme	01/07/2005	12/09/2005		30/09/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052392	Construction Of Isiolo Ardhi House	01/07/2009	30/07/2009	04/01/2010	30/03/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2010/052394	Siaya Ardhi House	01/07/2008	01/07/2009	02/07/2009	30/03/2010	Completed		Other	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District
2010/052395	Bondo Ardhi House	01/06/2009	01/07/2009	14/01/2010	30/03/2010	Completed		Financial	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2010/052398	Trans Nzoia Ardhi House	04/05/2009	01/07/2009	31/03/2010	31/03/2010	Completed		Financial	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District
2010/052411	Migori Lands Office	01/01/2009	01/07/2009	01/07/2009	30/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052420	Intergrated Land Rent Database Management System	14/06/2008	01/09/2009	01/09/2009	26/02/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052445	Proposed Construction Of Access Road To Weighbridge And Calibration Plant At Weights And Measures - Nairobi		05/07/2010		31/05/2013	Planned		Financial; Conditionality	Financial	In-country - Nationwide	Nationwide
2010/052462	Kenya National Spatial Data Infrastructure (Knsdi) Center	01/06/2007	01/07/2010	01/07/2010	30/06/2012	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052463	Updating Of The National Topographic And Land Registration Maps	01/06/2007	01/07/2007	02/07/2007	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052484	Kisumu Municipality Structure Plan	01/07/2008	01/10/2008	01/10/2008	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052485	Kilifi And Ukunda/ Diani &Nbsp;Resort Cities Physical Development Plans	02/06/2008	01/07/2008	01/07/2008	30/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 52 - Bahari District
2010/052486	National Spatial Plan	01/01/2009	01/07/2009	01/07/2009	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052487	Northern Kenya Regional Physical Development Plan	01/09/2009	09/09/2008	09/09/2009	09/09/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052488	50 No. Local Physical Development Plans	01/07/2008	01/07/2009	01/07/2009	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052767	Completion Of Flats At Runyenjes Sub- District Hospital		09/06/2009	09/06/2009	30/06/2010	Ongoing		Financial	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052775	Completion Of Works Of Trans Nzoia District Headquarters - Kitale		01/03/2006	01/03/2006	30/11/2006	Ongoing		Organisational; Other	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052786	Nyamira Divisional Police Headquaters Phase Ii	24/11/2010	12/01/2011		22/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyamira District
2011/052788	Kenya Institute Of Business Training Headquarters	01/02/2009	01/02/2009	01/02/2009	30/05/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2011/052807	Project For Improving Land Administration In Kenya (Pilak)	01/11/2009	01/11/2009	01/01/2011	03/02/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2011/052896	Kenya Coastal Development Project (KCDP/GEF)	29/07/2010	01/07/2011		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Matuga District; 52 - Kinango District; 53 - Msabweni District; 52 - Bahari District; 53 - Kaloleni District; 55 - Malindi District; 52 - Bura District; 53 - Tana Delta District; 52 - Lamu East District; 51 - Taveta District
2011/052898	Construction Of Classrooms And Library At The Kenya Institute Of Surveying And Mapping (Kism)	06/09/2007	01/07/2007	01/10/2007	01/07/2009	Completed		Administrative	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2011/052935	Renovation Of Washrooms And Kitchenetes At The Ministry'S Headquarters	01/07/2010	18/11/2010	18/11/2010	30/12/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2011/052936	Refurbishment Of Offices At Ministry Headquarters, Ardhi House	01/07/2010	18/11/2010	01/07/2010	30/06/2012	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053012	Kisumu Urban Project (KUP)	05/07/2010	05/10/2010		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 53 - Kisumu Town West District
2011/053141	West Park Housing		05/09/2009		05/10/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 52 - Langata District
2011/053142	Proposed Completion Of Kenya Industrial Training Institute (Kiti) Nakuru	10/01/2011	08/02/2011		07/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2011/053143	Voi Primary Teachers Training College (Ptcc) Phase I	01/07/2010	01/07/2010		22/05/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Voi District
2011/053144	Proposed Perimeter Fencing For Nairobi Mopw Sports Club - South C	18/04/2011	01/06/2011		01/01/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 52 - Langata District
2011/053171	20m Highmasts Floodlights For Tala/Kangundo, Machakos, Mavoko And Olkejuado		22/04/2010	31/05/2010	12/11/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District; 52 - Athi River District; 52 - Isinya District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053172	Street Lighting Installation Along Kenyatta Road		29/10/2010	05/11/2010	15/04/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District; 59 - Gatundu District
2011/053173	Solar Street Lighting At Kimende Shopping Centre		30/07/2010	26/08/2010	02/02/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 54 - Lari District
2011/053184	Kenya Informal Settlement Improvement Project (KISIP)	23/05/2011	23/08/2011	23/08/2011	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District; 54 - Changamwe District; 53 - Wareng District; 55 - Molo District
2011/053197	Primary Education In Poor Urban Areas ii (2004 65 534)	02/01/2007	01/07/2007		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 54 - Changamwe District; 53 - Kisumu Town West District
2011/053201	Construction Of Kenya Police Houses At Central Police Station-3no.Type E Blocks Each 16 No. Units And Civil Works		01/07/2009	01/07/2009	31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053207	Korogocho Roads Improvement Project	05/02/2009	04/09/2009		30/06/2017	Completed	0.00	Other	Organisational; Security; Political influence	In-country - Specific Locations Applicable	56 - Kasarani District
2011/053213	Digital Mapping And Preparation Of Strategic Urban Development Plans	10/07/2008	24/10/2008	24/10/2008	24/04/2010	Completed		Other	Financial; Political influence	In-country - Specific Locations Applicable	52 - Bahari District; 51 - Garissa District; 53 - Nyeri Central District; 52 - Eldoret East District; 57 - Bungoma Central District
2011/053221	Construction Of Meru Ardhi House	01/07/2011	01/07/2011	02/01/2012	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2011/053223	Construction Of Link To Rabai Road-Mumias South Road And Umoja Ii Spine Road		07/02/2011	07/02/2011	07/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 58 - Embakasi District
2011/053224	Rehabilitation Of Banana-Ndenderu Road	10/01/2011	14/02/2011	14/02/2011	14/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2011/053225	Infrastrucure And Civil Works For The New Block	01/06/2011	01/07/2011	01/07/2011	30/12/2011	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2011/053226	Chakama Settlement Scheme Project		01/07/2011		30/06/2014	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	55 - Malindi District
2011/053227	Mackinon Settlement Scheme	01/07/2011	01/07/2011	30/09/2011	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District
2011/053228	Oljorai Settlement Scheme Project		01/07/2011		30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2011/053229	Rehabilitation And Reconstruction Of Mathare North Bus Route		28/03/2011	04/04/2011	28/09/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2011/053230	Land Adj. And Settlement Office Construction - Kyuso District		01/07/2010	01/09/2010	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	60 - Kyuso District
2011/053231	Rehabilitation And Renovation Of Land Adjudication And Settlement Offices		01/07/2011	01/07/2011	30/06/2012	Pipelined		Unspecified	Financial	In-country - Nationwide	Nationwide
2011/053232	Rehabilitation Of Ruaka, Boabab, Kerarapon And Boabab Road		23/02/2011	05/04/2011	23/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2011/053233	Improvement Of Ruiru-Thika Nmt Facilities		19/10/2011		19/10/2012	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Thika East District; 58 - Ruiru District
2012/053325	Bridging Divide Through Accountable Governance	20/04/2010	20/04/2010		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Eldoret West District; 51 - Nakuru District; 51 - Kisumu West District
2012/053353	Kenya Municipal Programme (KMP) Phase Ii	04/05/2010	28/06/2010	28/06/2010	30/08/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053386	Nairobi Metropolitan Services Improvement Project (NAMSIP)	22/03/2011	22/03/2011	22/03/2011	31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2012/053387	Kenya Slum Upgrading Project	17/12/2009	17/12/2009		06/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 55 - Malindi District; 51 - Garissa District; 51 - Machakos District; 55 - Nyeri South District; 57 - Thika West District; 51 - Eldoret West District; 51 - Nakuru District; 53 - Naivasha District; 51 - Kericho District; 52 - Kakamega Central (Lurambi) District
2012/053616	Model Health Center - Gakoe Health Center		07/04/2009	12/08/2010	15/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	60 - Gatundu North District
2012/053625	Model Health Centre	14/07/2010	12/08/2010	10/09/2010	23/06/2011	Completed		Organisational	Financial	In-country - Specific Locations Applicable	55 - Kirinyaga North District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053732	Kenera Women Water Project	14/06/2006	07/09/2006	09/08/2007	10/06/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kirinyaga South District
2012/053749	Proposed Construction Of A Highland Type District Headquarters		25/01/2011		24/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mathira West District
2012/054011	KKB Settlement Infrastructure Improvement Programme	27/10/2006	01/07/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2012/054022	Korogocho Slum Upgrading-Nairobi	27/10/2006	01/07/2009		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054064	Slum Upgrading In Kilifi	26/10/2006	01/07/2013		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2013/054089	Primary And Secondary Education In Poor Areas (2010 65 838)	23/01/2012	23/01/2012		29/12/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District; 53 - Kisumu Town West District
2013/054117	Kist Engineering And Applied Sciences Laboratory	01/07/2011	25/07/2011	08/08/2011	30/06/2014	Ongoing	0.00	Legal ; Financial; Administrative; Conditionality	Environmental; Financial; Organisational; Security	In-country - Specific Locations Applicable	52 - Kiambu District
2013/054122	Proposed Completion Of Kibabii Diploma T.T.C	26/05/2008	26/05/2008		26/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Bungoma South District
2013/054199	Maara District Headquarters	08/07/2009	01/10/2009	01/01/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Tharaka South
2013/054200	Tharaka North District Headquarters	09/06/2009	06/10/2009	01/01/2010	30/06/2011	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North
2013/054207	Construction Of Septic Tank And Soak Pit At The District Headquarters	05/03/2013	01/04/2013	12/04/2013	27/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Rabai District
2013/054222	Construction Of Ablution Block For The District Commissioner	19/02/2013	07/03/2013	14/03/2013	14/05/2013	Ongoing	52.58	Financial	Environmental	In-country - Specific Locations Applicable	52 - Bahari District
2013/054247	Youth Empowerment Center	25/07/2011	22/11/2011	22/11/2011	05/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Habaswein District
2013/054435	Rehabilitation Of Kamukunji Public Recreational Grounds Phase 1	18/05/2012	25/05/2012		26/02/2016	Ongoing	1.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2013/054438	Pokot South District Public Works Office	09/01/2012	18/01/2012	20/01/2012	07/05/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Pokot South District
2013/054439	Marakwet East District Headquarters	25/08/2011	03/10/2011		20/02/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2013/054516	Kenya Institute Of Surveying And Mapping (Kism) Low Level Water Tank	06/07/2012	31/07/2012	23/05/2012	07/12/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054517	Kenya Institute Of Surveying And Mapping (Kism) Borehole	30/11/2012	26/11/2012	04/12/2012	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2013/054548	Seminar On Geographic Information Science	16/05/2013	01/04/2013		30/06/2016	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054568	Construction Of District Land Adjudication And Ssettlement &Nbsp;Office-Narok South	17/05/2012	17/05/2012	17/05/2012	09/08/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Narok South District
2013/054591	Marakwet East District Works Office	15/03/2012	20/05/2012	26/05/2012	20/05/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2014/054640	Proposed Completion Of Westpark Police Housing	01/10/2009	01/10/2009		15/03/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054641	Construction Of An Underground Water Tank At Mavoko Appropriate Building Technology (Abt) Centre	10/12/2013	07/04/2014		30/06/2014	Planned		Unspecified	Environmental	In-country - Specific Locations Applicable	52 - Athi River District
2014/054642	Construction Of Ruai – Sewerage Road	19/04/2013	20/05/2013		20/11/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District
2014/054643	Re-Development Of Soweto East Zone 'A' At Kibera	02/02/2011	01/03/2011	01/03/2011	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054644	Proposed Construction And Renovation Of Narok Stadium For Narok Town Council, Narok County	17/06/2013	29/05/2013	29/05/2013	29/11/2014	Ongoing	0.00	Financial	Financial	In-country - Specific Locations Applicable	51 - Narok North District
2014/054645	Titling Programme	01/07/2013	01/07/2013	01/07/2013	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054647	Proposed Construction Of A Social Hall At Sirisia Town Council,Bungoma County	09/11/2012	01/11/2012	01/11/2012	01/11/2013	Suspended	0.00	Financial	Financial	In-country - Specific Locations Applicable	55 - Bungoma West District
2014/054650	Alterations, Renovations & Office Partitioning Of Crescent House, Nairobi	12/07/2011	02/09/2011	02/09/2011	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054651	Construction Of Classrooms At Mukhawi Primary School In Bungoma	02/02/2012	10/09/2012	10/09/2012	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Bungoma North District
2014/054652	Construction Of Market Sheds In Eldoret	05/09/2012	03/10/2012	03/10/2012	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District
2014/054654	Construction Of Classrooms At Huruma Primary School Eldoret	07/02/2012	10/07/2012	10/07/2012	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2014/054655	Construction Of London Area Social Hall	01/02/2013	01/03/2013		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2014/054656	Construction Of Multipurpose Hall In Malindi	01/05/2012	02/07/2012		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2014/054657	Installation Of High Mast Floodlighting Structures	07/02/2012	27/08/2012	27/08/2012	26/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District; 55 - Igembe South District; 52 - Embu West District; 52 - Nyahururu District; 51 - Bungoma North District
2014/054660	Construction Of Makongeni Health Centre In Homabay	05/04/2011	06/07/2011	06/07/2011	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District
2014/054661	Upgrading Of 5.8km To Gravel Standards In Malinya	04/04/2013	13/05/2013	13/05/2013	30/11/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kakamega South (Ikolomani) District
2014/054662	Construction Of 3.5 Km Cherunya Trunk Sewer Line In Eldoret Contract No: Mh/Hid/08/2011-2012	19/04/2012	14/09/2012	14/09/2012	30/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
2014/054663	Construction Of 1.2km Lukenya Trunk Sewer Line Phase Ii	02/01/2014	01/07/2014		01/07/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2014/054668	Completion Of Medical Training Center,Kabarnet	11/02/2010	12/02/2010	12/02/2010	25/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District
2014/054669	Proposed Completion Of Migori District Headquarters	30/09/2009	30/09/2009	30/09/2009	31/03/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Migori District
2014/054670	Proposed Completion Of Nyamira Divisional Police Headquarters Phase Ii	05/01/2011	05/01/2011	05/01/2011	28/10/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Masaba South District; 51 - Nyamira District
2014/054671	Completion Of Kibish Divisional Police Headquarters	01/12/2010	01/12/2010	01/12/2010	26/10/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Turkana North District
2014/054674	Completion Of Kitui Primary Teachers Training College Phase Ii	20/06/2012	20/06/2012	20/06/2012	19/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kitui Central District
2014/054917	Upgrading To Bitumen Standards Of Keroka - Kibirigo	21/07/2013	08/09/2013	11/09/2013	08/08/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2014/054983	FIRE FIGHTING EQUIPMENT FOR NAIROBI METROPOLITAN	03/04/2014	01/07/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2014/055106	Digital Mapping and preparation of ISUDP for Murang'a County	23/04/2012	23/04/2012	23/04/2012	30/04/2014	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2014/055132	Mwatate Market	04/01/2010	01/03/2010		01/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Mwatate District
2014/055133	Orahey Market	10/03/2010	10/06/2010		10/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Wajir North District
2014/055135	Gakromone Market hub	04/01/2010	08/03/2010		07/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2014/055136	Kabati retail market	04/01/2010	05/04/2010		07/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kitui Central District
2014/055137	Digital mapping and preparation of ISUDP for Marakwet County	23/01/2012	23/04/2012		21/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2014/055138	Digital mapping and preparation of ISUDP for Wajir County	23/01/2012	23/04/2012		21/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Wajir North District
2014/055139	Digital mapping and preparation of ISUDP for Vihiga County	23/01/2012	23/04/2012		21/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District
2014/055140	Digital mapping and preparation of the ISUDP Lamu County	23/01/2012	23/04/2012		21/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Lamu West District
2014/055145	Nguni Retail Market	07/02/2011	09/05/2011		07/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kitui Central District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055146	Mutomo Retail Market	06/02/2012	07/05/2012		07/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mutomo District
2014/055147	Muthithi Market	05/04/2010	05/07/2010		07/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2014/055175	tree planting	02/01/2013	03/01/2013	04/01/2013	01/06/2014	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055254	Compensation for demolished buildings	12/08/2014	14/08/2014	01/09/2014	30/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzaui District
2014/055257	Ndovea St. Mary's dormitory completion	11/07/2014	14/03/2014	15/09/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055258	Tree Planting	03/06/2014	12/06/2013	12/06/2013	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzaui District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzwani District
2014/055261	Waste Management	12/07/2013	14/03/2014	12/09/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzaui District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzwani District
2014/055263	Land Data Digitization	12/07/2013	14/03/2014	14/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzaui District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzwani District
2014/055268	Purchaseof land	14/06/2013	03/03/2014	03/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055270	Planning of towns and Market centres in the county	14/06/2013	03/03/2014	03/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District; 57 - Kibwezi District
2014/055271	Survey and mapping for titles deeds	18/06/2013	03/03/2014	03/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055272	Planning of C entres- Salama ,Kiu/Ulu	15/07/2014	03/03/2014	03/03/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055273	Mtito Andei-Land survey	15/07/2013	03/03/2014	03/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055274	Physical planning of Kathonzeni Market	17/07/2013	04/03/2014	15/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzwani District
2014/055276	Nguu Tree nurseries/Land survey	18/07/2013	11/03/2014	11/03/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzaui District
2014/055290	Kiteta/kisau-Afforestation	16/07/2013	11/03/2014	11/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbooni East District
2014/055291	Wote -Purchase of land for dumpsite/cemetary	18/06/2013	18/03/2014	18/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055293	Mwasa ngombe sand dam/Emali survey	15/07/2014	22/07/2013	20/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzaui District
2014/055295	Kikumbulyu south-earth dam(Kyanginywa)	13/08/2013	11/03/2014	11/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Makindu District
2014/055296	Mbyani River sand dam	04/08/2014	12/08/2013	08/08/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055298	Mbitini -Tree planting on public forests/areas	12/08/2013	03/03/2014	06/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzaui District
2014/055299	Mikuyuni/Miumoni river sand dam	06/08/2013	04/03/2014	05/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055301	Feasibility study on existing mineral	23/07/2013	18/03/2014	05/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055302	Malili Hill conservation	20/08/2013	17/03/2014	12/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055304	Afforestation of various hillsin Kilungu	20/08/2013	04/03/2014	12/05/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055305	Afforestation of Katende,Kisau & Kitondo Forests	12/08/2013	24/03/2014	12/05/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbooni East District
2014/055307	Desilting of Matulani earth dam-	05/08/2013	03/03/2014	12/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzwani District
2014/055308	Rehabilitation of Nzueni hill	12/08/2013	10/03/2014	10/03/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055310	Construction of public pit latrines in Wote	13/08/2013	04/03/2014	12/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055311	Tulimani-Syuuni river Gabions	13/08/2013	04/03/2014	13/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055313	Mbooni-sand dams at Nzeveni- Nzeveni borehole	12/08/2013	10/03/2014	12/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055315	Kithungo/Kitundu-Reafforestation along river streams	15/07/2013	24/03/2014	26/05/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055318	Nzau/Kilili/Kalamba-Nzeeni toilet	29/07/2013	24/03/2014	21/05/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055319	Nzau/Kilili/Kalamba-katulye toilet	23/07/2013	18/09/2013	17/03/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055320	Nzau/Kilili/Kalamba-mulenyu toilet	16/07/2013	12/08/2013	10/03/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055321	Nzau/Kilili/Kalamba-kwa kitengi sand dam	19/08/2013	10/03/2014	13/05/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055322	Kee-conservation	12/08/2013	12/08/2013	03/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055323	Ukia-Springs & wells protection in Uiani	12/08/2013	13/08/2013	10/03/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055324	Soil & water conservation	20/12/2013	03/03/2014	03/03/2014	30/08/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055325	Kalawa -sand dam	12/08/2013	19/08/2013	03/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbooni East District
2014/055326	Mavindini-Kanthuni market public toilets and soil & water conservation	15/07/2013	18/08/2014	10/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonweni District
2014/055327	Construction of Ituumo sand dam	20/12/2013	03/03/2014	03/03/2014	30/08/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055329	Construction of Governor's house of residence	28/02/2014	03/03/2014	03/03/2014	28/02/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055335	Construction of Executive block	03/03/2014	18/06/2014	18/06/2014	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055432	IMPROVEMENT TO GRAVEL STANDARDS OF KITENGELA-ONGATA RONGAI ROAD	08/06/2012	22/06/2012	22/06/2012	03/12/2013	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kajiado North District
2014/055433	REHABILITATION OF GITARU – NDUMBUINI ROAD (D410)	17/05/2012	09/08/2012	07/09/2012	06/03/2014	Completed	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kabete District
2014/055435	REHABILITATION OF SELECTED ROADS IN GIKOMBA	17/05/2012	10/07/2012	10/07/2012	08/01/2014	Ongoing	0.00	Administrative	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2015/055481	THIRD COUNTRY TRAINING PROGRAMME ON GEOGRAPHICAL INFORMATION SCIENCE	01/02/2013	10/07/2013		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055482	THIRD COUNTRY TRAINING PROGRAMME ON ALOS	17/07/2013	01/07/2014		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055490	COMPLETION OF KAGUMO TEACHERS TRAINING COLLEGE PHASE II	14/02/2012	14/02/2012	14/02/2012	31/12/2013	Stalled	15.00	Administrative	Environmental	In-country - Specific Locations Applicable	54 - Tetu District
2015/055518	MODERN COMMUNITY ABLUTION BLOCK AT KOROGOCHO	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2015/055519	Korogocho Community Capacity Building	27/10/2006	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2015/055570	CONSTRUCTION OF MEN HOSTEL IN KAGUMO TEACHERS TRAINING COLLEGE	15/04/2013	10/06/2013		10/08/2016	Ongoing	9.50	Financial	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District
2015/055581	Completion of wholesale Market infrastructure	09/07/2012	07/07/2015		31/12/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055615	Complete construction of Retail Markets Infrastructure	05/07/2010	04/07/2011		04/07/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055617	Construction of Maungu Lorry park	01/07/2012	05/10/2012		05/04/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District
2015/055638	Completion and handing over of 58 No. ongoing ESP markets	05/07/2010	04/07/2011		06/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055639	Construction of Isebania Bus Park	29/06/2012	02/10/2012		01/05/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Kuria West District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2015/055641	Construction of Bungoma bus park	02/01/2012	01/10/2012		29/08/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2015/055642	Rehabilitation and expansion of Homabay Bus park	03/09/2012	01/10/2012		30/05/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District
2015/055686	Construction and expansion of Homa bay Bus park	02/01/2012	01/10/2012		30/04/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District
1121 - Ministry of Information and Communications and Technology											
2010/052032	Multi-Media Ict Park		05/01/2010		29/06/2012	Ongoing		Other	Financial	In-country - Nationwide	Nationwide
2010/052047	Communication For Development	16/06/2008	02/06/2008	02/06/2008	01/07/2014	Ongoing		Administrative; Other	Financial	In-country - Nationwide	Nationwide
2010/052075	National Data Centre		16/08/2010		02/09/2013	Planned		Other	Financial; Security	In-country - Nationwide	Nationwide
2010/052122	National Optic Fibre Backbone Infrastructure		01/07/2008		29/06/2012	Ongoing		Other	Financial; Security	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052157	Marketing Kenya As A Business Process Outsourcing (Bpo) Destination		02/06/2008		29/06/2012	Unspecified		Financial	Environmental	In-country - Nationwide	Nationwide
2012/053350	Kenya Transparency & Communication Infrastructure Project (KTCIP)	23/07/2007	23/10/2007	23/02/2008	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053879	NOFBI And E-Government Expansion Project	02/07/2012	01/08/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053896	Kenya -E-Government	16/02/2011	01/07/2011		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053898	Enterprise Messaging And Collaboration System (Emacs)	16/02/2011	01/07/2011		31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053960	Communication For Development	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2012/054030	Supply And Installation Of An Internet Based 4000 Network	30/12/2011	30/12/2011	30/12/2011	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055173	ICT FOR DEVELOPMENT	10/12/2013	02/01/2014	06/01/2014	27/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzai District; 57 - Kibwezi District; 58 - Makindu District
2014/055177	DISASTER AWRENESS SYSTEM	06/12/2013	08/01/2014	10/01/2014	23/10/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzai District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzi District
2014/055242	Drought Mitigation & Response	12/06/2013	13/06/2013	13/06/2013	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzai District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzi District
2014/055248	Community Radio Station	11/06/2013	07/03/2014	07/03/2014	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055250	Employment Bureau	11/06/2013	07/03/2014	30/09/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055251	Communication Suite	12/06/2013	07/03/2014	07/03/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055252	Band with Upgrade	12/07/2013	07/03/2014	07/03/2014	30/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055391	Enhanced Effective Information Communications and Technology for Development	28/07/2014	01/08/2014		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055401	APD FOR DIGITAL TERRESTRIAL DVB TZ COVERAGE ROLL OUT	13/05/2013	15/11/2014		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055424	KONZA TECHNO CITY	13/02/2009	13/02/2009	22/09/2009	30/06/2030	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District; 53 - Mukaa District; 51 - Kajiado North District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055449	BOARDING COMPLEX	02/07/2012	01/08/2012	01/08/2012	01/01/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055454	Public Information Management	01/01/2015	01/07/2014		03/07/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/055455	MODERNIZATION OF KNA NATIONAL DESK AND PRESS CENTRE	14/09/2009	11/01/2010	15/02/2010	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055457	LONG TERM TECHNOLOGIES EVOLUTION (4G NETWORKS)	11/02/2014	11/02/2014	11/02/2014	30/06/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055458	GOVERNMENT DIGITAL PAYMENTS	21/02/2014	21/02/2014	21/02/2014	02/04/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
113 - MOMS - Kenya Medical Supplies Agency (KEMSA)											
2010/051921	Kenya Medical Supply Agency(K.E.M.S.A) Supply Chain Expansion And Modernisation	10/06/2010	10/07/2010	10/07/2010	10/07/2011	Planned		Administrative	Financial	In-country - Specific Locations Applicable	Unspecified
2013/054190	Kenya Medical Supplies Agency (KEMSA): Commodity Procurement And Distribution	10/05/2011	10/05/2011	10/05/2011	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
1131 - Ministry of Sports Culture and Arts											
2010/052020	Laikipia Youth Empowerment Centre	03/05/2009	02/02/2009	03/07/2009	01/02/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052021	Kangema Youth Empowerment Centre	06/10/2009	02/11/2009	09/11/2009	26/02/2010	Completed		Unspecified	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052022	Kipipiri Youth Empowerment Centre	03/08/2009	10/08/2009	17/08/2009	01/02/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052023	Gichugu Youth Empowerment Centre	10/08/2009	17/08/2009	24/08/2009	15/02/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052037	Kerugoya/Kutus Youth Empowerment Centre	03/08/2009	17/08/2009	24/08/2009	26/03/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052045	Tigania West Youth Empowerment	07/12/2009	14/12/2009	18/12/2009	10/05/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052050	Moyale Youth Empowerment Centre	07/09/2009	21/09/2009	28/09/2009	24/09/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052052	Imenti North Youth Empowerment Centre	05/10/2009	20/10/2009	02/11/2009	27/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052057	Makueni Youth Empowerment Centre	19/10/2009	26/10/2009	02/11/2009	03/05/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052060	Eldoret North Youth Empowerment Centre	16/11/2009	23/11/2009	30/11/2009	03/05/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052065	Saboti Youth Empowerment Centre	11/01/2010	18/01/2010	22/01/2010	30/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wajir East District
2010/052067	Kajiado South Youth Empowerment Centre	01/02/2010	05/02/2010	08/02/2010	14/05/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052071	Kajiado North Youth Empowerment Centre	04/01/2010	08/01/2010	15/01/2010	30/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052077	Turkana North Youth Empowerment Centre	11/01/2010	18/01/2010	22/01/2010	10/05/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052078	Samburu Youth Empowerment Centre	05/10/2009	26/10/2009	06/11/2009	23/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052079	Naivasha Youth Empowerment Centre	07/12/2009	14/12/2009	18/12/2009	23/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2010/052081	Eldoret East Youth Empowerment Centre	05/01/2010	18/01/2010	25/01/2010	16/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052082	Shinyalu Youth Empowerment Centre	07/12/2009	14/12/2009	21/12/2009	09/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052096	Gatanga Youth Empowerment Centre	03/09/2009	14/09/2009	18/09/2009	15/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052097	Construction Of Hola-Garsen Road	02/07/2007	20/07/2007	07/01/2008	27/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052114	Construction Of Barracks In National Youth Service Field Units	05/07/2010	23/07/2010		22/04/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052118	Construction Of Storey Classroom At Engineering Institute, National Youth Service	04/06/2010	16/09/2010		18/04/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052131	Completion Of Stalled Barrack In Yatta	04/07/2008	25/08/2008		27/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052133	Completion Of Stalled Houses In Naivasha	04/08/2008	08/09/2008		27/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052136	Completion Of Parade Square In Gilgil	09/08/2010	23/08/2010		13/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052140	Renovation Of Sports Centre Kasarani	02/08/2010	09/08/2010		27/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2010/052154	Strengthening Of The Health Component Of The National Youth Policy	02/07/2010	09/07/2010		13/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052155	Kenya National Youth Development And Training	02/07/2010	22/07/2010	20/11/2012	27/03/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052178	Kenya Youth Empowerment Project (KYEP)	20/05/2010	02/08/2010	02/08/2010	01/08/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 53 - Kisauni District; 51 - Wajir North District; 52 - Wajir West District; 53 - Wajir East District; 54 - Wajir South District; 51 - Machakos District; 52 - Kiambu District; 51 - Nakuru District; 57 - Nakuru North District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 51 - Migori District
2010/052201	Rehabilitation Of Mombasa Municipal Stadium	04/08/2008	09/07/2010		27/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052202	Rehabilitation Of Kipchoge Keino Stadium	08/08/2008	09/07/2010		27/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052206	Upgrade Kamiu Sports Groung In Embu	09/07/2010	02/08/2010		27/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052309	Construction Of Mandera West Empowerment	02/07/2010	06/08/2010		27/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052310	Construction Of Lagdera Youth Empowerment Centre	01/07/2010	02/08/2010		27/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052321	Construction Of Gucha South Youth Empowerment Centre	02/07/2010	06/08/2010		27/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052324	Construction Of Kisii &Nbsp;South Youth Empowerment Centre	02/07/2010	06/08/2010		27/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052330	Construction Of Homa Bay Youth Empowerment Centre	25/06/2010	06/08/2010		27/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052335	Construction Of Kisumu East Youth Empowerment Centre	25/06/2010	02/08/2010		27/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052336	Construction Of Rachuonyo North Youth	17/06/2010	09/08/2010		20/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052339	Construction Of Emuhaya Youth Empowerment Centre	10/06/2010	02/08/2010		29/04/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052340	Construction Of Kakamega South Youth Empowerment Centre	25/06/2010	02/08/2010		20/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052345	Kakamega North Youth Empowerment Centre	10/06/2010	02/08/2010		06/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052346	Construction Of Mumias Youth Empowerment Centre	10/06/2010	09/08/2010		06/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/54080	Mumias Cultural Centre		05/07/2002	05/08/2003	31/12/2014	Ongoing		Financial	Unspecified	Unallocated	Unspecified
2010/54081	Garissa Cultural Centre		12/10/2006	01/08/2007	31/12/2014	Ongoing		Financial	Financial	Unallocated	Unspecified
2010/54082	Nmk - Headquarter'S Perimeter Wall	26/04/2010	26/04/2010	26/04/2010	26/09/2010	Unspecified		Unspecified	Unspecified	Unallocated	Unspecified
2010/54083	Kisumu Cultural Cetre		31/10/1993	05/08/1994	31/12/2013	Ongoing		Unspecified	Financial	Unallocated	Unspecified
2010/54084	Nmk - Jaramogi Oginga Odinga Memorial Museum Renovation	06/01/2010	06/01/2010		08/11/2010	Completed		Unspecified	Unspecified	Unallocated	Unspecified
2010/54085	Busia Cultural Centre		04/11/1998	11/10/1999	30/11/2010	Ongoing		Unspecified	Unspecified	Unallocated	Unspecified
2010/54086	Embu Cultural Centre		05/10/1993	11/08/1994	31/12/2013	Ongoing		Financial	Financial	Unallocated	Unspecified
2012/053559	Butere Youth Polytechnic	10/08/2005	11/08/2005	11/08/2005	30/09/2010	Ongoing		Administrative	Organisational	In-country - Specific Locations Applicable	57 - Butere District
2012/053596	Nyamaiya Sports Dias.	08/04/2010	16/05/2010	06/07/2011	10/01/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyamira District
2012/053603	Kiang'Ende Youth Polytechnic Twin Workshop	20/01/2012	01/02/2012	01/02/2012	01/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Manga District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053652	Youth Empowerment Center	01/07/2011	01/07/2011		29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2012/053718	Njoro District- Trees For Jobs Kazi Kwa Vijana		01/07/2011		30/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Njoro District
2012/053818	Kazi Kwa Vijana Trees For Jobs Phase V (Subukia)	01/09/2011	24/10/2011	23/11/2011	30/11/2011	Completed		Administrative	Environmental	In-country - Specific Locations Applicable	59 - Subukia District
2012/053958	Technical And Vocational Skills Training For Vulnerable Youth	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053959	Talent Development - Kenya Academies/ Music Camps	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2012/053960	Communication For Development	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Samburu East District
2012/053982	Life Skills And National Youth Council	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053983	Young Leaders For Life	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054029	Revitalization Of Waondo Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mbita District
2012/054033	Revitalization Of Kibunga Youth Polytechnic	27/10/2006	01/07/2009		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Tharaka South
2012/054036	Procurement Of Equipment For National Youth Service (Phase Ii)	04/04/2012	02/07/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/054043	Revitalisation Of Marimanti Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Tharaka South
2012/054044	Revitalization Of Kapenguria Youth Polytechnic	27/10/2006	01/07/2009		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District
2012/054046	Revitalisation Of Kodich Youth Polytechnic	27/10/2006	01/07/2009		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District; 52 - North Pokot District
2012/054047	Revitalisation Of Mathare Youth Polytechnic	27/10/2006	01/07/2009		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2012/054048	Revitalization Of PCEA Youth Polytechnic	27/10/2006	01/07/2009		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2013/054218	Kazi Kwa Vijana-Trees For Jobs	20/07/2011	13/09/2011	22/09/2011	24/05/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzwani District
2013/054221	Trees For Jobs- Kazi Kwa Vijana	15/06/2011	06/09/2011	20/09/2011	31/05/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzwani District
2013/054227	National Museums Of Kenya (NMK): Kipepeo Butterfly Project, Malindi.	10/01/2005	10/01/2005	10/01/2005	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2013/054247	Youth Empowerment Center	25/07/2011	22/11/2011	22/11/2011	05/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Habaswein District
2013/054411	Kazi Kwa Vijana	01/05/2009	07/06/2012		30/06/2013	Completed	36.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055221	Youth Financial Support Programme	20/03/2014	01/05/2014		31/08/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzaui District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzwani District
2014/055222	County Sports Activities	20/03/2014	01/05/2014		30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzaui District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonzwani District
2014/055223	County Marathon	20/03/2014	01/08/2014		31/08/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055225	Rehabilitation of Mukameni Playground in Mbitini	20/03/2014	08/07/2014		15/07/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055226	Levelling of Mavindini play ground	20/03/2014	24/06/2014		15/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055227	Levelling of Kathonzwani playgrounds	20/03/2014	08/07/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055228	Levelling of Kilungu sports ground	20/03/2014	01/05/2014		07/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055229	Levelling of Kitundu sports grounds	20/03/2014	01/05/2014		07/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055230	Levelling of Tulimani playgrounds at Mulooni primary school	20/03/2014	30/06/2014		16/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055231	Levelling of Tuvilani playgrounds	20/03/2014	24/06/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055232	Levelling of Kisau sport ground	20/03/2014	01/05/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbooni East District
2014/055233	Levelling of Nguumo playgrounds	20/03/2014	08/07/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Makindu District
2014/055234	Levelling of Emali playground	20/03/2014	21/07/2014		31/08/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055235	Construction of marwa sports grounds	20/03/2014	01/05/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055236	Levelling of Uvete and Enzai sports field	20/03/2014	01/05/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055237	Rehabilitation of Sultan Hamud playground	20/03/2014	07/07/2014		30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055430	Kenya Film School	12/06/2014	05/07/2014	11/08/2014	07/05/2024	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
114 - MOMS - Kenya Medical Training College (KMTc)											
2010/051920	Rehabilitation And Expansion Of Kenya Medical Training College Campuses	10/06/2010	10/07/2010	10/07/2010	10/07/2011	Planned		Administrative	Financial; Organisational	In-country - Nationwide	Nationwide
2010/052464	Community Health And Home Based Care For Hiv/Aids Patients Training	03/06/2004	10/06/2004	10/06/2004	10/12/2012	Ongoing		Administrative	Organisational	In-country - Specific Locations Applicable	52 - Kisumu East District; Unspecified; 57 - Thika West District; 52 - Kakamega Central (Lurambi) District
2010/052466	Malaria Case Management	02/06/2009	10/06/2009	10/06/2009	30/10/2009	Completed		Financial	Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052467	Management Of Malnutrition Project (Unicef 08)	03/03/2008	05/03/2008	05/03/2008	27/06/2008	Completed		Financial; Administrative	Environmental	In-country - Nationwide	Nationwide
2010/052647	Construction Of 2 Hostels & 3 Class Rooms At Lodwar Medical Training College	10/09/2009	10/09/2009	10/09/2009	10/11/2010	Completed		Financial	Organisational	In-country - Specific Locations Applicable	Unspecified
1141 - Ministry of Labour Social Security and Services											
2010/052038	Technology Development Center (TDC) Extension Project in Kenya-Athi River	03/08/2009	03/09/2009	03/09/2009	03/06/2012	Ongoing	35.00	Financial	Financial; Organisational	In-country - Specific Locations Applicable	52 - Athi River District
2010/052055	Child Protection Legal And Policy Reform	01/02/2010	01/07/2010	01/07/2010	30/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Wajir West District; 52 - Samburu East District
2010/052061	Cash Trasfer For Orphans & Vulnerable Children (CT-OVC)	08/05/2009	01/07/2009	22/07/2009	31/12/2013	Ongoing	3.71	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052064	Family Based Care For Vulnerable Children (Cash Transfer)	19/03/2009	19/03/2009	01/07/2010	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052066	Child Protection Information Management	01/01/2010	05/01/2010	05/01/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Wajir West District; 52 - Samburu East District
2010/052068	Integrated Protective Services	01/07/2010	01/07/2010	01/07/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 53 - Wajir East District; 52 - Samburu East District
2010/052072	Child Protection And Coordination	03/05/2010	03/05/2010		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052104	Rehabilitation of Vocational Rehabilitation Centres (VRCs) and Older Persons Rescue Centre	01/02/2010	15/07/2010	15/07/2010	30/06/2020	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 53 - Westlands District; 52 - Mwatate District; 52 - Embu West District; 51 - Machakos District; 54 - Nyandarua Central District; 53 - Kahuro District; 51 - Baringo Central District; 51 - Kericho District; 52 - Kakamega Central (Lurambi) District; 51 - Vihiga District; 53 - Samia District; 51 - Kisii Central District
2010/052116	Grants To Community Groups/Projects	01/07/2010	01/07/2010	01/07/2010	30/06/2018	Stalled		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052204	Development Of Micro And Small Enterprise (Jua Kali) Infrastructure	01/07/2010	02/08/2010	02/08/2010	30/06/2011	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052207	Establishment Of Regional Industrial Courts	01/06/2010	01/07/2010	02/08/2010	30/06/2011	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052209	Upgrading Existing Industrial Training Centres	01/06/2006	01/07/2006	01/07/2006	30/06/2011	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052220	Establishment Of Micro And Small Enterprise (Mse) Centre Of Excellence	01/07/2010	02/08/2010	02/08/2010	30/06/2011	Pipelined		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052225	Construction Of Classrooms At The Technology Development Centre (Tdc)	01/07/2010	09/07/2010	09/07/2010	30/06/2011	Ongoing	10.00	Financial	Financial	In-country - Specific Locations Applicable	52 - Athi River District
2010/052227	Construction Of Staff House At The Technology Development Centre	01/06/2010	01/07/2009	03/08/2009	30/06/2011	Pipelined		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052231	Business Sector Programme Support (Bsps) - Labour	02/07/2007	03/07/2007	03/07/2007	31/12/2010	Completed		Financial	Financial	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052279	Construction Of Tom Mboya Labour College Resource Centre	01/06/2007	01/07/2007	02/07/2007	29/06/2010	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2012/053788	Cash Transfer To Persons With Severe Disabilities (PWSD-CT)	02/07/2004	15/04/2011	14/06/2011	12/09/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054273	Child Protection Technical Working Group In Emergencies	01/03/2013	01/07/2013		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054554	National Safety Net Programme (NSNP)	09/09/2013	01/11/2013	01/11/2013	31/03/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054793	Establishment Of The National Industrial Training Authority(Nita) Master Plan And Capacity Building On Industrial Training	05/02/2014	01/07/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054860	Labour market information system	01/07/2013	01/07/2013		30/06/2016	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054869	Updating The Kenya Naional Occupational Classificaion Standards (Knocs- 2000)	01/09/2014	01/07/2015		30/01/2017	Planned	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054936	Development of An Integrated Human Resource Development Strategy	01/04/2014	01/07/2015		30/06/2017	Planned	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054946	Construction and Operationalization of the OSH Institute	22/04/2010	15/03/2010	01/07/2011	30/06/2016	Ongoing	23.40	Financial; Administrative	Financial; Organisational	In-country - Specific Locations Applicable	55 - Makadara District
2014/054950	Equipping DOSHS with Specialised Laboratory Equipment	01/04/2011	01/07/2011		30/06/2030	Ongoing	5.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054958	Rehabilitation Of Physical Facilities In Vocational Rehabilitation Centres	01/04/2014	01/07/2014		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055371	Construction of Meru County Labour Office	10/07/2014	11/07/2014		30/06/2015	Planned	0.97	Financial	Financial	In-country - Specific Locations Applicable	53 - Meru Central District
2014/055372	CONSTRUCTION OF A MODEL PUBLIC EMPLOYMENT SERVICES OFFICE BLOCK IN KASARAN SUB COUNTY OF NAIROBI COUNTY	02/07/2012	02/07/2012	17/09/2012	30/06/2015	Ongoing	68.80	Financial	Financial	In-country - Specific Locations Applicable	56 - Kasarani District
2014/055377	ESTABLISHMENT OF EMPLOYMENT PROMOTION CENTRE	01/09/2014	01/10/2014		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kabete District
2014/055378	CONSTRUCTION OF A MODEL PUBLIC EMPLOYMENT SERVICES OFFICE BLOCK IN ELDORET SUB COUNTY OF UASIN GISHU COUNTY	02/08/2012	03/09/2012	10/01/2013	30/06/2017	Stalled	76.00	Financial	Financial	In-country - Specific Locations Applicable	51 - Eldoret West District
2014/055379	Cash Transfer Urban Food Subsidy	12/04/2010	01/07/2011		30/06/2015	Terminated		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 52 - Likoni District; 53 - Kisauni District; 54 - Changamwe District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055380	Refurbishment of Children's rehabilitation Schools, rescue centres and Remand homes	30/09/2013	01/09/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 52 - Kisumu East District; 52 - Likoni District; 55 - Nyeri South District; 54 - Kirinyaga South District; 57 - Thika West District; 51 - Eldoret West District
2014/055381	Support to Persons with Abinism	24/09/2010	01/07/2011		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055382	CONSTRUCTION OF A MODERN PUBLIC EMPLOYMENT SERVICES OFFICE BLOCK IN SIAYA SUB COUNTY OF SIAYA COUNTY	10/02/2012	10/02/2012		30/06/2014	Ongoing	100.00	Financial	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District
2014/055383	Construction of Kisumu Rehabilitation School	04/06/2012	01/09/2014		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisumu West District
2014/055384	Construction of Meru Children's Remand Home	28/02/2012	01/03/2012	01/03/2012	30/06/2016	Ongoing	0.00	Administrative	Financial	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2014/055385	Construction of Isiolo Sub-County Children's Office	01/07/2014	01/09/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2014/055386	Establishment of Conciliation, Mediation and Arbitration Commission	14/08/2012	02/07/2013		30/06/2016	Stalled	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055387	REFURBISHMENT OF EMPLOYMENT OFFICES- THIKA EMPLOYMENT OFFICE IN THIKA SUB COUNTY OF KIAMBU COUNTY	22/08/2014	31/10/2014	06/02/2015	30/06/2015	Completed	100.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Thika West District
2014/055388	REFURBISHMENT OF EMPLOYMENT OFFICES- NANYUKI EMPLOYMENT OFFICE IN NANYUKI SUB COUNTY OF LAIKIPIA COUNTY	22/08/2014	31/10/2014	03/02/2015	30/06/2015	Completed	100.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
2014/055389	Refurbishment of County Labour offices	02/07/2014	23/07/2014	17/02/2015	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 51 - Embu East District; 51 - Nakuru District; 51 - Kakamega North (Malava) District; 51 - Homa Bay District
2014/055390	CASH TRANSFER TO OLDER PERSONS (OPCT)	03/07/2006	01/09/2006	01/09/2006	28/06/2030	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055503	Construction of Modern Public Employment Services office block in NYERI Sub County of Nyeri County	01/07/2015	03/08/2015		30/06/2017	Planned	10.30	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2015/055504	REFURBISHMENT OF EMPLOYMENT OFFICES- KISUMU COUNTY EMPLOYMENT OFFICE	15/07/2015	01/11/2015		30/06/2016	Planned	1.00	Unspecified	Financial	In-country - Specific Locations Applicable	52 - Kisumu East District
2015/055505	Garissa County Children's Office	02/03/2015	03/08/2015		30/06/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
2015/055525	ESTABLISHMENT OF EMPLOYMENT ATTACHE OFFICES IN UAE AND SAUDI ARABIA	02/07/2015	03/07/2015		30/06/2017	Pipelined	0.00	Unspecified	Unspecified	Out-of-country	Unspecified
2015/055526	Construction of Meru Rehabilitation School	01/09/2014	01/08/2015		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Buuri District
2015/055528	Refurbishment of Othaya Rehabilitation school	02/02/2014	01/08/2014		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nyeri South District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2015/055529	Refurbishment of Buildings - Occupational Safety and Health Offices	01/07/2012	01/07/2012		30/06/2030	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 51 - Mvita District; 55 - Malindi District; 54 - Voi District; 51 - Garissa District; 51 - Imenti North District (Meru County); 51 - Embu East District; 51 - Machakos District; 54 - Nyandarua Central District; 53 - Nyeri Kirinyaga Central District; 51 - Muranga East District; 56 - Thika East District; 51 - Trans Nzoia West District; 52 - Eldoret East District; 53 - Kajiado Central District; 51 - Kericho District
2015/055530	Refurbishment of Dagoretti rehabilitation School	05/02/2014	11/07/2015		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2015/055531	Rehabilitation of Plant, Machinery & Equipment at DOSHS	01/03/2012	01/07/2012		30/06/2030	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2015/055532	Minor Alterations and Maintenance Works	06/03/2015	06/10/2015		30/06/2016	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055543	Social Development Administration Blocks	30/06/2015	01/07/2015		30/06/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 58 - Embakasi District; 53 - Msabweni District; 51 - Isiolo District; 52 - Buuri District; 52 - Athi River District; 58 - Ruiru District; 53 - Wareng District; 51 - Kakamega North (Malava) District; 54 - Bunyula District
115 - MOE&P - Geothermal Development Company											
2012/053428	Menengai 400mw Phase I Geothermal Development Project	09/02/2012	12/03/2012		31/12/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District; 57 - Nakuru North District
2012/053952	Olkaria I & Iv Geothermal Extension Project	15/12/2010	15/12/2010		02/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District; 53 - Naivasha District
2012/054042	Drilling Services And Material For Eighty (80) Geothermal Wells At Olkaria Geothermal Field Project	21/06/2012	02/07/2012		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
115 - MOE&P - Kenya Electricity Transmission Company Limited (KETRACO)											
2010/051620	Mombasa-Nairobi Transmission Line	20/12/2007	01/07/2010	02/08/2010	30/06/2018	Ongoing	90.14	Legal	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District; 51 - Mvita District; 51 - Matuga District; 52 - Kinango District; 55 - Malindi District; 51 - Machakos District; 57 - Kangundo District; 51 - Makeni District; 57 - Kibwezi District; 51 - Kajiado North District; 53 - Kajiado Central District
2010/051624	Loyangalani-Suswa Transmission Line	01/07/2012	29/07/2013	01/01/2013	30/06/2018	Ongoing	18.06	Conditionality	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 52 - Nyandarua South District; 52 - Samburu East District; 51 - Laikipia West District; 51 - Nakuru District; 52 - Narok South District; 51 - Kajiado North District
2010/051628	Mumias - Rang'Ala Transmission Line	30/06/2012	06/09/2010	05/04/2010	31/10/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mumias District; 51 - Siaya District
2010/051716	Rabai - Malindi - Garsen - Lamu Transmission Line	02/06/2010	01/07/2010	21/03/2011	30/06/2017	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Rabai District; 55 - Malindi District; 53 - Tana Delta District; 52 - Lamu East District
2010/051741	Interconnection Of Electric Grids Of Nile Equatorial Lakes Countries (Nelsap)-Lessos- Tororo	20/09/2010	20/09/2010	02/07/2012	06/12/2018	Ongoing	24.70	Organisational; Administrative	Unspecified	Regional	Unspecified
2010/051742	Suswa - Isinya Transmission Line	01/07/2012	01/10/2012	02/10/2012	30/10/2014	Ongoing	77.14	Legal ; Organisational; Other	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District; 51 - Nakuru District; 51 - Narok North District; 52 - Narok South District; 51 - Kajiado North District; 53 - Kajiado Central District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/051743	Suswa - Ngong Transmission Line	29/06/2012	31/01/2013		30/01/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District; 51 - Nakuru District; 52 - Narok South District; 51 - Kajiado North District; 53 - Kajiado Central District
2010/051747	Kindaruma - Mwingi - Garissa Transmission Line	03/05/2010	01/08/2012	06/08/2012	30/06/2015	Ongoing	70.85	Legal ; Administrative; Other	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 54 - Fafi District; 57 - Mwingi Central District
2010/051749	Eldoret - Kitale Transmission Line	03/05/2010	29/06/2012	01/07/2012	31/10/2014	Ongoing	83.44	Organisational; Administrative	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District; 53 - Kwanza District; 51 - Eldoret West District; 52 - Eldoret East District; 51 - Kakamega North (Malava) District
2010/051750	Kisii - Awendo Transmission Line	03/05/2010	02/07/2012	06/08/2012	31/10/2014	Ongoing	70.40	Legal	Unspecified	In-country - Specific Locations Applicable	51 - Migori District; 53 - Rongo District; 57 - Awendo District; 51 - Kisii Central District; 56 - Gucha District
2012/053390	Olkaria Lessos Kisumu Power Lines Construction Project	10/12/2010	05/03/2013		30/06/2018	Ongoing	8.75	Organisational	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 55 - Nandi South District; 51 - Nakuru District; 53 - Naivasha District; 52 - Narok South District; 51 - Kericho District; 52 - Bomet District; 55 - Muhoroni District
2012/053410	Meru- Nanyuki-Isiolo Transmission Line	04/07/2011	29/06/2012	29/06/2012	31/12/2015	Ongoing	81.26	Legal ; Financial	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District; 52 - Garbatula District; 51 - Imenti North District (Meru County); 53 - Meru Central District; 53 - Laikipia East District; 54 - Laikipia Central District; 55 - Laikipia North District
2012/053883	Nyahururu- Maralal Trasmision Line	01/07/2014	05/01/2015		31/01/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 51 - Samburu Central District; 52 - Samburu East District; 51 - Laikipia West District
2012/053884	Garsen- Hola- Garissa	12/07/2012	01/07/2013		30/06/2016	Terminated		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053885	Garissa- Wajir Transmission Line	14/06/2012	01/07/2013		30/06/2016	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053906	Machakos-Konza-Kajiado-Namanga transmission line	06/03/2012	29/03/2013	23/04/2013	30/11/2017	Ongoing	24.20	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053955	Nairobi Ring Energy Project	28/09/2011	02/07/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 53 - Westlands District; 53 - Naivasha District
2013/054076	The Kenya Power Transmission System Improvement Project	03/01/2011	03/01/2011	01/01/2013	30/09/2015	Ongoing	37.22	Policy	Unspecified	In-country - Nationwide	Nationwide
2014/054664	Menengai-Soilo	25/09/2013	01/10/2013	07/10/2013	24/03/2015	Ongoing	27.05	Legal ; Administrative	Unspecified	In-country - Nationwide	Nationwide
2014/054666	Mariakani Substation	01/07/2013	24/02/2014		20/07/2017	Ongoing	12.50	Policy	Unspecified	In-country - Nationwide	Nationwide
2014/054667	Sondu- Homabay-Ndhiwa- Awendo transmission line	02/07/2012	25/09/2013	01/10/2013	31/03/2016	Pipelined	10.60	Financial	Unspecified	In-country - Nationwide	Nationwide
2014/054680	Menengai- Rongai	04/10/2013	06/04/2015		30/06/2016	Planned	0.00	Financial	Unspecified	In-country - Nationwide	Nationwide
2014/055204	Dogo Kundu- Mariakani Transmission line	25/07/2013	06/01/2014		30/06/2015	Pipelined	0.00	Financial	Unspecified	In-country - Nationwide	Nationwide
2014/055205	Lamu-Kitu-Nairobi East	25/09/2013	01/12/2014		30/12/2016	Pipelined	0.00	Financial	Unspecified	In-country - Nationwide	Nationwide
2014/055206	Isinya- Nairobi East Transmission line	25/09/2013	01/12/2014		31/10/2016	Pipelined	0.00	Financial	Unspecified	In-country - Nationwide	Nationwide
2014/055436	Turkwel-Ortum-Kitale transmission line	02/07/2012	13/12/2013	05/02/2014	30/06/2017	Ongoing	24.02	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055447	Eastern Electricity Highway Re-inforcement	02/12/2013	02/01/2014		30/06/2016	Ongoing	10.00	Administrative	Unspecified	In-country - Nationwide	Nationwide
2015/055546	Meru-Maua Transmission line	29/01/2015	01/07/2015		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055548	Galu-Lunga Lunga	29/01/2015	01/07/2015		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055559	Sultan Hamud-Loitokitok	29/01/2015	01/07/2015		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055560	Awendo-Migori-Isebania transmission line	29/01/2015	01/07/2015		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055568	Voi- Taveta transmission line	29/01/2015	01/07/2015		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055569	Rabai-Bamburi-Kilifi transmission line	29/01/2015	01/07/2015		30/06/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
115 - MOE&P - Kenya Pipeline Co.(KPL)											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054766	Nairobi 132kv And 66kv Network Upgrade And Reinforcement	07/08/2013	01/07/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 53 - Westlands District
115 - MOE&P - Kenya Power and Lighting Company											
2011/053182	Energy Sector Recovery Project (ESRP)	08/05/2009	07/08/2009	07/08/2009	30/09/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Kinango District; 55 - Malindi District; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District; 53 - Naivasha District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District
2012/053349	Kenya Electricity Expansion Project (KEEP)	05/07/2010	05/10/2010	05/10/2010	30/09/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 53 - Naivasha District
2012/053379	Energy Sector Recovery Project(Kplc) / Finance Contract Title: Kplc (Kenya Power And Lighting Company Limited) Grid Development Project (Investment Facility)	04/08/2004	05/11/2004	05/11/2004	30/09/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District; 52 - Samburu East District; 53 - Naivasha District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District
115 - MOE&P - Rural Electrification Authority											
2012/053349	Kenya Electricity Expansion Project (KEEP)	05/07/2010	05/10/2010	05/10/2010	30/09/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 53 - Naivasha District
2012/053396	Manyoror Disp./Pri/Sec/Mkt		29/09/2010		30/10/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053397	Ogirgir Mkt		29/09/2009		20/10/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053398	Laliat Mkt		15/01/2010		21/01/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053399	Kapngetuny Primary		05/05/2010		21/05/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053401	Koitaburot Mkt, Ngeny Koiborot Sec		10/09/2010		08/10/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053403	Itibet Mkt		06/12/2010		20/12/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053404	Telanet Primary		09/09/2010		23/09/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2012/053406	Ketipyese Pry		01/12/2010		15/12/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053407	Chepkoiyo Hc		06/12/2010		20/12/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053409	Cheplel Primary		09/06/2011		30/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053411	Kaptalamwa Rural		02/01/2011		15/02/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053412	Kaboloin Pri		19/09/2011		18/10/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053416	Chemobei Pry./Samutet Pry/Dsp/Mkt		05/01/2012		30/01/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053418	Kaparuso Mkt		16/02/2012		11/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053419	Bagao Primary School		30/03/2012		18/04/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2012/053420	Kapkemich Market/Secondary		15/03/2010		25/03/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nandi East District
2012/053421	Kapkures Market/Sec		23/02/2010		18/03/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nandi East District
2012/053423	Kapsamoch Health Centre		12/03/2010		19/03/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nandi East District
2012/053424	Chebilat Mkt/Hc/Do'S Office		11/03/2010		19/03/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nandi East District
2012/053425	Kiptaruswo/Kapkorio Mkts		12/03/2010		20/03/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nandi East District
2012/053426	Morongiot Mkt		28/06/2010		12/07/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nandi East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053427	Kaptumek &Nbsp;Mkt/Hc/Sec		16/08/2010		09/09/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nandi East District
115 - MOE&P- Kenya Electricity Generating Company Ltd (Kengen)											
2010/051597	13.6 MW Ngong II Wind Energy Project	29/02/2012	29/02/2012		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kajiado North District; 52 - Kakamega Central (Lurambi) District
2010/051971	Kindaruma (2020 96 378)	16/11/2010	01/09/2009	16/11/2010	02/09/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052696	2.3mw Eburru Power Plant Project	19/03/2009	01/10/2009	01/10/2009	06/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2011/053182	Energy Sector Recovery Project (ESRP)	08/05/2009	07/08/2009	07/08/2009	30/09/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Kinango District; 55 - Malindi District; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District; 53 - Naivasha District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District
2012/053349	Kenya Electricity Expansion Project (KEEP)	05/07/2010	05/10/2010	05/10/2010	30/09/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 53 - Naivasha District
2012/053886	Olkaria Iv Geothermal Field Production Drilling Project	03/05/2011	01/07/2011		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2012/053952	Olkaria I & Iv Geothermal Extension Project	15/12/2010	15/12/2010		02/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District; 53 - Naivasha District
115 - MOMS - Kenyatta National Hospital											
2010/051923	Construction & Refurbishment Of A Cancer Treatment Centre And 8 Elevators(Lifts) At Kenyatta National Hospital	10/06/2010	10/07/2010	10/07/2010	10/07/2011	Pipelined		Financial	Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052688	Construction Of A Multi Drug T.B Isolation Facility At Kenyatta National Hospital	05/02/2009	05/02/2009	05/02/2009	05/12/2010	Completed		Financial	Organisational	In-country - Nationwide	Nationwide
2010/052697	Improvement Of Radiotherapy Services At Kenyatta National Hospital	07/07/2009	07/07/2009	07/07/2009	07/07/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2012/053869	Purchase Of Endoscopy Equipment For Kenyatta National Hospital (Kiddp)	14/09/2012	01/10/2012		28/06/2013	Planned	0.00	Financial	Organisational	In-country - Specific Locations Applicable	52 - Langata District
1151 - Ministry of Energy & Petroleum											
2010/051597	13.6 MW Ngong II Wind Energy Project	29/02/2012	29/02/2012		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kajiado North District; 52 - Kakamega Central (Lurambi) District
2010/051620	Mombasa-Nairobi Transmission Line	20/12/2007	01/07/2010	02/08/2010	30/06/2018	Ongoing	90.14	Legal	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District; 51 - Mvita District; 51 - Matuga District; 52 - Kinango District; 55 - Malindi District; 51 - Machakos District; 57 - Kangundo District; 51 - Makueni District; 57 - Kibwezi District; 51 - Kajiado North District; 53 - Kajiado Central District
2010/051624	Loyangalani-Suswa Transmission Line	01/07/2012	29/07/2013	01/01/2013	30/06/2018	Ongoing	18.06	Conditionality	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 52 - Nyandarua South District; 52 - Samburu East District; 51 - Laikipia West District; 51 - Nakuru District; 52 - Narok South District; 51 - Kajiado North District
2010/051716	Rabai - Malindi - Garsen - Lamu Transmission Line	02/06/2010	01/07/2010	21/03/2011	30/06/2017	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Rabai District; 55 - Malindi District; 53 - Tana Delta District; 52 - Lamu East District
2010/051741	Interconnection Of Electric Grids Of Nile Equatorial Lakes Countries (Nelsap)-Lessos- Tororo	20/09/2010	20/09/2010	02/07/2012	06/12/2018	Ongoing	24.70	Organisational; Administrative	Unspecified	Regional	Unspecified
2010/051742	Suswa - Isinya Transmission Line	01/07/2012	01/10/2012	02/10/2012	30/10/2014	Ongoing	77.14	Legal ; Organisational; Other	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District; 51 - Nakuru District; 51 - Narok North District; 52 - Narok South District; 51 - Kajiado North District; 53 - Kajiado Central District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/051745	Suswa Sub-Station	01/07/2012	01/08/2012	29/10/2012	27/02/2015	Ongoing	98.74	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/051747	Kindaruma - Mwingi - Garissa Transmission Line	03/05/2010	01/08/2012	06/08/2012	30/06/2015	Ongoing	70.85	Legal ; Administrative; Other	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 54 - Fafi District; 57 - Mwingi Central District
2010/051971	Kindaruma (2020 96 378)	16/11/2010	01/09/2009	16/11/2010	02/09/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052168	Kilimambogo-Githambo-Nyaga-Kiganjo Project-Phase 1	04/06/2008	14/11/2008	03/12/2008	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nyeri South District; 56 - Muranga South District; 51 - Githunguri District; 56 - Thika East District; 57 - Thika West District
2010/052302	Thika- Gatundu West Power Line Reconstruction Project	12/08/2008	04/11/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nyeri South District; 51 - Githunguri District; 57 - Thika West District
2010/052319	Rabai - Galu Power Line Distribution	26/10/2006	26/10/2007		26/10/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 53 - Msabweni District; 54 - Rabai District
2010/052696	2.3mw Eburru Power Plant Project	19/03/2009	01/10/2009	01/10/2009	06/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2010/052725	Regulatory Management Information System	19/08/2010	01/10/2010	18/10/2010	20/10/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2011/052900	Geothermal Olkaria I Unit 4 And 5 And Olkaria Iv Power Plants	06/12/2010	07/03/2011	06/06/2011	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2011/053014	Energy Sector Recovery Programme	25/05/2005	25/11/2011		30/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2011/053128	Support For The Development Of /Geothermal/Renewable Energy (Gdc)	05/04/2010	05/07/2010	16/08/2011	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053168	Power Transmission System Improvement Project	10/11/2010	08/11/2011	22/11/2011	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Embu East District; 51 - Kitui West District; 51 - Makeni District; 51 - Eldoret West District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kericho District; 52 - Bomet District
2011/053182	Energy Sector Recovery Project (ESRP)	08/05/2009	07/08/2009	07/08/2009	30/09/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Kinango District; 55 - Malindi District; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District; 53 - Naivasha District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District
2012/053349	Kenya Electricity Expansion Project (KEEP)	05/07/2010	05/10/2010	05/10/2010	30/09/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 53 - Naivasha District
2012/053367	Energy Sector Recovery Project(M.O.E)	04/08/2004	05/11/2004	05/11/2004	30/09/2009	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053379	Energy Sector Recovery Project(Kplc) / Finance Contract Title: Kplc (Kenya Power And Lighting Company Limited) Grid Development Project (Investment Facility)	04/08/2004	05/11/2004	05/11/2004	30/09/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District; 52 - Samburu East District; 53 - Naivasha District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District
2012/053388	Olkaria A&F (2002 70 579)	23/09/2004	23/09/2004		30/12/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2012/053390	Olkaria Lessos Kisumu Power Lines Construction Project	10/12/2010	05/03/2013		30/06/2018	Ongoing	8.75	Organisational	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 55 - Nandi South District; 51 - Nakuru District; 53 - Naivasha District; 52 - Narok South District; 51 - Kericho District; 52 - Bomet District; 55 - Muhoroni District
2012/053392	Procurement And Distribution of Solar Lanterns	08/06/2011	01/09/2011		29/02/2012	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053393	Installation Of Wind Masts And Data Loggers	24/05/2011	07/07/2011		06/06/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053400	Proposed Ministry Of Energy Headquarters Nairobi	01/04/2011	03/05/2011	03/05/2011	25/09/2012	Ongoing		Other	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2012/053402	Pilot Production Of Biogas Using Flower Waste On Farms.		01/08/2011		30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053410	Meru- Nanyuki-Isiolo Transmission Line	04/07/2011	29/06/2012	29/06/2012	31/12/2015	Ongoing	81.26	Legal ; Financial	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District; 52 - Garbatula District; 51 - Imenti North District (Meru County); 53 - Meru Central District; 53 - Laikipia East District; 54 - Laikipia Central District; 55 - Laikipia North District
2012/053413	Energy Efficiency Audit-Kenya Association Of Manufacturers		01/07/2011		30/04/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053428	Menengai 400mw Phase I Geothermal Development Project	09/02/2012	12/03/2012		31/12/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District; 57 - Nakuru North District
2012/053666	Documentation And Evaluation Of The Efficacy Of Institutional And Household Energy Stoves For Improved Livelihood And Poverty Reduction Of Kenyan Communities	04/05/2011	01/09/2011	18/01/2012	30/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053675	Access To Clean Energy Services(Development Of Standards For The Small Hydropower Station)	14/04/2010	09/04/2010	09/02/2011	30/04/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Samburu East District
2012/053693	Piloting Bioethanol As A Household Cooking Fuel	14/04/2010	03/05/2010	31/05/2010	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District
2012/053695	Access To Clean Energy Services - Capacity Building For Solar Technology	16/11/2011	14/02/2012	08/05/2012	12/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053884	Garsen- Hola- Garissa	12/07/2012	01/07/2013		30/06/2016	Terminated		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053885	Garissa- Wajir Transmission Line	14/06/2012	01/07/2013		30/06/2016	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053886	Olkaria Iv Geothermal Field Production Drilling Project	03/05/2011	01/07/2011		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2012/053905	Kenya Power And Distribution System Modernization Project	08/02/2012	02/07/2012		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053906	Machakos-Konza-Kajiado-Namanga transmission line	06/03/2012	29/03/2013	23/04/2013	30/11/2017	Ongoing	24.20	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053950	Olkaria II Geo Thermo Power Station	31/12/2013	31/12/2013		01/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053952	Olkaria I & Iv Geothermal Extension Project	15/12/2010	15/12/2010		02/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District; 53 - Naivasha District
2012/053953	Rural Electrification Project	31/12/2011	31/01/2012		31/07/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 52 - Bahari District; 52 - Bura District; 53 - Meru Central District; 51 - Tharaka North; 51 - Embu East District; 52 - Lower Yatta District; 57 - Kangundo District; 51 - Makueni District; 56 - Nyandarua West District; 54 - Tetu District; 52 - Kirinyaga West District; 53 - Kahuro District; 54 - Lari District; 52 - Samburu East District; 53 - Keiyo District; 51 - Baringo Central District; 55 - Laikipia North District; 51 - Nakuru District; 52 - Narok South District; 52 - Belgut District; 51 - Konoin District; 56 - Matungu District; 51 - Bungoma North District; 56 - Rarienda District; 56 - Nyakach District; 52 - Ndihiwa District; 57 - Awendo District; 51 - Kisii Central District; 52 - Nyamira North District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053955	Nairobi Ring Energy Project	28/09/2011	02/07/2012		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 53 - Westlands District; 53 - Naivasha District
2012/054014	ETHIOPIA - KENYA ELECTRICITY EXPANSION HIGHWAY PROJECT (EA INTERCONNECTOR)	05/12/2012	05/12/2012	05/12/2012	30/06/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Moyale District; 51 - Isiolo District; 51 - Kieni East District; 52 - Samburu East District; 53 - Laikipia East District; 56 - Njoro District; 53 - Transmara East District
2012/054042	Drilling Services And Material For Eighty (80) Geothermal Wells At Olkaria Geothermal Field Project	21/06/2012	02/07/2012		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Naivasha District
2013/054053	The Scaling - Up Access To Energy Project	28/09/2011	28/09/2011		30/06/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054076	The Kenya Power Transmission System Improvement Project	03/01/2011	03/01/2011	01/01/2013	30/09/2015	Ongoing	37.22	Policy	Unspecified	In-country - Nationwide	Nationwide
2013/054097	Development Of Solar Energy In Kenya &Nbsp;(Solar Electricity Generators) Project	29/02/2012	29/02/2012		01/07/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2013/054121	Kenya Electricity Expansion Project	04/02/2013	01/07/2013		31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2013/054124	MENENGA! GEOTHERMAL DEVELOPMENT PROJECT - SREP LOAN	06/01/2012	02/07/2012		31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2013/054278	Study And Capacity Building Fund - Energy	01/04/2010	01/07/2013		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054279	Ngong Hills Wind Power Project Phase Ii	16/04/2012	25/04/2012		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kajiado Central District
2013/054545	Technical Assistance To Ministry	01/07/2013	01/07/2013		30/06/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054666	Mariakani Substation	01/07/2013	24/02/2014		20/07/2017	Ongoing	12.50	Policy	Unspecified	In-country - Nationwide	Nationwide
2014/054667	Sondu- Homabay- Ndhwa- Awendo transmission line	02/07/2012	25/09/2013	01/10/2013	31/03/2016	Pipelined	10.60	Financial	Unspecified	In-country - Nationwide	Nationwide
2014/054764	Kenya Petroleum Technical Assistance Project (KEPTAP)	31/01/2014	31/01/2014		31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054766	Nairobi 132kv And 66kv Network Upgrade And Reinforcement	07/08/2013	01/07/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 53 - Westlands District
2014/054987	Juja Road Electricity Power Distribution Substation Project	16/12/2013	01/07/2014	01/07/2014	30/06/2017	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055330	Connection of electricity in Ndovoini	03/03/2014	04/03/2014	04/03/2014	14/08/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055331	Street Lighting	07/05/2014	07/05/2014	07/05/2014	30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055332	Rural electrification	25/06/2014	25/06/2014	26/06/2014	30/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055333	Purchase of generator set for county HQ	25/03/2014	25/06/2014	25/06/2014	31/07/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055334	Purchase of Roads equipment	01/04/2014	01/04/2014	01/04/2014	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055403	Bogoria Silali Geothermal Project	10/07/2014	01/01/2015		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055436	Turkwel-Ortum-Kiitale transmission line	02/07/2012	13/12/2013	05/02/2014	30/06/2017	Ongoing	24.02	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055461	LAST MILE ELECTRICITY CONNECTIVITY	12/11/2014	03/03/2015		31/01/2019	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055471	Off-Grid Energy Supply Using Wind and Solar Energy	06/10/2012	06/10/2012		31/12/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055477	ZAMBIA-KENYA-TANZANIA	13/12/2013	01/04/2015		31/07/2019	Planned		Unspecified	Unspecified	Regional	Unspecified
2015/055580	SUSWA PROJECT	15/05/2013	01/07/2013		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
116 - Ministry of Agriculture, Livestock and Fisheries											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/051556	Smallholder Dairy Commercialisation Programme	25/01/2006	12/07/2006	18/10/2006	30/09/2016	Ongoing		Administrative; Conditionality	Environmental; Security	In-country - Specific Locations Applicable	51 - Trans Nzoia West District; 51 - Eldoret West District; 54 - Tinderet District; 51 - Nakuru District; 53 - Chepalungu District; 54 - Kakamega East (Shinyalu) District; 51 - Bungoma North District; 51 - Kisii Central District; 53 - Borabu District
2010/051557	Spinap - Supportprogramme To Intergated Nationalaction Plans For Avian And Human Influenza	26/08/2008	26/08/2008	01/09/2008	11/04/2011	Ongoing		Financial; Administrative	Environmental	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051558	Creation Of Sustainable Tsetse And Trypanomiasis Free Areas In East And West Africa - Grant	04/02/2005	20/04/2005	23/06/2006	31/12/2011	Completed		Administrative	Environmental	In-country - Specific Locations Applicable	51 - Garissa District
2010/051562	Asal & Nbsp;Based Livestock And Rural Livelihoods Support Project / National Livestock Development	03/06/2004	01/07/2004	02/08/2004	04/08/2014	Ongoing		Administrative	Financial	In-country - Specific Locations Applicable	51 - Marakwet East District
2010/051564	Serecu 11 & Nbsp;& Nbsp;- Somali Ecosystem Rinderpest Eradication Unit.	11/09/2008	09/09/2008	07/07/2009	30/06/2010	Completed		Administrative	Security	In-country - Specific Locations Applicable	Unspecified
2010/051567	Rangeland Rehabilitation And Reseeding.	15/07/2010	22/07/2010	02/08/2010	12/06/2013	Planned		Administrative	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051568	Small Holder Indigenous Poultry Commercialisation	08/07/2008	07/07/2008	06/07/2010	02/07/2014	Planned		Conditionality	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/051569	Upgrading Of Griffi To Certicate Institution	07/07/2008	07/07/2008	04/08/2008	02/06/2014	Ongoing		Financial; Policy	Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/051570	Revitalisation Of Artificial Insemination Services	07/07/2008	07/07/2008	12/08/2008	02/06/2014	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/051571	Construction Of District Veterinary Offices	06/07/2009	08/07/2009		07/07/2014	Planned		Financial	Financial	In-country - Nationwide	Nationwide
2010/051572	Rehabilitation Of Tsetse Stations	06/07/2009	03/08/2009		06/10/2014	Planned		Financial	Financial	In-country - Nationwide	Nationwide
2010/051574	Laboratories Development	05/07/2010	12/07/2010		04/08/2014	Planned		Financial	Financial	In-country - Nationwide	Nationwide
2010/051576	Ahiti Nyahruru Relocation	01/07/2009	03/08/2009	07/12/2009	03/08/2015	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/051580	Training Institutions Development	06/07/2009	13/07/2010		07/07/2014	Planned		Administrative	Financial; Security	In-country - Specific Locations Applicable	Unspecified
2010/051581	Meat Training Institute Development	01/07/2009	18/08/2009	01/10/2009	04/08/2014	Planned		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/051582	Veterinary Farms Development	06/07/2009	03/08/2009	14/09/2009	02/07/2012	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/051595	Nalep-National Agriculture And Livestock Extension Programme	14/12/2006	01/01/2007	01/01/2007	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051616	Proposed Construction & Nbsp;To Completion Of Fisheries Office At Kisumu District	07/04/2009	05/05/2009	05/05/2009	26/07/2010	Ongoing		Administrative	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051632	A.B.S.P-Agricultural Biotechnology Support Programme (Kari)	27/08/2007	01/11/2007	01/11/2007	01/11/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052003	Njaa Marufuku	22/06/2005	15/07/2005		08/08/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052007	The Small Holder Horticulture Empowerment And Promotion Unit Project- Shep-Up	15/02/2010	03/03/2010	03/03/2010	30/03/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyandarua North District; 51 - Kiari East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Konoin District; 51 - Homa Bay District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052009	Shomap-Smallholder Horticulture Marketing Programme	12/06/2007	19/07/2007	19/07/2007	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 51 - Embu East District; 51 - Nyandarua North District; 52 - Nyandarua South District; 51 - Nandi North District; 52 - Nandi Central District; 53 - Nandi East District; 55 - Nandi South District; 51 - Kericho District; 54 - Bureti District; 51 - Bungoma North District; 53 - Bungoma South District; 55 - Bungoma West District; 56 - Bungoma East District; 51 - Kisii Central District; 55 - Kisii South District; 56 - Gucha District; 59 - South Gucha District
2010/052034	PSDA - Private Sector Promotion of Agriculture	17/06/2005	01/01/2008	03/01/2008	20/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2010/052049	Qcpcp-Qulity Coffee Production And Commercialisation Support Programme	12/05/2008	01/07/2009	20/08/2009	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052090	Atdc'S &Nbsp;Agriculture Technology Development Centres	10/06/2010	01/07/2010	11/08/2010	16/05/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052092	Ams'S-Agriculture Mechanisation Stations-Construction Of Buildings And Purchase Of Agricultural Specialised Material.		15/07/2010	15/07/2010	10/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052093	Atc'S Agriculture Training Centres-Construction Of Buidings And Refurbishment Of Buildings	05/05/2010	05/07/2010	01/07/2010	16/05/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052098	Sericulture Project	16/07/2008	15/07/2010	16/08/2010	20/07/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052146	Southwest Indian Ocean Fisheries Project - Grant - Ministry Of Fisheries Vote D 56	09/10/2009	27/10/2009	02/11/2009	30/11/2011	Ongoing		Administrative	Financial	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District
2010/052169	Fishery Management And Sustainable Coastal Environment Development - (FIMACED/KCDP)	30/10/2007	01/11/2007	01/11/2007	21/09/2009	Ongoing		Administrative	Financial	In-country - Specific Locations Applicable	52 - Likoni District; 55 - Malindi District; 51 - Taveta District
2010/052190	Mwea Irrigation Development Project	16/08/2010	15/09/2010		30/11/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Wajir South District; 53 - Kirinyaga Central District
2010/052208	Agriculture Sector Programme Support (Asps)	28/12/2004	24/05/2005		25/05/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052236	Small Holder Irrigation	20/06/2006	12/07/2010	15/07/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District
2010/052237	Ascu-Agriculture Sector &Nbsp;Cordinating Unit	12/05/2010	16/06/2010	04/08/2010	16/06/2011	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052238	Cadsal -Community Agriculture Development Project In Semi Arid Lands-Marakwet	14/04/2010	20/05/2010	20/05/2010	20/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2010/052241	Enhancing Agricultural Productivity Project(Eapp)	15/04/2010	05/05/2010	01/07/2010	08/05/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052242	National Agriculture And Livestock Extension Programme (Nalep)-Phase Ii	25/03/2005	01/01/2006		31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052253	Eaapp- Eastern Africa Agricultural Productivity Project	20/05/2010	02/06/2010		08/05/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052256	Pcpb-Pest Control Products Board-Construction Of A Mordern Laboratory	15/04/2010	12/05/2010		12/05/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052260	Kephis-Construction Of Laboratory	14/06/2010	20/09/2010		30/05/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052265	Small Holder Horticulture Development Project - Shdp	02/06/2008	08/01/2008	08/01/2008	29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Meru South District; 51 - Tharaka North; 51 - Embu East District; 51 - Machakos District; 51 - Marakwet East District; 51 - Nakuru District; 57 - Nakuru North District; 51 - Narok North District; 51 - Kajiado North District; 54 - Loitoktok District
2010/052296	Study &Expert Funds Hq	10/05/2010	10/08/2010		10/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2010/052313	Green Zones Development Support Project	28/01/2005	31/03/2006	03/07/2006	29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 51 - Tharaka North; 52 - Embu West District; 54 - Nyandarua Central District; 51 - Kiari East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Marakwet East District; 51 - Nakuru District
2010/052316	Agri-Business Promotion Project	02/02/2011	08/07/2011	08/07/2011	15/06/2012	Pipelined		Policy	Organisational; Security	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Samburu East District
2010/052328	Vaccines For Control Of Neglected Animal Diseases In Africa - (Vacnada)	28/06/2010	14/07/2010	30/08/2010	11/08/2011	Planned		Administrative	Financial	In-country - Specific Locations Applicable	52 - Samburu East District; 53 - Samburu North District
2010/052372	Fish Auction Centre At Usenge Beach -Bondo	01/04/2010	06/07/2010	24/09/2010	06/09/2011	Planned		Financial	Environmental	In-country - Specific Locations Applicable	55 - Bondo District
2010/052382	Renovation Of Gatamayu Fishing Camp, Kiambu	01/07/2008	05/08/2008	01/09/2008	30/06/2009	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052387	Construction Of Building And Fish Auction Centre-Suba District	01/07/2010	01/09/2010	04/10/2010	30/06/2011	Ongoing		Administrative	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052389	Yala Fish Farm Project	01/07/2009	04/08/2009	11/08/2009	07/06/2011	Ongoing		Administrative	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052390	Rehabilitation Of Fish Landing Site(Koginga Beach)	02/06/2009	01/07/2010	03/08/2010	07/06/2011	Planned		Financial	Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052391	Fish Auction Centre At Migori District	01/09/2009	01/07/2010	01/09/2010	30/06/2011	Planned		Administrative	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052393	Improvement Works At The Kisii & Fish Multiplication Centre.	01/07/2009	01/07/2010	02/08/2010	30/06/2011	Ongoing		Administrative	Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052400	Mwitoko Fish Farm -Vihiga District	07/07/2009	07/07/2009	15/07/2009	04/12/2012	Ongoing		Administrative	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052406	Faza Cold Storage Facility (Lamu)	07/03/2006	06/11/2006	14/11/2006	01/06/2011	Ongoing		Administrative	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052896	Kenya Coastal Development Project (KCDP/GEF)	29/07/2010	01/07/2011		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Matuga District; 52 - Kinango District; 53 - Msabweni District; 52 - Bahari District; 53 - Kaloleni District; 55 - Malindi District; 52 - Bura District; 53 - Tana Delta District; 52 - Lamu East District; 51 - Taveta District
2011/052942	National Extension Project	08/03/2011	14/07/2011		08/05/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2011/053126	Rehabilitation of the Water and Sanitation Systems of the Kirandich Basins (Kabarnet and Surroundings Settlements)	08/07/2010	02/07/2012	02/07/2012	30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District; 54 - Baringo North District
2011/053153	Bura Irrigation Rehabilitation Project	14/03/2007	14/06/2007		30/11/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bura District; 51 - Taveta District
2011/053156	Feasibility Study for the Development of Irrigation and Drainage Basic Structures in Kayatta Area	01/07/2011	01/07/2011		29/11/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mwala District; 55 - Yatta District
2011/053166	Mainstreaming Sustainable Land Management In Agro-Pastoral Production Systems Of Kenya	18/01/2011	01/11/2010		31/12/2015	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	54 - Fafi District; 54 - Mbeere South District; 55 - Yatta District; 52 - Narok South District; 54 - Dikirr District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053170	Expanded Business Alliance Against Chronic Hunger (BAACH)	10/06/2010	01/07/2010	20/11/2012	31/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Yatta District; 52 - Gatanga District; 56 - Muranga South District; 51 - Bungoma North District; 55 - Bungoma West District; 51 - Siaya District
2011/053187	Kenya Agricultural Productivity & Agribusiness Project (KAPAP)	06/09/2009	06/12/2009	06/12/2009	12/02/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Matuga District; 52 - Kinango District; 53 - Msabweni District; 51 - Ganze District; 53 - Kaloleni District; 52 - Bura District; 53 - Tana Delta District; 51 - Taveta District; 51 - Garissa District; 52 - Lagdera District; 53 - Dadaab District; 54 - Fafi District; 51 - Wajir North District; 52 - Wajir West District; 53 - Wajir East District; 54 - Wajir South District; 57 - Tarbaj District; 52 - Buuri District; 53 - Meru Central District; 54 - Imenti South District; 51 - Embu East District; 51 - Makueni District; 55 - Mbooni East District; 57 - Kibwezi District; 51 - Nyandarua North District; 52 - Nyandarua South District; 57 - Kipiripiri District; 55 - Nyeri South District; 56 - Mathira West District; 51 - West Pokot District; 52 - North Pokot District; 53 - Pokot Central District; 51 - Trans Nzoia West District; 52 - Trans Nzoia East District; 53 - Kwana District; 51 - Nakuru District; 53 - Naivasha District; 55 - Molo District; 57 - Nakuru North District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 55 - Mumias District; 57 - Butere District; 51 - Busia District; 53 - Samia District; 54 - Bunyula District; 51 - Siaya District; 54 - Ugunja District; 51 - Homa Bay District; 55 - Suba District; 53 - Masaba South District; 56 - Gucha District; 59 - South Gucha District
2011/053190	Kenya Agricultural Productivity & Sustainable Land Management (KAPSLM) Project	17/11/2010	17/11/2010	17/11/2010	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District; 52 - Kiambu District; 52 - Samburu East District; 52 - Trans Nzoia East District
2012/053295	Risk Management Strategies To Adapt To Climate Change In The Kenyan Highlands	30/09/2010	01/01/2011	31/05/2011	28/02/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Busia District; 52 - Butula District; 55 - Nambale District; 51 - Homa Bay District; 52 - Ndiwa District; 54 - Rachuonyo North District
2012/053301	Agricultural Sector Development Support Programme (ASDSP)	09/02/2012	01/01/2012	09/02/2012	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053313	Linking Smallholder Grain Farmers To Markets	06/12/2011	30/07/2011	19/12/2012	30/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053321	Kenya Rural Development Programme (KRDP)	26/06/2011	26/06/2011		07/08/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 54 - Rabai District; 52 - Bura District; 51 - Lamu West District; 54 - Voi District; 54 - Fafi District; 52 - Wajir West District; 55 - Eldas District; 52 - Mandera Central District; 54 - Banisa District; 52 - Sololo District; 51 - Isiolo District; 52 - Buuri District; 52 - Tharaka South; 52 - Embu West District; 56 - Mutomo District; 57 - Kangundo District; 52 - Nyandarua South District; 54 - Tetu District; 56 - Muranga South District; 51 - Githunguri District; 54 - Loima District; 54 - Pokot South District; 52 - Samburu East District; 56 - Mogotio District; 52 - Nyahururu District; 54 - Dikirr District; 52 - Isinya District
2012/053328	Sugar Reforms Support Project (Annual Action Programme 2009 Under The Accompanying Measures For Sugar Protocol Countries)	04/07/2010	01/12/2010	01/12/2010	06/04/2018	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District; 51 - Siaya District; 55 - Muhoroni District; 51 - Homa Bay District; 51 - Migori District; 56 - Gucha District
2012/053334	Smallholder Irrigation Programme Mount Kenya (Phase III)	14/07/2011	14/07/2011	02/07/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 59 - Meru South District; 60 - Maara District; 51 - Embu East District; 52 - Embu West District; 53 - Embu North District; 51 - Kirinyaga East District; 52 - Kirinyaga West District; 53 - Kirinyaga Central District; 54 - Kirinyaga South District
2012/053357	Eastern African Agricultural Productivity Project (EAAPP)	11/06/2009	16/02/2010	16/02/2010	28/02/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District; 51 - Nakuru District
2012/053361	Marketing Infrastructure Kenya Phase 1 (2007 65 123)	14/12/2009	01/01/2013		30/06/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 57 - Butere District; 59 - Lugari District; 51 - Vihiga District; 51 - Bungoma North District; 53 - Bungoma South District; 55 - Bungoma West District; 56 - Bungoma East District; 58 - Mt. Elgon District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District
2012/053363	South West Indian Ocean Fisheries Project	09/10/2007	09/10/2007	09/10/2007	31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District
2012/053364	Kenya Agricultural Input Supply Project (KAIP)	30/04/2009	30/04/2009	30/04/2009	30/06/2010	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053366	Western Kenya Integrated Ecosystem Management Project	04/05/2005	04/05/2005	04/05/2005	31/12/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District; 53 - Kwanza District; 52 - Nandi Central District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 55 - Mumias District; 57 - Butere District; 59 - Lugari District; 55 - Bungoma West District; 58 - Mt. Elgon District; 51 - Busia District; 51 - Siaya District; 54 - Nyando District
2012/053551	Protecting And Rebuilding Livelihoods In The Arid And Semi Arid Lands	03/05/2012	01/05/2012	01/05/2012	30/04/2015	Ongoing		Unspecified	Environmental; Financial	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District; 56 - Magarini District; 53 - Tana Delta District; 51 - Taveta District; 51 - Garissa District; 52 - Mandera Central District; 51 - Moyale District; 51 - Isiolo District; 51 - Tharaka North; 53 - Kitui Central District; 57 - Mwingi Central District; 51 - Makueni District; 53 - Turkana Central District; 51 - Baringo Central District
2012/053557	Western Kenya Integrated Ecosystem Management Project		04/01/2007		31/12/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Busia District; 54 - Bunyula District; 51 - Siaya District; 54 - Nyando District
2012/053558	Western Kenya Integrated Ecosystem Management Project	04/05/2005	02/03/2007	12/06/2007	23/09/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 57 - Butere District; 51 - Busia District; 54 - Bunyula District; 51 - Siaya District; 54 - Nyando District
2012/053681	Improved Food Security For Asals Project		02/01/2012		31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053685	Ethi Water Pan		01/07/2011	08/08/2011	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Laikipia East District
2012/053687	Transmara West District - Enhanced Food Security Through Water Harvesting		02/07/2007		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053690	Transmara West District - National Accelerated Agriculture Inputs Access Programme		01/07/2008		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053700	Molo District- Community Rotating Cow		01/07/2011		30/06/2012	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Molo District
2012/053707	Molo District- National Accelerated Agricultural Inputs Access Programme (Naaiap)	01/07/2008	01/07/2009		30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053714	Molo District- Improvement Of Rabbit Enterprise Project		01/07/2011		30/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Molo District
2012/053717	Transmara East District - Njaa & Marufuku Kenya (Nmk)		01/05/2012		31/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053719	Transmara East District - Water Harvesting For Food Security		01/06/2012		29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053721	Transmara West District - Livestock Production Services		01/05/2012		29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2012/053722	Molo District-Dairy Goat Restocking And Breeding		15/08/2011		15/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Molo District
2012/053735	District Livestock Production Office-Mwea East.	14/07/2011	07/09/2011	10/11/2011	29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kirinyaga South District
2012/053774	Water Harvesting For Food Production- Kaknene Water Pan		01/11/2011	21/11/2011	29/03/2012	Ongoing		Financial; Other	Unspecified	In-country - Specific Locations Applicable	51 - Migori District
2012/053782	Water Harvesting For Food Security-Nyogwe Water Pan		01/10/2010	04/01/2011	01/03/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyatike District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053783	Water Harvesting For Food Security-Bam Got Water Pan		01/07/2011	20/12/2011	30/05/2012	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 52 - Nyatike District
2012/053815	Asal Based And Rural Livelihood Support Project (Allpro)	01/06/2006	01/09/2006	01/12/2006	01/09/2011	Ongoing		Other	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2012/053836	Adaptation To Climate Change	01/01/2009	10/01/2012	31/07/2012	01/12/2014	Ongoing		Unspecified	Environmental	In-country - Specific Locations Applicable	52 - Samburu East District; 58 - Gilgil District
2012/053907	KARI: Maize, Dairy, Soil & Nutibusiness Program	01/07/2009	01/07/2009	01/07/2009	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053949	Support To Improvement Of Added Value To Coffee	27/12/2011	01/07/2012		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2012/053992	Njaa Marufuku	01/12/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054101	Regional Pastoral Livelihood Resilience Program (RPLRP)	25/01/2012	25/01/2012		31/01/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054110	Kenya Adaptation To Climate Change In Arid And Semi-Arid Lands (KACCAL)	26/01/2010	30/11/2012		30/11/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054119	Drought Resilience And Sustainable Livelihood Programme In Horn Of Africa-Kenya Component	03/01/2013	01/07/2013		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Moyale District; 51 - Isiolo District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Baringo Central District
2013/054203	Construction Of District Agriculture Officer'S Office	27/06/2012	09/07/2012	09/07/2012	20/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Tigania East District
2013/054210	District Livestock Production Office, Msambweni	16/07/2012	14/11/2012	10/12/2012	31/05/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msambweni District
2013/054224	Construction Of Mombasa County Offices For The Coastal Disease Free Zone	04/04/2012	01/05/2012	01/05/2012	31/10/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District
2013/054233	Construction Of District Livestock Productin Offices	18/10/2012	13/12/2012	04/01/2013	27/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Lower Yatta District
2013/054242	Enhance Regulatory Capacity Of KEPHIS	10/01/2012	10/01/2012	10/01/2012	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054413	District Livestock Production Office Space	25/01/2013	04/02/2013	12/02/2013	12/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mandera West District
2013/054423	Slaughter House	01/02/2011	15/03/2011	21/03/2011	02/02/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mandera North District
2013/054425	Urban And Peri-Urban Agriculture	01/01/2011	01/04/2011		30/06/2014	Ongoing	100.00	Financial	Environmental	In-country - Specific Locations Applicable	51 - Eldoret West District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054557	Standards And Market Access Programme	05/07/2013	05/09/2013	12/07/2013	12/08/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Nyandarua North District; 51 - Kiambu District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Siaya District; 51 - Kisumu West District; 51 - Kisii Central District; 51 - Nyamira District
2013/054558	Kenya Arid And Semi-Arid Lands (Kasal) Programme	19/07/2013	02/08/2013		05/06/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054579	Withare Water Pan	20/07/2011	18/10/2011	15/11/2011	21/12/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
2013/054613	Molo District- Water Harvesting Project	05/05/2011	15/09/2011		30/06/2012	Ongoing		Unspecified	Unspecified	Unallocated	55 - Molo District
2013/054615	Molo District- Nmk- (Njaa Marufuku Kenya)	05/07/2000	10/07/2008		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054628	Gakiriene Irrigation Water Project	03/03/2012	05/05/2012		01/10/2013	Planned	0.00	Financial	Environmental	In-country - Specific Locations Applicable	54 - Imenti South District
2013/054630	Lalampo-Kithino Bridge	01/12/2012	01/02/2012	01/02/2012	01/04/2013	Completed	0.00	Other	Environmental; Financial	In-country - Specific Locations Applicable	54 - Imenti South District
2014/054696	Giz Study	10/01/2014	01/04/2014		31/12/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Migori District
2014/054732	Mango And Fruit Processing Factory/Plant	14/12/2011	10/01/2012		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Galole District
2014/054734	Magarini Disease Free Zone Offices	10/08/2011	13/10/2011	18/01/2012	22/04/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Magarini District
2014/054746	Kadzandani Water Pan Project	10/07/2012	10/09/2012	12/11/2012	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Magarini District
2014/054748	Small Holder Horticultural Empowerment And Promotion Unit Project (Shep Up)	29/07/2013	19/08/2013	02/09/2013	30/06/2015	Ongoing		Unspecified	Social Cultural Issues	In-country - Specific Locations Applicable	51 - Ganze District
2014/054751	Upgrading Livestock Breeds	07/03/2013	01/07/2013	12/03/2014	30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Ganze District; 52 - Bahari District; 53 - Kaloleni District; 54 - Rabai District; 55 - Malindi District; 56 - Magarini District
2014/054754	Food Security And Drought Resilience Programme	10/07/2013	01/07/2014		30/06/2019	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 53 - Turkana Central District
2014/054760	Construction Of Slaughter House At Bura	10/12/2012	24/12/2012		19/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District
2014/054783	Kenya Cereal Enhancement Programme (KCEP)	19/03/2014	09/04/2014		31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Trans Nzoia West District; 51 - Nandi North District; 51 - Nakuru District; 51 - Kakamega North (Malava) District; 51 - Bungoma North District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054809	Kenya High Technology Silk Project	14/03/2014	01/04/2014		30/04/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055172	fruit processing plant	10/04/2014	15/04/2014	28/04/2014	27/06/2014	Ongoing	3.20	Legal	Environmental	In-country - Specific Locations Applicable	51 - Makeni District
2014/055179	milk cooling plant (kikima and sultan hamud)	08/04/2014	22/04/2014	22/04/2014	30/06/2014	Ongoing		Unspecified	Environmental	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055196	Development of Infrastructure for research and seed production in KARI Mwea and KARI Kibos	06/06/2013	06/06/2013		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbeere North District
2014/055198	SUSTANABLE SMALLHOLDER IRRIGATION DEVELOPMENT AND MANAGEMENT IN SEMI ARID LANDS (SIDEMAN-SAL)	01/07/2013	01/07/2013		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055199	2KR Agricultural Machinery Products	01/07/2013	01/07/2013		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055373	Fruit processing plant	01/04/2014	01/04/2014	03/04/2014	31/10/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055374	Ilima Dairy project	19/08/2013	26/08/2013		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055375	Dairy Development	19/08/2013	26/08/2013		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makeni District; 52 - Kilungu District; 53 - Mukaa District; 54 - Mbooni West District; 55 - Mbooni East District; 56 - Nzau District; 57 - Kibwezi District; 58 - Makindu District; 59 - Kathonweni District
2014/055395	PROJECT FOR ENHANCING GENDER RESPONSIVE EXTENSION SERVICES IN KENYA (PEGRES)	29/11/2013	01/07/2014		29/06/2018	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
116 - MOAL&F - Coffee Research Foundation (CRF)											
2012/053321	Kenya Rural Development Programme (KRDP)	26/06/2011	26/06/2011		07/08/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 54 - Rabai District; 52 - Bura District; 51 - Lamu West District; 54 - Voi District; 54 - Fafi District; 52 - Wajir West District; 55 - Eldas District; 52 - Mandera Central District; 54 - Banisa District; 52 - Sololo District; 51 - Isiolo District; 52 - Buuri District; 52 - Tharaka South; 52 - Embu West District; 56 - Mutomo District; 57 - Kangundo District; 57 - Kibwezi District; 52 - Nyandarua South District; 54 - Tetu District; 56 - Muranga South District; 51 - Githunguri District; 54 - Loima District; 54 - Pokot South District; 52 - Samburu East District; 56 - Mogotio District; 52 - Nyahururu District; 54 - Dikirr District; 52 - Isinya District
116 - MOAL&F - Kenya Plant Health Inspectorate Service (KEPHIS)											
2012/053431	Horticultural Produce Phytosanitary Certification And Quality Assurance Project (Horticap)	18/06/2007	01/06/2008	01/07/2008	12/11/2010	Ongoing		Unspecified	Financial	In-country - Nationwide	Nationwide
2013/054242	Enhance Regulatory Capacity Of KEPHIS	10/01/2012	10/01/2012	10/01/2012	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054557	Standards And Market Access Programme	05/07/2013	05/09/2013	12/07/2013	12/08/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Nyandarua North District; 51 - Kiambu District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Siaya District; 51 - Kisumu West District; 51 - Kisii Central District; 51 - Nyamira District
116 - MOAL&F - Kenya Agricultural Research Institute (KARI)											
2012/053321	Kenya Rural Development Programme (KRDP)	26/06/2011	26/06/2011		07/08/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 54 - Rabai District; 52 - Bura District; 51 - Lamu West District; 54 - Voi District; 54 - Fafi District; 52 - Wajir West District; 55 - Eldas District; 52 - Mandera Central District; 54 - Banisa District; 52 - Sololo District; 51 - Isiolo District; 52 - Buuri District; 52 - Tharaka South; 52 - Embu West District; 56 - Mutomo District; 57 - Kangundo District; 57 - Kibwezi District; 52 - Nyandarua South District; 54 - Tetu District; 56 - Muranga South District; 51 - Githunguri District; 54 - Loima District; 54 - Pokot South District; 52 - Samburu East District; 56 - Mogotio District; 52 - Nyahururu District; 54 - Dikirr District; 52 - Isinya District
2012/053557	Western Kenya Integrated Ecosystem & Management Project		04/01/2007		31/12/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Busia District; 54 - Bunyula District; 51 - Siaya District; 54 - Nyando District
2012/053558	Western Kenya Integrated Ecosystem Management Project	04/05/2005	02/03/2007	12/06/2007	23/09/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 57 - Butere District; 51 - Bunyula District; 51 - Siaya District; 54 - Nyando District
2012/053691	Transmara West District - Agricultural Productivity & Climate Change In Asals		01/07/2011		30/06/2014	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
116 - MOAL&F - Kenya Forestry Service											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052226	Miti Mingi Maisha Bora-Phase II	30/03/2009	30/06/2009	16/10/2009	31/12/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 51 - Matuga District; 52 - Mwatate District; 53 - Dadaab District; 55 - Igembe South District; 53 - Kitui Central District; 54 - Mbooni West District; 57 - Kipiripiri District; 58 - Mukurweini District; 53 - Kirinyaga Central District; 58 - Ruiru District; 51 - Baringo Central District; 51 - Nakuru District; 54 - Dikirr District; 51 - Kericho District
2010/052268	Support To Community Based Farm Forestry Enterprises In Semi Arid Areas In Kenya Project (SCBFFEP)	07/09/2009	07/09/2009		07/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Fafi District; 55 - Ijara District
2012/053567	Maragoli Hills Project	28/04/2011	05/05/2011		30/06/2011	Completed		Unspecified	Environmental	In-country - Specific Locations Applicable	51 - Vihiga District
116 - MOAL&F - Kenya Marine & Fisheries Research Institute											
2012/053974	South West Indian Ocean Fisheries Project (SWIOFP)	10/07/2007	09/10/2007		31/03/2013	Ongoing		Unspecified	Unspecified	Regional	Unspecified
116 - MOAL&F - Kenya Sugar Board (KSB)											
2012/053328	Sugar Reforms Support Project (Annual Action Programme 2009 Under The Accompanying Measures For Sugar Protocol Countries)	04/07/2010	01/12/2010	01/12/2010	06/04/2018	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District; 51 - Siaya District; 55 - Muhoroni District; 51 - Homa Bay District; 51 - Migori District; 56 - Gucha District
116 - MOAL&F - Kenya Sugar Research Foundation (KESREF)											
2012/053328	Sugar Reforms Support Project (Annual Action Programme 2009 Under The Accompanying Measures For Sugar Protocol Countries)	04/07/2010	01/12/2010	01/12/2010	06/04/2018	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District; 51 - Siaya District; 55 - Muhoroni District; 51 - Homa Bay District; 51 - Migori District; 56 - Gucha District
116 - MOAL&F - Kenya Wildlife Services											
2012/053911	Kenya Wildlife Services (Kws) Conservation Project	30/09/2006	30/09/2006	30/09/2006	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Tana Delta District
2014/054961	Construction Of A Bridge Over River Galana, Tsavo East National Park, Kenya.	21/06/2013	30/08/2013	30/09/2013	29/09/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055704	Enhancing Wildlife conservation in the Productive Southern Kenya Rangelands through a landscape approach	03/02/2015	04/02/2015	04/06/2015	31/12/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
116 - MOMS - Moi Teaching & Referral Hospital											
2010/051922	Procurement And Construction Of An Oxygen Plant Unit At Moi Teaching & Referral Hospital	10/06/2010	10/07/2010	10/07/2010	10/07/2011	Planned		Conditionality	Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2013/054191	Moi Teaching And Referral Hospital : Academic Model Providing Access To Healthcare	17/03/2012	17/03/2012	17/03/2012	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
1161 - State Department for Agriculture											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052007	The Small Holder Horticulture Empowerment And Promotion Unit Project- Shep-Up	15/02/2010	03/03/2010	03/03/2010	30/03/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyandarua North District; 51 - Kiari East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Konoin District; 51 - Homa Bay District
2010/052009	Shomap-Smallholder Horticulture Marketing Programme	12/06/2007	19/07/2007	19/07/2007	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 51 - Embu East District; 51 - Nyandarua North District; 52 - Nyandarua South District; 51 - Nandi North District; 52 - Nandi Central District; 53 - Nandi East District; 55 - Nandi South District; 51 - Kericho District; 54 - Bureti District; 51 - Bungoma North District; 53 - Bungoma South District; 55 - Bungoma West District; 56 - Bungoma East District; 51 - Kisii Central District; 55 - Kisii South District; 56 - Gucha District; 59 - South Gucha District
2010/052190	Mwea Irrigation Development Project	16/08/2010	15/09/2010		30/11/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Wajir South District; 53 - Kirinyaga Central District
2010/052236	Small Holder Irrigation	20/06/2006	12/07/2010	15/07/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District
2010/052265	Small Holder Horticulture Development Project - Shdp	02/06/2008	08/01/2008	08/01/2008	29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Meru South District; 51 - Tharaka North; 51 - Embu East District; 51 - Machakos District; 51 - Marakwet East District; 51 - Nakuru District; 57 - Nakuru North District; 51 - Narok North District; 51 - Kajiado North District; 54 - Lotoktok District
2010/052270	Smallholder Irrigation Programme Mt. Kenya - Phase II (2004 65 146)	21/05/2008	15/09/2009	15/09/2009	30/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 59 - Meru South District; 60 - Maara District; 51 - Embu East District; 51 - Kirinyaga East District
2010/052281	Feasibility Study For Irrigation Development In Kiari	05/06/2009	01/07/2010	01/07/2010	01/12/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kiari East District; 52 - Kiari West District; 55 - Nyeri South District; 52 - Gatanga District; 56 - Muranga South District; 51 - Githunguri District; 52 - Kiambu District; 54 - Lari District; 55 - Limuru District; 55 - Limuru District; 56 - Thika East District; 57 - Thika West District; 58 - Ruiru District
2010/052313	Green Zones Development Support Project	28/01/2005	31/03/2006	03/07/2006	29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 51 - Tharaka North; 52 - Embu West District; 54 - Nyandarua Central District; 51 - Kiari East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Marakwet East District; 51 - Nakuru District
2011/053153	Bura Irrigation Rehabilitation Project	14/03/2007	14/06/2007		30/11/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bura District; 51 - Taveta District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053156	Feasibility Study for the Development of Irrigation and Drainage Basic Structures in Kayatta Area	01/07/2011	01/07/2011		29/11/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mwala District; 55 - Yatta District
2011/053166	Mainstreaming Sustainable Land Management In Agro-Pastoral Production Systems Of Kenya	18/01/2011	01/11/2010		31/12/2015	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	54 - Fafi District; 54 - Mbeere South District; 55 - Yatta District; 52 - Narok South District; 54 - Dikirr District
2011/053187	Kenya Agricultural Productivity & Agribusiness Project (KAPAP)	06/09/2009	06/12/2009	06/12/2009	12/02/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Matuga District; 52 - Kinango District; 53 - Msabweni District; 51 - Ganze District; 53 - Kaloleni District; 52 - Bura District; 53 - Tana Delta District; 51 - Taveta District; 51 - Garissa District; 52 - Lagdera District; 53 - Dadaab District; 54 - Fafi District; 51 - Wajir North District; 52 - Wajir West District; 53 - Wajir East District; 54 - Wajir South District; 57 - Tarbaj District; 52 - Buuri District; 53 - Meru Central District; 54 - Imenti South District; 51 - Embu East District; 51 - Makueni District; 55 - Mbooni East District; 57 - Kibwezi District; 51 - Nyandarua North District; 52 - Nyandarua South District; 57 - Kipiripiri District; 55 - Nyeri South District; 56 - Mathira West District; 51 - West Pokot District; 52 - North Pokot District; 53 - Pokot Central District; 51 - Trans Nzoia West District; 52 - Trans Nzoia East District; 53 - Kwana District; 51 - Nakuru District; 53 - Naivasha District; 55 - Molo District; 57 - Nakuru North District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 55 - Mumias District; 57 - Butere District; 51 - Busia District; 53 - Samia District; 54 - Bunyula District; 51 - Siaya District; 54 - Ugunja District; 51 - Homa Bay District; 55 - Suba District; 53 - Masaba South District; 56 - Gucha District; 59 - South Gucha District
2011/053190	Kenya Agricultural Productivity & Sustainable Land Management (KAPSLM) Project	17/11/2010	17/11/2010	17/11/2010	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District; 52 - Kiambu District; 52 - Samburu East District; 52 - Trans Nzoia East District
2012/053301	Agricultural Sector Development Support Programme (ASDSP)	09/02/2012	01/01/2012	09/02/2012	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053313	Linking Smallholder Grain Farmers To Markets	06/12/2011	30/07/2011	19/12/2012	30/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053321	Kenya Rural Development Programme (KRDP)	26/06/2011	26/06/2011		07/08/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 54 - Rabai District; 52 - Bura District; 51 - Lamu West District; 54 - Voi District; 54 - Fafi District; 52 - Wajir West District; 55 - Eldas District; 52 - Mandera Central District; 54 - Banisa District; 52 - Sololo District; 51 - Isiolo District; 52 - Buuri District; 52 - Tharaka South; 52 - Embu West District; 56 - Mutomo District; 57 - Kangundo District; 57 - Kibwezi District; 52 - Nyandarua South District; 54 - Tetu District; 56 - Muranga South District; 51 - Githunguri District; 54 - Loima District; 54 - Pokot South District; 52 - Samburu East District; 56 - Mogotio District; 52 - Nyahururu District; 54 - Dikirr District; 52 - Isinya District
2012/053328	Sugar Reforms Support Project (Annual Action Programme 2009 Under The Accompanying Measures For Sugar Protocol Countries)	04/07/2010	01/12/2010	01/12/2010	06/04/2018	Ongoing		Unspecified	Financial	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District; 51 - Siaya District; 55 - Muhoroni District; 51 - Homa Bay District; 51 - Migori District; 56 - Gucha District
2012/053334	Smallholder Irrigation Programme Mount Kenya (Phase III)	14/07/2011	14/07/2011	02/07/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County); 53 - Meru Central District; 54 - Imenti South District; 59 - Meru South District; 60 - Maara District; 51 - Embu East District; 52 - Embu West District; 53 - Embu North District; 51 - Kirinyaga East District; 52 - Kirinyaga West District; 53 - Kirinyaga Central District; 54 - Kirinyaga South District
2012/053357	Eastern African Agricultural Productivity Project (EAAPP)	11/06/2009	16/02/2010	16/02/2010	28/02/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District; 51 - Nakuru District
2012/053361	Marketing Infrastructure Kenya Phase 1 (2007 65 123)	14/12/2009	01/01/2013		30/06/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 53 - Kakamega South (Ikolomani) District; 54 - Kakamega East (Shinyalu) District; 57 - Butere District; 59 - Lugari District; 51 - Vihiga District; 51 - Bungoma North District; 53 - Bungoma South District; 55 - Bungoma West District; 56 - Bungoma East District; 58 - Mt. Elgon District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District
2012/053907	KARI: Maize, Dairy, Soil & Nutibusiness Program	01/07/2009	01/07/2009	01/07/2009	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053949	Support To Improvement Of Added Value To Coffee	27/12/2011	01/07/2012		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2012/053992	Njaa Marufuku	01/12/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054110	Kenya Adaptation To Climate Change In Arid And Semi-Arid Lands (KACCAL)	26/01/2010	30/11/2012		30/11/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054119	Drought Resilience And Sustainable Livelihood Programme In Horn Of Africa-Kenya Component	03/01/2013	01/07/2013		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Moyale District; 51 - Isiolo District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Baringo Central District
2013/054242	Enhance Regulatory Capacity Of KEPHIS	10/01/2012	10/01/2012	10/01/2012	30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054557	Standards And Market Access Programme	05/07/2013	05/09/2013	12/07/2013	12/08/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makeni District; 51 - Nyandarua North District; 51 - Kiambu East District; 51 - Kirinyaga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Siaya District; 51 - Kisumu West District; 51 - Kisii Central District; 51 - Nyamira District
2014/054754	Food Security And Drought Resilience Programme	10/07/2013	01/07/2014		30/06/2019	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District; 53 - Turkana Central District
2014/054783	Kenya Cereal Enhancement Programme (KCEP)	19/03/2014	09/04/2014		31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Trans Nzoia West District; 51 - Nandi North District; 51 - Nakuru District; 51 - Kakamega North (Malava) District; 51 - Bungoma North District
2014/055182	Mbui Dam Irrigation	01/07/2013	08/07/2013		18/10/2013	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055198	SUSTANABLE SMALLHOLDER IRRIGATION DEVELOPMENT AND MANAGEMENT IN SEMI ARID LANDS (SIDEMAN-SAL)	01/07/2013	01/07/2013		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055199	2KR Agricultural Machinery Products	01/07/2013	01/07/2013		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055395	PROJECT FOR ENHANCING GENDER RESPONSIVE EXTENSION SERVICES IN KENYA (PEGRES)	29/11/2013	01/07/2014		29/06/2018	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055396	RICE-BASED AND MARKET ORIENTED PROMOTION PROJECT (RiceMAPP)	06/02/2014	01/07/2014		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055397	PROJECT ON RICE REAEARCH FOR TAILORMADE BREEDING AND CULTIVATION TECHNOLOGY DEVELOPMENT IN KENYA	09/01/2014	01/07/2014		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055467	Science and Technology Research Partnership for Sustainable Development program (SATREPS)	02/01/2013	01/01/2013		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055470	Lower Nzoia Irrigation Project Phase 2	06/06/2014	01/07/2015		30/06/2018	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District
2015/055501	Capacity Building Regulatory Agencies Modified Crops,Products and Processed Foods	30/06/2014	01/07/2014	01/07/2014	08/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055534	Assisatnce to Agricultural Sector	01/03/2015	01/07/2015		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055535	Smallholder Irrigation Programme Mt. Kenya Region Phase IV	26/02/2015	01/07/2015		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
1162 - State Department for Livestock											
2010/051556	Smallholder Dairy Commercialisation Programme	25/01/2006	12/07/2006	18/10/2006	30/09/2016	Ongoing		Administrative; Conditionality	Environmental; Security	In-country - Specific Locations Applicable	51 - Trans Nzoia West District; 51 - Eldoret West District; 54 - Tinderet District; 51 - Nakuru District; 53 - Chepalungu District; 54 - Kakamega East (Shinyalu) District; 51 - Bungoma North District; 51 - Kisii Central District; 53 - Borabu District
2011/053166	Mainstreaming Sustainable Land Management In Agro-Pastoral Production Systems Of Kenya	18/01/2011	01/11/2010		31/12/2015	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	54 - Fafi District; 54 - Mbeere South District; 55 - Yatta District; 52 - Narok South District; 54 - Dikirr District
2013/054101	Regional Pastoral Livelihood Resilience Program (RPLRP)	25/01/2012	25/01/2012		31/01/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054557	Standards And Market Access Programme	05/07/2013	05/09/2013	12/07/2013	12/08/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makeni District; 51 - Nyandarua North District; 51 - Kiari East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Siaya District; 51 - Kisumu West District; 51 - Kisii Central District; 51 - Nyamira District
1163 - State Department for Fisheries											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/052896	Kenya Coastal Development Project (KCDP/GEF)	29/07/2010	01/07/2011		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Matuga District; 52 - Kinango District; 53 - Msabweni District; 52 - Bahari District; 53 - Kaloleni District; 55 - Malindi District; 52 - Bura District; 53 - Tana Delta District; 52 - Lamu East District; 51 - Taveta District
2014/055207	Procurement of Offshore Patrol Vessel	10/10/2012	10/07/2012	08/07/2014	13/11/2018	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide; Unallocated	Nationwide
2014/055409	Development of Fish Quality Laboratories	05/11/2014	01/12/2014		30/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 54 - Changamwe District; 51 - Kisumu West District
1171 - Ministry of Industrialization and Enterprise Development											
2010/051791	Product Development And Market Diversification For Commercial Crafts Produced In The North Rift And Eastern Regions Of Kenya	15/11/2007	15/04/2008	15/05/2008	15/12/2010	Ongoing		Other	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052231	Business Sector Programme Support (Bsps) - Labour	02/07/2007	03/07/2007	03/07/2007	31/12/2010	Completed		Financial	Financial	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052283	EC Support To Implementation Of Kenya Private Sector Development Strategy (PSDS) - PHASE 1	15/03/2010	13/05/2010	13/05/2010	13/05/2016	Ongoing		Financial	Financial; Organisational	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053312	Project For Improving Ovp Services	01/03/2011	07/11/2011	07/11/2011	06/11/2014	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053347	Micro Small And Medium Enterprises Project (MSME) Competitiveness Project	04/08/2004	04/11/2004	04/11/2004	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053586	Nyamaiya Juakali Sheds.	12/08/2010	24/05/2011	24/06/2011	07/01/2012	Ongoing		Legal	Environmental; Financial; Security; Political influence	In-country - Specific Locations Applicable	51 - Nyamira District
2012/053636	Constituency Industrial Development Centre (Cidc)		05/01/2010	09/03/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kirinyaga East District
2012/053672	Subukia Constituency Industrial Development Centre		01/03/2010	01/03/2011	01/03/2011	Ongoing		Organisational	Organisational	In-country - Specific Locations Applicable	Unspecified
2012/053674	Development And Implementation Of A Standards And Labeling Programme In Kenya	04/08/2009	29/07/2010		29/07/2015	Ongoing		Administrative	Financial	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Wajir West District; 52 - Samburu East District
2012/053677	Private Sector Development Strategy (PSDS) - Donor Coordination Unit	06/02/2008	01/01/2008	20/02/2008	31/12/2014	Ongoing		Legal ; Financial; Administrative; Conditionality	Financial; Organisational; Security; Political influence	In-country - Specific Locations Applicable	52 - Samburu East District; 52 - Nandi Central District; 51 - Nakuru District; 57 - Nakuru North District
2012/053715	Constituency Industrialization Centre - Nandi Hills	11/11/2009	01/01/2010	04/01/2010	04/07/2010	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	52 - Nandi Central District
2012/053766	Construction Of Uriri Jua Kali Shed		08/04/2010		29/07/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Uriri District
2012/054023	Support To Private Sector Development Strategy	01/01/2010	09/12/2010		01/08/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054114	Hunger Relief In East Africa - Producing Processed Soya Bean Products	22/08/2012	01/04/2013		01/04/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kimilili Bungoma District; 55 - Muhoroni District; 51 - Migori District
2013/054405	Jua Kali Sheds At Kapsabet Township	01/06/2010	01/10/2010	30/11/2010	30/06/2011	Ongoing	0.00	Financial	Social Cultural Issues	In-country - Specific Locations Applicable	52 - Nandi Central District
2013/054440	Koiwa Jua Kali Sheds	22/05/2010	22/05/2010		02/03/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Konoin District
2013/054452	Matira Cidc	21/05/2010	09/06/2010		10/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Marakwet West District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054557	Standards And Market Access Programme	05/07/2013	05/09/2013	12/07/2013	12/08/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Nyandarua North District; 51 - Kiambu District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Siaya District; 51 - Kisumu West District; 51 - Kisii Central District; 51 - Nyamira District
2014/054707	Development Of Industrial Clusters	28/06/2013	18/06/2014		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District; 53 - Kajiado Central District
2014/054710	Donkey Slaughterhouses For Chinese Cuisine	31/12/2015	01/01/2013	01/01/2013	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054764	Kenya Petroleum Technical Assistance Project (KEPTAP)	31/01/2014	31/01/2014		31/12/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054988	THE PROJECT ON MASTER PLAN FOR DEVELOPMENT OF DONGO KUNDU, MOMBASA SPECIAL ECONOMIC ZONE	01/06/2012	07/11/2013		31/08/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District
2014/055241	Kiboko market shed	14/05/2014	17/09/2013	14/05/2014	16/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Makindu District
2014/055243	kinyambu market shed	14/06/2014	16/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055244	Kibwezi Market shed	20/12/2013	07/01/2014	14/05/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055245	Kathyaka Market shed	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055246	Emali livestock yard/ Fencing open air Market with toilet	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzaui District
2014/055247	Kikumini Market shed	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzaui District
2014/055249	Kiunduani market shed	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055253	Makueni Business empowerment Program	20/12/2013	30/05/2014	30/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055255	Consumer Protection Unit	20/12/2013	14/06/2013	18/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055256	Kilala Stock yard	20/12/2013	03/06/2014	04/06/2014	09/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055259	Rehabilitation of Kalongo Mkt. shed	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055260	kyambeke market shed	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055262	Kathonzweni Market Shed	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzweni District
2014/055264	Mwaani market shed	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/055265	Construction of Kitise Stock yard	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055266	Market shed completion at Mukuyuni	20/12/2013	14/06/2014	16/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kilungu District
2014/055267	Mutyambua Market Shed	20/12/2013	02/05/2014	06/05/2014	23/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055269	Mavindini stockyard	20/12/2013	02/06/2014	06/06/2014	05/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055275	Jua Kali Shed Wote	20/12/2013	04/06/2014	09/06/2014	30/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055277	Public Latrines at Ulilnzi and Kativani	20/12/2013	02/06/2014	02/06/2014	12/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055278	Kambu Market shed	20/12/2013	02/06/2014	04/06/2014	19/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055284	Nthongoni Market sheds	20/12/2013	02/06/2014	05/06/2014	01/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kibwezi District
2014/055285	Mbumbuni market shed	20/12/2013	02/06/2014	02/06/2014	11/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbooni East District
2014/055286	Rehabilitation of Muui market shed	20/12/2013	02/06/2014	04/06/2014	19/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055287	Nzaini Market shed	20/12/2013	03/06/2014	03/06/2014	05/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055288	Kalawa market shed	20/12/2013	02/06/2014	04/06/2014	19/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055289	Kithungo Market shed	20/12/2013	02/06/2014	03/06/2014	18/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mbooni East District
2014/055292	Construction of Itangini stalls	20/12/2013	02/06/2014	02/06/2014	14/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055294	Construction of Kathulumbi livestock yard	20/12/2013	02/06/2014	02/06/2014	19/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/055297	High mast street lights	20/12/2013	02/06/2014	02/06/2014	05/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055300	Rehabilitation of Kasikeu Market Shed	20/12/2013	02/06/2014	02/06/2014	19/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055303	Home-Crafts Centre	20/12/2013	02/06/2014	03/06/2014	19/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Nzau District
2014/055306	Itumbule Cultural Centre	20/12/2013	02/06/2014	02/06/2014	19/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Mukaa District
2014/055309	Tourism Sites development & promotion	20/12/2013	02/06/2014	02/06/2014	24/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055312	cooperative development and marketing	20/12/2013	02/06/2014	02/06/2014	19/09/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055317	Emergency fund	01/07/2013	01/07/2013	01/07/2013	30/06/2014	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/055400	Low Carbon and Clean Energy Technology Transfer Programme - Kenya	15/10/2014	14/07/2014		30/12/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
118 - Ministry of Commerce Tourism and East African Affairs											
2010/051492	Breaking The Borders		31/05/2010	31/05/2010	30/12/2010	Planned		Administrative	Financial; Organisational	In-country - Nationwide	Nationwide
2010/051690	East African Trade And Facilitation Project(Mot)	05/04/2006	12/12/2007	01/01/2008	14/03/2008	Planned		Other	Financial	In-country - Nationwide	Nationwide
2010/051772	Assistance To Micro And Small Enterprises Programme(Asmep)	20/09/2007	20/09/2007	20/09/2008	19/09/2012	Ongoing		Organisational	Environmental; Organisational	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District
2010/051787	Kenya -Eu Post Lome Trade li (Keplotrade li)	25/08/2008	01/12/2008	01/12/2008	30/03/2010	Completed		Administrative	Financial	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Kisumu East District; 51 - Garissa District; 55 - Nyeri South District; 51 - Nakuru District; 52 - Kakamega Central (Lurambi) District
2010/051793	Business Support Organisation Development (Bsod) Programme	17/09/2009	01/10/2009	01/09/2009	01/10/2012	Ongoing		Conditionality	Financial	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051974	Proposed & Partial Completion Of & Additional & Floor At & Weights & Measures-External And & Roof Structures For & Ministry Of Trade	16/03/2010	30/03/2010	30/03/2010	14/07/2010	Ongoing		Financial	Environmental; Organisational	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052048	Development Of New Lamu Port - Southern Sudan - Ethiopia Transport Corridor (Lapsset) Project - Feasibility Studies		31/10/2009		31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052059	Promoting Women In Business And Investment In Kenya (PWBINK)	19/06/2008	20/06/2007	21/06/2007	23/04/2014	Ongoing		Administrative	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052080	District Business Solution Centres (DBSC)	23/05/2008	10/05/2006	05/06/2008	15/05/2013	Ongoing		Conditionality	Financial	In-country - Specific Locations Applicable	52 - Kisumu East District; 54 - Fafi District; 51 - Wajir North District; 53 - Wajir East District; 54 - Wajir South District; 52 - Garbatula District; 59 - Meru South District; 56 - Mutomo District; 51 - Githunguri District; 53 - Turkana Central District; 51 - Trans Nzoia West District; 53 - Kwana District; 51 - Eldoret West District; 53 - Laikipia East District; 53 - Naivasha District; 52 - Narok South District; 53 - Kajiado Central District; 55 - Bungoma West District; 56 - Teso North District; 51 - Siaya District; 55 - Bondo District; 51 - Kisumu West District; 55 - Suba District; 55 - Kuria West District; 53 - Borabu District
2010/052125	Joint Loan Board	04/05/1954	06/07/1954	01/07/2008		Ongoing		Financial	Environmental; Financial	In-country - Nationwide	Nationwide
2010/052163	The Proposed Additional Works On Prover Tanks At Weights And Measures -Nairobi	16/03/2010	30/03/2010	30/03/2010	10/06/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052283	EC Support To Implementation Of Kenya Private Sector Development Strategy (PSDS) - PHASE 1	15/03/2010	13/05/2010	13/05/2010	13/05/2016	Ongoing		Financial	Financial; Organisational	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052294	Proposed Construction of Wholesale Hub Markets	27/11/2009	05/05/2010		12/07/2012	Planned		Organisational; Financial	Environmental; Financial	In-country - Nationwide	Nationwide
2010/052298	Proposed Upgrading Of Ministry Of Trade Lan Infrastructure	14/04/2011	01/07/2010		16/05/2011	Ongoing		Financial; Conditionality	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052320	Proposed Computerisation Of Joint Loan Boards	01/07/2010	13/07/2010		13/05/2011	Planned		Administrative; Conditionality	Financial; Organisational	In-country - Nationwide	Nationwide
2010/052423	Proposed Construction of Tier 1 Markets	12/05/2010	07/07/2010		15/10/2013	Planned		Organisational; Financial; Administrative; Other	Environmental; Financial	In-country - Nationwide	Nationwide
2010/052428	Creation Of Producer Business Groups		04/01/2010		04/01/2013	Planned		Financial; Administrative; Other	Financial	In-country - Nationwide	Nationwide
2010/052429	Refurbishment Of District Trade Development Offices	01/07/2010	15/07/2010	05/08/2010	30/06/2011	Ongoing		Administrative	Financial; Security	In-country - Specific Locations Applicable	Unspecified
2010/052430	Establishing Special Economic Zones	26/02/2009	01/07/2010		30/09/2013	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052431	Proposed Partial Completion Of Additional Floor At Weights And Measures Block B -External And Roof Structures- For Ministry Of Trade		01/10/2010		31/05/2011	Planned		Unspecified	Financial	In-country - Nationwide	Nationwide
2010/052435	Proposed Equipping Of National Weights And Measures Laboratories At Weights And Measures-Electronic Comparators And Standards- For Ministry Of Trade		05/07/2010		31/05/2011	Planned		Financial	Financial	In-country - Nationwide	Nationwide
2010/052439	Proposed Completion Of Additional Floor At Weights And Measures Block A	06/09/2010	01/07/2010	20/09/2010	01/03/2011	Ongoing		Financial	Unspecified	In-country - Nationwide	Nationwide
2010/052440	Construction Of Office Block In Embu	01/07/2010	15/10/2010	01/10/2010	01/07/2011	Ongoing		Administrative	Financial; Organisational	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052130	Rural Traditional Herbalist Project(T090-490) (Japan Grant)	28/01/2009	07/05/2009	07/05/2009	11/02/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052427	Reproductive Health Output Based Approach Phase 1 (2002 66 338)	05/03/2005	03/10/2005	03/10/2005	31/10/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District; 54 - Hamisi District; 56 - Gucha District; 59 - South Gucha District
2010/052446	Support To National Coordinating Agency For Population And Development		01/07/2010	01/07/2010	01/07/2011	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
1251 - Office of The Attorney General and Department of Justice											
2010/052068	Integrated Protective Services	01/07/2010	01/07/2010	01/07/2010	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District; 53 - Wajir East District; 52 - Samburu East District
2010/052094	Support To Electoral Reform and the Constitutional Referendum Process in Kenya	06/05/2010	01/10/2009	01/10/2009	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052122	National Optic Fibre Backbone Infrastructure		01/07/2008		29/06/2012	Ongoing		Other	Financial; Security	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053307	Governance Justice Law And Order Sector (Gilos) Reform Programme	01/10/2005	01/10/2005		30/06/2009	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053320	Non-State Actors Support Programme: Nsa-Net	02/10/2007	29/11/2007	29/11/2007	04/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053325	Bridging Divide Through Accountable Governance	20/04/2010	20/04/2010		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Eldoret West District; 51 - Nakuru District; 51 - Kisumu West District
2012/053560	Construction Of Samia Distirct Cultural Centre		17/06/2011		07/10/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Samia District
2012/053962	To Strengthen Good Governance In The Public Service	08/10/2002	01/07/2003		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053963	Social Justice	30/09/2010	01/07/2011		30/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2013/054546	Judges And Magistrates Vetting Board	16/05/2013	01/07/2013		30/06/2014	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054547	Kenya National Integrated Civic Education	08/05/2013	01/07/2013		30/06/2014	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054556	Capacity Building Of The Supreme Court Of Kenya	23/10/2013	23/10/2013	23/10/2013	23/10/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055393	SUPPORT TO THE OFFICE OF THE ATTORNEY GENERAL AND DEPARTMENT OF JUSTICE	03/10/2014	01/09/2014		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055458	GOVERNMENT DIGITAL PAYMENTS	21/02/2014	21/02/2014	21/02/2014	02/04/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
1261 - The Judiciary											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053369	Judicial Preformance Improvement Project (JPIP)	22/12/2012	31/12/2012	06/12/2007	31/12/2018	Ongoing	8.77	Organisational; Administrative	Organisational; Security; Political influence	In-country - Specific Locations Applicable	51 - Mvita District; 51 - Matuga District; 52 - Mwatate District; 51 - Garissa District; 53 - Wajir East District; 51 - Isiolo District; 52 - Tharaka South; 53 - Kitui Central District; 51 - Makeni District; 54 - Nyandarua Central District; 54 - Kangema District; 58 - Kigumo District; 53 - Kabete District; 51 - West Pokot District; 51 - Samburu Central District; 52 - Nandi Central District; 52 - Laikipia Central District; 51 - Nakuru District; 53 - Kajiado Central District; 52 - Kakamega Central (Lurambi) District; 51 - Vihiga District; 51 - Siaya District; 54 - Nyando District; 55 - Muhoroni District; 54 - Rachuonyo North District; 51 - Nyamira District
2013/054556	Capacity Building Of The Supreme Court Of Kenya	23/10/2013	23/10/2013	23/10/2013	23/10/2015	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055092	The Judiciary Transformation Support Project 2013-2016	10/06/2013	23/05/2013		30/06/2016	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055583	Busia Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2015	Ongoing	10.00	Administrative	Environmental; Financial	In-country - Specific Locations Applicable	51 - Busia District
2015/055584	Bungoma Law Courts	30/06/2014	01/07/2014		30/06/2018	Ongoing	10.00	Administrative	Environmental; Financial	In-country - Specific Locations Applicable	57 - Bungoma Central District
2015/055585	CONSTRUCTION OF HOMABAY COURT	30/06/2014	01/07/2015		29/06/2018	Ongoing	70.00	Administrative	Environmental; Financial	In-country - Specific Locations Applicable	51 - Homa Bay District
2015/055586	CONSTRUCTION OF KITALE COURT	01/07/2014	01/08/2014	02/01/2015	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Trans Nzoia East District
2015/055587	Homabay Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2015	Ongoing	10.00	Unspecified	Financial	In-country - Specific Locations Applicable	51 - Homa Bay District
2015/055588	Machakos Law Court - Construction	01/07/2014	01/07/2014		30/06/2018	Ongoing	10.08	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2015/055589	Kakamega Law Courts	01/07/2014	01/07/2014		30/06/2018	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kakamega Central (Lurambi) District
2015/055590	CONSTRUCTION OF ELDORET HIGH COURT	01/07/2014	01/07/2014	01/07/2014	04/07/2017	Ongoing	32.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wareng District
2015/055591	CONSTRUCTION OF EMBU HIGH COURT	01/07/2014	01/07/2014	01/07/2014	30/06/2018	Ongoing	55.00	Administrative	Environmental; Financial	In-country - Specific Locations Applicable	51 - Embu East District
2015/055592	Kerugoya Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2015	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kirinyaga Central District
2015/055593	REFURBISHMENT OF MILIMANI C.C	01/07/2014	01/07/2014	01/07/2014	30/06/2018	Ongoing	1.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2015/055594	REFURBISHMENT OF MILIMANI LAW COURTS	30/06/2014	01/07/2014		30/06/2018	Ongoing	10.90	Administrative	Environmental; Financial	In-country - Specific Locations Applicable	53 - Westlands District
2015/055595	Mombasa Law Courts	01/07/2014	01/07/2014		30/06/2015	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District
2015/055596	Meru Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing	68.50	Administrative	Financial; Social Cultural Issues	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2015/055597	CONSTRUCTION OF THE NEW ELDAMA RAVINE MAGISTRATE COURT	01/07/2014	01/07/2014	01/07/2014	30/06/2018	Ongoing	3.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Koibatek District
2015/055598	Nakuru Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2015	Ongoing	10.00	Unspecified	Financial	In-country - Specific Locations Applicable	51 - Nakuru District
2015/055599	CONSTRUCTION OF MAGISTRATES COURT HAMISI	01/07/2014	01/07/2014		30/06/2018	Ongoing	19.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Hamisi District
2015/055600	CONSTRUCTION OF BOMET COURT	01/08/2014	01/09/2014	01/05/2015	30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bomet District
2015/055601	Nyeri Law Courts - Refurbishment	30/06/2014	01/07/2014		30/06/2015	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District
2015/055602	Kakuma Law Courtrts - Construction	01/07/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Turkana West District
2015/055603	CONSTRUCTION OF MAGISTRATE COURT MPEKETONI	01/07/2014	01/08/2014		30/06/2018	Ongoing	37.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Lamu West District
2015/055604	Mombasa COA - Refurbishment	30/10/2014	03/11/2014		30/06/2018	Ongoing	50.50	Financial	Security	In-country - Specific Locations Applicable	51 - Mvita District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2015/055605	Mandera Law Courts - Construction	20/02/2015	10/03/2015	16/03/2015	10/12/2016	Ongoing	82.90	Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mandera East District
2015/055606	CONSTRUCTION OF MARIMANTI COURT	01/09/2013	01/09/2014	01/09/2014	30/06/2016	Ongoing	0.00	Unspecified	Financial	In-country - Specific Locations Applicable	52 - Tharaka South
2015/055607	CONSTRUCTION OF NEW MBITA LAW COURTS	01/07/2014	01/07/2014	01/07/2014	30/06/2018	Ongoing	50.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mbita District
2015/055608	FENCING OF OLKALOU LAW COURT	08/07/2014	14/07/2014		30/06/2016	Planned	2.20	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyandarua Central District
2015/055609	Nkubu Law Courts - Construction	01/07/2014	01/07/2014		30/06/2018	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2015/055610	Bondo Law Courts - Refurbishment	30/06/2014	01/07/2014		30/06/2015	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District
2015/055611	Narok Law Courts - Construction	01/07/2014	01/07/2014		30/06/2018	Ongoing	18.10	Administrative	Financial	In-country - Specific Locations Applicable	51 - Narok North District
2015/055612	MURANGA COURT-	19/05/2015	20/04/2015	20/05/2015	20/01/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2015/055613	Gatundu Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Gatundu District
2015/055614	Edama Lavine Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing	70.00	Financial	Financial	In-country - Specific Locations Applicable	55 - Koibatek District
2015/055616	REFURBISHMENT OF BARICHO COURT	01/08/2014	02/01/2015	02/03/2015	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kirinyaga East District
2015/055618	Isiolo Law Courts-Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2015/055619	CONSTRUCTION OF PREFAB COURT AT WANGURU	09/07/2012	01/08/2012	01/08/2012	29/06/2018	Ongoing	68.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kirinyaga East District
2015/055620	BUTALI LAW COURT	29/05/2015	01/07/2015		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District; 53 - Chepalungu District
2015/055621	Githongo Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing	0.00	Financial	Financial	In-country - Specific Locations Applicable	53 - Meru Central District
2015/055622	CONSTRUCTION OF PREFAB COURT OTHAYA	06/03/2013	06/03/2013	06/03/2013	15/09/2015	Ongoing	72.10	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nyeri South District
2015/055623	Refurbishment of Kaloleni Court	15/07/2014	01/08/2014	31/03/2015	30/05/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kaloleni District
2015/055624	REFURBISHMENT OF KILGORIS LAW COURTS	01/07/2014	04/08/2014	04/08/2014	29/06/2018	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
2015/055625	Kigumo Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Kigumo District
2015/055626	Kapsabet Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing	8.54	Financial	Financial	In-country - Specific Locations Applicable	52 - Nandi Central District
2015/055628	REFURBISHMENT COURT BUILDING - ITEN	01/07/2014	07/07/2014		30/06/2018	Planned	1.12	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Keiyo District
2015/055629	Kilungu Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing	10.00	Unspecified	Financial	In-country - Specific Locations Applicable	52 - Kilungu District
2015/055630	Refurbishment of Kilifi Court	01/08/2014	01/09/2014	02/03/2015	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kaloleni District
2015/055631	REFURBISHMENT OF KIMILILI LAW COURTS	01/07/2014	14/07/2014	14/07/2014	29/06/2018	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
2015/055632	Kandara Law Court - Refurbishment	30/06/2014	01/07/2014		30/06/2018	Ongoing	8.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kandara District
2015/055633	Milimani Kadhis Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing	0.06	Unspecified	Financial	In-country - Specific Locations Applicable	53 - Westlands District
2015/055634	REFURBISHMENT OF COURT BUILDING LIMURU	01/07/2014	07/07/2014		30/06/2018	Ongoing	32.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Limuru District
2015/055635	Refurbishment of Mariakani Court	01/08/2014	01/02/2015	02/03/2015	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2015/055636	Kwale Law Courts - Refurbishment	01/07/2014	01/07/2014		30/06/2018	Ongoing	32.50	Other	Security	In-country - Specific Locations Applicable	52 - Kinango District
2015/055637	Moyale Law Courts - Refurbishment	30/06/2014	01/07/2014		30/06/2018	Ongoing	8.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Moyale District
2015/055643	MARSABIT LAW COURT	01/07/2014	30/06/2015		29/06/2018	Ongoing	25.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Marsabit District
2015/055644	Wundanyi Law Courts - Refurbishment	30/06/2014	01/07/2014		30/06/2018	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Wundanyi District
2015/055645	Webuye Law Courts - Refurbishment	30/06/2014	01/07/2014		30/06/2018	Ongoing	8.50	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Bungoma South District
2015/055646	Tigania Law Courts - Refurbishment	30/06/2014	01/07/2014		30/06/2018	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Tigania West District
2015/055647	Siaya Law Courts - Refurbishment	30/06/2014	01/07/2014		29/06/2018	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Siaya District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2015/055648	Rongo Law Courts-Refurbishment	01/07/2014	02/02/2015		30/06/2018	Ongoing	10.00	Financial	Financial	In-country - Specific Locations Applicable	51 - Migori District
2015/055649	REFURBISHMENT OF MAGISTRATES COURT MUMIAS	07/07/2014	14/07/2014		30/06/2018	Ongoing	37.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mumias District
2015/055650	REFURBISHMENT OF MUTOMO LAW COURTS	01/07/2014	01/07/2014	01/07/2014	30/06/2018	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Mutitu District
2015/055651	Siakago Law Courts - Refurbishment	01/07/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Financial	In-country - Specific Locations Applicable	55 - Mbeere North District
2015/055652	Refurbishment of Ndiwa Court	01/07/2014	01/09/2014	02/02/2015	30/06/2017	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Ndiwa District
2015/055653	CONSTRUCTION OF LODWAR HIGH COURT	30/08/2013	30/08/2013	30/09/2013	20/04/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Turkana Central District
2015/055654	Kisii Law Courts - Construction	30/06/2015	01/07/2015		30/06/2018	Planned	0.93	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2015/055655	CONSTRUCTION OF HIGH COURT KERICHO	11/05/2015	01/07/2015		30/06/2018	Planned	1.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kericho District
2015/055656	Malaba Law Courts - Construction	01/07/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Financial	In-country - Specific Locations Applicable	57 - Teso South District
2015/055657	Refurbishment of Old Kisumu Court	01/07/2015	01/09/2015		30/06/2016	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District
2015/055658	Butere Law Courts	30/06/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Butere District
2015/055659	CONSTRUCTION OF PORT VICTORIA COURT	30/04/2015	01/07/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Bunyula District
2015/055660	CONSTRUCTION OF MAGISTRATES COURT BONDO	18/05/2015	06/07/2015		30/06/2018	Planned	1.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2015/055661	Gichugu Law Courts - Construction	01/07/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Financial	In-country - Specific Locations Applicable	54 - Kirinyaga South District
2015/055662	Baricho Law Courts - Construction	01/07/2015	02/07/2015		29/06/2018	Planned	0.01	Financial	Financial	In-country - Specific Locations Applicable	53 - Kirinyaga Central District
2015/055663	CONSTRUCTION OF MAGISTRATES COURT GITHONGO	11/05/2015	01/07/2015		30/06/2018	Planned	1.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2015/055664	CONSTRUCTION OF A PREFABRICATED BUILDING IN GARSEN	01/09/2014	01/10/2014		30/06/2016	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Galole District
2015/055665	Kapenguria Law Courts - Construction	30/06/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Pokot Central District
2015/055666	CONSTRUCTION OF GITHUNGURI LAW COURTS	30/04/2015	01/07/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District
2015/055667	Kaloleni Law Court - Construction	01/07/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Financial	In-country - Specific Locations Applicable	53 - Kaloleni District
2015/055668	CONSTRUCTION OF KARATINA COURT	30/04/2015	01/07/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nyeri South District
2015/055669	Construction of Kandara court	03/08/2015	01/09/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Kandara District
2015/055670	Hola Law Courts - Construction	01/07/2015	02/07/2015		30/06/2018	Planned	0.01	Policy	Financial	In-country - Specific Locations Applicable	53 - Tana Delta District
2015/055671	MILIMANI INDUSTRIAL COURT	01/07/2014	01/07/2015		29/06/2018	Planned	100.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2015/055672	MASENO LAW COURT	01/07/2014	01/07/2015		29/06/2018	Planned	100.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisumu West District
2015/055673	Kwale Law Courts - Construction	30/06/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District
2015/055674	Naivasha Law Courts - Refurbishment	01/07/2015	31/08/2015		30/06/2018	Planned	0.01	Financial	Financial	In-country - Specific Locations Applicable	53 - Naivasha District
2015/055675	Maseno Law Courts - Refurbishment	30/06/2014	01/07/2014		30/06/2018	Ongoing	10.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisumu West District
2015/055676	Nyando Law Courts - Refurbishment	01/06/2015	01/09/2015		30/06/2018	Planned	0.01	Financial	Financial	In-country - Specific Locations Applicable	54 - Nyando District
2015/055677	Lamu Law Court - Construction	01/07/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Financial	In-country - Specific Locations Applicable	52 - Lamu East District
2015/055678	Makadara Law Court - Construction	01/07/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Financial	In-country - Specific Locations Applicable	55 - Makadara District
2015/055679	Mavoko Law Court - Construction	01/07/2015	01/07/2015		30/06/2018	Planned	0.10	Unspecified	Financial	In-country - Specific Locations Applicable	52 - Athi River District
2015/055680	CONSTRUCTION OF SHANZU LAW COURT	30/04/2015	01/07/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisauni District
2015/055681	CONSTRUCTION OF TAVETA LAW COURT	30/04/2015	01/07/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District
2015/055682	CONSTRUCTION OF TAWA LAW COURT	30/04/2015	01/07/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makuani District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2015/055683	WEBUYE COURT	01/05/2015	01/07/2015		29/06/2018	Planned	100.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2015/055684	CHUKA REFURB	29/05/2015	01/07/2015		29/06/2018	Planned	100.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2015/055685	ENGINEER COURT REFURBISHMENT	01/05/2015	01/07/2015		29/06/2018	Planned	100.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kinangop District
2015/055687	Refurbishment of Kyuso Court	01/07/2015	01/09/2015		30/06/2016	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	60 - Kyuso District
2015/055689	Refurbishment of Marimanti Court	01/07/2015	01/09/2015		30/06/2016	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Tharaka North
2015/055691	CONSTRUCTION OF MAGISTRATES COURT KABARNET	18/05/2015	06/07/2015		30/06/2018	Planned	1.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District
2015/055692	Sirisia Law Courts - Refurbishments	30/06/2014	01/07/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bungoma West District
2015/055693	Refurbishment of Maralal Court	01/07/2015	01/09/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Samburu Central District
2015/055694	Thika Law Courts - Refurbishments	30/06/2015	01/07/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Thika East District
2015/055695	Winam Law Courts - Refurbishment	30/06/2015	01/07/2015		30/06/2018	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kisumu Town West District
127 - MRDA - Coast Development Authority (CDA)											
2010/052247	Mwache Multipurpose Dam Development Project On River Mwache	31/05/2010	31/05/2010	31/05/2010	30/11/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052821	Integrated Coast Region Master Plan.		05/03/2010		05/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052822	Integrated Fruits Processing Plant.		01/07/2010		30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052823	Lake Challa Water Resources Integrated Development Project		01/07/2010		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052824	Production Of Coral Blocks		01/07/2010		30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052826	Water Catchments And River Banks Rehabilitation And Conservation		01/07/2010		03/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052828	Honey Refinery		01/07/2010		03/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052862	Kenya United Nations Joint Programme Of Support On Hiv/Aids (Kunjip)	11/01/2010	11/11/2009		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
1271 - Ethics and Anti-Corruption Commission											
2011/053158	Support To Kenya Anti-Corruption Commission (KACC) To Reduce Corruption Risk In Kenya Through Wealth Declarations Of Public Officers.	22/02/2011	01/03/2011		01/03/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
128 - MRDA - Ewaso Ng'iro North Dev. Authority (ENNDA)											
2011/052814	Ewaso Ng'Iro North Natural Resources Conservation Project (Ennnrcp)	22/04/2005	01/09/2005	16/06/2005	31/12/2013	Ongoing		Administrative	Environmental	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 51 - Isiolo District
2011/052848	Chalbi Desert Integrated Development Programme	21/10/2010	21/10/2010	21/10/2010	21/10/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052852	Wajir Integrated Development Project	20/01/2011	20/01/2011	20/01/2011	20/01/2021	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052854	Elwak-Wajir Cement Industry	09/12/2010	01/07/2011		09/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052855	Feasibility Study For The Construction Of A Central Abattoir In Northern Kenya	12/05/2010	01/07/2010	01/07/2010	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2011/052872	Research And Livestock Development Project		01/07/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052873	Drought And Flood Disater Mitigation And Risk Reduction Project		01/07/2010		30/06/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052875	Regional Data And Information Centre		01/07/2010	01/07/2010	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052876	Mineral Resource Mapping		01/07/2010	01/07/2010	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/052877	Construction And Rehabilitation Of Water Points		01/07/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052878	Economic Recovery And Poverty Reduction Project		01/06/2010		01/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052879	Promotion Of Bricks And Tiles	01/07/2010	01/07/2010		30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052880	Ewaso Ng'iro North Intergrated Irrigation Clusters		01/07/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052881	Development Of Gum And Resin		01/07/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052882	Development Of Camel Milk Processing Plant		01/07/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052883	Northern Kenya Abattoir Project		01/07/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052890	Community Capacity Development		01/07/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052891	Eco-Tourist Centres		01/07/2010		30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052892	Ewaso Ng'iro North River Catchment Conservation And Rehabilitation Project		01/07/2010	01/07/2010	30/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052893	Water Resources Conservation And Management		01/07/2010		01/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052894	Hiv & Aids And Gender Awereness Project		01/07/2010		01/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052895	Investment And Resource Mobilisation Project		01/07/2010		01/07/2013	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052915	Abasweni Wind Power Project	10/02/2011	01/07/2011		30/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Bungoma South District
129 - MRDA - Ewaso Ng'iro South Dev. Authority (ENSDA)											
2011/052809	Oljejuado Multipurpose Project	01/09/2008	06/07/2009	06/07/2009	30/06/2014	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052810	Mogor River Multipurpose Project	15/04/2010	01/12/2010	28/12/2010	30/06/2014	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052813	Greater Mara Tourism Development Project	10/03/2009	03/08/2009	10/09/2009	28/06/2013	Ongoing		Financial	Financial; Political influence	In-country - Specific Locations Applicable	Unspecified
2011/052827	Iltilal Small Holder Irrigation Scheme	08/02/2011	08/02/2010	08/02/2010	28/06/2013	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052830	Transmara Integrated Tea Project	01/07/2008	10/09/2008	15/09/2008	30/06/2014	Ongoing		Financial	Security	In-country - Specific Locations Applicable	Unspecified
2011/052836	Catchment Conservation And River Banks Protection	01/07/2010	06/09/2010	06/09/2010	30/06/2014	Ongoing		Financial	Financial	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Samburu East District
2011/052839	Office Automation	05/07/2010	06/09/2010	06/09/2010	29/06/2012	Ongoing		Financial	Organisational	In-country - Specific Locations Applicable	Unspecified
2011/052841	Lower Ewaso Ng'iro Multipurpose Development Project	15/07/2009	07/09/2009	10/09/2009	30/06/2014	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052844	Integrated Agriculture & Livestock Project	01/07/2010	10/08/2010	10/08/2010	28/06/2013	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052850	Integrated Master Plan	01/07/2009	10/09/2009	10/09/2009	30/06/2014	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052853	Narok Community Tannery	01/07/2010	15/07/2010	15/07/2010	28/06/2013	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052863	Business Processing & Outsourcing And Resource Mapping	30/04/2010	01/09/2010	01/09/2010	28/06/2013	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052865	Carbon Credit Project	01/07/2009	19/08/2010	19/08/2010	28/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2012/053743	Transmara West District - Community Tea Nurseries		01/07/2010		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Transmara East District
130 - MRDA - Kerio Valley Dev. Authority (KVDA)											
2010/052239	Aror Multipurpose Dam Development Project (Aror River)		03/08/2009	01/03/2010	03/02/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052811	Chemeron Livestock Improvement Project	30/07/2010	02/08/2010	06/08/2010	01/05/2013	Ongoing		Administrative	Security	In-country - Specific Locations Applicable	Unspecified
2011/052815	Chesongoch Livestock Multiplication Centre		01/07/2010		30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052816	Ptokou/Sangat Irrigation Project	18/01/2010	26/05/2010	02/06/2010	26/08/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/052817	Construction Of Small Dams And Water Pans	16/10/2009	12/01/2010	06/04/2010	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052829	Rehabilitation Of Tot Irrigation Project	29/01/2010	27/04/2010	27/04/2010	27/03/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052833	Development Of Integrated Regional Master Plan	30/07/2010	01/12/2010	28/02/2011	31/10/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052834	Kabamet Wood Seasoning Chamber/Office Block & Wood Workshop Extension	06/01/2010	26/05/2010	02/06/2010	26/08/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052837	Peace Building Initiative Project	26/01/2011	01/08/2011		29/06/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052840	Rehabilitation And Extension Of Aror Irrigation Project	09/10/2009	27/04/2010		01/06/2011	Ongoing		Other	Environmental	In-country - Specific Locations Applicable	Unspecified
2011/052842	Upper Turkwel Conservation Project	30/07/2010	26/07/2010		18/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052845	Feasibility Study For Development Of Abattoirs Project	26/01/2011	08/08/2011		27/06/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052846	Construction Of Standard Honey Collection Centers	01/03/2010	05/07/2010	19/07/2010	05/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052849	Rehabilitation Of Earth Moving Equipments	09/11/2009	07/04/2010	04/05/2010	07/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052851	Premises Maintenance And Lift Repairs	05/04/2010	10/10/2010	18/10/2010	30/09/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052869	Suguta Valley Resource Endowment And Utilization Survey	26/01/2011	01/07/2011		29/06/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052870	Loyapat Irrigation Scheme	30/07/2010	29/07/2011		29/06/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052871	Ngatip River Irrigation Scheme		01/07/2011		29/06/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052874	Development Of Chemeron Ostrich Farm	26/01/2011	03/10/2011		31/05/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052884	Morullem Irrigation Scheme	26/01/2011	01/07/2011		29/06/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052887	Mineral Resource Mapping In Kerio Valley Region	30/07/2010	31/08/2010		11/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052888	Rehabilitation Of Eldume Irrigation Scheme	26/01/2011	01/07/2011		29/06/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052889	Turkwel Eco -Tourism Lodge	30/07/2010	01/09/2010		01/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
131 - MRDA - Lake Basin Dev. Authority											
2010/052128	Nandi Forest Multipurpose Dam Development Project		03/08/2009	01/03/2010	03/02/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052240	Magwagwa Multipurpose Dam Development Project On River Sondu	31/05/2010	31/05/2009	31/05/2010	30/06/2019	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052381	Comercialization Of The Lbda Rice Mill Complex	02/07/2007	01/06/2010	15/06/2010	15/07/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District
2010/052761	Kimulot Tree Seedling Production Center	30/09/2009	01/09/2009	15/09/2009	31/08/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Turkana Central District; 51 - West Pokot District; 52 - Samburu East District; 54 - Baringo North District; 51 - Laikipia West District; 51 - Nakuru District; 52 - Narok South District; 53 - Kajiado Central District; 51 - Kericho District; 54 - Bureti District; 52 - Bomet District
2011/052812	Feasibility Study And Implementation Of Kuja River Multipurpose Project	15/07/2009	15/06/2010	01/07/2010	15/02/2022	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052819	Teremi Hydropower Project	02/02/2010	15/06/2010	01/12/2010	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
2011/052831	Buoye/Dag Saka Water Pans		01/07/2010	10/12/2010	12/07/2011	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052832	Construction Of Lbda'S Headquater And Staff Houses		11/02/2011		28/02/2013	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/052835	Establishment Of Lbda'S Wide Area Network (Wan), Provision Of Internet And Voip Services	15/06/2010	01/07/2010		30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Trans Nzoia West District; 51 - Nandi North District; 52 - Nandi Central District; 53 - Nandi East District; 54 - Bureti District; 53 - Bungoma South District; 51 - Busia District; 51 - Siaya District; 54 - Nyando District; 51 - Homa Bay District; 53 - Rongo District; 51 - Kisii Central District; 53 - Borabu District
2011/052859	Rural Water Supply (Sinking And Equipping Boreholes)	07/10/2010	08/12/2010		30/06/2011	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052868	Rehabilitation And Protection Of Springs In The Lake Basin Region	17/10/2010	08/12/2010		30/06/2011	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
132 - MRDA - Tana and Athi River Development Authority											
2010/052106	High Grand Falls Multi-Purpose Dam Development Project(Feasibility Studies)	01/07/2009	01/07/2009	03/05/2010	01/01/2012	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052359	Kibwezi Irrigation Farm	22/08/1984	20/12/1984	20/12/1984	20/12/1985	Completed		Financial	Security	In-country - Specific Locations Applicable	57 - Kibwezi District
2010/052737	Masinga Irrigation Project Rehabilitation	01/07/2010	01/07/2011	01/07/2011	30/06/2013	Planned		Financial	Environmental; Financial; Security	In-country - Specific Locations Applicable	Unspecified
2010/052738	Tana Delta &Nbsp;Project-Irrigation Infrastructure Rehabilitation(Polder 1 Phase1)		01/07/2009	01/07/2009	25/06/2012	Ongoing		Financial; Other	Environmental; Financial; Security	In-country - Specific Locations Applicable	Unspecified
2010/052742	Promotion Of Ctachment Areas Conservation	30/06/2008	01/07/2008		30/06/2012	Ongoing		Financial	Financial; Political influence	In-country - Specific Locations Applicable	Unspecified
2010/052752	Community Based Mini-Hydropower Development In Upper Tana Basin For Poverty Alleviation	24/07/2008	01/08/2008	29/12/2009	31/07/2011	Ongoing		Financial; Conditionality	Environmental; Financial	In-country - Specific Locations Applicable	Unspecified; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District
2010/052755	Tana Delta Integrated Sugar Project	30/06/2006	01/07/2006		30/06/2013	Ongoing		Legal	Environmental; Financial; Political influence	In-country - Specific Locations Applicable	Unspecified
2011/052847	Kibwezi Irrigation Project Rehabilitation	01/07/2010	01/07/2010		30/06/2012	Ongoing		Financial	Environmental; Financial; Security	In-country - Specific Locations Applicable	Unspecified
2011/052857	Integrated Regional Development Plan	01/07/2008	30/09/2008		31/12/2012	Ongoing		Legal ; Financial	Environmental; Political influence	In-country - Specific Locations Applicable	Unspecified
2011/052858	Kiambere Irrigation Project Rehabilitation.	01/07/2010	01/07/2011	01/07/2011	30/06/2013	Planned		Financial	Environmental; Financial; Security	In-country - Specific Locations Applicable	Unspecified
2011/052861	Kitui Honey Production And Marketing	01/12/2008	01/07/2008		30/06/2013	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052864	Regional Resource Mapping	20/06/2008	01/07/2008		30/06/2012	Ongoing		Legal ; Financial	Environmental; Financial; Political influence	In-country - Specific Locations Applicable	Unspecified
2011/052866	Eco-Tourism Development	01/12/2008	01/07/2008		30/06/2013	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/052867	Munyu Multipurpose Reservoir	14/05/2008	01/07/2008		30/06/2013	Ongoing		Unspecified	Environmental; Financial; Organisational	In-country - Specific Locations Applicable	52 - Lower Yatta District
2011/052885	Water Harvesting Programme	01/07/2008	01/07/2008		30/06/2012	Ongoing		Financial	Financial; Political influence	In-country - Specific Locations Applicable	Unspecified
133 - MOR - Kenya National Highway Authority											
2010/051534	Dundori Olkalou Njabini Road Project	13/10/2006	02/01/2007	15/03/2007	23/08/2012	Ongoing		Other	Environmental	In-country - Specific Locations Applicable	51 - Nyandarua North District; 53 - Kinangop District; 52 - Nandi Central District; 51 - Nakuru District; 57 - Nakuru North District; 59 - Subukia District
2010/051549	Emali-Oloitokitok Road Project	14/08/2007	07/11/2007	07/11/2007	07/05/2016	Ongoing		Organisational; Financial; Other	Financial	In-country - Specific Locations Applicable	57 - Kibwezi District; 53 - Kajiado Central District; 54 - Loitokitok District
2010/051736	Reconstruction Of Multinational Arusha - Namanga Athi River Road Lot K: Athi River - Namanga Section	04/09/2007	08/10/2007	05/11/2007	29/06/2018	Ongoing		Organisational	Environmental	In-country - Specific Locations Applicable	52 - Kinango District; 53 - Msabweni District; 55 - Malindi District; 51 - Taveta District; 51 - Machakos District; 57 - Kangundo District; 51 - Kajiado North District; 53 - Kajiado Central District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052026	Construction Of Ena-Ishara-Chiakariga (C92/E789) Road Project	30/10/2006	02/03/2007	02/04/2007	02/10/2009	Ongoing		Financial	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052030	Construction Of Owimbi-Luanda K'Otieno Road	11/12/2006	05/03/2007	04/04/2007	04/10/2008	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052044	Improvement And Graveling Of Saretho-Dadaab Road (A3)	03/03/2008	19/04/2008	23/05/2008	23/11/2009	Ongoing		Other	Unspecified	In-country - Specific Locations Applicable	52 - Lagdera District; 54 - Fafi District
2010/052053	Repair And Resurfacing Of Sotik-Keroka Road	30/11/2007	08/02/2008	06/03/2008	06/03/2009	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	52 - Bomet District; 54 - Sotik District; 56 - Bungoma East District; 56 - Gucha District
2010/052074	Nairobi-Thika (A2) Highway Improvement Project, &Nbsp;Lot 3: Kenyatta University -Thika	07/01/2009	28/01/2009		30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District; 57 - Thika West District; 58 - Ruiru District
2010/052084	Isiolo - Merille River Road Project	13/12/2004	01/03/2005	07/04/2005	29/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District; 52 - Samburu East District
2010/052105	Reconstruction Of Rongo-Homa Bay Road Project	17/12/2007	26/03/2008	22/04/2008	21/04/2010	Completed		Financial	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052117	MOMBASA -NAIROBI-ADDIS ABABA ROAD CORRIDOR PROJECT PHASE II (MARSABIT-TURBI ROAD)	02/06/2010	02/07/2010	02/08/2010	04/12/2018	Ongoing		Financial	Security	In-country - Specific Locations Applicable	53 - Marsabit District; 51 - Moyale District
2010/052135	Repair And Rehabilitation Of Kisii-Kilgoris (C17) Road Project	27/09/2006	28/11/2006	26/12/2006	19/02/2010	Ongoing		Organisational	Environmental	In-country - Specific Locations Applicable	53 - Transmara East District; 51 - Kisii Central District; 56 - Gucha District
2011/053177	East African Trade and Transport Facilitation Project (EATTFP)	05/04/2006	06/07/2006	13/07/2006	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 51 - Machakos District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District
2012/053324	Northern Corridor Rehabilitation Programme - Phase Iii (Eldoret-Webuye-Malaba)	23/11/2007	23/11/2007	23/11/2007	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District; 52 - Eldoret East District; 51 - Kakamega North (Malava) District; 59 - Lugari District; 51 - Bungoma North District; 55 - Bungoma West District; 56 - Bungoma East District; 51 - Busia District; 56 - Teso North District
2012/053329	Support To The Road Sector Policy: Regional Roads Component (Merille - Marsabit Road)	20/04/2010	30/10/2012		30/10/2017	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	53 - Marsabit District; 55 - Marsabit South District
2012/053362	Northern Corridor Transport Improvement Project (NCTIP)	25/06/2004	25/09/2004	25/09/2004	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Isiolo District; 57 - Kangundo District; 57 - Kibwezi District; 56 - Muranga South District; 51 - Githunguri District; 52 - Samburu East District; 51 - Laikipia West District; 51 - Nakuru District; 55 - Molo District; 51 - Narok North District; 53 - Kajiado Central District; 51 - Kericho District
2012/053880	Construction Of Nairobi Southern Bypass	08/11/2011	02/01/2012		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District; 51 - Githunguri District; 53 - Kabete District
2012/053881	Mombasa Port Area Road Development Project	06/04/2011	02/07/2012		29/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Changamwe District; 53 - Msabweni District
2012/054006	National Urban Transport Improvement Project (NUTRIP)	21/06/2012	21/06/2012		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 53 - Meru Central District; 51 - Githunguri District; 55 - Limuru District
2014/054796	Rehabilitation Of Eldoret-Turbo-Webuye Road (A104)	26/11/2010	26/01/2011	01/03/2011	31/08/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054823	Rehabilitation Of The Mau Summit-Kericho Road (B1/A1)	16/06/2010	16/08/2010	16/09/2010	28/10/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054824	Rehabilitation Of The Kericho-Nyamasaria Road (A1)	16/06/2010	16/08/2010	16/09/2010	16/03/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054825	Construction Of A New Road Over Rail Bridge And Approaches At Makutano On The Mau Summit-Timboroa Road (A104)	02/06/2011	02/08/2011	02/09/2011	02/09/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054826	Rehabilitation Of Nyamasaria-Kisumu Kisian Including The Kisumu Bypass Road 12/B1	02/06/2012	09/01/2012	09/02/2012	08/09/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054827	Rehabilitation Of Kisumu-Kakamega Road Section	15/05/2012	05/01/2013	09/05/2013	01/04/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kakamega Central (Lurambi) District
2014/054830	Rehabilitation Of Kakamega Kaburengu(Webuye) Road Section	05/12/2012	04/01/2013	10/01/2013	04/01/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District
2014/054831	Rehabilitation Of Webuye Road-Kitale Section	15/05/2012	23/11/2012	10/01/2013	01/09/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Bungoma South District
2014/054835	Voi-Mwatate (A23)	03/04/2011	05/03/2011	22/03/2011	15/02/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Mwatate District; 54 - Voi District
2014/054836	Rehabilitation Of Bachuma Gate-Maji Ya Chumvi (A109)	10/07/2013	25/07/2013	01/08/2013	20/07/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District
2014/054841	Interchages At Nyahururu,Njoro Junctions In Nakuru And The Junction Nakuru/Eldoret (A104) With Mau Summit-Kericho Road (B1)	07/04/2013	01/05/2013	07/05/2013	01/05/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2014/054843	Homa Bay-Mbita	20/01/2010	05/01/2010	03/02/2010	03/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Homa Bay District; 56 - Mbita District
2014/054850	Londiani-Fortenan	18/06/2010	08/07/2010	20/07/2010	21/04/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054856	Kcc(Sotic)- Ndanai-Gorgor (C15)	07/06/2011	20/07/2011	20/07/2011	21/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Sotik District
2014/054859	The Upgrading Of Siaya-Ruambwa (C29) Road	15/02/2013	17/04/2013	15/05/2013	15/11/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Busia District
2014/054861	Masara-Suna Kehancha Road (C13) And Reinstatement Of Awend-Mariwa Road	15/02/2013	15/04/2013	15/05/2013	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054863	Ejinja Bumala (C30)	01/09/2011	21/10/2011	21/10/2011	02/04/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054866	The Upgrading Of Loruk-Barpelo (B4)	17/05/2011	17/07/2011	17/08/2011	16/02/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054867	Modika-Nuno (C81)	07/02/2012	08/03/2012	08/03/2012	21/03/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
2014/054870	Kangema -Gacharage (C70)	13/12/2011	01/08/2012	05/08/2012	03/01/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kangema District
2014/054873	Chiakaraga-Meru	01/06/2012	18/06/2012	20/06/2012	17/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Meru South District
2014/054874	Kaloleni Kilifi	03/08/2012	18/07/2012	18/07/2012	18/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kaloleni District
2014/054876	Chiakariga-Meru	05/06/2012	18/06/2012	20/06/2012	17/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2014/054877	Oljorok-Dundori	05/05/2013	24/05/2013	30/05/2013	09/01/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Nyandarua Central District
2014/054878	Chebilat- Ikonge- Chabera (C22)	15/07/2012	20/07/2012	20/07/2012	20/01/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054880	CONSTRUCTION OF CHEPTERIT - BARATON - KIMONDI ROAD (C37)	15/02/2012	14/08/2012	14/08/2012	14/02/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nandi Central District
2014/054883	Upgrading Of The Merille River-Marsabit (A2) Road	28/10/2012	28/12/2012	28/01/2013	27/01/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054884	Timboroa-Eldoret (A104)	28/03/2012	28/04/2012	28/05/2012	28/04/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054886	Upgrading Of Rumuruti-Maralal (C77)Road	28/05/2013	11/06/2013	15/06/2013	28/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Laikipia West District
2014/054887	Siaya-Ruambwa C29	15/05/2013	15/05/2013	15/05/2013	15/11/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Busia District; 51 - Siaya District
2014/054890	Construction Of Mbita Causeway Bridge	15/12/2012	28/01/2013	29/01/2013	01/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Mbita District
2014/054891	Upgrading Rumuruti-Maralal Road (C77)	11/04/2013	11/05/2013	11/06/2013	28/11/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054894	Construction Of Thua Bridge	15/05/2012	08/06/2012	11/06/2012	18/12/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kitui Central District
2014/054897	Upgrading Of Loruk-Barpelo (B4) Road	17/05/2011	17/07/2011	17/08/2011	16/02/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054898	Construction Of Luanda-Akala Road (Phase1)	03/01/2014	03/02/2014	03/03/2014	16/02/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054899	Improvement And Sealing Of Chesoi-Chesongoch (D340) Road	05/08/2012	23/08/2012	02/09/2012	23/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2014/054900	Upgrading Of Chiakariga-Meru (C92) Road	18/03/2012	18/05/2012	18/06/2012	17/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054901	Construction To Bitumen Standards Of Iten - Kapsowar Road	14/02/2011	01/03/2011	05/03/2011	04/03/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nandi North District
2014/054908	Construction Of Thangatha Bridge.	23/04/2011	23/05/2011	23/06/2011	22/05/2012	Terminated		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054912	Improvement Of Lake Bogoria-Mugurin-Mogotio-Marigat(D365/E461) Roads.	12/01/2012	12/02/2012	12/03/2012	12/02/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054915	Rehabilitation Of The Kisumu-Kakamega Road Section	05/11/2012	05/12/2012	05/01/2013	15/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054918	Repair And Rehabilitation Of Kasoiyo Saos Society(D350)	10/08/2014	10/09/2012	10/10/2012	10/09/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054921	Upgrading Of Londiani-Fortenan (C35) Road	20/03/2010	29/06/2010	20/07/2010	08/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054923	Zambezi -Karai (E422)	01/01/2011	02/02/2011	15/06/2011	16/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kabete District
2014/054925	Repair And Rehabilitation Of Kiserian-Oloitikoish (D523) Road.	10/11/2011	10/12/2011	10/01/2012	10/12/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054926	Upgrading Of Masara-Suna-Kehancha Road(C13) And Reinstatement Of Awendo-Mariwa Road(D202) Road	15/02/2013	15/04/2013	15/05/2013	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054930	Gatundu -Karinga	09/09/2011	20/06/2012	05/12/2012	06/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Gatundu District
2014/054931	Upgrading Ofojo Orok-Dundori (C83) Road	24/02/2013	24/04/2013	24/05/2013	09/01/2016	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054933	Repair And Rehabilitation Of Oloitikoish-Hope-Isinya (D523)	10/11/2011	10/12/2011	10/01/2012	10/12/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054938	Repair And Rehabilitation Of Ngong-Kiserian (D523)	10/11/2011	10/12/2011	10/01/2012	08/06/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054940	Rehabilitation Of The Bachuma Gate-Maji Ya Chumvi Road	21/01/2012	21/04/2012	21/05/2012	23/07/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054942	Gede -Watamu (E899p)	01/01/2011	05/06/2011	01/10/2011	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mvita District
2014/054944	Repair And Rehabilitation Of Kibunja-Molo-Olenguruone (D316)	06/06/2010	06/07/2010	06/08/2010	06/01/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054945	Ekona Ya Ngare -Kiango - Riobonyo (1041/E202)	01/02/2011	03/05/2011	28/08/2011	27/08/2012	Suspended		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyandarua South District
2014/054948	Ukunda -Diani	11/08/2011	10/10/2011	10/01/2012	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Lamu West District
2014/054949	Mumbuni -Kathiani Thwake River Project (C99)	03/04/2011	05/06/2011	22/09/2011	22/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2014/054951	Ei Wak -Lafey-Fino	03/03/2011	06/06/2011	05/09/2011	29/03/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Galole District
2014/054952	Rehabilitation Of Kakamega -Kaburengu (Webuye) Road Section	01/09/2012	04/02/2013	01/05/2013	01/04/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kakamega Central (Lurambi) District
2014/054954	Londiani-Muhoroni Road Project	27/04/2010	22/06/2010	20/07/2010	20/07/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Londiani District; 55 - Muhoroni District
2014/054955	Construction Of The Interchange At City Cabanas	06/08/2013	05/09/2013	05/10/2013	05/10/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Embakasi District
2014/054956	International School - Gathiga Road (E1512)	12/12/2010	06/06/2011	09/08/2011	20/04/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyandarua South District
2014/054959	Upgrading To Bitumen Standard Of Tirap-Embobut Bridge-Jn B4 Chesogon Road (E352)	14/09/2011	22/12/2011	23/01/2012	23/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054960	Construction Of Chebilat-Ikongge-Chaberia Road (C22)	13/12/2011	22/06/2012	20/07/2012	19/01/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054965	CONSTRUCTION OF MARSABIT-TURBI ROAD (A2)	15/01/2010	08/03/2011	05/04/2011	14/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Marsabit North District
2014/054968	CONSTRUCTION OF RUMURUTI -MARALAL (C77) ROAD	22/02/2013	05/05/2013	11/06/2013	10/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Eldoret East District
2014/054969	RECONSTRUCTION MULTINATIONL ARUSHA-NAMANGA-ATHI RIVER ROAD ATHI RIVER NAMANGA SECTION.	05/09/2007	05/10/2007	05/11/2007	04/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District; 51 - Kajiado North District
2014/054970	CONSULTANCY SERVICES FOR THE CONSTRUCTION SUPERVISION OF RUMURUTI -MARALAL ROAD (C77) PASE 1	02/02/2013	05/05/2013	11/06/2013	10/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Laikipia North District
2014/054971	construction of loruk-barpelo road (B4)	26/05/2011	17/08/2011	17/09/2011	16/02/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054972	CONSTRUCTION OF CHEPTERIT-BARATON-KIMONDI ROAD (C37).	15/06/2012	15/07/2012	15/08/2012	15/01/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nandi Central District
2014/054973	CONSTRUCTION SERVICES FOR CONSTRUCTION SUPERVISION OF RUMURUTI -MARALAL (C77) ROAD Phase I	04/04/2013	10/05/2013	11/06/2013	10/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
2014/054974	Rehabilitation of Kakamega-Webuye (Kaburengu) section (LOT 2) of Kisumu- Kitale Road.	31/01/2012	01/04/2013	12/04/2013	31/03/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054975	REHABILITATION OF WEBUYE -MALABA ROAD (A104)	09/09/2010	11/11/2010	01/03/2011	31/08/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyamira District
2014/054977	rehabilitation of nyamasaria-kericho road (A1/B1)	26/10/2009	16/09/2010	30/03/2011	16/03/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
135 - MOR - Kenya Rural Roads Authority (KERA)											
2010/051762	Construction Of Makutano - Kikima - Tawa Road Project	13/06/2007	01/08/2007	14/09/2007	13/09/2009	Ongoing		Other	Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052035	Keroka-Nyangusu Road (Phase 2-Loop Roads) Construction Of Kiamokama-Nyabisabo 7 Keumbu-Igare-Mogonga Roads	30/11/2007	25/02/2008	24/03/2008	24/09/2010	Ongoing		Other	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052039	Construction Of Daraja Mbili-Nyatieko-Kegogi-Miruka Roads Project	04/06/2007	19/08/2007	20/09/2007	20/09/2009	Ongoing		Other	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052042	Upgrading To Bitumen Standard Of Ndumberi-Kiawaroga-Limuru/Nduota-Gathanga-Kigwaru Roads	10/12/2007	04/03/2008	01/04/2008	01/04/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052144	Construction Of Miiri-Itundu Road		09/04/2008		08/04/2010	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	Unspecified; 55 - Nyeri South District
2010/052150	Construction Of Karima-Kiandu-Nyeri Roads R6/E551/E1672	08/11/2007	27/02/2008		30/05/2009	Ongoing		Other	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052151	Construction Of Kabati-Kagunduini-Kariua Mutheru Mareira/Gitura Githunguri Roads	05/06/2006	04/07/2006	04/08/2006	05/08/2008	Ongoing		Other	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052245	Upgrading To Bitumen Standard Of Kaptama-Kapsokwony-Sirisia Road (D275)	13/04/2007	22/06/2007		13/05/2010	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052249	Construction Of Ruiru - Isiolo (D490) Amos Loop & Isiolo - Muriri - Michimikuru Tea Factory (D485/E814) Roads Project	11/06/2008	02/03/2009	31/03/2009	30/03/2012	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052251	Construction Of Mukurueini-Gakonya And Rutune-Mahuaini Roads (D429, E559 & E554)	13/03/2007	04/07/2007		06/12/2009	Ongoing		Other	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052252	Nyanza Roads 2000 Maintenance Programme	30/06/2004	01/01/2005		31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisumu West District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052327	Construction Of St. Mary'S-Nyakahura-Kiamara-Muringato-Irima-Gitugu Roads	28/04/2006	23/06/2006	20/07/2006	24/07/2009	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052518	Contruction Of Mihuti - Kayu - Wanjerere - Rwathia & Githiga - Kibutha - Kanyanyaini Roads	27/02/2008	22/07/2008	22/07/2008	22/07/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053129	Roads 2000 Phase Two Project	05/07/2010	05/10/2010	15/08/2011	05/10/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kienu East District; 52 - Kienu West District; 54 - Tetu District; 55 - Nyeri South District; 57 - Mathira East District; 56 - Mathira West District; 58 - Mukurweini District; 51 - Kirinyaga East District; 52 - Kirinyaga West District; 53 - Kirinyaga Central District; 54 - Kirinyaga South District; 55 - Kirinyaga North District; 52 - Gatanga District; 51 - Githunguri District; 53 - Kabete District; 54 - Lari District; 55 - Limuru District; 59 - Gatundu District; 60 - Gatundu North District; 53 - Pokot Central District; 51 - Laikipia West District; 53 - Laikipia East District
2012/053430	Rural Roads Rehabilitation (Roads 2000 Project Phase III) - EC	20/07/2006	20/07/2006	13/03/2009	30/09/2017	Ongoing		Unspecified	Security	In-country - Specific Locations Applicable	51 - Isiolo District; 58 - Tigania East District; 52 - Tharaka South; 51 - Embu East District; 55 - Yatta District; 57 - Kangundo District; 52 - Kilungu District; 57 - Kibwezi District; 52 - Nyandarua South District; 56 - Muranga South District; 51 - Githunguri District
2012/053624	Gsu Ruiru Kiganjo Mundoro Road 398		05/01/2010		31/08/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District; 59 - Gatundu District
2012/053762	Construction Of Kungu Karumba Jnc - Dog Unit Road	08/02/2012	29/05/2012	30/05/2012	28/08/2012	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2012/053779	Rehabilitation Of 19th Street Road		13/01/2012	13/01/2012	29/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2012/053780	Rehabilitation Of Major Muriithi Street	30/06/2011	13/01/2012	13/01/2012	29/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2012/053781	Routine Maintenance Of Lucky Summer - Friends Church Access Roads	04/07/2012	02/02/2012	02/02/2012	11/02/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2012/053784	Rehabilitation Of Kahawa West-Soweto Access Road		02/04/2012	02/04/2012	28/06/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
2012/053801	Routine Manitainance Of Makina Silanga Road	14/06/2011	01/07/2011	01/07/2011	29/07/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2012/053806	Routine Maintainance Of Kamukunji Grounds - Olympic Sec Sch Access Road	16/06/2011	20/12/2011	20/12/2011	20/01/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2012/053894	Roads 2000 Phase II	05/07/2010	04/07/2011		30/06/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyandarua North District; 52 - Nyandarua South District; 54 - Nyandarua Central District; 56 - Nyandarua West District; 55 - Nyeri South District; 53 - Kirinyaga Central District; 51 - Muranga East District; 52 - Gatanga District; 53 - Kahuro District; 54 - Kangema District; 55 - Mathiyoa District; 56 - Muranga South District; 57 - Kandara District; 58 - Kigumo District; 51 - Githunguri District; 52 - Kiambu District; 51 - Laikipia West District; 53 - Laikipia East District; 55 - Laikipia North District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054786	Upgrading To Bitumen Standard Of Kimilili - Misikhu Road	27/05/2011	24/06/2011	22/07/2011	30/10/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Bungoma North District
2014/054787	Construction Of Mukurweini-Gakonya & Rutune-Mahuaini Roads (D429,E559,E554) Phase Ii Roads	07/08/2011	23/08/2011	01/09/2011	23/08/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Mukurweini District
2014/054788	Construction Of Miiri-Itundu (D540/E539/D427) Roads	10/03/2008	09/04/2008	18/04/2008	08/04/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Meru Central District
2014/054791	Upgrading To Bitumen Standard Kaptama - Kapsokwony - Sirisia Road	02/03/2007	22/06/2007	08/06/2007	22/12/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kimilili Bungoma District; 55 - Bungoma West District
2014/054795	Construction Of Meru-Mikinduri-Maua Road (D482)	10/03/2011	09/06/2011	07/07/2011	06/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Igembe South District; 58 - Tigania East District
2014/054797	Upgrading To Bitumen Standards Of Tirap-Embobut Bridge-Chesogon Road	05/07/2011	22/12/2011	23/01/2013	23/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Marakwet East District
2014/054799	Upgrading To Bitumen Standard Kaptama-Kapsokwony-Sirisia (D275)	02/03/2007	22/06/2007	28/06/2007	22/12/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kimilili Bungoma District; 58 - Mt. Elgon District
2014/054800	Upgrading To Bitumen Standard Of Tirap-Embobut Bridge-Jb B4 Chesogon Road (E352)	14/09/2011	22/12/2011	23/01/2012	23/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054802	Reconstruction Of Mairi-Gatiani-Makomboki-Gituru (D414,D413,E512,D414)And Wanyaga-Kimandi Roads	29/03/2012	07/01/2013	15/02/2013	07/01/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Kigumo District
2014/054803	Construction Of Makutano-Kikima-Tawa Road (D516/517)	18/05/2007	14/09/2007	18/09/2007	13/09/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbooni West District
2014/054805	Upgrading To Bitumen Standard Of Kimilili-Misikhu &Nbsp;Road(D281) Project	27/05/2011	24/06/2011	22/07/2011	21/10/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054807	Constructuion To Bitumen Standars Of Sotik-Cheborge-Roret-Kebenet-Sigowet (D226) Road	23/02/2011	01/07/2011	13/07/2011	01/01/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Sotik District
2014/054808	Construction Of Mairi-Gatiani-Makomboki-Gituru-Jn And Makomboki-Wanyanga-Kimandi	29/03/2012	07/01/2013	17/01/2013	07/01/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Kigumo District
2014/054810	Upgrading To Bitumen Standard Kimilili-Misikhu Road (D281) Project	27/05/2011	24/06/2011	22/07/2011	21/10/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054814	Repair And Rehabilitation Of Kisii- Kilgoris	31/08/2006	26/12/2006		26/06/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2014/054815	Construction Of Miiri-Itunu (D452/E599/E600) Road	14/09/2011	22/12/2011	23/01/2012	23/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054817	Construction Of Mwingi-Kandwia-Tseikuru Road.	04/06/2011	01/08/2011	11/08/2011	01/08/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054818	Construction Of Kaharati-Njiris- Mairi Road (D418/D419)	09/04/2010	27/05/2010	28/06/2010	28/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Kigumo District
2014/054819	Construction Of Mosoriot-Chepterwai-Kapkatembu-Kipkaren River Roads.	21/03/2012	07/06/2012	17/06/2012	28/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nandi Central District
2014/054822	Construction Of Giakanja-Tetu Mission Road (D434), Kagogi Ihwa-Ihururu(E576/E1690) And Wandumbi- Kigogoini (E573)	13/04/2011	08/06/2011	06/07/2011	05/01/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Nyeri Central District; 54 - Tetu District
2014/054892	Mathatani-Kaloleni-Kaseve Road	13/03/2014	13/03/2014	13/03/2014	01/09/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kitui West District
2014/054896	Lanet- Elementaita-&Nbsp;Mau Narok (D320)Road	28/01/2010	08/02/2010	08/02/2010	28/02/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Narok North District
2014/054902	Meru-Marimba Marimba-Nkubu And Nkubu-Mitunguu	09/07/2009	09/07/2009	09/07/2009	29/02/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054903	Construction To Bitumen Standards Of Muthatari-Siakago-Ugweri (D469/D467) Roads	05/02/2014	25/02/2014	28/02/2014	25/02/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Embu East District
2014/054904	Ruiru-Isiolo, Amos Loop-Isiolo-Muriiru-Michimikuru Tea Factory	31/03/2009	31/03/2009	31/03/2009	30/04/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2014/054905	Moi North Lake Road Naivasha	15/03/2014	01/04/2014		01/05/2016	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nakuru District
2014/054906	Construction To Bitumen Standards Of Sigalagala-Musoli-Sabatia-Butere Road	28/03/2011	06/06/2011	06/06/2011	06/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Kakamega South (Ikolomani) District
2014/054907	Weru Tea Factory Road	03/01/2014	04/04/2014	04/04/2014	04/04/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2014/054909	Rehabilitation Of Ngorongo-Githunguri Road	25/04/2011	09/05/2011	15/08/2011	09/08/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Githunguri District
2014/054910	Gambogi Serem Road	15/10/2009	29/11/2009	29/11/2009	24/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Vihiga District
2014/054911	Igoji Ttc Kanyakine Market	01/01/2014	03/03/2014	03/03/2014	01/09/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2014/054913	Kamagambo-Nyasembe-Mogonga	25/05/2012	07/06/2012	10/06/2012	07/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2014/054914	Manga- Kemera-Amabuko	15/03/2013	25/03/2013	25/03/2013	25/10/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2014/054916	Nyarongi Bridge	28/08/2011	28/08/2011	28/08/2011	28/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2014/054917	Upgrading To Bitumen Standards Of Keroka - Kebirigo	21/07/2013	08/09/2013	11/09/2013	08/08/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Kisii Central District
2014/054919	Toku Bridge	29/07/2013	29/07/2013	29/07/2013	17/01/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Imenti North District (Meru County)
2014/054920	Construction Of Kamuongo Bridge	10/05/2013	01/06/2013	05/06/2013	01/03/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	62 - Tseikuru District
2014/054922	Muranga- Gitugi	31/07/2012	31/07/2012	31/07/2012	02/02/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2014/054924	Gatugi-Jn D430, (E552) Iriaini, Mugaaini (E1682) Jnee52- Witima-Gikundo-Tambaya, Jn Gichiche-Kiganjo Tbc (E459)-Kariki-Jn D430, Kiinu-Ngaru (E1659) -Konyu-Mucharage-Kairo (E511) Nyamari-Kihuri (Water Treatment)	05/01/2009	10/02/2009	10/02/2009	17/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Nyeri South District; 58 - Mukurweini District
2014/054927	Mairi-Makomboni Road	01/07/2013	01/07/2013	01/07/2013	01/07/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2014/054928	Construction To Bitumen Standards Of Juakali-Akorino-Maili Sita (D462) Roads	14/02/2014	28/02/2014	01/03/2014	28/02/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Molo District
2014/054929	Maili Tatu-Laare-Mutuute-Kk Njouna Link Road	26/08/2011	26/08/2011	26/08/2011	25/02/2013	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyandarua South District
2014/054932	Giakanja Tetu Mission Road (D4340)	02/06/2011	07/06/2011	07/06/2011	01/05/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District; 55 - Nyeri South District
2014/054934	Mukuyu-Githambo-Kiruri	30/07/2010	30/07/2010	30/07/2010	30/07/2012	Stalled		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Muranga East District
2014/054935	Construction To Bitumen Standards Of Nambengele-Ruambwa-Port Victoria	27/02/2011	27/04/2011	27/05/2011	27/05/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054937	Maathaiti-Munaini-Kagiri-Gatitu	10/01/2012	10/01/2012	10/01/2012	10/01/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kieni West District
2014/054939	Naro Moru- Munyu-Karisheni	07/08/2012	03/09/2012	03/09/2012	03/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyahururu District
2014/054941	Eldoret- Ziwa-Kachibora, Kachibora-Moi Bridge	01/09/2011	01/09/2011	01/09/2011	01/03/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District
2014/054943	Mweiga Brookside Kimathi University (D449/D450a)	15/01/2013	08/02/2013	08/02/2013	30/08/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kieni West District
2014/054947	Bondo Misori/Kipasi Owimbi Road(D246/E126/E139)	10/06/2010	25/06/2010	25/06/2010	25/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Bondo District
2014/054953	Kima Emusutswi	05/01/2012	10/01/2012	10/01/2012	10/01/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyamira District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054962	CONSTRUCTION OF A2 JN-KABATI-KAGUNDUINI-KARIURA-C70 JN-MUTHERU MAREIRA ROAD-GITURA-GITHUNGURI	15/07/2006	04/08/2006	10/08/2006	05/08/2008	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Muranga South District
2014/054966	CONSTRUCTION OF GIAKANJA-TETU MISSION (D434),KAGOGI-IHWA-IHURURU (E576/E190) AND WANDUMBI-KIGOGOINI (E573)	13/04/2011	08/06/2011	06/07/2011	05/01/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Tetu District
136 - MOR - Kenya Urban Roads Authority (KURA)											
2010/052062	Construction Of Nairobi Eastern And Northern Bypasses Road Project	02/01/2009	02/03/2009	01/04/2009	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Njiru District; 58 - Ruiru District
2012/053876	The Construction Of Nairobi Western Ring Roads(Detailed Design)	07/04/2011	06/07/2011		10/11/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2012/053878	Adams Arcade- Ngong/ Karen- Bomas	08/08/2012	01/07/2013		30/06/2016	Planned		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Nationwide; 51 - Kajiado North District; 53 - Kajiado Central District
2012/054006	National Urban Transport Improvement Project (NUTRIP)	21/06/2012	21/06/2012		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 53 - Meru Central District; 51 - Githunguri District; 55 - Limuru District
2014/054756	Dualling Of Nairobi-Dagoretti Corner Road Phase 1	17/07/2013	01/07/2014		29/06/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2014/054821	Construction Of Eastern And Northern Bypass (Mombasa Road/City Cabanas Interchange)	30/04/2009	06/06/2009	06/08/2009	30/03/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054829	CONSTRUCTION OF KAPSOYA ROADS IN ELDORET MUNICIPALITY	03/03/2012	22/04/2012	22/05/2012	23/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District
2014/054832	Up Grading Of Kibokoni Road Within &Nbsp;Malindi Municipality	01/09/2012	06/08/2012	07/01/2013	07/01/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bahari District
2014/054833	Rehabilitation And Upgrading Of First Avenue Eastleigh And General Waruinge Roads.	13/02/2012	13/03/2012	13/04/2012	29/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2014/054834	Syokimau-Katani Road	20/04/2012	20/04/2012	20/04/2012	20/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2014/054837	Improvement Of Fana Marist Road	01/04/2010	02/02/2011	10/06/2011	06/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2014/054838	Rehabilitation And Upgrading Of First Avenue Eastleigh And General Waruinge Roads.	17/02/2012	13/04/2012	13/06/2012	29/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
2014/054839	South C Roads	12/04/2012	12/04/2012	22/12/2012	12/09/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054840	Rehabilitation And Upgrading Of Upper Hill Roads.	22/03/2012	22/04/2012	22/05/2012	23/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054842	Kasarani-Mwiki-Githurai	07/01/2011	07/01/2011	22/04/2012	07/01/2013	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054844	Kasarani-Mwiki-Githurai	22/02/2012	22/02/2012	22/02/2012	22/12/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kiambu District
2014/054845	Rose Avenue Box Culvert	12/04/2012	12/04/2012	12/04/2012	12/02/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2014/054846	Kabarage Footbridge	12/04/2012	12/04/2012	12/04/2012	12/02/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2014/054847	Outering Road	22/06/2012	22/06/2012	22/06/2012	23/06/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2014/054848	Upgrading Of Roads Within Lodwar.	26/01/2013	24/01/2013	26/02/2013	29/03/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Turkana East District
2014/054849	Rehabilitation & Upgrade Of Langata Road (Kws-Gate Bomas Section)	09/10/2011	12/12/2011	09/02/2012	06/05/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054851	Improvement Of Bogani East Raod	12/05/2012	18/07/2012	18/09/2012	17/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054853	Western Ring Roads	01/04/2011	01/04/2011	02/06/2011	30/11/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2014/054854	Rehabilitation Of Nanyuki Road In Industrial Area Nairobi.	20/12/2011	01/04/2012	01/04/2012	09/02/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054857	Mavoko Roads	31/12/2011	31/12/2011	31/12/2011	06/05/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
2014/054858	Construction Of Githurai-Kimbo Link Phase 1.	17/05/2013	17/06/2013	17/07/2013	09/01/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	58 - Ruiru District
2014/054862	Improvement Of Ndovu Road And Adjacent Accent Roads.	01/02/2012	06/05/2012	20/05/2012	06/05/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054865	Consultancy Services For Design Of Kcc Munyaka - Hawii -Kiplombe - Cocacola -C51, Old Nairobi Road, C39/ Eldoret Polytechnic Bishop Muge, & A 104- Kipkearen &Nbsp;C39 / Rivertes Within Eiderot Municipality.	01/12/2012	01/01/2012	24/04/2012	30/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Eldoret West District
2014/054871	Consultancy Services For The Construction Supervision Of Langata Road (Kws -Gate Bomas Section)	08/09/2011	01/12/2011	09/02/2012	06/05/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054872	Upgrading To Bitumen Standard Of Kinunga-Kamunyu Road In Nyeri Municipality.	25/03/2013	18/06/2013	06/08/2013	31/01/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054875	Improvement Of Ndovu And Adjacent Accent Roads.	23/02/2012	23/03/2012	23/04/2012	06/04/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District
2014/054879	Construction Of Meru Bypass Road	10/12/2013	01/05/2014		01/05/2017	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054881	Ngong -Adams Arcade	01/02/2014	01/05/2014		01/06/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054888	Ngong -Adams Arcade	05/12/2013	01/01/2014	01/05/2014	01/05/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054895	Nairobi Enterprise Road Othelo Lane Extension & Limuru	01/01/2014	02/03/2014	01/05/2014	01/05/2017	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2014/054963	REHABILITATION AND UPGRADING OF FIRST AVENUE EASTLEIGH AND GENERAL WARUINGE ROADS	13/03/2012	25/05/2012	28/05/2012	25/08/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Starehe District
2014/054964	CONSTRUCTION OF EASTERN AND NOTHERN BYPASS (MOMBASA ROAD/CITY CABANAS INTERCHANGE & COMPLIMENTARY WORKS)	18/03/2013	11/04/2013	03/06/2013	03/06/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054967	REHABILITATION AND UPGRADING OF LANGATA ROAD (KWS GATE-BOMAS SECTION).	09/12/2011	09/01/2012	09/02/2012	09/04/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
148 - MOTR - Export Processing Zones Authority (EPZA)											
2010/051788	Proposed Construction Of Business Incubator Building Phase Ii	21/05/2010	04/03/2010	19/03/2010	20/01/2011	Ongoing		Financial; Administrative	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052455	Proposed Expansion Of Export Processing Zone Athi River(Infrastructure Services)	15/07/2010	16/07/2010	06/08/2010	31/05/2013	Ongoing		Financial; Administrative	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052792	Proposed Construction Of External Exits To Four Go-Downs And A Ring-Road Around Incubator Building Phase I	20/12/2010	19/04/2011	23/04/2011	19/07/2011	Ongoing		Financial; Administrative	Environmental; Financial; Political influence	In-country - Specific Locations Applicable	Unspecified
2011/052793	Proposed Gravelling Of Namanga Road Junction To Railway Crossing Road	03/01/2011	14/02/2011		30/06/2011	Planned		Unspecified	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052794	Proposed Maintenance Of Existing Bitumen Roads	03/01/2011	14/02/2011		30/06/2011	Planned		Unspecified	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052795	Proposed Fencing Of Epza Land Lr No. 18474/216 At Athi River	03/01/2011	14/02/2011		30/06/2011	Planned		Unspecified	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052796	Proposed Fencing Of Epza Land Lr No. 18474/217 At Athi River	03/01/2011	14/02/2011		30/06/2011	Planned		Unspecified	Financial	In-country - Specific Locations Applicable	Unspecified
149 - MOTR - Export Promotion Council											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/051791	Product Development And Market Diversification For Commercial Crafts Produced In The North Rift And Eastern Regions Of Kenya	15/11/2007	15/04/2008	15/05/2008	15/12/2010	Ongoing		Other	Financial	In-country - Specific Locations Applicable	Unspecified
2010/051792	Trade Training Programme For (Sme) Exporters	25/05/2010	21/09/2010	30/09/2010	31/03/2013	Planned		Unspecified	Financial; Organisational	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051793	Business Support Organisation Development (Bsod) Programme	17/09/2009	01/10/2009	01/09/2009	01/10/2012	Ongoing		Conditionality	Financial	In-country - Specific Locations Applicable	52 - Samburu East District
2010/051795	Decentralisation Of Epc'S Trade Information Delivery Services To Western Kenya	05/05/2010	05/06/2009	05/05/2010	12/05/2011	Ongoing		Administrative	Financial	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District; 51 - Vihiga District; 55 - Bungoma West District; 51 - Busia District
2010/052456	Development And Promotion Of Kenya'S Exports Of Goods And Services	14/06/2010	14/06/2010	01/07/2010	31/05/2011	Ongoing		Financial	Financial	In-country - Nationwide	Nationwide
153 - MOT - Kenya Airports Authority											
2010/052018	Development Of A 50 Year Transport Master Plan	29/04/2004	16/09/2004	16/09/2004	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052371	Nothern Corridor Transport Improvement Project	29/04/2004	16/09/2004	16/09/2004	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2012/053345	Kenya Transport Sector Support Project (KTSSP)	23/05/2011	23/05/2011	22/08/2011	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District; 53 - Kwanza District; 55 - Mumias District; 52 - Sabatia District; 54 - Bumula District; 51 - Kisumu West District
2012/053362	Northern Corridor Transport Improvement Project (NCTIP)	25/06/2004	25/09/2004	25/09/2004	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Isiolo District; 57 - Kangundo District; 57 - Kibwezi District; 56 - Muranga South District; 51 - Githunguri District; 52 - Samburu East District; 51 - Laikipia West District; 51 - Nakuru District; 55 - Molo District; 51 - Narok North District; 53 - Kajiado Central District; 51 - Kericho District
154 - MOT - Kenya Civil Aviation Authority											
2010/052018	Development Of A 50 Year Transport Master Plan	29/04/2004	16/09/2004	16/09/2004	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052371	Nothern Corridor Transport Improvement Project	29/04/2004	16/09/2004	16/09/2004	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2012/053345	Kenya Transport Sector Support Project (KTSSP)	23/05/2011	23/05/2011	22/08/2011	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District; 53 - Kwanza District; 55 - Mumias District; 52 - Sabatia District; 54 - Bumula District; 51 - Kisumu West District
2012/053362	Northern Corridor Transport Improvement Project (NCTIP)	25/06/2004	25/09/2004	25/09/2004	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Isiolo District; 57 - Kangundo District; 57 - Kibwezi District; 56 - Muranga South District; 51 - Githunguri District; 52 - Samburu East District; 51 - Laikipia West District; 51 - Nakuru District; 55 - Molo District; 51 - Narok North District; 53 - Kajiado Central District; 51 - Kericho District
2012/054006	National Urban Transport Improvement Project (NUTRIP)	21/06/2012	21/06/2012		30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 53 - Meru Central District; 51 - Githunguri District; 55 - Limuru District
157 - MOT - Kenya Ports Authority											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053177	East African Trade and Transport Facilitation Project (EATTFP)	05/04/2006	06/07/2006	13/07/2006	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 51 - Machakos District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District
158 - MOT - Kenya Railways Corporation											
2010/052013	Development Of By-Pass And Standard Gauge Railway Line From Mombasa To Malaba - Kampala	01/01/2008	01/01/2008		31/12/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/053177	East African Trade and Transport Facilitation Project (EATTFP)	05/04/2006	06/07/2006	13/07/2006	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 51 - Machakos District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District
159 - MOWI - Athi Water Service Board											
2010/052261	Water Services Boards Support Project	05/12/2007	12/03/2009	12/03/2009	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mandera West District; 52 - Mandera Central District; 56 - Mandera East District; 51 - Isiolo District; 56 - Muranga South District; 51 - Laikipia West District; 53 - Transmara East District; 51 - Migori District; 55 - Kuria West District; 56 - Kuria East District
2010/052385	Complementary Funding For Nairobi Water And Sewerage(Nwsepip)	25/06/2009	01/07/2009		30/09/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 53 - Westlands District; 52 - Nyandarua South District; 56 - Thika East District; 57 - Thika West District
2010/052502	Kazi Kwa Vijana Programme Phase 1		01/04/2009	01/04/2009		Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052521	Nairobi Informal Settlement Water And Sanitation Improvement Programme (Niswisp)	19/05/2008	01/07/2008	01/10/2008	31/12/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052524	Kazi Kwa Vijana Programme Phase 2		01/12/2009		30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2011/053169	Nairobi Rivers Basin Rehabilitation And Restoration Program; Sewerage Improvement Project	23/03/2011	06/05/2011	06/05/2011	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Njiru District; 51 - Kajiado North District
2011/053185	Water And Sanitation Services Improvement Project (WASSIP)	04/06/2008	04/09/2008	04/09/2008	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Taveta District; 51 - Kitui West District; 55 - Yatta District; 51 - Makeni District; 51 - Kirinyaga East District; 51 - Muranga East District; 52 - Gatanga District; 51 - Githunguri District; 51 - Kajiado North District; 52 - Kakamega Central (Lurambi) District; 55 - Mumias District; 57 - Butere District; 53 - Samia District; 54 - Bunyula District
161 - MOWI - Coast Water Services Board											
2010/051546	Ngolia Community Water Project	20/02/2009	20/03/2009	20/03/2009	02/07/2010	Ongoing		Unspecified	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/052632	Rehabilitation And Extension Of Voi Urban And Taveta Rural Water Supplies.	04/06/2008	11/02/2011		03/03/2012	Planned		Unspecified	Environmental; Financial	In-country - Specific Locations Applicable	51 - Taveta District
2010/052643	Upgrading Of Offices-Wsps(Tavevo And Lamu)	01/09/2008	11/02/2011		03/03/2012	Planned		Unspecified	Environmental	In-country - Specific Locations Applicable	51 - Taveta District; 54 - Lari District
2010/052644	Upgrading Of Offices-Cwsb.	02/09/2008	11/02/2011		03/03/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District
2010/052645	Meter Installation For Bulk Master Meters.	02/09/2008	22/09/2010		13/10/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kinango District; 55 - Malindi District
2010/052648	Operational Vehicles-5no. 4x4 S/Cab Pickups And 12no. 4x4 D/Cab Pickups(1)	02/09/2008	30/06/2009		15/09/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052650	Office Equipment-Computers And Printers And Other Accessories For Cwsb And 6 Wsps.	02/09/2008	27/04/2009		27/05/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052651	Goods For Informal Settlements(Pipes And Fittings).	02/09/2008	16/10/2010		15/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052653	Section Valves For Network Sectorization For Wsps (30no.)	02/09/2008	19/07/2010		30/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified; 52 - Kinango District; 55 - Malindi District
2010/052657	Communication Equipment(Repeaters,Portable Radios Etc)	02/09/2008	31/08/2010		30/09/2010	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified; 52 - Kinango District; 55 - Malindi District
2011/053185	Water And Sanitation Services Improvement Project (WASSIP)	04/06/2008	04/09/2008	04/09/2008	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Taveta District; 51 - Kitui West District; 55 - Yatta District; 51 - Makeni District; 51 - Kirinyaga East District; 51 - Muranga East District; 52 - Gatanga District; 51 - Githunguri District; 51 - Kajiado North District; 52 - Kakamega Central (Lurambi) District; 55 - Mumias District; 57 - Butere District; 53 - Samia District; 54 - Bunyula District
2012/053819	Jimba-Jacaranda Water Project		15/06/2010	14/10/2010	14/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2012/053834	Mkondoni-Kathama Water Project		15/06/2010	11/10/2010	15/06/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
2012/053839	Kathama-Chakama Water Project		30/06/2011	10/05/2012	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Malindi District
162 - MOWI - Kenya Water Institute											
2010/052413	Frontage Wall Improvements And Landscaping	15/07/2010	01/07/2010		31/12/2010	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052414	Water Fountain	15/07/2010	01/12/2010		31/03/2011	Pipelined		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052415	Purchase And Installation Of An Erp	15/07/2010	01/11/2010		30/06/2012	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052416	Classroom Renovations (Prefabs)	15/07/2010	23/07/2010	23/07/2010	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
163 - MOWI - Lake Victoria North Water Services											
2011/053185	Water And Sanitation Services Improvement Project (WASSIP)	04/06/2008	04/09/2008	04/09/2008	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Taveta District; 51 - Kitui West District; 55 - Yatta District; 51 - Makeni District; 51 - Kirinyaga East District; 51 - Muranga East District; 52 - Gatanga District; 51 - Githunguri District; 51 - Kajiado North District; 52 - Kakamega Central (Lurambi) District; 55 - Mumias District; 57 - Butere District; 53 - Samia District; 54 - Bunyula District
164 - MOWI - Lake Victoria South Water Services Board											
2010/052261	Water Services Boards Support Project	05/12/2007	12/03/2009	12/03/2009	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Manderla West District; 52 - Manderla Central District; 56 - Manderla East District; 51 - Isiolo District; 56 - Muranga South District; 51 - Laikipia West District; 53 - Transmara East District; 51 - Migori District; 55 - Kuria West District; 56 - Kuria East District
2012/053330	Good Water Governance In Lake Victoria South Region		19/05/2008		31/12/2011	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District
166 - MOWI - National Irrigation Board											
2010/052190	Mwea Irrigation Development Project	16/08/2010	15/09/2010		30/11/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Wajir South District; 53 - Kirinyaga Central District
2010/052376	Lower Kuja Irrigation Development Project	29/01/2010	29/01/2010	15/02/2010	15/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052457	Lower Nzoia Phase II	29/01/2010	29/01/2010	14/02/2010	29/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052458	Lower Sio Basin	29/01/2010	27/01/2010	15/02/2010	29/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052460	Rapsu Irrigation Scheme Project	25/01/2010	27/05/2010	13/06/2010	27/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Isiolo District
2010/052547	Muringa Banana	01/01/2010	15/01/2010	30/01/2010	01/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052551	Bura Commercial Farm Dams	15/07/2010	15/07/2010	27/07/2010	15/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052553	Data Base For South Rift	15/05/2010	15/05/2010	01/06/2010	15/11/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052554	Data Base For Irrigation Projects In North Rift Basin	15/05/2010	15/05/2010	01/06/2010	15/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Turkana Central District; 51 - West Pokot District; 53 - Kwana District; 52 - Eldoret East District; 52 - Nandi Central District; 54 - Baringo North District
2010/052555	Data Base For Irrigation Projects In Lake Victoria North Basin	15/05/2010	15/05/2010	01/06/2010	15/11/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052556	Data Base For Irrigation Projects In Lake Victoria South Basin	15/05/2010	15/05/2010	01/06/2010	15/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 51 - Nyandarua North District; 51 - Siaya District; 51 - Homa Bay District; 51 - Migori District; 56 - Gucha District
2010/052558	Lower Nzoia Phase I- Natural Resources Management Irrigation Sub Component	28/01/2010	28/01/2010	10/02/2010	28/09/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052559	Makere li River Bank Protection Work	15/07/2010	15/07/2010	02/08/2010	15/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052561	Rehabilitation Of Mitunguu Irrigation Project	20/04/2010	20/04/2010	06/05/2010	20/08/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052562	Lower Kuja	29/01/2010	29/01/2010	15/02/2010	29/11/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052563	Nyando River Bank Protection	27/07/2010	09/08/2010	09/08/2010	01/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
167 - MOWI - National Water Conservation and Pipeline Corporation											
2010/052378	Chemsusu Dam	23/12/2007	19/06/2009	23/10/2009	19/12/2011	Ongoing		Financial	Environmental; Security	In-country - Specific Locations Applicable	Unspecified
2010/052380	Kaplamboy Borehole	16/06/2008	08/09/2010	23/09/2010	22/10/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052505	Kiserian Dam		05/01/2009	05/01/2009	05/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052515	Umaa Dam	30/06/2007	06/01/2009	06/01/2009	06/01/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052517	Chemususu Dam		18/07/2008	18/07/2008	19/07/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052523	Badesa Dam		09/06/2008	09/06/2008	09/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052669	Flood Control Works	01/07/2010	05/11/2010	08/09/2010	31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052671	Flood Control Works	01/07/2010	05/08/2010	08/09/2010	31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052678	Small Dams And Pans(Kakomani)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052681	Small Dams And Pans(Manda)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052685	Small Dams And Pans(Oldonyo Olokopit)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052691	Small Dams And Pans(Bwiri)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052692	Small Dams And Pans(Nyamerako)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052695	Small Dams And Pans(Lamanet)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052717	Small Dams And Pans(Kipkeres)	01/07/2010	01/07/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052719	Flood Control Works		05/08/2010	08/09/2010	31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052720	Flood Control Works	05/08/2010	08/09/2010	08/09/2010	31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052721	Flood Control Works	05/08/2010	08/09/2010	08/09/2010	31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052722	Flood Control Works	05/08/2010	08/09/2010	08/09/2010	31/05/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052728	Small Dams And Pans(Kakomani)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052729	Small Dams And Pans(Saretho)	01/07/2010	01/07/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052730	Small Dams And Pans(Muthungwe)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052731	Small Dams And Pans(Kamitha)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052732	Small Dams And Pans(Kaningo)	01/07/2010	05/08/2010	05/10/2010	08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052733	Small Dams And Pans(Riakiriama)	01/07/2010	05/08/2010		08/12/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
168 - MOWI - Northern Water Services Board											
2010/052261	Water Services Boards Support Project	05/12/2007	12/03/2009	12/03/2009	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mandera West District; 52 - Mandera Central District; 56 - Mandera East District; 51 - Isiolo District; 56 - Muranga South District; 51 - Laikipia West District; 53 - Transmara East District; 51 - Migori District; 55 - Kuria West District; 56 - Kuria East District
2012/053671	Wiyumiririe Water Project	19/08/1987	05/01/1988	05/01/1988	30/06/1995	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Laikipia Central District
169 - MOWI - Rift Valley Water Services Board											
2010/052540	Rift Valley Water Supply And Sanitation Project	06/09/2004	30/10/2006	05/03/2007	31/12/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District; 51 - Nakuru District; 53 - Naivasha District; 55 - Molo District
2010/052543	Njabini Ngwataniro Water Project	18/01/2008	19/03/2008	09/06/2008	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Nyandarua South District
2010/052634	Kisawel Water Project	14/12/2007	15/02/2008	15/02/2008	16/03/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District
2010/052641	Kiplombe Kaplesier Water Project	12/05/2011	01/12/2010		01/08/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	55 - Koibatek District; 51 - Nakuru District; 55 - Kuria West District; 56 - Kuria East District
2010/052646	OI-Kalou Town Water Project	08/07/2009	08/07/2009		17/02/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Nyandarua North District; 52 - Nyandarua South District
2010/052654	Sigor Water Project	03/03/2010	03/03/2010	03/03/2010	01/03/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - North Pokot District; 53 - Pokot Central District
2013/054087	Rural Water Supply In Baringo	13/09/2012	05/03/2013		30/06/2016	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Baringo Central District; 54 - Baringo North District
2013/054088	Narok Water Project (Contruccion))	10/10/2012	21/03/2013		30/06/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Narok South District
2014/054768	Rural Water Supply Project In East Pokot, Baringo County	05/02/2014	01/04/2014		30/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - East Pokot District
170 - MOWI - Tana Water Services Board											
2010/052191	Improvement Of The Water Supply System In Embu	07/05/2009	15/09/2010		12/03/2015	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Wajir South District; 51 - Embu East District
2010/052261	Water Services Boards Support Project	05/12/2007	12/03/2009	12/03/2009	30/06/2015	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Mandera West District; 52 - Mandera Central District; 56 - Mandera East District; 51 - Isiolo District; 56 - Muranga South District; 51 - Laikipia West District; 53 - Transmara East District; 51 - Migori District; 55 - Kuria West District; 56 - Kuria East District
2010/052377	Mutonga - Gituma Water Project	29/04/2008	20/06/2008	21/05/2009	21/05/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Thika East District
172 - MOWI - Water Resources Management Authority											
2010/052138	Integrated Flood Management Study For Nyando Basin	21/10/2005	07/08/2007	07/08/2007	30/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District; 55 - Nandi South District; 54 - Nyando District
2010/052723	Upper Gilgil Catchment Protection	01/04/2010	02/04/2010	10/04/2010	30/06/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052762	Jica Project Lake Victoria South Catchment Area	28/08/2009	28/09/2009	28/08/2009	31/07/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
174 - MOWI - Water Services Trust Fund, Kenya											
2010/052139	Support To The Water Resource Management And Water Service Provision	16/03/2004	01/01/2009	29/12/2009	30/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053319	Improving Access To Water Supply And Basic Sanitation For The Urban Poor (Support To Water Services Trust Fund)	19/05/2008	19/05/2008		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Mandera West District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makeni District; 51 - Nyandarua North District; 51 - Kiari East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Kericho District; 51 - Koinon District; 51 - Kakamega North (Malava) District; 51 - Vihiga District; 51 - Bungoma North District; 51 - Busia District; 51 - Siaya District; 51 - Kisumu West District; 51 - Homa Bay District; 51 - Migori District; 51 - Kisii Central District; 51 - Nyamira District
2031 - Independent Electoral and Boundaries Commission											
2010/052094	Support To Electoral Reform and the Constitutional Referendum Process in Kenya	06/05/2010	01/10/2009	01/10/2009	31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/054980	PROPOSED CONSTRUCTION OF IEBC RONGAI OFFICES	09/04/2014	09/04/2014	30/04/2014	09/04/2015	Planned	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Rongai District
2014/054981	PROPOSED CONSTRUCTION OF IEBC OFFICE AND HALL	28/02/2014	01/07/2014	01/07/2014	01/07/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Ganze District
2014/054984	CONSTRUCTIONS AT WAJIR WEST CONSTITUENCY	10/12/2013	10/04/2014	01/07/2014	11/04/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Wajir West District
2014/054985	CONSTRUCTION IN DAADAB CONSTITUENCY	10/04/2014	10/04/2014	01/07/2014	10/04/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Dadaab District
2014/054986	CONSTRUCTION AT LOWER EASTERN REGION	10/04/2014	10/04/2014	01/07/2014	10/04/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District
501 - International Development Association (IDA)											
2012/053345	Kenya Transport Sector Support Project (KTSSP)	23/05/2011	23/05/2011	22/08/2011	31/12/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District; 53 - Kwanza District; 55 - Mumias District; 52 - Sabatia District; 54 - Bumula District; 51 - Kisumu West District
2014/054974	Rehabilitation of Kakamega-Webuye (Kaburengu) section (LOT 2) of Kisumu- Kitale Road.	31/01/2012	01/04/2013	12/04/2013	31/03/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054977	rehabilitation of nyamasaria-kericho road (A1/B1)	26/10/2009	16/09/2010	30/03/2011	16/03/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
517 - United Nations Development Programme (UNDP)											
2012/053666	Documentation And Evaluation Of The Efficacy Of Institutional And Household Energy Stoves For Improved Livelihood And Poverty Reduction Of Kenyan Communities	04/05/2011	01/09/2011	18/01/2012	30/03/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
2012/053680	Strengthening The Protected Area Network Within The Eastern Montane Forest Hotspot Of Kenya	24/09/2010	01/01/2010	01/01/2011	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District; 53 - Pokot Central District; 54 - Pokot South District; 52 - Trans Nzoia East District; 51 - Marakwet East District; 52 - Marakwet West District; 53 - Keiyo District; 51 - Nandi North District; 52 - Nandi Central District; 53 - Nandi East District; 54 - Tinderet District; 55 - Nandi South District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 54 - Kakamega East (Shinyalu) District; 54 - Hamisi District
2014/054813	Kenya Intergrated Climate Risk Management Project (KICRMP)	27/02/2014	02/04/2014		02/08/2019	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
519 - United Nations Fund for Population Activities (UNFPA)											
2012/053311	Support For Capacity Development Of National Integrated Monitoring And Evaluation System	01/02/2012	01/01/2012	22/05/2012	01/10/2014	Completed		Organisational; Financial; Administrative	Financial; Organisational	In-country - Specific Locations Applicable	51 - Dagoretti District; 52 - Langata District; 53 - Westlands District; 52 - Bahari District; 53 - Kaloleni District; 55 - Malindi District; 51 - Nakuru District; 53 - Naivasha District; 58 - Gilgil District; 51 - Migori District; 52 - Nyatike District; 53 - Rongo District; 54 - Uriri District
52 - ODPMMOF - Kenya Revenue Authority											
2010/052184	Capacity Building For Customs Officers	06/07/2009	01/09/2009	01/09/2009	30/09/2013	Ongoing		Administrative; Conditionality	Financial	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 53 - Kajado Central District
2011/053177	East African Trade and Transport Facilitation Project (EATTFP)	05/04/2006	06/07/2006	13/07/2006	30/09/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Msabweni District; 53 - Kaloleni District; 55 - Malindi District; 51 - Machakos District; 51 - Busia District; 56 - Teso North District; 57 - Teso South District
522 - United Nations International Children Education Fund (UNICEF)											
2010/052232	Water And Sanitation Services (WASH)	05/01/2009	01/01/2008		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053958	Technical And Vocational Skills Training For Vulnerable Youth	05/01/2009	26/01/2009		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
523 - World Food Programme											
2013/054094	Assistance To Somali Refugees In Kenya	01/11/2011	01/11/2011		31/12/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
81 - MoHEST - Maasai Mara University											
2013/054106	750 Students Hostel For Narok University College	09/02/2010	01/03/2009		30/11/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Narok North District
2013/054111	Proposed Construction Of Women Hostel -Maasai Mara University	01/03/2013	20/03/2013		19/03/2016	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Narok North District
93 - MOIND - Kenya Bureau of Standards											
2012/053674	Development And Implementation Of A Standards And Labeling Programme In Kenya	04/08/2009	29/07/2010		29/07/2015	Ongoing		Administrative	Financial	In-country - Specific Locations Applicable	59 - Starehe District; 52 - Wajir West District; 52 - Samburu East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2012/053675	Access To Clean Energy Services(Development Of Standards For The Small Hydropower Station)	14/04/2010	09/04/2010	09/02/2011	30/04/2015	Ongoing		Unspecified	Unspecified	In-country - Nationwide; In-country - Specific Locations Applicable	Unallocated; Nationwide; 52 - Samburu East District
2013/054557	Standards And Market Access Programme	05/07/2013	05/09/2013	12/07/2013	12/08/2018	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Dagoretti District; 51 - Mvita District; 51 - Matuga District; 51 - Ganze District; 51 - Galole District; 51 - Lamu West District; 51 - Taveta District; 51 - Garissa District; 51 - Wajir North District; 51 - Mandera West District; 51 - Moyale District; 51 - Isiolo District; 51 - Imenti North District (Meru County); 51 - Tharaka North; 51 - Embu East District; 51 - Kitui West District; 51 - Machakos District; 51 - Makueni District; 51 - Nyandarua North District; 51 - Kiambu East District; 51 - Kirinyaga East District; 51 - Muranga East District; 51 - Githunguri District; 51 - Turkana North District; 51 - West Pokot District; 51 - Samburu Central District; 51 - Trans Nzoia West District; 51 - Eldoret West District; 51 - Marakwet East District; 51 - Nandi North District; 51 - Baringo Central District; 51 - Laikipia West District; 51 - Nakuru District; 51 - Narok North District; 51 - Kajiado North District; 51 - Siaya District; 51 - Kisumu Central District; 51 - Nyamira District
99 - MOIC - Communications Technology Board											
2010/052157	Marketing Kenya As A Business Process Outsourcing (Bpo) Destination		02/06/2008		29/06/2012	Unspecified		Financial	Environmental	In-country - Nationwide	Nationwide
2010/052257	Development Of A Shared & Services Strategy And Change Management Plan	22/12/2009	15/12/2009	15/12/2009	15/10/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2012/053350	Kenya Transparency & Communication Infrastructure Project (KTCIP)	23/07/2007	23/10/2007	23/02/2008	30/06/2017	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
Constituency Development Fund (CDF)											
2013/054256	Proposed Erection Of Jipe-Rombo Electric Fence	23/05/2006	06/06/2006	06/06/2006	08/05/2009	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Taveta District
2013/054283	Muthunzuu Dispensary	01/07/2012	17/10/2012		17/07/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Mwingi West District
2013/054284	Kaliluni Secondary School Power Connection/ Wiring	13/07/2012	18/09/2012		20/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Mwingi West District
2013/054450	Sotik Community Library.	02/02/2012	14/06/2012		28/06/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Sotik District
2013/054634	Construction Of Wards N Kithuki Healthcentre	05/07/2011	13/07/2011	20/07/2011	21/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	59 - Kathonzi District
2014/054744	Mbalambala Chief'S Office	15/08/2007	30/08/2007		30/06/2008	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Bura District
2014/054763	Olympic Sec. Sch	14/12/2011	16/03/2011		13/12/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054770	Karen C Secondary School	12/07/2012	11/04/2013		18/09/2014	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Langata District
2014/054772	Construction Of Dining Hall In Highridge Secondary School	12/05/2012	30/05/2012	18/06/2012	30/12/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	53 - Westlands District
2014/054776	Construction Of Perimeter Wall At Zawadi Primary School	16/07/2013	26/08/2013		25/11/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2014/054838	Rehabilitation And Upgrading Of First Avenue Eastleigh And General Waruinge Roads.	17/02/2012	13/04/2012	13/06/2012	29/07/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Kamukunji District
J.H.P.I.E.G.O											
2011/053017	Urban Reproductive Health Programme (Tupange)	01/07/2011	01/07/2011	01/07/2011	01/07/2012	Planned		Administrative	Financial	In-country - Specific Locations Applicable	Unspecified
Kenya Renewable Energy Association (KERA)											
2012/053695	Access To Clean Energy Services - Capacity Building For Solar Technology	16/11/2011	14/02/2012	08/05/2012	12/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
MAPIA Enterprises Ltd											
2010/051763	Students Lecture Complex	15/10/2008	11/11/2009	15/01/2009	30/06/2010	Ongoing		Administrative	Environmental	In-country - Specific Locations Applicable	Unspecified
MOES&T- Kenya Institute of Special Education (KISE)											
2015/055483	Proposed Extension of a Kitchen Block at Kenya Institute of Special Education	12/04/2013	29/04/2014	22/04/2014	01/07/2014	Completed	100.00	Unspecified	Financial	In-country - Specific Locations Applicable	56 - Kasarani District
2015/055499	CONSTRUCTION OF A CLASSROOM BLOCK AND A KITCHEN AT KENYA INSTITUTE OF SPECIAL EDUCATION	02/02/2013	20/02/2013	22/02/2013	01/11/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	56 - Kasarani District
MoHEST - Bumbe Technical Training Institute											
2010/051755	Garment Making Complex	15/07/2009	14/08/2009	14/09/2009	30/07/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
MoHEST - Bushiangala Technical Training institute											
2010/051875	Tuition Block	15/03/2010	19/03/2010	14/04/2010	19/03/2011	Ongoing		Conditionality	Financial; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/052005	Construction Of Two Classrooms By Cdf	27/02/2009	27/02/2009	02/03/2009	10/12/2009	Stalled		Financial	Financial	In-country - Specific Locations Applicable	51 - Kakamega North (Malava) District
2013/054061	Rehabilitation And Upgrading Of Equipment In The Universities And Technical Training Institutes Project (Phase 1)	18/03/2011	02/01/2012	25/07/2012	31/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
MoHEST - Coast Institute of Technology											
2010/051812	Construction Of Tourism And Hospitality Training Complex	26/06/2010	15/09/2010		24/06/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051813	Construction Of An Ict Centre	02/05/2010	02/06/2010		02/05/2011	Planned		Legal	Security	In-country - Specific Locations Applicable	Unspecified
2010/051878	Construction Of An Engineering &Nbsp;Workshops Block..	12/04/2011	30/06/2011	29/06/2011	30/12/2011	Completed		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2011/052897	Rehabilitation Of Tourism And Hospitality Management Workshops	28/12/2010	28/03/2011	01/04/2011	31/05/2011	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2013/054544	Construction Of Tourism And Hospitality Training Complex Phase 2	27/04/2012	02/07/2012	11/07/2012	02/07/2013	Completed	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
MoHEST - Gusii Institute of Technology											
2010/051830	Construction Of A Modern Library	12/06/2009	20/07/2009	27/07/2009	27/07/2011	Ongoing		Financial; Other	Environmental; Organisational	In-country - Specific Locations Applicable	Unspecified
2010/051930	Drilling Of One Borehole &Nbsp;1	19/11/2009	02/07/2010	24/09/2010	24/12/2010	Completed		Other; Conditionality	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/051936	Mechanical Workshp 2		20/11/2010	05/12/2011	29/11/2012	Planned		Unspecified	Unspecified	Regional; In-country - Specific Locations Applicable	Unallocated; 51 - Kisii Central District
2010/051937	Construction Of Tuition Block		02/01/2011		22/12/2012	Planned		Unspecified	Unspecified	Regional; In-country - Specific Locations Applicable	51 - Kisii Central District
MoHEST - Kaiboi Technical Training Institute											
2010/051832	Tuition Block	15/12/2009	05/01/2010	05/01/2010	15/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051859	Tuition Block	15/12/2009	02/01/2010		15/05/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
MoHEST - Kaimosi College of Technology											
2010/052410	Friends College Kaimosi Science Laboratory Complex	03/05/2010	17/05/2010	17/05/2010	31/10/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Hamisi District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2011/053162	Friends College Kaimosi Food And Beverage Complex	21/02/2011	24/06/2011	24/06/2011	30/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unallocated; 54 - Hamisi District
2013/054288	Friends College Kaimosi Mechanical And Electrical Engineering Workshops Complex	03/10/2011	01/11/2011	01/11/2011	30/06/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Hamisi District
MoHEST - Karen Technical Training Institute											
2010/051822	Capacity Building	05/05/2009	11/06/2010	11/06/2010	01/07/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
MoHEST - Kenya Technical Teachers College											
2010/051994	Proposed Lecture Rooms & Theatres	24/08/2010	05/10/2010	30/11/2010	24/09/2013	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2013/054112	Kttc Narok Campus	21/04/2011	01/07/2011	02/09/2011	30/11/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Narok South District
MoHEST - Keroka Technical Training Institute											
2010/051850	Library	18/06/2010	03/01/2011	02/08/2011	01/01/2014	Planned		Administrative	Environmental	In-country - Specific Locations Applicable	Unspecified
2013/054061	Rehabilitation And Upgrading Of Equipment In The Universities And Technical Training Institutes Project (Phase 1)	18/03/2011	02/01/2012	25/07/2012	31/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
MoHEST - Kiirua Technical Training Institute											
2010/051895	Hostel	01/06/2010	14/06/2010		28/06/2013	Planned		Administrative	Environmental; Financial	In-country - Specific Locations Applicable	Unspecified
2011/052789	Electrical Workshop Complex	16/07/2010	04/08/2010	29/11/2010	01/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2013/054061	Rehabilitation And Upgrading Of Equipment In The Universities And Technical Training Institutes Project (Phase 1)	18/03/2011	02/01/2012	25/07/2012	31/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054285	Library Complex	03/01/2012	22/11/2011	10/01/2012	01/01/2014	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Buuri District
MoHEST - Kisiwa Technical Training Institute											
2013/054061	Rehabilitation And Upgrading Of Equipment In The Universities And Technical Training Institutes Project (Phase 1)	18/03/2011	02/01/2012	25/07/2012	31/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055124	CONSTRUCTION OF SANITATION FACILITIES AND SEWAGE WORKS	12/02/2014	12/04/2013	18/04/2014	27/06/2014	Pipelined		Unspecified	Unspecified	In-country - Specific Locations Applicable	57 - Bungoma Central District
MoHEST - Kitale Technical Training Institute											
2010/051811	CONSTRUCTION OF THE LIBRARY AT KITALE TECHNICAL TRAINING INSTITUTE	15/05/2009	22/06/2009	22/06/2009	15/02/2010	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District
2010/051821	Tuition Block	05/02/2010	02/02/2010		25/03/2013	Planned		Unspecified	Financial	In-country - Specific Locations Applicable	Unspecified
2011/052914	CONSTRUCTION OF A MECHANICAL WORKSHOP AT KITALE TECHNICAL TRAINING INSTITUTE	10/03/2011	30/06/2011	06/07/2011	16/03/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District
2014/055125	CONSTRUCTION OF BUILDING AND CIVIL ENGINEERING STOREY WORKSHOP AT KITALE TECHNICAL TRAINING INSTITUTE	28/09/2011	27/10/2011	07/11/2011	14/11/2012	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Trans Nzoia West District
MoHEST - Machakos Technical Institute for the blind											
2010/051929	Construction Of Lecture Rooms	03/03/2010	07/06/2010	05/07/2010	25/02/2011	Unspecified		Legal	Unspecified	In-country - Specific Locations Applicable	Unspecified
MoHEST - Matili Technical Training Institute											
2010/051886	Construction Of Kimillii-Misikhu Highway	09/06/2010	09/06/2011	23/06/2011	09/06/2015	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Bungoma North District; 53 - Bungoma South District; 55 - Bungoma West District; 56 - Bungoma East District

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054061	Rehabilitation And Upgrading Of Equipment In The Universities And Technical Training Institutes Project (Phase 1)	18/03/2011	02/01/2012	25/07/2012	31/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055130	construction of a hydraulic workshop	12/04/2012	02/05/2012	18/05/2012	03/04/2013	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable; Unallocated	Unallocated; 52 - Kimillii Bungoma District
MoHEST - Mawego Technical Training Institute											
2010/051733	Construction Of Learning Resource Centre	09/10/2009	16/10/2009	20/10/2009	12/04/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051941	Construction And Completion Of 16 Classrooms	22/12/2008	22/12/2008	22/12/2008	12/04/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051964	Construction And Furnishing Of Library At Mawego Technical Training Institute	07/11/2009	07/11/2009	07/11/2009	24/04/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
MoHEST - Meru Technical Training Institute											
2014/054999	ICT CENTRE	14/04/2009	14/04/2009	06/05/2009	13/04/2012	Completed	26.61	Financial	Political influence	In-country - Nationwide; Unallocated	Nationwide
MoHEST - NEP Technical Training Institute											
2010/051810	Business Sector Programme Support Project	01/01/2006	01/01/2006	01/01/2006	31/12/2009	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051887	Construction Of Administration And Tuition Block	04/02/2010	08/03/2010	01/03/2010	31/03/2011	Ongoing		Financial; Administrative; Other	Environmental; Financial; Organisational; Security	In-country - Specific Locations Applicable	Unspecified
2010/051967	Erection And Completion Of Tuition And Administration Block	21/12/2009	21/12/2009	11/01/2010	31/12/2010	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054287	Construction Of A Borehole And Elevated Water Tank At Nep Techcal Training Institute	20/06/2012	02/07/2012	07/12/2012	29/06/2013	Ongoing	43.85	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
2013/054291	Construction Of Tuition And Administration Block (Phase 3)	11/05/2012	29/06/2012	02/07/2012	28/06/2013	Ongoing	0.00	Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Garissa District
MoHEST - Nkabune Technical Training Institute											
2010/051807	Nkabune T.T.I Library Construction	02/01/2008	03/04/2008	05/05/2008	30/09/2010	Ongoing		Financial	Environmental	In-country - Specific Locations Applicable	Unspecified
2010/051945	Nkabune Tti Proposed Ct & Fb Workshops	01/03/2010	03/04/2010		01/01/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2013/054292	Electrical And Electronics Workshop	24/05/2012	01/06/2012	02/07/2012	31/07/2013	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055170	CONSTRUCTION OF SEWERAGE SYSTEM	08/08/2013	06/01/2014		31/12/2014	Planned		Unspecified	Unspecified	In-country - Nationwide; Unallocated	Nationwide
MoHEST - Nyeri Technical Training Institute											
2014/055022	ECONOMIC STIMULUS IMPLEMENTATION PROGRAMME PACKAGE II	19/10/2010	06/07/2011	14/07/2011	07/06/2012	Completed	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide
MoHEST - Ramogi Institute of Advanced Technology											
2010/051726	Education	10/03/2009	15/04/2009	23/04/2009	23/07/2009	Completed		Unspecified	Environmental; Financial	In-country - Specific Locations Applicable	Unspecified
2010/051969	Proposed Construction Of A Two-Storey Block Of 18 Classrooms		02/09/2009	02/01/2010	02/05/2010	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
MoHEST - Rift Valley Institute of Science and Technology											
2010/051874	Construction Of &Nbsp;New Tuition Block		06/07/2010		01/07/2011	Planned		Unspecified	Financial	In-country - Specific Locations Applicable	Unspecified
2010/051877	Library Construction	02/06/2010	17/02/2010	18/10/2010	01/05/2012	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051961	Construct Water Reservoir 500m3	09/07/2010	06/07/2010	15/07/2010	01/06/2011	Planned		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2013/054061	Rehabilitation And Upgrading Of Equipment In The Universities And Technical Training Institutes Project (Phase 1)	18/03/2011	02/01/2012	25/07/2012	31/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
MoHEST - Rift Valley Technical Training Institute											
2011/052917	Construction Of Tuition Block Complex	11/09/2009	04/01/2010	01/03/2010	30/09/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
MoHEST - Rwika Institute of Technology											

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2013/054293	Construction Of Multipurpose Complex Rwika Institute Of Technology	25/10/2011	01/11/2011	01/11/2011	24/10/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	54 - Mbeere South District
MoHEST - Thika Technical Training Institute											
2010/051959	New Tuition Block		01/10/2007	08/10/2007	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/051965	Building And Civil Engineering Workshop	01/06/2009	01/07/2009	03/07/2009	30/06/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
MoHEST - Wote Technical Training Institute											
2010/051836	Construction Of Automotive Engineering Workshop	10/04/2010	20/04/2010	30/06/2010	30/06/2010	Ongoing		Other; Conditionality	Environmental	In-country - Specific Locations Applicable	Unspecified
2013/054061	Rehabilitation And Upgrading Of Equipment In The Universities And Technical Training Institutes Project (Phase 1)	18/03/2011	02/01/2012	25/07/2012	31/07/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054109	Construction Of An Esp li Twin Workshops At Wote T.T.I	23/06/2011	07/04/2011	29/06/2011	14/12/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
2013/054113	Construction Of Building And Civil Engineering Block At Wote T.T.I	22/04/2010	03/05/2010	03/05/2010	22/04/2011	Completed		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Makueni District
MOIC - Department of Information (DI)											
2010/052028	Kenya Today Television-Phase One		02/08/2010	02/08/2010	01/03/2011	Planned		Other	Financial	In-country - Nationwide	Nationwide
2010/052043	Information Field Offices		01/07/2010	01/07/2010	02/05/2011	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052087	Upgrading Rural Press System		02/08/2010		31/03/2011	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052089	Upgrading Public Communication Systems		02/08/2010		16/02/2011	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2010/052325	Refurbishment Of Department Of Information &Nbsp;And Pc Headquarters		02/08/2010	02/08/2010	31/05/2011	Unspecified		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2013/054549	Ict Based Course And Financial Data Lucy Herman	30/05/2013	01/07/2013	01/07/2013	30/06/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
Nature Kenya											
2012/053680	Strengthening The Protected Area Network Within The Eastern Montane Forest Hotspot Of Kenya	24/09/2010	01/01/2010	01/01/2011	31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - West Pokot District; 53 - Pokot Central District; 54 - Pokot South District; 52 - Trans Nzoia East District; 51 - Marakwet East District; 52 - Marakwet West District; 53 - Keiyo District; 51 - Nandi North District; 52 - Nandi Central District; 53 - Nandi East District; 54 - Tinderet District; 55 - Nandi South District; 51 - Kakamega North (Malava) District; 52 - Kakamega Central (Lurambi) District; 54 - Kakamega East (Shinyalu) District; 54 - Hamisi District
POPULATION SERVICES INTERNATIONAL (P.S.I)											
2013/054091	Kenya Health Programme	01/08/2008	01/08/2008		31/12/2014	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054092	Delivering Increased Family Planning Across Rural Kenya	24/09/2012	24/09/2012		31/03/2018	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Samburu East District
Practical Action Eastern Africa											
2012/053693	Piloting Bioethanol As A Household Cooking Fuel	14/04/2010	03/05/2010	31/05/2010	31/12/2012	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	52 - Kisumu East District
Private Sector											
2010/051996	Prof:Plat Plastic & Reconstructive Surgery Project 2010	19/07/2010	20/07/2010	20/07/2010	20/10/2010	Ongoing		Organisational	Financial	In-country - Specific Locations Applicable	Unspecified
2010/052013	Development Of By-Pass And Standard Gauge Railway Line From Mombasa To Malaba - Kampala	01/01/2008	01/01/2008		31/12/2018	Planned		Unspecified	Unspecified	In-country - Nationwide	Nationwide

General Project Status

Implementing Agency / Project	Project Title	Approval Date	Start Date (Planned)	Start Date (Actual)	End Date (Planned)	Implementation Status	Project Completion Level (%)	Factor Causing Delay	Risk	Project Coverage	Sub-County
2010/052048	Development Of New Lamu Port - Southern Sudan - Ethiopia Transport Corridor (Lapsset) Project - Feasibility Studies		31/10/2009		31/12/2011	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	Unspecified
2010/052122	National Optic Fibre Backbone Infrastructure		01/07/2008		29/06/2012	Ongoing		Other	Financial; Security	In-country - Specific Locations Applicable	52 - Samburu East District
2010/052755	Tana Delta Integrated Sugar Project	30/06/2006	01/07/2006		30/06/2013	Ongoing		Legal	Environmental; Financial; Political influence	In-country - Specific Locations Applicable	Unspecified
2012/053413	Energy Efficiency Audit-Kenya Association Of Manufacturers		01/07/2011		30/04/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2013/054252	Inclusive Education	01/05/2012	01/05/2012		30/09/2014	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable; Unallocated	Unallocated; 52 - Bura District
2014/054821	Construction Of Eastern And Northern Bypass (Mombasa Road/City Cabanas Interchange)	30/04/2009	06/06/2009	06/08/2009	30/03/2012	Ongoing		Unspecified	Unspecified	In-country - Nationwide	Nationwide
2014/055424	KONZA TECHNO CITY	13/02/2009	13/02/2009	22/09/2009	30/06/2030	Ongoing		Unspecified	Unspecified	In-country - Specific Locations Applicable	51 - Machakos District; 53 - Mukaa District; 51 - Kajiado North District
2014/055457	LONG TERM TECHNOLOGIES EVOLUTION (4G NETWORKS)	11/02/2014	11/02/2014	11/02/2014	30/06/2015	Ongoing	0.00	Unspecified	Unspecified	In-country - Nationwide	Nationwide